

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING JUNE 30, 2020

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (Consultant)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10	1/13/2020	15	11/30/2022	Work completed this month included temporary concrete by-pass pavement and traffic control devices in preparation for Lake Cook Road stage 2A; switching to Lake Cook Road stage 2; installation of storm sewer on Lake Cook Road, Buffalo Grove Road, IL-83 and Weiland Road; removal of existing pavement, preparation of subgrade, placement of aggregate base and preparation for placing new pavement on Buffalo Grove Road south of Lake Cook Road; completion of stage 1 demolition, placement of earth retention system, removal of south abutment wall and preparation for beam jacking for the Buffalo Grove Road bridge; excavation for temporary pavement for Lake Cook Road stage 2B; installation of the mobile concrete batch plant; and processing broken concrete into aggregate on site. Work scheduled for next month includes installation water main, storm sewer, temporary pavement for Lake Cook Road stage 2B; project will be switched into Lake Cook Road stage 2B and IL-83 stage 4; pavement removal and subgrade preparation on IL-83; stage 1 reconstruction of the Buffalo Grove Road bridge, installation of the mobile concrete patch plant; placement of cofferdam in Buffalo Creek for removal of existing box culvert.
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>Roberts Road</u> Valley Drive to 87th Street Project #24654 Direct % 100.00 Indirect % 0.00	19-W3216-00-PV 2028-18123	6, 17	K-Five Construction, Corp. \$6,325,000.00			11/29/2020	Preconstruction meeting is scheduled for July 9, 2020 Working with the contractor on project startup
<u>West Lake Avenue</u> Wolf Road to Landwehr Road <u>Dempster Street</u> IL 83 (Elmhurst Road) to Wolf Road Project # 24186 Direct % 100.00 Indirect % 0.00	19-A5918-00-PV 1999-17919 (Aleksic-Lebowitz- Adhikary)	9,14	A. Lamp Concrete Contractors, Inc. \$6,544,212.81	4/6/2020 (W. Lake) 4/7/2020 (Dempster)	30	10/19/2020	Work completed this month included removing, prepping and placing pavement, curb and gutter and median patches on W. Lake Avenue; Removing, preparing and placing pavement and curb and gutter patches and installation of traffic signal conduit and foundations on Dempster Street. Work scheduled for next month includes continuation of removal, prepping and placement of pavement and curb and gutter patches on W. Lake Avenue and Dempster Street and installation the new traffic signal on Dempster Street.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Group 1 - 2017</u> Lake Cook over Chicago River Bartlett Bridge over Poplar Creek	17-A5022-00-BR 2028-18064	14, 15	Areatha Construction Co, Inc. \$781,692.55			10/30/2020	Preconstruction meeting is scheduled for July 8, 2020 Working with the contractor on project startup
Project #22640 Direct % 74.5 Indirect % 0.00 Project 22642 Direct % 25.5 Indirect % 0.00							
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 1885-17684 (Hernandez- Lebowitz)	County- wide	Western Remac \$1,074,440.00	5/9/2019	46	3/31/2021	Signs installed this month included 6 signs and 5 work orders countywide. Work scheduled for next month includes sign installation and replacement as needed.
Project # 23648 Direct % 100.00 Indirect % 0.00							
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 1928-17779 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00	6/14/2019	46	4/30/2021	Pavement marking this month included 1,267,912 ft of 4 inch pavement markings, 142,889 ft of 6 inch pavement markings, 36,494 ft of 12 pavement markings, 6,418 ft of 24 inch pavement markings and 941 letters and symbols in Maintenance District 1. Work scheduled for next month includes continuation of pavement markings in District 1.
Project # 23647 Direct % 100.00 Indirect % 0.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Central Road</u> Ela Road to Roselle Road Project # 22671 Direct % 79.79 Project # 22670 Indirect % 20.21	16-A6110-00-RP 1655-15886 (Basta (Consultant)- Lebowitz--Marjanovic)	15	Lorig Construction Company \$13,481,129.47 \$13,911,728.70(A)	9/12/2017	100	5/25/2018	9/28/2018	5/28/2019	7/11/2019 (CCDOH) 5/20/2019 (Tollway) 5/28/2020 (Schaumburg)	Final Quantities have been agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Pavement Preservation and Rehabilitation Program-South 2019</u> Sauk Trail-Governors Highway to West of Lakewood Boulevard Kedzie Avenue-Country Aire Drive to 147th Street Stoney Island Avenue-Joe Orr Road to Glenwood Lansing Road Harlem Avenue-Steger Road to Laraway Road/Sauk Trail Project # 23888 Direct % 100.00 Indirect % 0.00	19-PPRPS-00-PV 1955-17738 (Sek-Sterr-Adhikary)	5,6	Gallagher Asphalt Corporation \$2,651,829.08	6/6/2019 (Harlem) 6/14/2019 (Kedzie) 6/14/2019 (Stony Island) 8/24/2019 (Sauk Trail)	100	11/27/2019	8/9/2019 (Harlem) 9/12/2019 (Kedzie) 10/15/2019 (Stony Island) 10/28/2019 (Sauk Trail)	8/5/2019 (Harlem) 9/12/2019 (Kedzie) 8/13/2019 (Stony Island) 10/28/2019 (Sauk Trail)	8/15/2019 (Harlem) 9/28/2019 (Kedzie) 10/30/2019 (Stony Island) 11/27/2019 (Sauk Trail)	Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Ridgeland Avenue</u> Bus Route 384-Bus Pads 108th Street to 88th Street Project # 22824 Direct 100.00% Indirect 0.00%	17-IICTR-01-RP 1999-17920 (Sakoutis-Sterr- Maranan)	6,11	Sumit Construction Company, Inc. \$141,2160.00	4/8/2020	100	5/30/2020	4/24/2020	4/24/2020		Final inspection 4/24/2020. Completing punch list work.
<u>JOC PROJECTS:</u>										
<u>JOC-Buffalo Grove Road</u> Dundee Road to St. Mary's Parkway Project # 24471 Direct % 0.00 Indirect % 100.00	19-W1447-00-PV 1555-14475-SW- SBE18 (Aleksic-Lebowitz- Marjanovic)	14	MQ Construction \$362,625.95	9/30/2019	100	10/21/2019	12/10/2019	11/29/2019	1/14/2020	Preparing final payment to the contractor The Completion Resolution to be presented to the County Board for approval on July 30, 2020 and Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>JOC-Kedzie Avenue</u> Bridge over NIRC 143rd Street to 139th Street Project # 24467 Direct % 0.00 Indirect % 100.00	19-W4612-00-BR 1555-14475-SW9 (Sakoutis-Sterr- Maranan)	5	F.H. Paschen, S.N. Nielsen & Associates, LLC \$289,758.60	11/25/2019	100	12/16/2019	12/30/2019	1/16/2020	1/16/2020	Preparing final payment to the contractor The Completion Resolution to be presented to the County Board for approval on July 30, 2020 and Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
<u>JOC-Sanders Road</u> Milwaukee to Techny Project # 24546 Direct % 0.00 Indirect % 100.00	19-W2444-00-PV 1555-14475-SW-SW10 (Zamarripa - Lebowitz- Maranan)	9,14	MQ Construction \$2,328,026.72	9/30/2019	100	11/9/2019	2/5/2020	5/20/2020		Completing Punch List Work. Final inspection held on 5/20/2020.
<u>EMERGENCY PROJECTS:</u>										
<u>Ridgeland Avenue</u> Emergency Sewer Repairs- Oak Forest Avenue to 174th Avenue Project # 24547 Direct % 0.00 Indirect % 100.00	19-W3708-00-SS (Hasler (Consultant)- Lebowitz-Marjanovic)	17	F.H. Paschen, S.N. Nielsen & Associates, LLC \$146,276.00		100			N/A	11/26/2019	Processing emergency procurement with the Office of the Chief Procurement Officer.
<u>Central Avenue</u> Emergency Bridge Repairs- 47th Street to 39th Street Project # 24375 Direct % 0.00 Indirect % 100.00	19-W3924-00-BR 1828-17694 (Hasler (Consultant)- Lebowitz-Marjanovic)	16	F.H. Paschen, S.N. Nielsen & Associates, LLC \$151,000.00		100				1/16/2019	Performing final project audit.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Crawford Avenue Devon Ave. to Oakton St.</u>	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	All discrepancies resolved. -ASA Providing direction/assistance for closeout of this project. Final Change Order on hold.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.