



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

EDWARD M. MOODY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

June 7, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 17-3104
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending April 30, 2017.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: John Keller, Chief of Staff
Lanetta Haynes Turner, Deputy Chief of Staff
Erik Varela, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo
Commissioner John P. Daley
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING APRIL 30, 2017

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED COMPU REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	--------------	-------------------------------------	---------

FEDERAL PROJECTS:

156th Street Commercial Avenue to Halsted Street	14-15632-01-FP 1685-15592 IDOT Job No.: C-91- 184-15 CDBG Project No.: DR-IN-R3-01 (Sek-Stern- Marjanovic)	5	Capital Cement \$1,227,683.10	3/20/2017	0	12/17/2017	Work completed this month included the installation for the detour. Work scheduled next month includes excavation and combined sewer installation.
Happ Road Bridge over Skokie River	16-W4043-00-BR 1755-16129 Federal Project No.: BRS-4003-(85) IDOT Job No.: C-91- 113-17 (Lebowitz)	13				1/10/2018	Contract in procurement process. Work anticipated to begin in the Summer of 2017.

MOTOR FUEL TAX PROJECTS:

Group 1 2016 Pavement Preservation and Rehabilitation North Lake Cook Rd. at Takeda Pkwy. Mundhank Rd -Barrington Rd. to Freeman Rd. Edens Expressway E. Frontage Rd.-Old Orchard Rd. to Glenview Rd. Edens Expressway W. Frontage Rd.-Illinois Rd. to Orchard Ln.	16-AB106-00-FP 1655-15887 (Dominguez- Lebowitz-Maranan)	13, 14, 15	Pole Construction, Inc. \$2,199,610.65	4/20/2017	5	12/4/2017	Work completed this month included installation of traffic control devices, hot-mix asphalt surface removal, drainage structure adjustment and removal of sidewalk and curb and gutter on West Frontage Road Work scheduled for next month includes installation of pavement patches, curb and gutter and sidewalk, and placement of hot-mix asphalt surface along West Frontage Road; as well as removal and replacement of hot-mix asphalt surface on Mundhank Road.
Central Road Ela Road to Roselle Road	16-A6110-00-RP 1655-15886 (Lebowitz)	15				5/29/2018	Contract in procurement process. Work anticipated to begin in the Summer of 2017.
Roselle Road at Schaumburg Road	14-V6039-02-TL 1685-15811 (Lebowitz)	15	A Lamp Concrete Contractors, Inc. \$899,351.29			9/15/2017	Preconstruktion conference scheduled for May 5, 2017.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	REMARKS
Group 2 2016 Pavement Preservation and Rehabilitation South Joe Orr Rd -Cottage Grove Ave. to Stony Island Ave. Sauk Trail at Richton Square Sauk Trail at Lakewood Blvd./Blackhawk Dr. Kedzie Avenue Frontage Rds. (East & West)-143rd St. to 141st St. Crawford Ave at Dan Ryan Expressway Frontage Rd. Kedzie Ave. at 163rd St. Flossmoor Rd. & Kedzie Ave	16-B6735-00-PV 1685-15879 (Sterr)	5,6				12/16/2017	Contract in procurement process. Work anticipated to begin in the Summer of 2017.

JOC PROJECTS:

JOC-144th Street 144th Street at Halsted Street	16-HLSTD-00-PV 1555-14475-SE- SBE (Sek-Sterr- Marjanovic)	5	MQ Construction \$65,155.51				Work on this project is anticipated to begin in the Spring of 2017.
--	---	---	--------------------------------	--	--	--	---

PROJECTS BY OTHERS:

167th Street Center Street to Lowe Avenue Harvey I/R/ELtd	09-00183-00-FP DCEO Grant No 15-203217 (Lebowitz)	5	Capitol Cement \$4,969,883.46	3/18/2015	80	1/13/2015	Work on this project has been suspended.
---	--	---	----------------------------------	-----------	----	-----------	--

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	--------------	--------------------------------------	---------

COUNTY WIDE MAINTENANCE CONTRACTS:

<u>Pavement Markings</u>	12-8PVMK-35-GM	County-	Performed Traffic	7/10/2012	87	7/9/2014	Striping work for this contract has been suspended until Spring 2017 due to winter weather.
	14-8PVMK-36-GM	wide	Control			7/9/2015(R)	
	15-8PVMK-37-GM		\$2,335,700.00			7/9/2016(R)	
	16-8PVMK-01-GM		\$3,503,550.00 (A)			7/9/2017(R)	
	12-90-094						
	(Zamarripa- Lebowitz- Marjanovic)						

<u>Striping Intersections and Crosswalk</u>	14-8STTC-35-GM	County-	Performed Traffic	6/30/2014	75	6/29/2016	Striping work for this contract has been suspended until Spring 2017 due to winter weather.
	16-8STTC-01-GM	wide	Control			6/29/2017(R)	
	1428-13407		\$1,987,400.00				
	(Zamarripa- Lebowitz-Maranan)		\$2,981,000.00 (A)				

<u>Sign Panel Assembly Maintenance</u>	13-8SPAM-34-GM	County-	Western Remac	11/14/2013	78	11/26/2016	Work completed this month included installation of signs throughout the county. Work scheduled for next month includes installation and upgrading other signs as needed.
	15-8SPAM-35-GM	wide	\$805,370.00 (base)				
	16-8SPAM-36-GM		\$1,232,960.65(A)				
	13-53-054						
	(Zamarripa- Lebowitz-Maranan)						

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (A, C, S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	-----------------	-------------------------------	-----------------------	--------------	--------------------------------------	-----------------------------	-------------------	-----------------	---------

FEDERAL PROJECTS:

Center Street 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2-02 (Sek-Sterr-Maranan)	5	Capitol Cement \$9,487,711.07 \$10,066,898.14(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016		Form 69 sent 4/6/2017. Reviewing and resolving discrepancies.
---	--	---	--	-----------	-----	-----------	-----------	------------	--	--

Kedzie Avenue 139th St. to 135th St. 139th St. Kedzie Ave. to Ultra Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1376 (002) Federal Job No. C-91-288-13 Contract No. 10220 (Marvin-Sterr-Maranan)	5	Landmark Contractors \$2,035,543.48 \$2,156,555.39(A)	8/26/2014	100	6/24/2015	5/19/2015	12/1/2015 11/2/2015 (Sidewalk, landscaping & storm sewer work only)	12/7/2015	Final Change Order Roundtable held 4/20/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
---	--	---	---	-----------	-----	-----------	-----------	---	-----------	---

151st Street Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Sek-Sterr-Maranovic)	5	Capitol Cement \$1,742,690.05 \$2,120,124.60(A)	4/21/2015	100	10/9/2015	10/2/2015	11/9/2015	3/2/2017	Form 69 returned 3/17/2016 Reviewing and resolving discrepancies.
--	--	---	---	-----------	-----	-----------	-----------	-----------	----------	--

170 th (167 th) Street S. Park Ave. to West of Bishop Ford (-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Sterr-Maranovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 resent on 5/20/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
---	---	---	---	-----------	-----	--	------------------------------------	----------	-----------	--

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, S) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	-----------------------	--------------------	----------------------------	--------------------	-----------	--------------------------------	--------------------------	----------------	--------------	---------

MOTOR FUEL TAX PROJECTS:

Crawford Avenue Devon Ave. to Oakton St	08-WA337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 9/19/2016 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	Form 69 returned 2/15/2017. Reviewing and resolving discrepancies.
--	---	----	---	-----------	-----	-------------------------------------	-----------	---	--	---

Kedzie Bridge Over NIRC RR near 141st St	12-W4612-06-BR 1355-12834 (Marvin-Sterr- Maranan)	5	Path Construction \$1,102,998.16 \$1,653,774.63(A)	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014	12/1/2015	Final payment made 3/29/2017. Preparing Final Paper to IDOT. Final Papers to Fiscal Management and Completion Resolution for the May Board Meeting.
---	--	---	--	-----------	-----	----------------------------	-----------	-----------	-----------	--

Lake Cook Road Pfingsten Rd. to Waukegan Rd	05-A5021-07-RP 13-28-023 (Lebowitz-Lebowitz- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD = 11/01/2013	12/19/2013	12/19/2013	Final Change Order cancelled by Procurement due to lack of response from Contractor. Working with Contractor to obtain required documents for the final change order.
---	---	----	--	-----------	-----	--------------------	------------------------------------	------------	------------	--

Pavement Preservation and Rehabilitation Program - North 2015	14-PPRPN-01-PV 1523-14543 (Zamarripa-Lebowitz- Marjanovic)	9, 13, 15	J.A. Johnson Paving Company \$2,923,329.00 \$3,128,151.90(A)	11/23/2015 (Otis Road) 11/23/2015 (Mundhank Road) 11/23/2015 (Winnelka Road)	100	8/31/2016	8/20/2016	8/22/2016	8/29/2016	Form 69 returned on 1/26/2017. Final Change Order to be processed upon receipt and review of closeout paperwork from Contractor.
Busse Rd - Golf Rd to Lomquist Blvd Winnelka Rd - E. of I-94 Bridge to Hibbard Rd. Edens Expressway E. Frontage Rd - Lincoln Ave. to Harms Rd. Mundhank Rd - N. Meadow Ct. to Barrington Rd. Otis Rd - Brinker Rd to Dundee Ave										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in Plans (B,C, & S) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Pavement Preservation and Rehabilitation Program - South 2015 (REBID)	14-PPRPS-01-PV	5,6,17	K-Five Construction Corp.	11/9/2015	100	8/31/2016 +5WD	8/31/2016 +5WD = 9/6/2016	9/19/2016	9/19/2016	Form 69 returned 2/14/2017. Reviewing and resolving discrepancies.
	1523-14815 (Sakouts-Lebowitz- Marjanovic)		\$4,373,000.00 \$4,743,951.29(A)							
107th St.-88th Ave. to Kean Ave. 103rd St.-88th Ave. to Kean Ave. Plainfield Rd.-Willow Springs Rd. to East Ave. Kedzie Ave. at Governors Hwy Kedzie Ave.-183rd St. to 175th St. Sauk Trail - Cicero Ave. to Governors Hwy Wolf Road at 139th Street										
Pavement Resurfacing Enhancement Program South 2014	13-PREPS-01-RS	5,6	D. Construction \$1,786,391.57 (Marvin-Sterr- Maranan)	8/25/2014	100	6/24/2016	10/3/2015	10/16/2015 11/20/14 (Steger) 1/29/15 (Cottage Grove) 10/28/15 (Kedzie & 139th)	11/10/15 (Cottage Grove) 11/10/15 (Steger Road) 11/10/15 (Kedzie & 139th)	Change Order #1 executed by CPO on 12/2/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Cottage Grove Ave. - Lincoln Hwy to Glenwood-Lansing Rd. Kedzie Ave. - 158th St. to 155th St. Steger Rd. - Harlem Ave. to Cicero Ave. 139th St. - Coopers Grove Rd. to Harrison Ave.										
Roberts Road	14-W3219-01-DR	6	MQ Sewer & Water Contractors, Inc. 1555-14336 (Marvin-Sterr- Maranan)	6/30/2015	100	11/13/2015	11/13/2015	11/13/2015	12/15/2015	Final Change Order roundtable held 3/15/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
86th St. to 79th St.										
Sanders Road	13-W2445-07-RS	14	Peter Baker and Son 1455-13406 (Viloria-Lebowitz- Maranan)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014	6/26/2015	Final Change Order Roundtable held 4/20/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Techny Road to Lake Cook Rd										
88th Avenue	03-W3017-03-FP	17	K-Five Construction \$11,183,856.05 (Sek-Sterr-Maranan)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punch list items. Final Change Order to be processed upon completion of punch list items and receipt of close-out paperwork from the Contractor.
103rd St. to 87th St.										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.S.) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 - 2013	12-W3913-04-RS	6	D. Construction \$1,959,054.70	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 returned 5/26/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Central Ave. - 135th to 127th	13-23-022									
Central Ave. over Tinley Creek	(Victoria-Stier- Marjanovic)		\$1,856,599.72(A)							
151st St. @ Jack Hill School										
104th Ave. S. of 167th St.										
Group 3 - 2013	12-W2515-03-BR	5, 6, 17	Path Construction \$4,866,847.00	3/10/2014	100	12/1/2014	11/30/2014	12/1/2015		Completing punch list work. Form 69 returned 3/17/2016 Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor and completion of punch list work.
104th Ave. at Cal-Sag Channel	1388-12930 (Sek-Stier-Maranan)									
Ridgeland Ave. at Cal-Sag Channel			\$4,969,237.69(A)							
Crawford Ave at Cal-Sag Channel										
Francisco Ave at Cal-Sag Channel										
Group 1-2015	14-A5416-03-RP	14, 17	R.W. Dunteman Co. \$3,271,790.88	3/30/2015	100	11/13/2015	11/13/2015	12/3/2015	12/8/2015	Final Change Order Roundtable held 3/29/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Hintz Rd - Elmhurst Rd to Milwaukee Ave	1428-14143 (Mohabbi-Lebowitz- Marjanovic)							11/18/15 (Signals)		
Hintz Rd at Ecco Lake			\$3,293,243.58(A)							
Group 2-2015	15-A5014-08-BR	14	Rausch Infrastructure, LLC. \$582,740.00	9/6/2016	100	11/30/2016	11/30/2016	11/30/2016		Completing punch list work. Checking final quantities.
Lake Cook Road over Buffalo Creek	1585-15156 (Aleksic-Lebowitz- Maranan)									
Lake Cook Road over Wisconsin Central Railroad			\$582,740.00							
TOWNSHIP PROJECTS:										
Lemont Township 2015	15-14136-90-RS	17	K-Five Construction \$383,595.45	9/21/2015	100	11/13/2015	10/1/2015	10/22/2015	10/22/2015	Lemont Township approved Final Change Order 10/12/2016. Final Change Order sent to IDOT 10/14/2016.
Various Locations	1555-14634 (Rugienus-Stier- Maranan)									
Group 4-2014	13-15133-90-RS	16	A. Lamp Concrete Contractors, Inc. \$893,040.10	6/20/2016	100	9/26/2016	9/8/2016	9/12/2016	9/16/2016	Form 69 returned 4/6/2017. Reviewing and resolving discrepancies.
Leyden Township	1523-14660 (Petrungaro (Consultant)-Lebowitz- Scott Street-Arritage Avenue to Palmer Avenue									
Winters Drive-Wolf Road to Roberta Avenue			\$893,040.10							
Scott Street-Arritage Avenue to Palmer Avenue										
Dickens Avenue-Geneva Avenue to Mannheim Road										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,4) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
JOC PROJECTS:										
<u>JOC-Old Orchard Road at Wood Drive</u>	16-A8327-00-RS	13	F.H. Paschen	10/10/2016	100	10/18/2016	10/18/2016	11/1/2016	12/23/2016	Checking final quantities.
	12-28-340-HS.08 (Zamarrpa-Lebowitz- Marjanovic)		\$100,991.95							
<u>JOC-Rosemont Transit Center Reorganization</u>	15-TRANS-00-PK	9	F.H. Paschen	8/3/2016	100	11/30/2016	11/30/2016	1/12/2017		Completing punch list work.
	12-28-340-GC.03 (Walsh (Collins, Consultant)-Lebowitz- Marjanovic)		\$1,272,360.36							Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	---	-----------------------	-----------	---------------------------------------	-----------------------------	-------------------	-----------------	---------

CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES

FEDERAL PROJECTS:

<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14 Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
---	---	--	-----------	-----	-----------	-----------	------------	------------	--

<u>Maple Avenue 47th St. to Windemere Ave.</u>	82-02524-01-WR Proj. IX-5003 (595) (Baskaran)	Rosetti Contr. Co \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/21/984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
--	---	--	-----------	-----	--------------------	-----------	-----------	------------	---

MOTOR FUEL TAX PROJECTS:

<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
--	--------------------------	--	-----------	-----	--------------------------------------	-----------	------------	------------	--

<u>Cottage Grove Avenue Steger Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)	*Callaghan Paving \$1,483,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
---	---------------------------	--	-----------	-----	--------------------------------------	------------	------------	------------	--

<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14 Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/8/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD
--	------------------------------	---	-----------	-----	------------	------------	------------	------------	---

<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3 *Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
---	--------------------------	--	----------	-----	----------------------------	-----------	------------	------------	--

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & DIST.	CONTRACTOR COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrails- Marjanovic)	14	DI Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/11/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossett Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Gamma Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.S.) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-5R (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-Ilens/suits. -AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.