

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JANUARY 31, 2026

Jennifer “Sis” Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	28.7	8/17/2026	Work completed this month included storm sewer installation on 88th Ave - Stage 1 and Archer Ave - Stage 1, pinning barrier wall, and adding stone to areas with drop-offs. Work scheduled for next month includes storm sewer installation on Archer Ave - Stage 1, Oak Grove - Stage 1, and 79th - Stage 1; and stage 2 exploration.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$44,254,195.14 (A)	8/25/2021	81.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included bridge, roadway, traffic, and lighting improvements along Lake St, Gateway Rd, Frontage Rd, North Ave, and I-294 crossings; installation of expansion joints, barrier walls at bridge corners, center and median barrier wall completion, concrete placement for abutment and radius slabs, slide plate installation, deck grooving, and removal of temporary deck materials, overhang brackets, and protective shielding; installation of mast arms, controller connections, signal system preparation and final setup, removal of temporary poles and wiring, installation of an attenuator at a roadway split, implementation of new traffic configurations and lane closures to support staged openings; completed Lake St. bridge; underpass lighting installation beneath I-294 and under the Lake Street and North Avenue bridges; erosion control installation, preparation for future landscaping, sign layout, material hauling, and ongoing general cleanup and sweeping. Work scheduled for next month includes retaining wall construction at the northwest corner of Northwest Ave and North Ave; installation of the North and Lake gore attenuator; underpass lighting installation beneath I-294 and Lake St. bridges; removal of protective shielding and remaining bottom-deck work.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	27.3	6/29/2026	Work completed this month included temporary traffic signal equipment installed at proposed Franklin connector. Work scheduled next month includes storm sewer installation at Franklin Connector.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20 \$35,744,130.72 (A)	3/19/2024	53.4	6/30/2026	Work completed this month included framing and PCC installation for the Ramp D joints and parapets; aggregate work at Ramp C; grading and framing the sleeper slab and moment slab for Ramp C. Work scheduled next month includes grading and framing the sleeper slab and moment slab for Ramp C and installing PCC for both; preparing and installing the barrier wall along the I94 westbound/outbound outside shoulder.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Touhy Avenue</u>	15-34117-01-RP	15, 17	Chicago, Elk	R.W. Dunteman Co. &			12/30/2027	Award: November 14, 2025
Elmhurst Road to Mount Prospect Road	2316-10051 Fed. Job No.: 6CYP(041)		Grove, Des Plaines	Herlihy Mid-Continent Co. JV \$87,167,365.94				Preconstruction meeting: November 12, 2025 Working with the contractor on project startup.
Project # 22609	IDOT Job No.: C-91-							
Direct % 2.70	052-16							
Project # 24595	(Molnar (Benesch)-							
Indirect % 97.30	Adhikary- Dominguez- Marjanovic)							
<u>Traffic Signal Replacement (HSIP) – Package #1</u>	23-HSIP1-00-TL 2316-09211	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	44	11/1/2025	Work completed this month included resolving utility conflicts Working with the contractor on a revised schedule.
Kedzie Avenue at 139th Street	Fed. Job No.:							
Ridgeland Avenue at 143rd Street	S656(859)							
Kedzie Avenue at 175th Street	IDOT Job No.: C-91-							
Project # 28909, 28936, 28937	031-24							
Direct % 100.00	(Szelewa (DB							
Indirect % 0.00	Sterlin)-Pakrosnis- Barrins- Marjanovic)							
MOTOR FUEL TAX PROJECTS:								
<u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u>	20-B6125-00-PV 2311-09210	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	98	10/30/2025 12/18/2025 (R)	No work completed this month. No work scheduled for next month due to winter shutdown.
175th Street – Oak Park to Ridgeland Avenue	(Horton (RM Chin)- Pakrosnis-Barrins-							
Ridgeland Avenue – 175th Street to Oak Forest Avenue	Kasmar)							Working with the contractor on a revised schedule.
Oak Forest Avenue – Ridgeland Avenue to 1000' NE								
Project # 25409								
Direct % 76.50								
Project # 29006								
Indirect % 23.50								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation Program – North Corridors Package 3</u>	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	95	11/28/2025	No work completed this month. Working with the contractor on a revised schedule. Work scheduled for next month includes traffic signal turn-ons and maintenance transfers at Landwehr Rd and Sunset Ridge Rd.
Project # 29134 Direct % 100.00 Indirect % 0.00								
<u>2022 Pavement Rehabilitation Program – South Corridors Package 2</u>	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)- Pakrosnis-Barrins- Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/Gallagher Asphalt Corp JV \$30,787,555.55	10/9/2025	6.84	11/27/2026	No work completed this month. Work scheduled for next month includes soil testing and disposal analysis.
Project # 29675 Direct % 100.00 Indirect % 0.00								
<u>2023 Pavement Rehabilitation Program – North</u>	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00	9/16/2025	40	7/31/2026	Work completed this month at Ela Road included guardrail replacement at Central and Ela Road; and work at Shoe Factory Rd included guardrail installation.. Work scheduled for next month will be Weather Pending; work at Church Street includes striping on Church Street along with Topsoil placement; and work at Shoe Factory Road includes pavement removal.
Project # 29628 Direct % 100.00 Indirect % 0.00								

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Bridge Replacement North</u> Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek	24-BREP-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92	9/2/2025	13	12/21/2026	Work completed this month at Meacham Road included Stage 1 abutment test pile and production pile installed. Work scheduled for next month at Lehigh Avenue includes temporary lighting system, bridge demolition Stage 1; and work at Meacham Road includes S abutment test pile and production pile, substructure work.
Project # 29629 Direct % 100.00 Indirect % 0.00								
<u>Bridge Replacement South</u> 170th Street Over Thorn Creek 143rd Street Over Tinley Creek	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakroshnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99	10/13/2025	14	7/7/2027	Work completed this month at 143rd St included temporary soil retention system and cofferdam sheeting installation for Stage-1 abutments, Stage-1 abutments and wingwalls demolition and structure excavation, removal of approach slabs is ongoing; and work at 170th St included east span box beams removal for Stage-1, processing and hauling off box beams debris, demolition of Stage-1 Pier, and removal of approach slabs is ongoing. Work scheduled for next month at 143rd St includes temporary drainage work to eliminate existing 24" RCP pipe runs conflict with proposed TSRS/wingwall footing in NW and NE corners, temporary soil retention system and cofferdam sheeting installation for Stage-1 abutments after temporary drainage work, Stage-1 abutments and wingwalls demolition and structure excavation, removal of approach slabs; and 170th St includes processing and hauling off box beams debris, demolition of Stage-1 Pier, removal of approach slabs, installation of temporary soil retention system and cofferdams sheeting for Pier 1 and 2, demolition/removal of existing Stage-1 east and west abutments.
Project # 29674 Direct % 100.00 Indirect % 0.00								
<u>East Lake Avenue</u> at C&NW Railroad	24-A5921-00-BR 2411-07150R (Yerly (PMCS)- Adhikary- Dominguez- Mubarak)	14	Glenview	MYS Incorporated \$1,869,603.60			7/30/2026	Award: Anticipated December 2025 Preconstruction meeting: December 10, 2025 Working with the contractor on project startup.
Project # 29129 Direct % 100.00 Indirect % 0.00								
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>								
<u>Pavement Markings (County-Wide)</u>	28-8MARK-01-GM 2457-10010 (Pakroshnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	18	5/31/2028	No work completed this month. Winter shutdown. Work will resume in the spring of 2026 when weather permits.
Project # 29191 Direct % 0.0 Indirect % 100.0								
<u>Signing Panel Assembly Maintenance Service</u>	28-8SIGN-01-GM 2457-10012 (Pakroshnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	18	5/31/2028	Signs installed this month included 5 emergency signs, 26 signs, and 336 feet of sign post. A total of 13 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 29189 Direct % 0.0 Indirect % 100.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
EMERGENCY PROJECTS:								
<u>Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs</u> Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

Project # 29286
 Direct % 100.0
 Indirect % 0.0

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$12,310,782.25 (A)	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23651 Direct % 100.00 Indirect % 0.00	IDOT Job No.: C-91- 381-19 (Ternberg (TranSystems)- Lebowitz-Dominguez- Adhikary)										
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$13,558,374.13 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 returned and final quantities agreed on 10/30/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00											
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Project box submitted by the field staff. Performing final audit of project.
Project # 27543 Direct % 100.00 Indirect % 0.00											
<u>Cleaning of Bridge Scupper and Drainage System</u>	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025	8/7/2025	8/7/2025	8/7/2025	Form 69 sent to the contractor 1/21/2026. Contractor reviewing final quantities.
Project # 29230 Direct % 0.0 Indirect % 100.0											
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Willmot Road Intersection	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary-Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Dunteman Company \$7,271,849.21	4/7/2025	100	8/31/2025 Working with the contractor on a revised schedule.	11/16/2025	11/26/2025	11/26/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 28952 Direct % 100.00 Indirect % 0.00											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary-Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	100	9/30/2025 12/12/2025 (R)	11/4/2025	11/4/2025	11/4/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00											
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd – Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$17,544,452.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Form 69 sent to the contractor 9/25/2025. Contractor reviewing final quantities.
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	100	3/1/2025 7/1/2025 (R)	10/24/2025	10/24/2025	10/24/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
COUNTY WIDE MAINTENANCE CONTRACTS:											
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County-wide	County-wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00 \$7,422,627.57 (A)	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 26316 Direct % 0.0 Indirect % 100.0											
<u>Pavement Preservation 2024 Crack Sealing Countywide</u>	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz-Barrins-Gillespie)	County-wide	County-wide	Denler, Inc. \$1,418,899.45	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Form 69 returned and final quantities agreed on 1/22/2026. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28452 Direct % 0.0 Indirect % 100.0											
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County-wide	County-wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00 \$1,386,272.87 (A)	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 returned and final quantities agreed on 8/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 26317 Direct % 0.0 Indirect % 100.0											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. -DiPaolo owner has reengaged the department for contract closeout and working with them to determine path for closeout.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.