



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

EARLEAN COLLINS
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

EDWIN REYES
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DOODY GORMAN
17th District

September 3, 2013

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Department of Transportation and Highways
Construction Program (13-1606)

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending August 31, 2013.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyl.gov.

Sincerely,

John Yonan, P.E.

Superintendent

Department of Transportation and Highways
Cook County, Illinois

cc: G.A. Finch, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Carl R. Byrd, Chief Administrative Officer

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING August 31, 2013

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>							
Lake Cook Road Pflingsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (McMillan-Lebowitz) (Geremias)	14	A Lamp Concrete \$8,731,646.40 \$8,845,014.49(A)	4-15-13	83	10-26-13 +5 WD	Work completed this month included completion of mainline pavement and turn lanes including curb and gutter. Next month, complete stage 5, continue working on driveways, sidewalk and restoration, electrical, and start working on retaining walls.
Schrauburg Rd. Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (McMillan-Gustafson) (Marjanovic)	15	A Lamp Concrete \$2,982,326.25 \$3,132,026.25(A)	4-1-13	60	8-20-13 (Interim) 10-18-13	Work completed this month included completion of phase 2, began working of phase 3 patching and began diamond grinding from Roselle to Walnut. Next month, continue phase 3 patching and complete, continue diamond grinding, traffic signal, striping.
138 th St. Ashland Ave. to Cottage Grove Ave.	12-B5332-03-RP 13-28-006 (Stern-Petraltis) (Baskaran)	5	K-Five Construction \$2,621,418.30 \$2,736,687.00(A)	4-15-13	95	9-6-13 +5 WD	Work completed this month included concrete patching, concrete sidewalk and curb and gutter, Hot-Mix Asphalt binder, Hot-Mix Asphalt surface, adjusting drainage structures, striping, diamond grinding, and landscaping. Next month, landscaping, saw and sealing, final striping.
Group 1 – 2013 Central Ave. – 135 th to 127 th Central Ave. over Tinley Creek 151 st St. @ Jack Hille School 104 th Ave. S. of 167 th St.	12-W3913-04-RS 13-23-022 (Vioria-Petraltis) (Marjanovic)	6	D. Construction \$1,959,054.70	7-23-13	80	8-9-13 Interim 9-6-13 +5 WD	Work completed this month included 4 inch asphalt surface removal along Central Avenue. 2-1/4 inch asphalt removal at bridge deck, partial depth repair at bridge, apply waterproofing membrane at bridge deck, removed existing guardrail, install detour signs, driveway and pavement removal, adjusting drainage structures, install 24 inch diameter PVC pipe and catch basin along Central Ave., underdrains and filter system installation at 104 th Ave. south of 167 th Ave., remove and replace existing culvert along Central Ave., cement stabilization at Central Ave., subgrade, N70 Binder paving. Next month, placing Hot-Mix Asphalt surface for driveways and mainline Central Avenue, install traffic and accessories at 151 st Street at Jack Hille Middle School, pavement marking along Central Avenue and Jack Hille Middle School, landscaping, concrete sidewalk, ditch grading along Central Avenue and 104 th Avenue south of 167 th Street, punchlist.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Old Orchard Road Harms Road to Expressway(I94) Southbound (Lockwood Ave.)	00-A8326-01-RP 1328-12639 Edens (Gandhi-McMillan) (Baskaran)	13	Triggs Construction \$1,317,454.53	8-5-13	15	11-25-13 +5 WD	Work completed this month included maintenance transfers for existing traffic signals, changeable message sign and traffic control, finished preparation work for outside lanes on Old Orchard Road and pour concrete east bound lane patches and pavement, remove curb and gutter. Next month, concrete patches westbound outside lanes, install inlets and catch basins on south side on Old Orchard Road by Harms Road, steel casing installation for watermain improvements for Village of Skokie, prep work for inner lanes concrete patches and framing for curb and gutter on both sides.
Kedzie Bridge Over NIRC RR near 141st Street	12-W4612-06-BR (Petraitis)	5					July 31, 2013 Letting

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT. DATES	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
Joe Ott Road (Relocated) E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP Fed. Proj. No. M-9003(741) Job No. C-91-184-11 Contract No. 10217 (M. Sterr - Petraitis) (Bakaran)	6	D. Construction \$7,181,114.19 \$7,348,920.94(A)	3-14-12	100	11-16-12 +20 WD	11-16-12 +9WD = 4-29-13	1-7-13	5-23-13	Contractor reviewing quantities Form 69 sent 8-22-13
Narragansett Ave. 87th St. to 79th Street	08-W3719-04-FP Fed Project No. M-HPP-0318 (106) Job No. C-91-008-09 Contract No. 10216 (Sterr H. Petraitis) (Marjanovic)	11	A. Lamp Concrete \$3,968,088.50 \$4,057,458.51(A)	7-5-11	100	11-14-11 +20 WD	11-30-11 +10 WD	11-29-11 4-18-12	4-18-12	Final BC sent to IDOT for approval on 7-24-13.
171st St. Wood St. to Ashland Ave.	04-B8431-08-PV Fed. Project M-8003(427) Job No. C-91-278-04 Contract No. 10212 (Sek-Petraitis) (Bakaran)	5,6	Albin Carlson \$13,089,028.08 \$12,637,743.60(A)	3-12-07	100	11-30-07 06-30-08 (Land, Light)	06-29-09	6-21-10		Form 69 returned 11-13-12. Reviewing/resolving discrepancies.
170th (167th) St. S. Park Ave. to West of Bishop Ford (I-94)	08-B5994-04-RP 12-28-016 Fed. Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petraitis) (Bakaran)	6	G&V Construction \$5,995,429.05 \$6,129,309.61(A)	4-23-12	100	11-16-12 +20 WD 6-30-13 (R) +0 WD (R)	11-16-12 + 20 WD 6-30-13 (R)	7-2-13		Completing punchlist items. Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
Arlington Heights Rd. University Dr. to Lake Cook	09-V6946-03-RP (Gustafson - McMillan) (Baskaran)	14	Greco Contractors \$6,186,943.33 \$6,293,454.66(A)	3-2-11	100	11-4-11 +20 WD =12-1-11	11-4-11 +16 WD	11-21-11 6-8-12		Form 69 returned 5-20-13 Reviewing/resolving discrepancies.
Bartlett Rd. Lake St. to Golf Rd.	11-V4738-02-RP 12-28-186 (Gustafson-McMillan) (Baskaran)	15	Triggi Construction \$3,000,084.60 \$3,135,674.21(A)	4-16-12	100	10-19-12 +10 WD	10-19-12 + WD	11-5-12	11-5-12	Form 69 returned 6-11-13 Reviewing/resolving discrepancies.
Hintz Rd. Arlington Hts to Eimhurst	12-A5414-03-RP 12-23-432 (McMillan-Monebbi) (Baskaran)	14	A Lamp Concrete \$2,128,571.80	4-1-13	100	8-20-13	8-20-13			Completing punchlist items. Checking final quantities
Joe Orr Rd. (Old) Blue Stem Pkwy to Torrence Ave.	12-B6736-04-RS 13-18-007 (Starr-Petrattis) (Geremias)	6	D. Construction \$650,569.30 \$678,240.60(A)	5-10-13	100	8-2-13 +5 WD	7-30-13			Completing punchlist items. Checking final quantities
Lake Cook Rd. E. Wilmot Rd. to Pflingsten Rd.	01-A5020-02-RP (Lebowitz-McMillan) (Geremias)	14	Capitol Cement Co. \$5,895,033.00 \$6,381,954.16(A)	3-22-11	100	10-28-11 +15 WD	12-10-11 +15 WD =6-6-12	6-5-12 11-5-12	11-5-12	Form 69 returned 3-18-13. Reviewing/resolving discrepancies.
Penny Rd. Dundee Rd. to New Sutton	08-A5701-03-FP 12-28-015 (Viloria-McMillan) (Marjanovic)	14	Plote Construction \$2,459,031.25 \$2,220,263.79(F)	6-5-12	100	10-26-12 +10 WD	10-26-12	11-5-12	11-5-12	Final Estimate to be presented to County Board upon receipt of final paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C. s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL./REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Plainfield Rd. 47 th St. to 1 st Ave.	11-B3722-01-RS 12-28-047 (Hernandez-Petraitis) (Baskaran)	16	J.A. Johnson \$477,757.32 \$424,709.64(A)	6-4-12	100	8-10-12 +5 WD	7-17-12	8-17-12	8-17-12	Final Est. to be presented to County Board upon receipt of final paperwork from Contractor.
Quentin Rd. Illinois Ave. to NW Hwy	11-V6244-02-RS 11-28-158 (Mohebbi-McMillan) (Geremias)	14	A. Lamp Concrete \$3,782,575.50 \$3,177,935.88(A)	4-23-12	100	10-19-12 +10 WD	10-18-12 +7 WD =10-30-12	11-5-12	11-5-12	Final BC processed 8-19-13
State St. 26 th St. to Joe Orr Rd.	12-W5602-06-RP 12-23-187 (Cucio-Petraitis) (Marjanovic)	5, 6	Triggi Construction \$2,363,584.70 \$2,507,547.08(A)	7-23-12	100	11-30-12	11-30-12	12-17-12	12-17-12	Final BC to be processed
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis) (Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(F)	10-20-05 04-04-07 (resumed)	100	02-13-06(I) 11-01-06(R) 06-01-07(R)	01-19-07(I) 07-14-07(F)	08-09-07 08-15-08	08-15-08	Final Est. to be presented to County Board upon receipt of final paperwork from Contractor.
Wentworth Ave. Glenwood Lansing Rd. to Ridge Rd.	95-W6606-01-FP 12-28-017 (Cucio-Petraitis) (Geremias)	6	Gallegher Asphalt \$6,302,318.17 \$6,891,617.99(A)	5-9-12	100	11-30-12 +20 WD 12-12-12 (R) +35 WD (R)	12-12-12(R) +35 WD (R) 6-25-13	7-11-13		Completing punchlist items. Checking final quantities
88 th Ave. 103 rd St. to 87 th St.	03-W3017-03-FP (Sek-Petraitis) (Geremias)	17	K-Five Construction \$11,163,856.05 \$11,417,656.95(A)	3-1-12	91	11-21-12 Interim 6-28-13 +20 WD	6-28-13			Completing punchlist items. Checking final quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.S.) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>108th Ave.</u> 179 th St. to 163 rd Pl.	11-W7507-04-FP 12-28-059 (Leyva-Petraitis) (Marjanovic)	17	Gallagher Asphalt \$2,364,393.33 \$2,231,206.42(A)	5-25-12	100	10-5-12 +10 WD	10-5-12	12-17-12	5-20-13	Contractor reviewing quantities Form 69 sent 5-11-13.
<u>170th St. (167th)</u> East of Bishop Ford to Burnham Ave.	08-B5935-05-RP (Sek-Petraitis) (Baskaran)	6	Capitol Cement Co. \$8,180,726.50 \$8,755,393.90(A)	10-10-08	100	11-26-08(I) 11-25-09 +20 WD(R)	11-25-09 +20 WD =07-29-10	10-22-10 10-31-12	10-31-12	Contractor reviewing quantities. Revised Form 69 sent 5-6-13
<u>Group 1-2009:</u> <u>W. Bartlett Rd.</u> Spitzer Rd. to IL Rte. 59 Munger/Maperville Rd. Dupage County Line to W. Bartlett Rd.	00-B1003-05-RP (Gustafson- McMillan) (Marjanovic)	15	Martam Const., Inc. \$10,874,385.65 \$10,462,323.06(A)	06-11-09 Resumed 03-29-10	100	11-1-10 11-23-10(R)	11-30-10	6-3-11	4-23-13	Final Est. to be presented to County Board upon receipt of final paperwork from Contractor.
<u>Group 1 - 2012</u> <u>Harms Rd.</u> Golf Rd. to East Lake Ave. <u>Green Bay Rd & UPRR</u> Over Kenilworth Ped. Underpass	11-W3841-04-RS 12-28-014 (Lebowitz-McMillan) (Geremias)	13	Arrow Road Const. \$1,343,224.80 \$1,310,044.08(A)	5-16-12	100	8-24-12 +20 WD	8-24-12 +20 WD =9-19-12	10-2-12 (Harms Only) 2-20-13 (Kenilworth)	10-2-12 (Harms Only) 2-20-13 (Kenilworth)	Form 69 returned 5-11-13 Reviewing/resolving discrepancies.
<u>Group 2 - 2012</u> <u>Flossmoor Rd.</u> W. of Dan Ryan <u>175th St.</u> E. approach to Dan Ryan	11-B6527-03-RS 12-28-046 (Oliveros-Petraitis) (Geremias)	5	Gallagher Asphalt \$984,173.42 \$945,677.72(A)	6-5-12	100	9-21-12 +5 WD	9-21-12	10-25-12	10-25-12	Final BC processed 6-17-13

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL./REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Group 3 – 2012</u> <u>Euclid Ave.</u> Elmhurst to Wolf <u>Euclid Ave. Over IL-53</u>	11-A5916-06-RS 12-28-060 (Zamarippa-McMillan) (Baskaran)	17	Arrow Road Const. \$1,626,650.80 \$1,625,974.60(A)	7-20-12	100	9-14-12 10-19-12(R)	10-23-12 Pavement 11-1-12 (Bridge)	11-5-12 Pavement	11-5-12 Pavement	Form 69 returned 5-11-13 Final BC to be presented to County Board.
<u>Group 4 – 2012</u> <u>87th St.</u> Cliff St. to 96th Ave. <u>88th Ave. at 105th St.</u>	11-B4221-03-RS 12-23-137 (Hernandez-Petraitis) (Marjanovic)	16,17	Central Blacktop \$706,868.00 \$616,624.31(A)	7-5-12	100	9-30-12 +5 WD	12-5-12	12-18-12	12-18-12	Contractor reviewing quantities. Form 69 sent 3-15-13.
<u>Group 2 – 2013</u> <u>Arlington Hts –</u> Branthwood to Higgins Roselle – Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamarippa-McMillan) (Marjanovic)	14,15,17	Arrow Road Const. \$2,256,359.33	4-15-13	82	7-31-13	7-29-13	8-16-13	8-16-13	Checking final quantities.
<u>TOWNSHIP PROJECTS:</u> <u>Palatine Twp 2012</u> Various Locations	11-25156-90-RS 12-28-221 (Mohebbi-McMillan) (Baskaran)	N/A	Geske and Sons \$374,503.80	9-5-12	100	9-28-12	9-21-12	10-30-12	10-30-12	Final BC sent to Township for review/approval 8-12-13
<u>JOC PROJECTS:</u> <u>119th St.</u> Kedzie Ave.	12-6HISP-36-ES (Petraitis-Marjanovic)		Paul Borg Const.		100		12-12-12			Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT. DATES	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake-Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-89-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	04-20-95	100	08-25-95	09-12-96	10-10-96	11-12-96	Order/Settlement Agreement Final Est to be presented to the County Board.
Maple Ave. 47th St. to Windemere Ave.	82-02524-01-WR Proj. IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	04-18-84	100	11-2-84 +15 WD	5-16-85	6-18-85	10-22-85	Form 69 sent 1-10-86. -Lawsuit - NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Ave.</u> 155th St. to 147th St.	98-W9310-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	04-11-03	100	10-31-03 11-11-03(R) NO WD	12-09-03	10-28-04	10-28-04	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>Cottage Grove Ave.</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86 (F)	05-16-03	100	10-17-03 11-14-03(R) NO WD	11-14-03	12-18-03	12-18-03	Final Est. on hold-liens/suits - AWAITING ASA DIRECTIVE
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	02-23-04	100	12-15-04	11-23-04	11-23-04	12-15-06 CBG 07-19-07 CCHD	Form 69 sent 10-16-07, 12-19-07, and 2-8-08. Unclaimed / unable to forward. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT. DATE	FINAL ACCEPT	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	05-07-02	100	11-22-02 08-15-03(R)	08-23-04	10-25-04	10-25-04	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Greenwood Road</u> 159 th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	05-14-04	100	10-29-04 07-01-05(R)	07-01-05	11-1-05	07-11-08	Form 69 sent 3-19-09. On hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216 th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	07-28-03	100	11-30-03	10-04-04	12-13-04	06-06-05	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>State Street</u> Sauk Trail to 26 th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	06-03-03	100	10-03-04 07-31-04	10-19-04	12-21-04	12-21-04	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contract \$1,936,389.70 \$330,801.60(F)	02-22-84	100	11-2-84 +15 WD	08-13-85	12-10-84 12-07-85	06-24-86	Form 69 sent 4-1-86. Follow ups sent 3-21-88, 8-13-90. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>90th Avenue</u> 159 th Street to 151 st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.93 \$3,918,814.59(F)	04-03-03	100	10-31-03 11-28-03(R)	09-07-04	10-28-04	10-04-05	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>87th Street</u> 88 th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11-15-94	100	12-01-95	06-12-96	07-11-97	12-04-97	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>87th Street</u> 96th Avenue to 88th Ave.	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	08-01-94	100	11-03-95 +15 WD	06-17-96	07-11-97	08-15-97	Final Est. to be presented to County Board upon receipt of final paperwork from contractor. - AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143 RD Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	09-06-02	100	11-22-02(I) 03-01-03(R)	07-12-03	08-15-03	09-30-05	On hold-liens/suits - AWAITING ASA DIRECTIVE
<u>179th Street</u> SW Highway to 108 th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	06-12-02	100	11-23-02(I) 05-31-03(R)	06-09-03	10-04-05	10-04-05	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	01-24-95	100	12-15-95 +20 WD	05-30-96	06-22-98 Bridge 07-09-98	06-08-99	On hold-liens/suits - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> <u>@ Butterfield Creek (Near</u> 203 rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	03-02-04	100	10-29-04	07-01-05	09-07-05	09-07-05	Form 69 sent 6-27-06. On hold-liens/suits. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.