



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

EARLEAN COLLINS
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

EDWIN REYES
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DOODY GORMAN
17th District

October 10, 2014

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 5584
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending September 30, 2014.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Martha Martinez, Deputy Chief Administrative Officer

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING September 30, 2014

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
MOTOR FUEL TAX PROJECTS:							
Group 3 – 2013 104 th Avenue at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Petraitis-Sek- Baskaran)	5, 6, 17	Path Construction \$4,966,847.00	3-10-14	44	12-01-14	Work completed this month includes stage 1 repairs on the Ridgeland Avenue Bridge, Francisco Avenue bridge opened to Traffic, stage 1 repairs on Crawford Avenue, and full depth deck repairs on 104 th Avenue. Next month work includes start stage II repairs on Ridgeland Avenue, fiber grating and concrete repair on Francisco Avenue, stage II repairs on Crawford Avenue, and cathodic, structural repairs and painting on 104 th Avenue.
Ridgeland Avenue at Cal-Sag Channel							
Crawford Avenue at Cal-Sag Channel							
Francisco Avenue at Cal-Sag Channel							
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (McMillan-Zamarripa- Marjanovic)	13	Capitol Cement \$18,728,293.17	3-26-14	35	11-21-14 (I) 8-28-15 +5WD	Work completed this month includes placing storm sewer laterals at Touhy, earth excavation, underdrains, PGE placement, and structure reconstruction and adjustments from Oakton to Howard. Next month work includes completion of service lines by Nicor, pavement, curb and gutter and sidewalk placement on west side of Crawford from Oakton to Howard, 12" water main, meter vault and placement of pavement between Touhy and Lincoln on the east side of Crawford.
Sanders Road Techny Road to Lake Cook Road	13-W2445-07-RS 1455-13406 (McMillan-Gustafson- Gandhi)	14	Peter Barker and Son \$3,244,464.77	6-20-14	68	10-10-14 +5WD	Work completed this month includes concrete patching, concrete curb and gutter and other related items in the northbound and southbound inner lanes on Sanders road from Exeter to Lake Cook, placed binder course Mission Hills to Exeter, traffic signal work at Lindenwood and diamond grinding Mission Hills to Techny. Next month work includes completing concrete patching near Lake Cook, asphalt placement from Lake Cook to Mission Hills and complete traffic signal work at Lindenwood.
Pavement Resurfacing Enhancement Program North 2014	13-PREP-N01-RS 1455-13427 (McMillan-Mohebbi- Marjanovic)	14, 13, 15, 17	Plote Construction \$2,595,071.35	7-23-14	80	6-24-16	Work completed this month includes striping on Naperville Road, surface course and striping on Techny Road, stone shoulder and striping on Willow Road, grinding, patching and curb and gutter on Euclid, surface course on Illinois road, and surface course, striping and stone shoulder on Locust Road. Next month work includes guardrail and sidewalk on Naperville Road, Guard Rail on Techny Road, and surface course and striping on Euclid Avenue.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	REMARKS
Group 2 – 2014 Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (McMillan-Mohebbi- Baskaran)	13	Plote Construction \$1,069,378.25	7-28-14	50	10-31-14	Work completed this month includes curb and gutter, driveways, grinding existing asphalt and placement of binder course Mango to Oakton, remove and replace curb and gutter Lincoln to Dempster, and remove existing curb and gutter Dempster to Greenwood. Next month work includes surface course, striping and landscaping Mango to Oakton, and grind pavement and place binder course Lincoln to Dempster and Dempster to Greenwood.
Pavement Resurfacing Enhancement Program South 2014	13-PREPS-01-RS 1428-13429 (Petraitis-Marvin- Gandhi)	5 & 6	D. Construction \$1,785,391.57	8-25-14	15	6-24-16	Work completed this month includes milling the existing asphalt pavement, pavement patching, and resurfacing at Steger Road. Next month work includes milling, pavement patching, and resurfacing at 139th street.
Kedzie Avenue 139th Street to 135th Street 139th Street Kedzie Ave to Ulica Ave	13-W4612-07-LS 1428-13237 Federal Project No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 (Petraitis-Marvin- Gandhi)	5	Landmark Contractors \$2,035,543.48 \$	8-26-14	45	10-31-14	Work completed this month includes auguring, and placing concrete foundation and conduits at 139th street. Next month work includes continuing to place concrete and conduits.

JOC PROJECTS:

Hintz Road at Wheeling	14-A5417-06-DR Contract No.: 12-28-340 HS7 (McMillan-Gustafson- Marjanovic)		McDonagh Demolition Inc. \$				
Central Avenue at South West Highway	13-w3918-02-CH Contract No.: 12-28-340-HS8 (Petraitis-Saukotis- Baskaran)		F. H. Paschen SN Nielsen Associates \$				

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.S.) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS: Joe Orr Road (Relocated) E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741) Job No. C-91-184-11 Contract No. 10217 (M. Sterr - Petraitis) (Baskaran)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3-14-12	100	11-16-12 +20 WD	11-16-12 +9WD = 4-29-13	1-7-13	5-23-13	Form 69 sent 8-22-13, follow-up on 4-28-14, 8-12-14, and 8-26-14. Contractor reviewing quantities
Narragansett Ave. 87th St. to 79th Street	08-W3719-04-FP Fed Project No. M-HPP-0318 (106) Job No. C-91-008-09 Contract No. 10216 (Sterr H.-Petraitis) (Marjanovic)	11	A. Lamp Concrete \$3,968,088.50 \$4,078,573.06(A)	7-5-11	100	11-14-11 +20 WD	11-30-11 +10 WD	11-29-11 4-18-12	4-18-12	Form 69 returned 11-13-12 Final BC to be presented upon receipt of close-out paperwork from contractor.
171st St. Wood St. to Ashland Ave.	04-B8431-08-PV Fed. Project M-8003(427) Job No. C-91-278-04 Contract No. 10212 (Sek-Petraitis) (Baskaran)	5,6	Albin Carlson \$13,089,028.08 \$12,593,999.05 (A)	3-12-07	100	11-30-07 06-30-08 (Land, Light)	06-29-09	6-21-10		Checking final quantities Final BC to be presented upon receipt of close-out paperwork from contractor.
170th (167th) St. S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed. Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petraitis) (Baskaran)	6	G&V Construction \$5,995,429.05 \$5,982,752.27 (A)	4-23-12	100	11-16-12 +20 WD 6-30-13 (R) +0 WD (R)	11-16-12 +20 WD 6-30-13 (R)	7-2-13	12-02-13	Form 69 sent 6-30-14, follow up on 7-28-14 and 8-26-14. Contractor reviewing quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.S.) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
<u>Arlington Heights Rd.</u> University Dr. to Lake Cook	09-V6946-03-RP (Gustafson - McMillan) (Baskaran)	14	Greco Contractors \$6,186,943.33 \$6,293,454.66(A)	3-2-11	100	11-4-11 +20 WD	11-4-11 +16 WD= 12-11-11	11-21-11 6-8-12		Form 69 returned 5-20-13 Final BC to be presented upon receipt of close-out paperwork from contractor.
<u>Bartlett Rd.</u> Lake St. to Golf Rd.	11-V4738-02-RP 12-28-186 (Gustafson-McMillan) (Baskaran)	15	Triggs Construction \$3,000,084.60 \$3,150,910.21(A)	4-16-12	100	10-19-12 +10 WD	10-19-12 + WD	11-5-12	11-5-12	Final estimate processed 9-30-14.
<u>Hintz Rd.</u> Arlington Hts to Elmhurst	12-A5414-03-RP 12-23-432 (McMillan-Mohebbi) (Baskaran)	14	A Lamp Concrete \$2,128,571.80 \$2,162,796.30(A)	4-1-13	100	8-20-13	8-20-13	11-14-13	11-14-13	Form 69 returned 8-19-14 Reviewing /resolving discrepancies
<u>Joe Orr Rd.(Old)</u> Blue Stem Pkwy to Torrence Ave.	12-B6736-04-RS 13-18-007 (Sterr-Petraitis) (Baskaran)	6	D. Construction \$650,569.30 \$583,480.06(A)	5-10-13	100	8-2-13 +5 WD	7-30-13	9-5-13	9-5-13	Form 69 sent 11-14-13, follow up on 5-8-14, 8-7-14, and 8-26-14. Contractor reviewing quantities
<u>Kedzie Bridge</u> Over NIRC RR near 141st Street	12-W4612-06-BR 1355-12834 (Petraitis-Marvin- Baskaran)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9-27-13	100	11/22/2013 5-27-14 (R)	6-11-14	7-18-14		Completing punchlist items Checking final quantities
<u>Lake Cook Road</u> Pfungsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (McMillan-Lebowitz) (Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4-15-13	100	10-26-13 +5 WD	10-26-13 +5WD	12-19-13	12-19-13	Checking final quantities
<u>Lake Cook Rd.</u> E. Wilfrot Rd. to Pfingsten Rd.	01-A5020-02-RP (Lebowitz-McMillan) (Baskaran)	14	Capitol Cement Co. \$5,895,033.00 \$6,381,954.16(A)	3-22-11	100	10-28-11 +15 WD	12-10-11 +15 WD =6-6-12	6-5-12 11-5-12	11-5-12	Form 69 returned 5-2-14 Reviewing/resolving discrepancies

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT. DATES	FINAL ACCEPT	REMARKS
Old Orchard Road Harms Road to Edens Expressway(94) Southbound (Lockwood Ave.)	00-A8328-01-RP 1328-12639 (Gancho-McMillan) (Baskaran)	13	Triggi Construction \$1,317,454.53 \$1,071,814.45 (A)	8-5-13	100	11-25-13 +5 WD	11-25-13	2-21-14	2-21-14	Form 69 returned 7-21-14 Reviewing/resolving discrepancies
Penny Rd. Dundee Rd. to New Sutton	08-A5701-03-FP 12-28-015 (Victoria-McMillan) (Marjanovic)	14	Plote Construction \$2,459,031.25 \$2,220,263.79(A)	6-5-12	100	10-26-12 +10 WD	10-26-12	11-5-12	11-5-12	Final BC presented to County Board on 7-17-13. Final estimate to be processed upon review of compliance close-out paperwork
Plainfield Rd. 47 th St. to 1 st Ave.	11-B3722-01-RS 12-28-047 (Hernandez- Petraitis) (Baskaran)	16	J.A. Johnson \$477,757.32 \$424,709.64(A)	6-4-12	100	8-10-12 +5 WD	7-17-12	8-17-12	8-17-12	Final BC presented to County Board on 3-25-13. Final estimate to be processed upon review of compliance close-out paperwork
Schaumburg Rd. Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (McMillan-Gustafson) (Marjanovic)	15	A Lamp Concrete \$2,982,326.25 \$3,497,266.60 (A)	4-1-13	100	8-20-13 (Interim) 10-18-13	10-18-13	11-14-13	4-29-14	Form 69 returned 5-2-14 Final BC to be presented upon receipt of close-out paperwork from the contractor
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis) (Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10-20-05 04-04-07 (resumed)	100	02-13-06(I) 11-01-06(R) 06-01-07(R)	01-19-07(I) 07-14-07(F)	08-09-07 08-15-08	08-15-08	Final estimate to be processed upon receipt of close-out paperwork -AWAITING ASA DIRECTIVE
Wentworth Ave. Glenwood Lansing Rd. to Ridge Rd.	95-W6606-01-RP 12-28-017 (Marvin-Petraitis) (Marjanovic)	6	Gallagher Asphalt \$6,302,318.17 \$6,994,790.09(A)	5-9-12	100	11-30-12 +20 WD 12-12-12 (R) +35 WD (R)	12-12-12(R) +35 WD (R) 6-25-13	7-11-13		Form 69 returned 8-6-14 Reviewing/resolving discrepancies

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
88 th Ave. 103 rd St. to 87 th St.	03-W3017-03-FP (Sek-Petratis) (Baskaran)	17	K-Five Construction \$11,163,856.05 \$11,382,913.31(A)	3-1-12	100	11-21-12 Interim 6-28-13 +18 WD 9-26-13	6-28-13	10-22-13		Form 69 sent 6-30-14. Follow up on 8-26-14. Contractor reviewing quantities Completing punchlist items
138 th St. Ashland Ave. to Cottage Grove Ave.	12-B5332-03-RP 13-28-006 (Ster-Petratis) (Baskaran)	5	K-Five Construction \$2,621,418.30 \$2,657,982.88(A)	4-15-13	100	9-6-13 +5 WD	9-16-13 +13 WD= 9-27-13	10-29-13	10-29-13	Form 69 returned 6-30-14 Reviewing/resolving discrepancies
Group 3 – 2012 Euclid Ave. Elmhurst to Wolf Euclid Ave. Over IL-53	11-A5916-06-RS 12-28-060 (Zamarripa- McMillan) (Baskaran)	17	Arrow Road Const. \$1,626,627.20 \$1,642,271.39(A)	7-20-12	100	9-14-12 10-19-12(R)	10-23-12 Pavement 11-1-12 (Bridge)	11-5-12 Pavement 8-13-13 Bridge	11-5-12 Pavement 8-13-13 Bridge	Final BC approved 4-9-14 and waiting for purchase order from Procurement. Final estimate to be processed upon receipt of purchase order
Group 4 – 2012 87 th St. Cliff St. to 96 th Ave. 88 th Ave. at 105 th St.	11-B4221-03-RS 12-23-137 (Hernandez- Petratis) (Marjanovic)	16,17	Central Blacktop \$706,868.00 \$646,624.34(A) \$632,495.54(A)	7-5-12	100	9-30-12 +5 WD	12-5-12	12-18-12	12-18-12	Final BC to be presented upon receipt of close-out paperwork from contractor
Group 1 – 2013 Central Ave. – 135 th to 127 th Central Ave. over Tinley Creek 151 st St. @ Jack Hille School 104 th Ave. S. of 167 th St.	12-W3913-04-RS 13-23-022 (Vloria-Petratis) (Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7-23-13	100	8-9-13 Interim 9-6-13 +5 WD +14 WD (R)	9-6-13 +22 WD =10-10-13	10-31-13	5-16-14	Form 69 sent 5-2-14 Contractor reviewing quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY/REVISED (R) DATES	ACTUAL FINAL COMPLY. DATE	FINAL INSPECT. DATE	FINAL ACCEPT DATE	REMARKS
Group 2 – 2013 Arlington Hts – Brantwood to Higgins Roselle – Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamarippa-McMillan) (Marjanovic)	14,15,17	Arrow Road Const. \$2,256,359.33 \$1,825,479.50(A)	4-15-13	100	7-31-13	7-29-13	8-16-13	8-16-13	Form 69 returned 2-28-14 Reviewing/resolving discrepancies
TOWNSHIP PROJECTS:										
Palatine Twp 2012 Various Locations	11-25156-90-RS 12-28-221 (Mohebbi-McMillan) (Baskaran)	N/A	Geske and Sons \$374,503.80 \$370,917.85(A)	9-5-12	100	9-28-12	9-21-12	10-30-12	10-30-12	Final estimate to be processed upon review of compliance close-out paperwork

CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES

FEDERAL PROJECTS:

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY/REVISED (R) DATES	ACTUAL FINAL COMPLY. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Equestrian/ Pedestrian Bridge over Lake-Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-89-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	04-20-95	100	08-25-95	09-12-96	10-10-96	11-12-96	Order/Settlement Agreement Final Est to be presented to the County Board.
<u>Maple Ave.</u> 47th St. to Windemere Ave.	82-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	04-18-84	100	11-2-84 +15 WD	5-16-85	6-18-85	10-22-85	Form 69 sent 1-10-86. -Lawsuit. - NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Ave.</u> 155th St. to 147th St.	98-W9910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	04-11-03	100	10-31-03 11-11-03(R) NO WD	12-09-03	10-28-04	10-28-04	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>Cottage Grove Ave.</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86 (F)	05-16-03	100	10-17-03 11-14-03(R) NO WD	11-14-03	12-18-03	12-18-03	Final Est. on hold-liens/suits -AWAITING ASA DIRECTIVE
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	02-23-04	100	12-15-04	11-23-04	11-23-04	12-15-06 CBG 07-19-07 CCHD	Form 69 sent 10-16-07, 12-19-07, and 2-8-08. Unclaimed / unable to forward. -AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	05-07-02	100	11-22-02 08-15-03(R)	08-23-04	10-25-04	10-25-04	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Greenwood Road</u> 159 th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	05-14-04	100	10-29-04 07-01-05(R)	07-01-05	11-1-05	07-11-08	Form 69 sent 3-19-09. On hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216 th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	07-28-03	100	11-30-03	10-04-04	12-13-04	06-06-05	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>State Street</u> Sauk Trail to 26 th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	06-03-03	100	10-03-04 07-31-04	10-19-04	12-21-04	12-21-04	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contract \$1,936,389.70 \$330,801.60(F)	02-22-84	100	11-2-84 +15 WD	08-13-85	12-10-84 12-07-85	06-24-86	Form 69 sent 4-1-86. Follow ups sent 3-21-88, 8-13-90. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>30th Avenue</u> 159 th Street to 151 st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.93 \$3,918,814.59(F)	04-03-03	100	10-31-03 11-28-03(R)	09-07-04	10-28-04	10-04-05	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>37th Street</u> 88 th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11-15-94	100	12-01-95	06-12-96	07-11-97	12-04-97	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>87th Street</u> 96th Avenue to 88th Ave.	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	08-01-94	100	11-03-95 +15 WD	06-17-96	07-11-97	08-15-97	Final Est. to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	09-06-02	100	11-22-02(I) 03-01-03(R)	07-12-03	08-15-03	09-30-05	On hold-liens/suits -AWAITING ASA DIRECTIVE
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	06-12-02	100	11-23-02(I) 05-31-03(R)	06-09-03	10-04-05	10-04-05	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	01-24-95	100	12-15-95 +20 WD	05-30-96	06-22-98 Bridge 07-09-98	06-08-99	On hold-liens/suits -AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	03-02-04	100	10-29-04	07-01-05	09-07-05	09-07-05	Form 69 sent 6-27-06. On hold-liens/suits. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.