



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DODY GORMAN
17th District

March 31, 2015

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 15-2601
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending March 31, 2015.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING MARCH 31, 2015

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:							
Kedzie Avenue 139th St. to 135th St. 139th St. Kedzie Ave. to Ullica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 (Petraitis-Marvin- Patel)	5	Landmark Contractors \$2,035,543.48	8/26/2014	83	6/24/2015	Work suspended for the winter. Work scheduled for next month includes installing street light poles.
151st Street Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Petraitis-Marvin- Marjanovic)	5	Capitol Cement \$1,742,690.05			10/9/2015	Contract was awarded on March 11, 2015. Preconstruction conference scheduled for April 1, 2015.
MOTOR FUEL TAX PROJECTS:							
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (McMillan- Zamarripa- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$18,855,637.57(A)	3/26/2014	65	11/21/2014 (I) 8/28/2015 +5WD	Work this month included saw cutting and removal of sidewalk and driveways and excavation for new sidewalk. Work scheduled for next month includes placement of new sidewalk and driveways, switching traffic to construction staging, removal of existing pavement, storm sewer installation and electrical installation.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Resurfacing Enhancement Program South 2014</u>	13-PREPS-01-RS 1428-13429 (Petralitis-Marvin- Patel)	5 & 6	D. Construction \$1,785,391.57	8/25/2014	79	6/24/2016	Work suspended for the winter. Construction to commence when contractor's asphalt plant is open and running for the 2015 construction season.
<u>Group 3-2014 (REBID) Ridgeland Ave. Over Moline Expwy Cottage Grove Ave over North Creek Central Ave over Midlothian Creek Roberts Rd over Stoney Creek</u>	14-W5906-04-BR 1455-14179 (Petralitis-Marvin- Patel)	5,6,17	Areatha Construction Company \$841,927.30			10/6/2015	Preconstruction conference held on March 11, 2015. Contractor is scheduled to begin work on Ridgeland Avenue Bridge on April 6, 2015 and Cottage Grove Avenue Bridge on April 7, 2015.
<u>Group 1-2015 Hintz Rd - Elmhurst Rd to Milwaukee Ave Hintz Rd at Ecko Lake</u>	14-A5416-04-BR 1428-14143 (McMillian-Mohabbi- Marjanovic)	14,17	R.W. Duntzman Co. \$3,271,790.88	3/30/2015	0	11/13/2015	Preconstruction conference held March 11, 2015. Contractor started work on March 30, 2015. Work scheduled for next month includes temporary traffic signal installation at Hintz Road and Wheeling Road, traffic control setup, switching traffic to construction staging, patch layout by County staff, and saw cutting patches.
<u>JOC PROJECTS:</u> Central Avenue at South West Highway	13-W3918-02-CH 12-28-340-HS8 (Petralitis-Sakoutis- Marjanovic)	11	F.H. Paschen S.N. Nielsen Associates \$1,360,441.51	10/26/2014	80	6/24/2015	Work suspended for the winter. Work scheduled for next month includes installation of traffic control, concrete B-patching, place new sidewalk, curb and gutter, and detectable warnings.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
2014 Pavement Rehab	14-REHAB-01-PV 12-28-340-HS7 (Petraitis-McMillan- Sek-Sakoutis- Marjanovic)		McDonagh Demolition Inc. \$1,775,678.22	10/20/2014	20		Work suspended for the winter. Construction to resume when weather permits.
2014 Pavement Rehab- Supplemental	14-REHAB-01-PV 12-28-340 GE3 (Viloria-McMillan- Marjanovic)		F.H. Paschen/S.N. Nielsen Associates \$816,595.88	1/22/2014	98		Work suspended for the winter. Construction to resume when weather permits.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
<u>Joe Orr Road (Relocated)</u> E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741) Job No. C-91-184-11 Contract No. 10217 (M. Sterr-Petraitis-Patel)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3/14/2012	100	11/16/2012 +20WD	11/16/2012 +9WD = 4/29/2013	1/7/2013	5/23/2013	Form 69 returned 3/26/2015. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
<u>Narragansett Avenue</u> 87th St. to 79th St.	08-W3719-04-FP Fed Project No. M-HPP-0318(106) Job No. C-91-008-09 Contract No. 10216 (H. Sterr-Petraitis-Marjanovic)	11	A. Lamp Concrete \$3,968,088.50 \$4,078,573.06(A)	7/5/2011	100	11/14/2011 +20WD	11/30/2011 +10WD	11/29/2011 4/18/2012	4/18/2012	Final BC approved by County Board on 2/10/2015 and Final Estimate processed 3/16/2015. Preparing Final Papers to IDOT and Fiscal Management. Completion Resolution to be presented to County Board on April 29, 2015.
<u>171st Street</u> Wood St. to Ashland Ave.	04-B8431-08-PV Fed Project No. M-8003(427) Job No. C-91-278-04 Contract No. 10212 (Sek-Petraitis-Marjanovic)	5,6	Albin Carlson \$13,089,028.08 \$12,610,750.63(A)	3/12/2007	100	11/30/2007 6/30/2008 (Land, Light)	6/29/2009	6/21/2010	8/20/2014	Pre-final BC approved by the County Board on 3/11/2015. Final Estimate to be processed upon receipt and review of close-out paperwork from contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
170 th (167 th) Street S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petrailis-Patel)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD 6/30/2013(R)	7/2/2013	12/2/2013	Form 69 sent 6/30/2014, follow up on 7/28/2014, 8/26/2014, and 12/18/2014. Contractor reviewing quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
<u>Arlington Heights Road</u> University Dr. to Lake Cook Rd.	09-V6946-03-RP (Gustafson-McMillan- Marjanovic)	14	Greco Contractors \$6,186,943.33 \$6,315,162.16(A)	3/2/2011	100	11/4/2011 +20WD	11/4/2011 +16WD = 12/11/2011	11/21/2011 6/8/2012	9/4/2014	Final BC approved by the County Board on 3/11/2015. Final Estimate processed 3/16/2015. Preparing Final Papers to IDOT and Fiscal Management. Completion Resolution to be presented to County Board on April 29, 2015.
<u>Hintz Road</u> Arlington Hts. Rd. To Elmhurst Rd.	12-A5414-03-RP 12-23-432 (McMillan-Mohebi- Patel)	14	A Lamp Concrete \$2,128,571.80 \$2,162,796.30(A)	4/1/2013	100	8/20/2013	8/20/2013	11/14/2013	11/14/2013	Form 69 returned 8/19/2014. Final BC to be processed upon receipt and review of compliance close-out paperwork from contractor.
<u>Joe Orr Road(Old)</u> Blue Stem Pkwy to Torrence Ave.	12-B6736-04-RS 13-18-007 (Sterr-Petraitis-Patel)	6	D. Construction \$650,569.30 \$583,480.06(A)	5/10/2013	100	8/2/2013 +5WD	7/30/2013	9/5/2013	9/5/2013	Form 69 returned 3/26/2015. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
<u>Kedzie Bridge</u> Over NIRC RR near 141st St.	12-W4612-06-BR 1355-12834 (Marvin-Petraitis-Patel)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9/27/2013	100	11/22/2013 5/27/2014(R.)	6/11/2014	7/18/2014		Form 69 returned 3/26/2015. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
<u>Lake Cook Road</u> Pfungsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-McMillan- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD	12/19/2013	12/19/2013	Form 69 sent 8/21/2014. Follow up on 1/18/2015 and 3/26/2015. Contractor reviewing quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Lake Cook Road E. Wilnot Rd. to Pfingsten Rd.	01-A5020-02-RP (Lebowitz-McMillan-Patel)	14	Capitol Cement Co. \$5,895,033.00 \$6,248,575.85(A)	3/22/2011	100	10/28/2011 +15WD	12/10/2011 +15WD = 6/6/2012	6/5/2012 11/5/2012	11/5/2012	Final BC approved by the County Board on 3/11/2015. Final Estimate processed on 3/17/2015. Final Papers to Fiscal Management on 3/30/2015. Preparing Final Papers to IDOT. Completion Resolution to be presented to County Board on April 29, 2015.
Old Orchard Road Harms Road to Edens Expressway (I94) Southbound (Lockwood Ave.)	00-A8326-01-RP 1328-12639 (Gandhi-McMillan-Marjanovic)	13	Triggi Construction \$1,317,454.53 \$971,822.32(A)	8/5/2013	100	11/25/2013 +5WD	11/25/2013	2/21/2014	2/21/2014	Final Papers sent to Fiscal Management on 3/6/2015 and to IDOT on 3/13/2015. Completion Resolution to be presented to the County Board on 4/1/2015.
Pavement Resurfacing Enhancement Program North 2014	13-PREP-01-RS 1455-13427 (Mohebbi-McMillan-Marjanovic)	13, 14, 15, 17	Plote Construction \$2,595,071.35	7/23/2014	100	6/24/2016	10/8/2014	11/6/2014 (Illinois, Illinois, Locust, Willow, & Techny) 11/21/2014 (Euclid & Naperville)	11/6/2014 (Illinois, Illinois, Locust, Willow, & Techny) 11/21/2014 (Euclid & Naperville)	Checking final quantities.
Penny Road Dundee Rd. to New Sutton Rd.	08-A5701-03-PP 12-28-015 (Vitoria-McMillan-Marjanovic)	14	Plote Construction \$2,459,031.25 \$2,220,263.79(A)	6/5/2012	100	10/26/2012 +10WD	10/26/2012	11/5/2012	11/5/2012	Final estimate processed on 3/18/2015. Preparing Final Papers to IDOT and Fiscal Management.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Plainfield Road</u> 47th St. to 1st Ave.	11-B3722-01-RS 12-28-047 (Hernandez-Petratis- Patel)	16 J.A. Johnson \$477,757.32 \$424,709.64(A)	6/4/2012	100	8/10/2012 +5WD	7/17/2012	8/17/2012	8/17/2012	Final participation concurred by Contract Compliance on 3/19/2015. Preparing Final estimate.
<u>Sanders Road</u> Techny Road to Lake Cook Rd.	13-W2445-07-RS 1455-13406 (Viloria-McMillan-Patel)	14 Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014		Checking final quantities. Completing punch list work.
<u>Schaumburg Road</u> Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (Gustafson-McMillan- Marjanovic)	15 A Lamp Concrete \$2,982,326.25 \$3,497,321.60(A)	4/1/2013	100	8/20/2013 (Interim) 10/18/2013	10/18/2013	11/14/2013	4/29/2014	Final BC presented to the County Board on 3/11/2015.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14 Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate to be processed upon receipt of close-out paperwork. - ASA providing direction/assistance on closeout of Project.
<u>Wentworth Avenue</u> Glenwood-Lansing Rd. to Ridge Rd.	95-W6606-01-RP 12-28-017 (Marvin-Petratis- Marjanovic)	6 Gallagher Asphalt \$6,302,318.17 \$7,097,312.79(A)	5/9/2012	100	11/30/2012 +20WD 12/12/2012(R) +35WD(R)	12/12/2012(R) +35WD(R) 6/25/2013	7/11/2013		Form 69 returned 2/3/2015. Completing punch list work. Final BC to be processed upon receipt of close-out paperwork from the contractor.
<u>88th Avenue</u> 103rd St. to 87th St.	03-W3017-03-FP (Sek-Petratis-Patel)	17 K-Five Construction \$11,163,856.05 \$11,209,743.85(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punchlist items. Final BC to be processed upon receipt of close-out paperwork from the contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPI./ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>138th Street</u> Ashland Ave. to Cottage Grove Ave.	12-B5332-03-RP 13-28-006 (Sterr-Petraitis-Patel)	5	K-Five Construction \$2,621,418.30 \$2,657,982.88(A)	4/15/2013	100	9/6/2013 +5WD	9/16/2013 +13WD = 9/27/2013	10/29/2013	10/29/2013	Form 69 returned 6/30/14. Reviewing/resolving discrepancies. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
<u>Group 4 – 2012</u> <u>87th St.</u> Cliff St. to 96th Ave. <u>88th Ave. at 105th St.</u>	11-B4221-03-RS 12-23-137 (Hernandez-Petraitis-Marjanovic)	16,17	Central Blacktop \$706,868.00 \$632,495.54(A)	7/5/2012	100	9/30/2012 +5WD	12/5/2012	12/18/2012	12/18/2012	Awaiting execution of the Final BC upon review of compliance close-out paperwork from the contractor.
<u>Group 1 – 2013</u> Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st st. @ Jack Hille School 104th Ave. s. of 167th St.	12-W3913-04-RS 13-23-022 (Viloria-Petraitis-Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 returned 10/22/2014. Final BC to be processed upon receipt and review of close-out paperwork from the contractor.
<u>Group 2 – 2013</u> Arlington Hts Rd. - Brantwood to Higgins Roselle Rd.- Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamarippa-McMillan-Marjanovic)	14, 15, 17	Arrow Road Const. \$2,256,359.33 \$1,825,479.50(A)	4/15/2013	100	7/31/2013	7/29/2013	8/16/2013	8/16/2013	Form 69 returned 2/28/2014. Final BC process initiated with Procurement and awaiting roundtable meeting.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Group 3 – 2013</u>										
104th Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Petraitis-Patel)	5, 6, 17	Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014			Completing punchlist items. Checking final quantities.
Ridgeland Ave. at Cal-Sag Channel										
Crawford Ave. at Cal-Sag Channel										
Francisco Ave. at Cal-Sag Channel										
<u>Group 2 – 2014</u>										
Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (Mohebbi-McMillan-Patel)	13	Plote Construction \$1,069,378.25	7/28/2014	100	10/31/2014	10/31/2014	12/4/2014	12/18/2014	Checking final quantities.
<u>TOWNSHIP PROJECTS:</u>										
<u>Palatine Twp 2012</u>										
Various Locations	12-25156-90-RS 12-28-221 (Mohebbi-McMillan-Patel)	N/A	Geske and Sons \$374,503.80 \$370,917.85(A)	9/5/2012	100	9/28/2012	9/21/2012	10/30/2012	10/30/2012	Final Estimate processed on 3/11/2015. Preparing Final Papers to IDOT and Fiscal Management. Completion Resolution to be presented to County Board on April 29, 2015.
<u>JOC PROJECTS:</u>										
Hintz Road at Wheeling Road	14-A5417-06-DR 12-28-340 HS7 (Viloria-McMillan-Marjanovic)	14	McDonagh Demolition Inc. \$143,323.58	10/17/2014	100	12/2/2014	12/2/2014	12/11/2014	12/11/2014	Checking final quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPI/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement ASA providing direction/assistance for closeout of this project.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	82-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>Cottage Grove Avenue Steger Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/8/2008. Unclaimed/unable to forward. 07/19/2007 -AWAITING ASA DIRECTIVE CCHD

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/1/2008	Form 69 sent 3/19/2009. On Hold-Liens/suits - AWAITING ASA DIRECTIVE
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	On hold-liens/suits. -AWAITING ASA DIRECTIVE
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Form 69 sent 6/27/2006. On Hold-liens/lawsuits. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.