

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING APRIL 30, 2022

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	12	11/4/2024	Work completed this month included cleaning existing inlet structures; saw-cut commercial driveways at Northwest Avenue project limits; removed existing curb and gutter; installed storm sewer; and removed existing storm sewer. Work scheduled for next month includes installation of storm sewer on Northwest Avenue and North Avenue; installation of temporary pavement and traffic control devices along North Avenue; and install detour/closure on East Bound Lake Street.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48							
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$10,672,616.71		0	7/31/2023	Award: April 11, 2022 Preconstruction meeting to be scheduled.
Project # 23651 Direct % 100.00 Indirect % 0.00							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,614,151.24 (A)	1/13/2020	97	12/24/2021	Work completed this month included work on punchlist items for the roadway, street lighting and traffic signals; installing permanent signs at various locations; placing topsoil throughout the project; and continuation of detention pond excavations. Work scheduled for next month includes continuation of punchlist items for the roadway; detention pond excavations and final landscaping throughout the project.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22							
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15	3/4/2022	3	10/1/2022	Work completed this month included median removal; pavement patching; and installation of temporary pavement. Work scheduled for next month includes pavement patching, installation of protective shielding, demolition of the bridge deck and approach slab, and removal of BioHazard Materials.
Project # 29152 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel Project # 23006 Direct % 100.00 Indirect % 0.00	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	1	4/29/2023	Work completed this month included instalation of traffic control at all locations; work at Franscisco Avenue also included installation of safespan, grating removal, and deck drain cleaning; Work at 104th Avenue also included bridge rail and grating removal, deck drain cleaning; and work at Ridgeland Avenue also included bridge rail removal. Work scheduled for next month at FransciscoAvenue includes concrete removal for tie rod replacement, bridge rail removal, and bridge deck repairs; at 104th Avenue includes installation of safespan, concrete removal for tie rod replacement, and bridge deck repairs; at Ridgeland Avenue includes grating removal, clean deck drains, installation of safespan, and concrete removal for tie tod replacement; and at Crawford Avenue includes bridge rail and grating removal, clean deck drains, installation of safespan, and concrete removal for tie rod replacement.
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road Project # 25585 Direct % 0.0 Indirect % 100.0	23-8PVPN-00-GM 2144-08311	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17		0	1/30/2023	Award: Anticipated April 2022 Preconstruction meeting to be scheduled upon execution of the contract.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street Project # 25586 Direct % 0.0 Indirect % 100.0	23-8PVPS-00-GM 2119-09141	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	5	10/28/2022	Work completed this month included installation of changeable message signs at Wolf Road, Joe Orr Road and Steger Road; work at Joe Orr Road (State Street to Cottage Grove Avenue) also included installation of erosion control, removal of existing pavement markers, adjusting existing frames & lids, removal of existing corrugated median, and the start of curb & gutter removal and replacement; work at Steger Road (Ashland Avenue to Union Street) also included installation of erosion control, removal of existing pavement markers, removal of existing frames & lids, placement of temporary patches, grinding existing pavement, and start of curb & gutter removal and replacement. Work scheduled for next month at Wolf Road (47th Street to Burlington Avenue) includes installation of erosion control, removal of existing pavement markers, adjusting existing frames and lids, removal and replacement of curb & gutter, and pavement patching; at Joe Orr Road (State Street to Cottage Grove Avenue) includes completion of curb & gutter removal and replacement, pavement patching, and grinding existing median; at Steger Road (Ashland Avenue to Union Street) includes completion of curb & gutter removal and replacement, removal of existing asphalt surface, pavement patching, placement of asphalt binder and surface courses, replacement of vehicle detectors, and installation of pavement markings & reflective markers.
<u>PPRP North 2021</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272	14, 15			0	11/21/2022	Award: Anticipated April 2022 Preconstruction meeting to be scheduled upon execution of the contract.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
PPRP South 2021 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	5	10/21/2022	Work completed this month at 167th Street included installation of changeable message boards, grinding asphalt surface and installing flared end sections; work at Walker Road included installation of changeable message board, grinding asphalt surface and installing flared end sections; and work at Wolf Road included sidewalk, curb & gutter and driveway removal & replacement. Work scheduled next month includes placing binder at 167th Street; and begin grinding pavement and concrete work at Wolf Road.

Project #25403
Direct % 100.00
Indirect % 0.00

COUNTY WIDE MAINTENANCE CONTRACTS:

<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00		0	4/6/2025	Award: Anticipated April 2022
---	--	-----------------	--	--	---	----------	-------------------------------

<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	Western Remac, Inc. \$2,285,760.00		0	4/6/2025	Award: Anticipated April 2022
--	--	-----------------	---------------------------------------	--	---	----------	-------------------------------

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654										
Direct % 100.00										
Indirect % 0.00										
<u>TOWNSHIP CONTRACTS:</u>										
<u>Palatine Township 2021</u> at Various Locations - Plum Grove Estates Subdivision Project # 26014	21-25160-00-RS 2138-18697 (Romero (Lochner)- Lebowitz-Adhikary)	14	Builders Paving LLC \$329,970.00	10/18/2021	100	11/30/2021	11/30/2021	11/30/2021	11/30/2021	Contractor returned Form 69 and final quantities were agreed to on 1/20/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Direct % 0.00										
Indirect % 100.00										
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>										
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Reviewing final quantities. Preparing Final Construction Report to send to Contractor.
Project # 23647										
Direct % 0.0										
Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County- wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Reviewing final quantities. Preparing Final Construction Report to send to Contractor.
Project # 23648										
Direct % 0.0										
Indirect % 100.0										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(l) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(l) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.