



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DOODY GORMAN
17th District

June 30, 2015

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 15-4378
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending June 30, 2015.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JUNE 30, 2015

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLE REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	---------------------------------------	---------

FEDERAL PROJECTS:

151st Street Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Petratis-Marvin- Marjanovic)	5	Capitol Cement \$1,742,690.05	4/21/2015	16	10/9/2015	Work this month included storm sewer and water main installation. Work scheduled for next month includes start of earth excavation and aggregate base course placement.
--	---	---	----------------------------------	-----------	----	-----------	---

MOTOR FUEL TAX PROJECTS:

Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (McMillan- Zamaripa- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$18,855,637.57(A)	3/17/2014	87	11/21/2014 (I) 8/28/2015 +5WD	Work this month included earth excavation, completion of storm sewer installation, and installation of aggregate subgrade, curb & gutter, concrete sidewalk, concrete pavement and pipe underdrains. Work scheduled for next month includes completion of installation of mainline concrete pavement, grind and overlay asphalt section of the project, and continue installing concrete sidewalk and driveways.
---	--	----	---	-----------	----	-------------------------------------	--

Pavement Resurfacing Enhancement Program South 2014 Cottage Grove Ave. - Lincoln Hwy to Glenwood-Lansing Rd. Kedzie Ave. - 158th St. to 155th St. Steger Rd. - Harlem Ave. to Cicero Ave. 139th St. - Coopers Grove Rd. to Harrison Ave.	13-PREPS-01-RS 1428-13429 (Petratis-Marvin- Maranan)	5 & 6	D. Construction \$1,785,391.57	8/25/2014	93	6/24/2016	Work completed this month included the Kedzie Avenue section of this project. Work scheduled next month includes the 139th street section of this project.
--	---	-------	-----------------------------------	-----------	----	-----------	--

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C);s which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLE REVISED (R) DATES	REMARKS
<u>Group 3-2014 (REBID)</u>	14-W5906-04-BR	5,6,17	Areatha Construction Company	4/2/2015	87	10/6/2015	Work completed this month included the completion of work on the Cottage Grove Avenue over North Creek bridge and the start of work on the Central Avenue over Midlothian Creek bridge. Work scheduled for next month includes completion of work on the Central Avenue over Midlothian Creek bridge
Ridgeland Ave. Over Moline Expy	1455-14179 (Petraitis-Marvin- Maranan)		\$841,927.30				
Cottage Grove Ave over North Creek							
Central Ave over Midlothian Creek							
Roberts Rd over Stoney Creek							
<u>Group 1-2015</u>	14-A416-03-RP	14,17	R.W. Dunteman Co.	3/30/2015	55	11/13/2015	Work this month included completion of all repair work to the Hintz Road at Ecco Lake bridge and continuing removing and placing concrete pavement patches and curb and gutter. Work scheduled for next month includes removal and placement of concrete patches, curb & gutter, and concrete medians.
Hintz Rd - Elmhurst Rd to Milwaukee Ave	1428-14143 (McMillan-Mohabbi- Marjanovic)		\$3,271,790.88				
Hintz Rd at Ecco Lake							
Roberts Road 86th St. to 79th St.	14-W3219-01-DR 1555-14336 (Petraitis-Marvin- Maranan)	6	MQ Sewer & Water Contractors, Inc. \$3,879,245.6		0	11/13/2015	The pre-construction conference for this project was held on June 10, 2015. Construction of this project is scheduled to start next month.

JOC PROJECTS:

2014 Pavement Rehab Flossmoor Rd. at Kedzie Ave.	14-REHAB-01-PV 12-28-340-HS7 (Petraitis-McMillan- Sak-Sakoutis- Marjanovic)	McDonagh Inc.	Demolition \$1,775,678.22	10/20/2014	45		Work completed this month included completion of pavement patching on Joe Orr Road, removal and placement of pavement patches on Flossmoor Road, and saw cutting and removal of pavement patches on Kedzie Avenue. Work scheduled for next month includes sealing pavement patching joints and pavement markings on Joe Orr Road, sealing pavement patching joints, removal and replacement of pavement patches and curb & gutter, and sidewalk installation on Flossmoor Road, and removal and replacement of pavement patches on Kedzie Avenue.
Kedzie Ave. - Monterey Dr. to 183rd St.							
Lorel Ave. - Foster St. to Lockwood Ave.							

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL / REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	--	---------

COUNTY WIDE MAINTENANCE CONTRACTS:

<u>Pavement Markings</u>	12-8P\VMK-35-GM	County-	Performed Traffic Control	7/10/2012		7/9/2014	Continue to refresh pavement markings based on work orders issued.
	14-8P\VMK-36-GM	wide	\$2,335,700.00			7/9/2015 (R)	
	12-90-094 (Lebowitz, Shah, A.)		\$3,503,550.00 (A)				
<u>Striping Intersections and Crosswalk</u>	14-8S\TIC-35-GM	County-	Performed Traffic Control	6/30/2014		6/29/2016	Continue to refresh striping intersections and crosswalk based on work orders issued.
	14Z8-13407	wide	\$1,987,400.00				
	(Lebowitz, Shah, A.)						
<u>Sign Panel Assembly Maintenance</u>	13-8SPAM-34-GM	County-	Western Remac	11/27/2013		11/28/2015	Continue to perform sign panel assembly maintenance based on work orders issued.
	13-53-054	wide	\$805,370.00 (base)				
	(Lebowitz, Shah, A.)						

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVIS (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
Joe Ort Road (Relocated) E. of Stony Island Ave. to Torrance Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3/14/2012	100	11/16/2012 +20WD	11/16/2012 +9WD = 4/29/2013	1/7/2013	5/23/2013	Final BC sent to IDOT on 6/8/2015. Preparing Final BC to process with procurement following IDOT approval of Final BC.
Kedzie Avenue 139th St. to 135th St. 139th St.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002)	5	Landmark Contractors \$2,035,543.48	8/26/2014	100	6/24/2015	5/19/2015	6/12/2015		Completing punch list items. Checking final quantities.
Kedzie Ave. to Ulrica Ave.	Federal Job No. C-91-288-13 (Petratis-Marvin- Maranan)									
171st Street Wood St. to Ashland Ave.	04-B8431-08-PV Fed Project No. M-8003(427)	5,6	Albin Carlson \$13,089,028.08 \$12,610,750.63(A)	3/12/2007	100	11/30/2007 6/30/2008 (Land, Light)	6/29/2009	6/21/2010	8/20/2014	Pre-final BC approved by the County Board on 3/11/2015. Final Estimate to be processed upon receipt and review of close-out paperwork from contractor.
	Job No. C-91-278-04 Contract No. 10212 (Sek-Petratis- Marjanovic)									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
170 th / 167 th Street S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petratis- Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 89 sent 6/30/2014, follow up on 7/28/2014, 8/26/2014, 12/18/2014, 1/8/2015, and 3/27/2015. Contractor reviewing quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
Hinz Road	12-A5414-03-RP	14	A Lamp Concrete	4/1/2013	100	8/20/2013	8/20/2013	11/14/2013	11/14/2013	Final BC to be executed by CPO upon receipt of paperwork from the contractor satisfactory to Compliance & Procurement.
Arlington Hts. Rd. To Elmhurst Rd.	12-23-432 (McMillan-Mohabbi-Maranan)		\$2,128,571.80 \$2,162,796.30(A)							
Joe Orr Road(Old)	12-B6736-04-RS	6	D. Construction	5/10/2013	100	8/2/2013	7/30/2013	9/5/2013	9/5/2013	Form 69 returned 3/26/2015. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
Blue Stem Pkwy to Torrence Ave.	13-18-007 (Sterr-Petrails-Maranan)		\$650,569.30 \$583,480.06(A)			+5WD				
Kedzie Bridge	12-W4612-06-BR	5	Path Construction	9/27/2013	100	11/22/2013	6/11/2014	7/18/2014		Completing punch list work. Form 69 returned 3/26/2015. Final BC to be processed upon receipt and review of close-out paperwork from contractor and completion of punch list work.
Over NIRC RR near 141st St.	1355-12834 (Marvin-Petrails-Maranan)		\$1,102,998.16 \$1,654,050.56(A)			5/27/2014(R)				
Lake Cook Road	05-A5021-07-RP	14	A Lamp Concrete	4/15/2013	100	10/26/2013	10/26/2013	12/19/2013	12/19/2013	Form 69 resent 6/25/2015. Contractor reviewing quantities.
Pfingsten Rd. to Waukegan Rd.	13-28-023 (Lebowitz-McMillan-Marjanovic)		\$8,731,646.40 \$9,416,685.99(A)			+5WD	+5WD = 11/01/2013			

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Pavement Resurfacing Enhancement Program North 2014	13-PREP-N01-RS 1455-13427 (Mohrbbi-McMillan-Marjanovic)	13, 14, 15, 17	Plote Construction \$2,595,071.35	7/23/2014	100	6/24/2016	10/8/2014	11/6/2014 (Illinois, Illinois, Locust, Willow, & Techny)	11/6/2014 (Illinois, Illinois, Locust, Willow, & Techny)	Form 69 sent 4/14/2015, follow up on 6/9/2015 & 6/19/2015. Contractor reviewing quantities.
Sanders Road	13-W2445-07-RS 1455-13406 (Viloria-McMillan-Maranan)	14	Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014		Form 69 sent 4/28/2015, follow up on 6/9/2015 & 6/18/2015. Contractor reviewing quantities.
Schaumburg Road Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (Gustafson-McMillan-Marjanovic)	15	A Lamp Concrete \$2,982,326.25 \$3,497,321.60(A)	4/1/2013	100	8/20/2013 (Interim) 10/18/2013	10/18/2013	11/14/2013 4/29/2014		Completion Resolution approved by the County Board on 6/10/2015 to close-out the contract.
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis-Marjanovic)	14	DI Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. -ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHEM. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Wentworth Avenue Glenwood-Lansing Rd. to Ridge Rd.	95-W6606-01-RP 12-28-017 (Marvin-Petrallis- Marjanovic)	6	Gallagher Asphalt \$6,302,318.17 \$7,097,312.79(A)	5/9/2012	100	11/30/2012 +20WD 12/12/2012(R) +35WD(R)	12/12/2012(R) 6/25/2013	7/11/2013	5/13/2015	Final BC to be executed by CPO upon receipt of paperwork from the contractor satisfactory to Compliance & Procurement.
88 th Avenue 103rd St. to 87th St.	03-W3017-03-FP (Sek-Petrallis-Maranan)	17	K-Five Construction \$11,163,856.05 \$11,209,743.85(A)	3/11/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punch list items. Final BC to be processed upon receipt of close-out paperwork from the contractor and completion of punch list work.
138 th Street Ashland Ave. to Cottage Grove Ave.	12-B5332-03-RP 13-28-006 (Sterr-Petrallis- Maranan)	5	K-Five Construction \$2,621,418.30 \$2,657,982.88(A)	4/15/2013	100	9/6/2013 +5WD	9/16/2013 +13WD = 9/27/2013	10/29/2013	10/29/2013	Form 69 returned 5/23/2015. Reviewing/resolving discrepancies. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
Group 4 - 2012 87th St. Cliff St. to 98th Ave. 88th Ave. at 105th St.	11-B4221-03-RS 12-23-137 (Hernandez-Petrallis- Marjanovic)	16,17	Central Blacktop \$706,868.00 \$632,495.54(A)	7/5/2012	100	9/30/2012 +5WD	12/5/2012	12/18/2012	12/18/2012	Final BC to be executed by CPO upon receipt of paperwork from the contractor satisfactory to Compliance & Procurement.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,S)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 – 2013	12-W3913-04-RS	6	D. Construction	7/23/2013	100	8/9/2013 (Interim)	9/6/2013 +22WD =	10/31/2013	5/16/2014	Form 69 resent 11/14/2014.
Central Ave. - 135th to 127th	13-23-022		\$1,959,054.70			9/6/2013	10/10/2013			Contractor reviewing quantities.
Central Ave. over Tinley Creek	(Viloria-Petratis-		\$1,866,599.72(A)			+5WD				
151st St @ Jack Hill School	Marjanovic)					+14WD(R)				
104th Ave. S. of 167th St.										
Group 2 – 2013	12-V6938-05-RS	14,15,17	Arrow Road Const.	4/15/2013	100	7/31/2013	7/29/2013	8/16/2013	8/16/2013	Final BC to be executed by CPO upon receipt of paperwork from the contractor satisfactory to Compliance & Procurement.
Arlington Hts Rd. - Brantwood	13-28-021		\$2,256,359.33							
to Higgins	(Zamarriga-McMillan-		\$1,825,479.50(A)							
Roselle Rd - Euclid to Palatine	Marjanovic)									
Group 3 – 2013	12-W2515-03-BR	5, 6, 17	Path Construction	3/10/2014	100	12/1/2014	11/30/2014			Completing punch list work. Form 69 to be sent to contractor after completion of punch list work.
104th Ave. at Cal-Sag Channel	1388-12930		\$4,966,847.00							
Ridgeland Ave. at Cal-Sag	(Sek-Petratis-Maranan)									
Channel										
Crawford Ave. at Cal-Sag										
Channel										
Francisco Ave. at Cal-Sag										
Channel										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's)
which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 2 - 2014 Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (Mohabbi-McMillan- Maranan)	13	Plote Construction \$1,069,378.25	7/28/2014	100	10/31/2014	10/31/2014	12/4/2014	12/18/2014	Form 69 Sent 4/16/2015, follow up on 6/9/2015 & 6/19/2015. Contractor reviewing quantities.
<u>JOC PROJECTS:</u>										
Central Avenue at South West Highway	13-W3918-02-CH 12-28-340-HS8 (Petrakis-Sakoutis- Marjanovic)	11	F.H. Paschen S.N. Nielsen Associates \$1,360,441.51	10/26/2014	100	6/24/2015	5/13/2015			Completing punch list items. Checking final quantities.
2014 Pavement Rehab- Supplemental	14-REHAB-01-PV 12-28-340 GE3 Lake Cook Rd. @ Skokie Blvd. (Victoria-McMillan- Winnetka Rd. @ Frontage Rd. Marjanovic)		F.H. Paschen S.N. Nielsen Associates \$816,595.88	11/22/2014	98	3/3/2015	12/26/2014	5/26/2015	5/26/2015	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
Maple Avenue 47th St. to Windemere Ave.	82-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/21/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Cottage Grove Avenue Steger Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLETION / REVISED (R) DATES	ACTUAL FINAL COMPLETION DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Moranhan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/8/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD
Glenwood-Lansing Road Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/1/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossett Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
87 th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail Central Park Ave. to Western Ave. Vollmer Rd. @ Buttenfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shan)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal Government to date.