

COPY TO: \_\_\_\_\_

COOK COUNTY  
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS  
**BUREAU OF CONSTRUCTION**  
MONTHLY STATUS REPORT

PERIOD ENDING JULY 31, 2022

Jennifer "Sis" Killen, P.E., PTOE  
Superintendent

Holly A. Cichy, P.E.  
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b><u>FEDERAL PROJECTS:</u></b>							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	16	11/4/2024	Work completed this month included installation of watermain, storm sewer, and fire hydrant on Northwest Avenue; installation of silt fence on East-bound Lake Street; built constructing entrance on cloverleaf; construction of jacking pit from West-bound North Avenue to East-bound I-290. Work scheduled for next month includes installation of watermain and storm sewer on Northwest Avenue; and boring and pipe jacking under East-bound/West-bound I-290.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48							
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$10,672,616.71	6/7/2022	13	7/31/2023	Work completed this month included removal of existing pavement, curb and gutter, storm sewers and catch basins; installation of temporary barrier wall in front of McMaster Carr, temporary pavement marking, storm sewers, and temporary attenuators; relocation of barrier wall and an attenuator; excavation of non-special waste on County Lind Road and clean soil from detention pond; and placement of aggregate sub-grade. Work scheduled for next month includes earth excavation, grading, and placing stone for pavement work on County Line Road; and installation of storm sewer and box culvert.
Project # 23651 Direct % 100.00 Indirect % 0.00							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,614,151.24 (A)	1/13/2020	99	12/24/2021	Work completed this month included punchlist items for the roadway; detention pond excavations, grading and landscaping restoration. Work scheduled for next month includes continuation of detention pond restoration, roadway punch list items, and final landscaping restoration throughout the project.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22							
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>							
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins-Gillespie)	9, 14	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: Anticipated August 2022 Preconstruction meeting to be scheduled upon execution of the contract.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>87th Street Bridge over B&amp;OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	4	10/1/2022	Work completed this month included progressing with railroad right of entry permits. Work scheduled for next month includes stage 1 implementation, installation of protective shielding, demolition of the bridge deck and approach slab, and removal of BioHazard Materials.
Project # 29152 Direct % 100.00 Indirect % 0.00							
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	20	4/29/2023	Work completed this month at Francisco Avenue included concrete removal for steel access and steel repairs; work at 104th Avenue included concrete removal for steel access, steel repairs, cathodic mesh repairs, placement of full and Partial Patches; work at Ridgeland Avenue included concrete removal for steel access, prepping and priming repair locations, cathodic mesh repairs, placement of partial patches; and work at Crawford Avenue included concrete removal for steel access, prepping and priming repair locations. Work scheduled for next month at Francisco Avenue includes steel repairs and repair drain extensions; work at 104th Avenue includes steel repairs, repair drain extensions, and placement of full-depth patches; work at Ridgeland Avenue includes preparing and priming repair locations and steel repairs; and work at Crawford Avenue includes preparation and priming repair locations and steel repairs.
Project # 23006 Direct % 100.00 Indirect % 0.00							
<u>German Church Road over Flag Creek</u>	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary)	17	Areatha Construction Co., Inc. \$571,176.80			12/30/2022	Award: Anticipated August 2022 Preconstruction meeting to be scheduled upon execution of the contract.
Project # Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17	5/31/2022	13	10/28/2022	Work completed this month included placement of concrete patches and new speed limit signs on Roselle Road; curb and gutter removal. Work scheduled for next month includes reconstruction and installation of new frames and lids; placement of concrete patches on Roselle Road.
Project # 25585 Direct % 0.0 Indirect % 100.0							
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	25	10/28/2022	Work completed this month at Wolf Road (Plainfield Road to 47th Street) included hot-mix asphalt pavement patching; work at Joe Orr Road (State Street to Cottage Grove Avenue) included concrete pavement patching, median curb and gutter removal and replacement, and switching traffic lane closure to eastbound and westbound right lanes; and work at Steger Road (IL Route 394 to Longwood Drive) included temporary pavement marking removal and permanent pavement markings. Work scheduled for next month at Wolf Road (Plainfield Road to 47th Street) includes pavement patching; work at Joe Orr Road (State Street to Cottage Grove) includes median curb and gutter removal and replacement and pavement patching; and work at 167th Street (Kedzie Ave to California Ave) includes median curb and gutter removal and replacement.
Project # 25586 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	81	10/21/2022	Work completed this month at 167th Street included installation of reflective pavement markers and signs; work at Walker Road included ditch grading with restoration (topsoil, seed, erosion control blanket), installation of permanent pavement markings, reflective pavement markers, and signs; and work at Wolf Road included removal and replacement of existing curb and gutter and driveway, and pavement patching. Work scheduled next month at 167th Street includes pavement marking punchlist; work at Walker Road includes punchlist items; and work at Wolf Road includes installation of guardrail and sidewalk at pedestrian bridge, hot-mix asphalt pavement removal, and pavement patching.
Project #25403 Direct % 100.00 Indirect % 0.00							
<b><u>EMERGENCY PROJECTS:</u></b>							
<u>Central Avenue Bridge Over I-55</u> <u>Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins- Hernandez)	16	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	40		Work completed this month included northbound lane pavement patching. Work scheduled for next month includes southbound lane pavement patching.
Project # Direct % 0.0 Indirect % 100.0							
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>							
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00		0	4/6/2025	Award: July 14, 2022 Working with the contractor on project startup.
Project # 26316 Direct % 0.0 Indirect % 100.0							
<u>Signing Panel Assembly</u> <u>Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	0	4/6/2025	Award: June 27, 2022 Working with the contractor on project startup.
Project # 26317 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654										
Direct % 100.00										
Indirect % 0.00										
<b><u>TOWNSHIP CONTRACTS:</u></b>										
<u>Palatine Township 2021</u> at Various Locations - Plum Grove Estates Subdivision Project # 26014	21-25160-00-RS 2138-18697 (Romero (Lochner)- Lebowitz-Adhikary)	14	Builders Paving LLC \$329,970.00 \$292,725.16 (A)	10/18/2021	100	11/30/2021	11/30/2021	11/30/2021	11/30/2021	The completion Resolution was approved by the County Board on 6/16/2022. Final payment was processed on 7/21/2022. Final Papers to Fiscal and to IDOT were processed on 7/28/22. This contract is completed.
Direct % 0.00										
Indirect % 100.00										
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>										
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23647										
Direct % 0.0										
Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County- wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23648										
Direct % 0.0										
Indirect % 100.0										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>										
<b>FEDERAL PROJECTS:</b>										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	<b>Order/Settlement Agreement</b> - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<b>MOTOR FUEL TAX PROJECTS:</b>										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. <b>- AWAITING ASA DIRECTIVE</b>

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.



PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(l) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(l) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. <b>- AWAITING ASA DIRECTIVE</b>
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.