

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING OCTOBER 31, 2024

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Lebowitz-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	5.0	8/17/2026	Work completed this month included earth excavations, grading, temporary 12" storm sewer line, sewer removals, pavement removal, and driveway removal at 81st Street; sidewalk removal at 81st and 88th Street; and installation of temporary signals at Archer and 79th Street along Cork Ave. Work scheduled for next month includes installation of sanitary Sewer and watermain at 81st Street; placement of temporary pavement and pavement removals.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz-Barrins- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$35,213,874.52 (A)	8/25/2021	51.6	11/4/2024	Work completed this month included boring and installation of underground conduits at various corners and along Northwest Avenue; installation of storm sewer pipes near the I-290 entrance ramp, additional trenching and conduit installations near the truck stop and Northwest Avenue; removal of concrete and pavement with soil nail installations, grading, and shotcrete application completed to reinforce the abutment wall; saw handrail installations and further structural upgrades at the retaining walls along Lake Street and the Gateway Road Bridge; excavation and backfilling activities were focused behind the east abutment; grading and de-watering operations at pond #1, where significant earthwork prepared the area for future phases, and additional work involved storm sewer removals at pond #3. Work scheduled for next month includes placement of concrete sidewalks and ongoing construction of the single-faced wall along Northwest Avenue; excavation and rip rap installation will advance at Pond #1, drainage work at Pond #3 and on North Avenue and westbound Lake Street at the east abutment.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (TranSystems)- Lebowitz-Barrins- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$11,461,288.98 (A)	6/7/2022	99	7/31/2023 6/20/2024 (R)	Working with the contractor on a revised schedule. Work completed this month included removal of fencing, trees, and shrubs near the South box culvert in preparation for grading work; de-watering at the South culvert to facilitate ditch regrading; placement of topsoil by the North culvert; erosion control measures, such as slope cleanup, fabric placement, and rip rap installation near the South culvert; and punch-list items. Work scheduled for next month includes punch-list items.
Project # 23651 Direct % 100.00 Indirect % 0.00								
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Frawley (BLA)- Lebowitz-Barrins- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.2	3/19/2024	21	6/30/2026	Work completed this month included installation of soldier piles, timber lagging, wall drain, underdrain, prepared formwork, tied rebar, and the concrete facing on the northbound exit ramp; placement of aggregates at infield and embankment on the northbound exit ramp; installation of storm sewer on Old Orchard Road between Lavergne and Lamon Avenue; silt fence maintenance, locating a 20inch water transmission main at the northbound exit ramp, monitoring non-special waste, excavating and placing aggregate base course in Old Orchard Road from Lamon to Lawler. Work scheduled for next month includes installation of storm sewer in Stage 1B, west of the Old Orchard Road bridge; placement of the concrete base course on the south side of Old Orchard Road from Lawler to Lamon, asphalt overlay, and pavement markings.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>								
<u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE	20-B6125-00-PV 2311-09210 (Sek (Bowman)- Barrins-Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	25	10/30/2025	Work completed this month at 175th St included installation, pressure tested, chlorinated, and sampled open cut 8" DIP water main laterals at various locations, water service line installation, placement of temporary pavement patching and level binder south half; work at Oak Forest Ave included watermain and storm sewer provisions, pavement removal, subgrade stabilization, sub-base and curb and gutter installation and paving of HMA binder coarse for Stages I & II, installation of temporary pavement markings and signage; and work at Ridgeland Ave included installation, pressure testing, chlorination, and sampling of 12" DIP water main, related and laterals, commence transfer of water service lines north and south of 175th St, and installation of storm sewer laterals north of 174th St to Oak Fores. Work scheduled for next month at Oak Forest Ave includes placement of hot-mix asphalt surface coarse, pavement markings and construction signage with final signage; and work at Ridgeland Ave includes transferring of water service lines north and south of 175th St, decommission and abandon existing water main, pavement removal, subgrade stabilization, sub-base and curb and gutter installation and placement of hot-mix asphalt binder coarse on south of Longford Road to Oak Forest Avenue, and pavement patching.
Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50								
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church Rd - County Line Rd to Wolf Rd Wolf Rd - 131st St to McCarthy Rd Flossmoor Rd - Ridgeland Ave to Kedzie Ave Vollmer Rd - Western Ave to Dixie Cottage Grove Ave - Glenwood Lansing Rd to 183rd St Glenwood Lansing Rd - IL 394 to Burnham Ave Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90	6/26/2023	85	11/30/2023 Working with the contractor on a revised schedule.	Work completed this month included punch list items. Work scheduled for next month at German Church Road, Flossmoor Road, and Glenwood Lansing Road includes punch list items.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00								
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Barrins-Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95	8/1/2023	59	8/31/2025	Work completed this month included protective shielding installation for Stage-2: sounding, chipping unsound concrete, sand blast cleaning, installation of additional reinforcement bars and shotcrete spraying for structural repair of concrete (pier patches) between Pier 3 and Pier 12 and between Pier 1 and Pier 3; installation of bridge deck drainage for Stage-1 and Stage-2 deck drainage between Pier 27 and North abutment; cleaning and painting steel bridge for Stage-1 between north abutment and Pier 9, for Stage-1 between Pier 5 and Pier 9; Stage-2, Unit-6 and Unit-5 bridge deck demolition; Stage-2, placement of Unit-8 bridge deck and Stage-2, Unit-7 bridge deck, Stage-2, Unit-9, Unit-8, Unit-7 sidewalk, median and parapet walls (expect Unit-7); Stage-2, Unit-6 and Unit-5 deck framing, scuppers and reinforcement bars installation; jacking and cribbing to replace stage-2 bearings for all girders at Piers 21, 22, 26, 15, 19 and 18. Work scheduled for next month includes jacking and cribbing, air-arc to replace stage-2 bearings; removal and replacement of Stage-2 bearings at P32 and P29 after deck pours; sounding, chipping unsound concrete, sand blast cleaning, installation of additional reinforcement bars and shotcrete spraying for Structural repair of concrete (pier patches) between Pier 1 and Pier 3; cleaning and painting steel bridge between P5 to P9 for Stage-1, and between P27 to N. abutment for Stage-2; bridge deck drainage installation for Stage-2; Stage-2, Unit-4 and Unit-3 bridge deck demolition; deck framing, scuppers and reinforcement bars installation for Stage-2, Unit-6 and Unit-5; and placement of Stage-2, Unit-6.
Project # 27543 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Curb Ramp Improvement Program</u> <u>2022 - North</u>	23-CRIPN-00-CG 2311-02230	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove	Acura Incorporated \$939,796.00	7/18/2023	99	11/1/2024	No work was completed this month. Work scheduled for next month at Schaumburg Road includes Ridge Circle fence and block wall.
Old Orchard Road - Beverly Drive to Cherry Parkway Central Road - New Wilkie Road to Arlington Heights Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to South Plum Grove Road Nerge Road - Roselle Road to Rohling Road Roselle Road - Palatine Road to Euclid Road	(Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)		Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	\$1,260,310.44 (A)				
Project # 28170 Direct % 0.00 Indirect % 100.00								
<u>Lake Cook Road Patching Project</u>	24-A5012-00-PV 2411-04110	14, 15	Arlington Heights, Buffalo Grove, Deerfield,	R.W. Dunteman Company \$7,271,849.21			8/31/2025	Award: October 9, 2024 Preconstruction Meeting: October 9, 2024 Working with the contractor on project startup.
IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilnot Road Intersection	(Widlak (Ardmore)- Lebowitz-Barrins- Kasmar)		Palatine, Wheeling					
Project # 28952 Direct % 100.00 Indirect % 0.00								
<u>Pavement Maintenance North 2023</u>	23-PVMTN-00-PV 2411-04112	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75	8/28/2024	30	9/30/2025	Work completed this month at Wagner Rd included mainline and returns paving with binder course, erosion barrier installation in both the NB and SB direction, structures adjustment in the roadway, installation of temporary tape, storm sewer removal and replacement; and work at Plum Grove Rd included Stage 1 MOT set up between Nerge and Cobbler, concrete removal and concrete patch prepping (dowel bar installation, wire mesh installation, and subbase compaction) for all Stage 1 patches, Pre-Stage construction at the intersection of Schaumburg Rd and Plum Grove Rd including concrete removal and replacement, switching MOT to Stage 1 and beginning concrete removals . Work scheduled for next month at Wagner Rd includes mainline and returned paving with Surface Course, installation of permanent pavement markings, and shoulder widening; and work at Plum Grove Rd includes switching MOT to stage 2, concrete patches removal and replacement, Stage 3 and 4 work for the intersection of Schaumburg and Plum Grove Rd, and placement of temporary pavement markings for the winter season.
Plum Grove Road – Nerge Road to Higgins Road Wagner Road – Glenview Road to Willow Road	(Morin (TY Lin)- Lebowitz-Barrins- Marjanovic)							
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95	1/5/2024	68	3/1/2025	Work completed this month at S1 (80th Ave & 167th Street) included Installation of underground conduit, foundation, prepping for sidewalk/ramp work; work at S2 (103rd St & 76th Ave) included installation of mast arms, poles, signal heads and electric cable; work at S3 (87th St & 78th Ave) included installation of mast arms, poles, signal heads and electric cable, permanent traffic signal turn-on, removal of temporary signals and equipment; work at S4 (Ridgeland & 87th St) included installation of underground conduit, mast arm poles, signal heads, electric cable, concrete sidewalk, and ADA ramps; work at S10 (Schaumburg Rd & Braintree) included installation of mast arms, poles, signal heads and electric cable; work at S13 (Schaumburg Rd & Branchwood) included installation of mast arms, poles, signal heads and electric cable; work at S15 (Schaumburg Rd & Summit) included installation of mast arms, poles, signal heads and electric cable; work at S18 (Schaumburg Rd & Meacham) included installation of mast arms, poles, signal heads and electric cable; work at S20 (Schaumburg & Martingale) included installation of mast arms, poles, signal heads and electric cable; work at S21 (Greenwood & Normal) included installation of mast arms, poles, signal heads and electric cable; work at S22 (Euclid Ave & Wheeling Rd) included installation of sidewalk, ADA ramps, mast arms, poles, signal heads, and electric cable; work at S23 (Euclid Ave & Burning Bush) included installation of sidewalk, ADA ramps, mast arms, poles, signal heads, and electric cable; and work at interconnect included installation of underground conduit and fiber optic cable. Work scheduled for next month at S1 (80th Ave & 167th Street) includes installation of mast arms, poles, signal heads, electric cable, sidewalk, and ADA ramps; work at S2 (103rd St & 76th Ave) includes permanent signal turn-on, removal temporary signal, landscaping restoration, pavement marking removal and replacement; work at S3 (87th St & 78th Ave) includes removal of temp signal, landscaping restoration, pavement marking removal and replacement; work at S4 (Ridgeland & 87th St) includes permanent signal turn-on, removal of temporary signal, landscaping restoration, pavement marking removal and replacement; work at S10 (Schaumburg Rd & Braintree) includes permanent signal turn-on, removal of temporary signal, landscaping restoration, pavement marking replacement; work at S13 (Schaumburg Rd & Branchwood) includes permanent signal turn-on, removal temporary signal, landscaping restoration, pavement marking removal and replacement; work at S15 (Schaumburg Rd & Summit) includes permanent signal turn on, removal of temporary signal, landscaping restoration, pavement marking removal and replacement; work at S18 (Schaumburg Rd & Meacham) includes permanent signal turn-on, removal temporary signal, landscaping restoration, pavement marking removal and replacement; work at S20 (Schaumburg & Martingale) includes permanent signal turn-on, removal of temporary signal, landscaping restoration, pavement marking removal and replacement; work at S21 (Greenwood & Normal) included permanent signal turn-on, removal of temporary signal, landscaping restoration, pavement marking removal and replacement; work at S22 (Euclid Ave & Wheeling Rd) includes permanent signal turn-on, removal of temporary signal, landscaping restoration, pavement marking removal and replacement; work at S23 (Euclid Ave & Burning Bush) includes landscaping restoration, pavement marking removal and replacement, removal of temporary signal; and work at interconnect includes fiber optic cable installation.

COUNTY WIDE MAINTENANCE CONTRACTS:

<u>Catch Basin and Inlet Cleaning Services</u> Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)- Barrins-Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,755,000.00	4/24/2023	15	10/31/2025	Work has been shut down this month due to coordinating with contractor for new dump site regulations.
---	--	-----------------	-----------------	---	-----------	----	------------	---

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Preservation 2024</u> Crack Sealing Countywide Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)- Lebowitz-Barrins- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	54	10/6/2025	Work completed this month included crack sealing in Districts 1 and 2. No work will be scheduled next month due to winter shutdown.
<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	83	4/6/2025	Work completed this month included 4,127,653 ft of 4 inch pavement markings, 301,353 ft of 6 inch pavement markings, 163,011 ft of 12 inch pavement markings, 22,290 ft of 24 inch pavement markings, and 3,912 Each of letters and symbols. Work scheduled for next month includes striping District 5.
<u>Signing Panel Assembly</u> <u>Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	83	4/6/2025	Signs installed this month included 2 emergency signs, 104 signs, and 800 feet of sign post. A total of 33 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
<u>JOC PROJECTS:</u>								
<u>175th Street over Prairie Creek</u> Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Lebowitz-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14				Work completed this month included project startup paperwork and submittal review. Work scheduled for next month includes tree removal; setup MOT and shoring; installation of sheet piling; filling voids, placement of rip rap and bedding material, cut-off sheet piling, and restoration.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494	IDOT Job No.: C-91-										
Direct % 47.78	365-14										
Project # 24656	(Houston (WSP)-										
Indirect % 55.22	Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:											
<u>151st Street</u> Over Boca Rio Ditch Culvert Project # 26352, 26393 Direct % 56.73 Indirect % 43.27	22-B5626-00-DR 2211-10270 (Gibbs (Bowman)- Barrins-Gillespie)	6	City of Oak Forest	Pan Oceanic Engineering Co., Inc. \$1,063,377.14 \$ 912,312.35 (A)	5/22/2023	100	12/1/2023	9/29/2023	9/29/2023	9/29/2023	Final payment made to the contractor. The Completion Resolution was accepted by the County Board on 9/19/2024. Processing Final Papers to IDOT and Fiscal.
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Lebowitz-Barrins- Gillespie)	9, 14	Glenview, Des Plaines, Deerfield	Era Valdivia Contractors, Inc. \$1,849,755.05	4/13/2023	100	12/30/2022 11/11/2023 (R)	11/13/2023	11/13/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/23/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$4,531,874.02 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 was sent 6/27/2024. Contractor reviewing final quantities.
<u>Curb Ramp Improvement Program 2022 - South</u> 94th Ave – 169th Pl to Meadowview 135th St at Tallgrass Trail Joe Orr Road – Travers Ave to Winston Ln 167th St – Grant Ave to Julie Ann Lane Wolf Rd– 39th St to Timberview Ln Steger Rd – Sally Dr to Sangamon Wolf Rd – Bohlander Ave to Washington St Project # 28169 Direct % 0.00 Indirect % 100.00	23-CRIPS-00-CG 2311-02231 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	5, 6, 16, 17	Orland Hills, Hillside, Orland Park, Western Springs, Berkeley, Steger, Chicago Heights	Acura Incorporated \$787,353.00	9/25/2023	100	1/31/2025	3/15/2024	3/15/2024	3/15/2024	Final Change Order executed by the CPO on 8/28/2024. Processing final payment to the contractor The Completion Resolution to be presented to the County Board at the 11/21/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>German Church Road over Flag Creek</u> Project # 25901 Direct % 100.00 Indirect % 0.00	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary)	17	Willow Springs	Areatha Construction Co., Inc. \$571,176.80 \$492,052.44 (A)	10/6/2022	100	12/30/2022	1/9/2023	1/9/2023	1/9/2023	Final Change Order executed by the CPO on 12/1/2023. Processing final payment to the contractor. The Completion Resolution to be presented to the County Board at the 11/21/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
<u>Lake Cook Road</u> Arlington Heights Road to Raupp Blvd Project # 28131 Direct % 100.00 Indirect % 0.00	23-A5014-00-PV 2311-01092 (Oztimur (MBI)- Lebowitz-Barrins- Hernandez)	14	Buffalo Grove	Capitol Cement Co., Inc \$5,550,791.65	5/25/2023	100	10/31/2023 Working with the contractor on a revised schedule.	5/3/2024	5/3/2024	5/3/2024	Form 69 returned and final quantities agreed on 7/19/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Pavement Maintenance North 2021</u> Quentin Rd - W Northwest Highway to W Dundee Rd Quentin Rd - W Dundee Rd to Lake Cook Rd Old Orchard Rd - Skokie Blvd to Gross Point Rd Roselle Rd - E. Wise Rd to E Schaumburg Rd Roselle Rd - E Schaumburg Rd to E Higgins Rd Roselle Rd - W Palatine Rd to Baldwin Rd Project # 25585 Direct % 0.0 Indirect % 100.0	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Barrins- Adhikary)	9, 13, 14, 15, 17	Skokie, Evanston, Palatine, Inverness, Schaumburg, Hoffman Estates	Plote Construction Inc. \$6,491,223.17 \$6,680,979.05 (A)	5/31/2022	100	10/28/2022 5/10/2023 (R)	5/11/2023	5/11/2023	5/11/2023	Final payment made to the contractor. The Completion Resolution to be presented to the County Board at the 9/19/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance South 2021</u>	23-8PVPS-00-GM 2119-09141	5, 6, 11, 17	Orland Park, Orland Hills,	Gallagher Asphalt Corporation	4/15/2022	100	10/28/2022 10/31/2023 (R)	10/18/2024	10/18/2024	10/18/2024	Work completed this month included final inspection. Field staff reviewing final quantities and finalizing project box for submittal.
94th Ave - 171st St to W. 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield Rd to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	(Kanter (Bowman)- Barrins-Marjanovic)		Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	\$17,370,167.00 \$18,691,724.75 (A)			Working with the contractor on a revised schedule.				
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>PPRP North 2021 REBID</u>	20-PPRPN-00-PV 2115-10272R	9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,885,038.64 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Project box submitted by the field staff. Performing final audit of project.
Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	(Morin (TY Lin)- Lebowitz-Barrins- Gillespie)										
Project #25402 Direct % 100.00 Indirect % 0.00											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>PPRP South 2021</u> 167th Street – County Line to 104th Ave Walker Road – Apple Ave to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,227,519.50 (A)	4/18/2022	100	10/21/2022	11/13/2023	1/10/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/16/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project #25403 Direct % 100.00 Indirect % 0.00											
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	Palos Hills, Hickory Hills	K-Five Construction, Corp. \$6,325,000.00 \$7,471,684.77 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Final Change Order executed by the CPO on 3/22/2024. Processing final payment to the contractor. The Completion Resolution to be presented to the County Board at the 11/21/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
Project #24654 Direct % 100.00 Indirect % 0.00											
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>											
<u>Pavement Preservation 2022</u> Crack Sealing Countywide	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz-Barrins- Hernandez)	County- wide	County- wide	Denler, Inc. \$1,279,521.35 \$1,347,106.32 (A)	10/20/2022	100	10/30/2023	8/21/2023	8/21/2023	8/21/2023	Final payment made to the contractor. The Completion Resolution was accepted by the County Board on 9/19/2024. Processing Final Papers to IDOT and Fiscal.
Project # 27385 Direct % 0.0 Indirect % 100.0											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.