



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

August 7, 2014

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 4572
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending July 31, 2014.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Carl R. Byrd, Chief Administrative Officer

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

EARLEAN COLLINS
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

EDWIN REYES
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DOODY GORMAN
17th District

cc: Yonan
Killen
Cichy
Mills
Gavin
Lebowitz
Gen. File

August 7, 2014

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 4572
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending July 31, 2014.


If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,



John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Approved

By: 
Holly A. Cichy, P.E.

Reviewed

By: 
Aaron Lebowitz, P.E.

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Carl R. Byrd, Chief Administrative Officer

JY:HAC:AL:jg/1613

H:\Construction\Clerical\STATUS REPORT\HiwayrepLETTER\08-07-14.doc

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING July 31, 2014

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	REMARKS
MOTOR FUEL TAX PROJECTS:							
Group 3 – 2013 104 th Avenue at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Peitralitis-Sek-Baskaran)	5, 6, 17	Path Construction \$4,966,847.00	3-10-14	18	12-01-14	Work completed this month at Ridgeland Ave Bridge includes completion of all work on the east side. On Francisco Avenue Bridge all demolition is completed and currently working on framing, sand blasting, and painting. Next month start working on west side of Ridgeland Avenue Bridge. Work on Francisco Avenue Bridge will be completed in its entirety.
Ridgeland Avenue at Cal-Sag Channel							
Crawford Avenue at Cal-Sag Channel							
Francisco Avenue at Cal-Sag Channel							
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (McMillan-Zamarripa-Marjanovic)	13	Capitol Cement \$18,728,293.17	3-26-14	23	11-21-14 (I) 8-28-15 +5WD	Work completed this month included continuing working on installing 42 inch storm sewer, installing 12 inch watermain lines, placing storm sewer laterals from Howard to Touhy on northbound lanes. Continued earth excavation and placing 12 inch PGE from Howard to Touhy Avenue. Switch two-way traffic from Touhy to Oakton on to northbound lanes. Poured 5 inch sidewalk from Oakton to Howard, and placed erosion control blanket on the east side of Crawford Avenue. Next month work include completing Nicor gas relocation, complete asphalt surface removal for phase I, complete removal of existing concrete base for phase I, complete storm sewer mainline, continue 12 inch watermain installation, continue earth excavation, and placing 12 inch PGE. Also, will place 10 inch concrete pavement from Howard to Touhy and 10 inch concrete pavement at the intersection of Farewell and Lunt.
Sanders Road Techny Road to Lake Cook Road	13-W2445-07-RS 1455-13406 (McMillan-Gustafson-Gandhi)	14	Peter Barker and Son \$3,244,464.77	6-20-14	10	10-10-14 +5WD	Work completed this month included concrete patching, concrete curb and gutter and other related items northbound and southbound outer lanes on Sanders road from Mission Hills to Techny. Next month work includes continuing concrete patching inner lanes from Mission Hills to Techny, and begin asphalt work from Mission Hills to Dundee. Begin traffic signal at Lenderwood.
Pavement Resurfacing Enhancement Program North 2014	13-PREP-01-RS 1428-13427 (McMillan-Mohebbi-Marjanovic)	14, 13, 15, 17	Plote Construction \$2,595,071.35	7-23-14	7	6-24-16	Work completed this month included placing Hot-Mix-Asphalt (HMA) test strip, and HMA binder course. Next month work includes finishing placing HMA binder course and HMA surface course.

Note: Work done on Techny Road - Sanders Rd to Pfinsten Rd

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Group 2 - 2014</u> Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (McMillan-Mohebbi- Baskaran)	13	Plote Construction \$1,069,378.25	7-28-14		10-31-14	Work completed this month included saw cutting curb and gutter and sidewalk. Next month work includes continue saw cutting curb and gutter and sidewalk, remove and replace curb and gutter and sidewalk, and milling existing asphalt surface.
<u>Pavement Resurfacing Enhancement Program South 2014</u>	13-PREPS-01-RS 1428-13429 (Petraitis-Marvin- Gandhi)	5 & 6	D. Construction \$1,785,391.57			6-24-16	Preconstruction meeting July 2, 2014
<u>Kedzie Avenue 139th Street to 135th Street 139th Street Kedzie Ave to Utica Ave</u>	13-W4612-07-LS 1428-13237 (Petraitis-Marvin- Gandhi)	5	Landmark Contractors \$2,035,543.48			10-31-14	Preconstruction meeting July 2, 2014

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS: Joe Orr Road (Relocated) E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741) Job No. C-91-184-11 Contract No. 10217 (M. Sterr -Petraitis) (Bakaran)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3-14-12	100	11-16-12 +20 WD	11-16-12 +9WD = 4-29-13	1-7-13	5-23-13	Form 69 sent 8-22-13, follow-up email sent 4-28-14 Contractor reviewing quantities
Narragansett Ave. 87th St. to 79th Street	08-W3719-04-FP Fed Project No. M-HPP-0318 (106) Job No. C-91-008-09 Contract No. 10216 (Sterr H.-Petraitis) (Marjanovic)	11	A. Lamp Concrete \$3,968,088.50 \$4,078,573.06(A)	7-5-11	100	11-14-11 +20 WD	11-30-11 +10 WD	11-29-11 4-18-12	4-18-12	Form 69 returned 11-13-12 Final BC to be presented upon receipt of close-out paperwork from contractor.
171st St. Wood St. to Ashland Ave.	04-B8431-08-PV Fed. Project M-8003(427) Job No. C-91-278-04 Contract No. 10212 (Sek-Petraitis) (Bakaran)	5,6	Albin Carlson \$13,089,028.08 \$12,593,999.05 (A)	3-12-07	100	11-30-07 06-30-08 (Land, Light)	06-29-09	6-21-10		Completing punchlist items Checking final quantities
170th (167th) St S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed. Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petraitis) (Bakaran)	6	G&V Construction \$5,995,429.05 \$5,982,752.27 (A)	4-23-12	100	11-16-12 +20 WD 6-30-13 (R) +0 WD (R)	11-16-12 +20 WD 6-30-13 (R)	7-2-13	12-02-13	Form 69 sent 6-30-14 Contractor reviewing quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL./REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT. DATES	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
<u>Arlington Heights Rd.</u> University Dr. to Lake Cook	09-V6946-03-RP (Gustafson - McMillan) (Baskaran)	14	Greco Contractors \$6,186,943.33 \$6,293,454.66(A)	3-2-11	100	11-4-11 +20 WD	11-4-11 +16 WD= 12-11-11	11-21-11 6-8-12		Form 69 returned 5-20-13 Final BC to be presented upon resolution of discrepancies. Completing punchlist items.
<u>Bartlett Rd.</u> Lake St. to Golf Rd.	11-V4738-02-RP 12-28-186 (Gustafson-McMillan) (Baskaran)	15	Triggi Construction \$3,000,084.60 \$3,150,910.21(A)	4-16-12	100	10-19-12 +10 WD	10-19-12 + WD	11-5-12	11-5-12	Final BC presented to County Board on 10-2-13. Final estimate to be processed upon review of compliance close-out paperwork
<u>Hintz Rd.</u> Arlington Hts to Elmhurst	12-A5414-03-RP 12-23-432 (McMillan-Mohebbi) (Baskaran)	14	A Lamp Concrete \$2,128,571.80 \$2,162,796.30(A)	4-1-13	100	8-20-13	8-20-13	11-14-13	11-14-13	Form 69 sent 5-22-14 Contractor reviewing quantities
<u>Joe Orr Rd.(Old)</u> Blue Stem Pkwy to Torrence Ave.	12-B6736-04-RS 13-18-007 (Sterr-Petratis) (Baskran)	6	D. Construction \$650,569.30 \$583,480.06(A)	5-10-13	100	8-2-13 +5 WD	7-30-13	9-5-13	9-5-13	Form 69 sent 11-14-13, follow-up email sent 5-8-14 Contractor reviewing quantities
<u>Kedzie Bridge</u> Over NIRC RR near 141st Street	12-W4612-06-BR 1355-12834 (Petratis-Marvin-Baskaran)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9-27-13	100	11/22/2013 5-27-14 (R)	6-11-14	7-18-14		Completing punchlist items Checking final quantities
<u>Lake Cook Road</u> Pfungsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (McMillan-Lebowitz) (Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,472,760.15(A)	4-15-13	100	10-26-13 +5 WD	10-26-13 +5WD	12-19-13	12-19-13	Checking final quantities
<u>Lake Cook Rd.</u> E. Wilmot Rd. to Pfingsten Rd.	01-A5020-02-RP (Lebowitz-McMillan) (Baskaran)	14	Capitol Cement Co. \$5,895,033.00 \$6,381,954.16(A)	3-22-11	100	10-28-11 +15 WD	12-10-11 +15 WD =6-6-12	6-5-12 11-5-12	11-5-12	Form 69 returned 5-2-14 Reviewing/resolving discrepancies

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY/REVISED (R) DATES	ACTUAL FINAL COMPLY. DATE	FINAL INSPECT. DATE	FINAL ACCEPT DATE	REMARKS
Old Orchard Road Harms Road to Edens Expressway(94) Southbound (Lockwood Ave.)	00-A8326-01-RP 1328-12639 (Gandhi-McMillan) (Baskaran)	13	Triggs Construction \$1,317,454.53	8-5-13	100	11-25-13 +5 WD	11-25-13	2-21-14	2-21-14	Form 69 returned 7-21-14 Reviewing/resolving discrepancies
Penny Rd. Dundee Rd. to New Sutton	08-A5701-03-FP 12-28-015 (Viloria-McMillan) (Marjanovic)	14	Plote Construction \$2,459,031.25 \$2,220,263.79(A)	6-5-12	100	10-26-12 +10 WD	10-26-12	11-5-12	11-5-12	Final BC presented to County Board on 7-17-13. Final estimate to be processed upon review of compliance close-out paperwork
Plainfield Rd. 47 th St. to 1 st Ave.	11-B3722-01-RS 12-28-047 (Hernandez- Petraitis) (Baskaran)	16	J.A. Johnson \$477,757.32 \$424,709.64(A)	6-4-12	100	8-10-12 +5 WD	7-17-12	8-17-12	8-17-12	Final BC presented to County Board on 3-25-13. Final estimate to be processed upon review of compliance close-out paperwork
Schaumburg Rd. Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (McMillan-Gustafson) (Marjanovic)	15	A Lamp Concrete \$2,982,326.25 \$3,497,266.60 (A)	4-1-13	100	8-20-13 (Interim) 10-18-13	10-18-13	11-14-13	4-29-14	Form 69 returned 5-2-14 Final BC to be presented upon receipt of close-out paperwork from the contractor
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis) (Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10-20-05 04-04-07 (resumed)	100	02-13-06(I) 11-01-06(R) 06-01-07(R)	01-19-07(I) 07-14-07(F)	08-09-07 08-15-08	08-15-08	Final estimate to be processed upon receipt of close-out paperwork -AWAITING ASA DIRECTIVE
Wentworth Ave. Glenwood Lansing Rd. to Ridge Rd.	95-W6606-01-FP 12-28-017 (Marvin-Petraitis) (Marjanovic)	6	Gallagher Asphalt \$6,302,318.17 \$6,994,790.09(A)	5-9-12	100	11-30-12 +20 WD 12-12-12 (R) +35 WD (R)	12-12-12(R) +35 WD (R) 6-25-13	7-11-13		Form 69 sent 3-20-14 Contractor reviewing quantities Completing punchlist items

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>88th Ave. 103rd St. to 87th St.</u>	03-W3017-03-FP (Sek-Petraitis) (Baskaran)	17	K-Five Construction \$11,163,856.05 \$11,382,913.31(A)	3-1-12	100	11-21-12 Interim 6-28-13 +18 WD 9-26-13	6-28-13	10-22-13		Form 69 sent 6-30-14 Contractor reviewing quantities Completing punchlist items
<u>108th Ave. 179th St. to 163rd Pl.</u>	11-W7507-04-FP 12-28-059 (Leyva-Petraitis) (Marjanovic)	17	Gallagher Asphalt \$2,364,393.33 \$2,149,736.42(A)	5-25-12	100	10-5-12 +10 WD	10-5-12	12-17-12	5-20-13	Final estimate processed on 6-26-14 Completion resolution to be presented to the County Board on 9-10-14
<u>138th St. Ashland Ave. to Cottage Grove Ave.</u>	12-B5332-03-RP 13-28-006 (Sterr-Petraitis) (Baskaran)	5	K-Five Construction \$2,621,418.30 \$2,657,982.88(A)	4-15-13	100	9-6-13 +5 WD	9-16-13 +13 WD= 9-27-13	10-29-13	10-29-13	Form 69 sent 5-30-14 Contractor reviewing quantities
<u>Group 3 – 2012 Euclid Ave. Elmhurst to Wolf Euclid Ave. Over IL-53</u>	11-A5916-06-RS 12-28-060 (Zamarripa- McMillan) (Baskaran)	17	Arrow Road Const. \$1,626,627.20 \$1,642,271.39(A)	7-20-12	100	9-14-12 10-19-12(R)	10-23-12 Pavement 11-1-12 (Bridge)	11-5-12 Pavement 8-13-13 Bridge	11-5-12 Pavement 8-13-13 Bridge	Final BC approved 4-9-14 and waiting for purchase order from Procurement. Final estimate to be processed upon receipt of purchase order
<u>Group 4 – 2012 87th St. Cliff St. to 96th Ave. 88th Ave. at 105th St.</u>	11-B4221-03-RS 12-23-137 (Hernandez- Petraitis) (Marjanovic)	16,17	Central Blacktop \$706,868.00 \$616,624.31(A)	7-5-12	100	9-30-12 +5 WD	12-5-12	12-18-12	12-18-12	Final BC to be presented upon receipt of close-out paperwork from contractor

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY/REVISED (R) DATES	ACTUAL FINAL COMPLY. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 – 2013 Central Ave. – 135 th to 127 th Central Ave. over Tinley Creek 151 st St. @ Jack Hille School 104 th Ave. S. of 167 th St.	12-W3913-04-RS 13-23-022 (Vloria-Petraitis) (Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7-23-13	100	8-9-13 Interim 9-6-13 +5 WD +14 WD (R)	9-6-13 +22 WD =10-10-13	10-31-13	5-16-14	Form 69 sent 5-2-14 Contractor reviewing quantities
Group 2 – 2013 Arlington Hts – Brantwood to Higgins Roselle – Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamarippa-McMillan) (Marjanovic)	14,15,17	Arrow Road Const. \$2,256,369.33 \$1,825,479.50(A)	4-15-13	100	7-31-13	7-29-13	8-16-13	8-16-13	Form 69 returned 2-28-14 Reviewing/resolving discrepancies
TOWNSHIP PROJECTS: Palatine Twp 2012 Various Locations	11-25156-90-RS 12-28-221 (Mohebbi-McMillan) (Baskaran)	N/A	Geske and Sons \$374,503.80 \$370,917.85(A)	9-5-12	100	9-28-12	9-21-12	10-30-12	10-30-12	Final estimate to be processed upon review of compliance close-out paperwork

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake-Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-89-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	04-20-95	100	08-25-95	09-12-96	10-10-96	11-12-96	Order/Settlement Agreement Final Est to be presented to the County Board.
<u>Maple Ave. 47th St. to Windemere Ave.</u>	82-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	04-18-84	100	11-2-84 +15 WD	5-16-85	6-18-85	10-22-85	Form 69 sent 1-10-86. -Lawsuit. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Ave. 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	04-11-03	100	10-31-03 11-11-03(R) NO WD	12-09-03	10-28-04	10-28-04	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>Cottage Grove Ave. Steger Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86 (F)	05-16-03	100	10-17-03 11-14-03(R) NO WD	11-14-03	12-18-03	12-18-03	Final Est. on hold-liens/suits -AWAITING ASA DIRECTIVE
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	02-23-04	100	12-15-04	11-23-04	11-23-04	12-15-06 CBG 07-19-07 CCHD	Form 69 sent 10-16-07, 12-19-07, and 2-8-08. Unclaimed / unable to forward. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 th Street 96th Avenue to 88th Ave.	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	08-01-94	100	11-03-95 +15 WD	06-17-96	07-11-97	08-15-97	Final Est. to be presented to County Board upon receipt of final paperwork from contractor. - AWAITING ASA DIRECTIVE
108 th Avenue @ 143 rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	09-06-02	100	11-22-02(I) 03-01-03(R)	07-12-03	08-15-03	09-30-05	On hold-liens/suits - AWAITING ASA DIRECTIVE
179 th Street SW Highway to 108 th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	06-12-02	100	11-23-02(I) 05-31-03(R)	06-09-03	10-04-05	10-04-05	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
Group 8-1994: 87 th Street Roberis Rd. to Harlem Ave., 87 th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	01-24-95	100	12-15-95 +20 WD	05-30-96	06-22-98 Bridge 07-09-98	06-08-99	On hold-liens/suits - AWAITING ASA DIRECTIVE
Group 6-2003: Sawk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203 rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	03-02-04	100	10-29-04	07-01-05	09-07-05	09-07-05	Form 69 sent 6-27-06. On hold-liens/suits. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.