## COOK COUNTY DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

## BUREAU OF CONSTRUCTION

## MONTHLY STATUS REPORT

PERIOD ENDING SEPTEMBER 30, 2025

Jennifer "Sis" Killen, P.E., PTOE Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
88th/ Cork Avenue I-294 Interchange Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	24.6	8/17/2026	Work completed this month included Pavement removals, earth excavation, existing wall D demolition, storm sewer installation 79th and 88th, and concrete placement of Wall D. Work scheduled for next month includes installation of storm sewer - Stage 1, sewer lining at 79th, 12" aggregate subgrade improvement, and paving 81st Street Stage 1.
County Line Road I-294 Ramp to North Avenue Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	73.0	contractor on a	Work completed this month included installation of MSE wall on Gateway Rd, placement of a concrete double-faced barrier wall on the south side, curb and gutter, and removed the temporary south ramp;, pouring curb, gutter, pavement in median gaps, barrier transitions, attenuator pads, and patches near intersections on EB/WB North Ave; installation of new curbs, sidewalks, and medians at Railroad Ave; milling lanes 1 and 2 EB North Avenue; grading, curb and gutter replacement, sidewalk removals, excavation near the temporary south ramp, and back wall preparation at the West abutment; bridge work at Lake St Bridge advanced with erection of beams, placement of bearings and diaphragms, splice plates, shielding, deck hangers, walers, rebar, and back wall work; storm sewer work included excavation and de-watering at detention ponds #2 and #4, stabilization with stone, filter fabric, and riprap, headwall and pipe removals, and installation of new storm sewer structures and flared end sections along EB Lake St and WB North Ave; electrical work included foundations for light poles and high mast towers, conduit renching and boring along EB/WB North Ave, EB Lake St, and the I-290 bridge, pulling wires, relocating lighting and ducts near ponds, and installing hand holes and junction boxes; water-main work continued at EB Lake St and near the I-294 exit ramp; MOT switching by removing temporary lane closures from EB I-290 to EB Lake St and shifting traffic along EB/WB North Ave.  Work scheduled for next month includes water-main work on EB Lake St and relocate the electrical line in the pond; foundational and electrical work on North Ave; roadway improvements on EB North Ave lanes 1 and 2 included patching, binder paving, structure adjustments, loop installation, surface paving, and pavement markings; pavement work includes the single-faced barrier wall and placement of curb on Gateway Rd and sidewalk work from Northwest Ave to the Railroad Ave Bridge; guardrail and attenuator installation on North Ave.
Franklin Avenue - Green Street York Road to Runge Street Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	14	6/29/2026	Work completed this month included box culvert installation, pavement removal, and earth excavation.  Work scheduled next month includes storm sewer installation and 12-inch aggregate placement.

roadway placement of surface; and work at Ridgeland Ave includes permanent signage installation from 174th St to southern extents, preparation and paving of driveways from 175th St to southern

limits, and final grading of parkways from southern extents to 174th St.

								rage 2 of 1
PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Old Orchard Road Woods Drive to Skokie Boulevard Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	41.6	6/30/2026	Work completed this month included deck removal and beam removal on the Stage 1/southern section of the Old Orchard Road bridge; storm sewer installation and earthwork on Lavergne Ave; deck and beam removal, along with the majority of the concrete substructure removal on Ramp C. Work scheduled next month includes aggregate subgrade, concrete curb and sidewalk, concrete and hot-mix asphalt paving on Lavergne Ave; hot-mix asphalt path and pavement between Ramp C and Lavergne Ave; move traffic to Pre-Stage 2-1 from Lawler Ave to Skokie Boulevard; traffic signal, lighting conduit, foundation work in Stage 1B; curb and sidewalk ramps in Stage 1B west of the bridge and base paving in stages at Commercial Drive; structural steel repairs on Ramp D and deck and joint patching work.
Traffic Signal Replacement (HSIP) – Package #1 Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Kedzie Avenue at 175th Street Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00  MOTOR FUEL TAX PROJECTS:	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Barrins- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	42.8	11/1/2025	Work completed this month at Kedzie and 139th included installation of underground conduit and pour handholes and foundations; and work at Ridgeland and 143rd included installation of underground conduit, unit duct, foundations, electric cable for traffic signals, light poles and traffic signals.  Work scheduled for next month at Kedzie and 139th includes installation of traffic signals, sidewalk, and ADA ramp work; and work at Ridgeland and 143rd includes pavement and sidewalk/ADA ramp work.
175th Street, Ridgeland Avenue, Oak Forest Avenue 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue Avenue to 1000' NE  Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	67	10/30/2025 12/18/2025 (R)	Work completed this month at 175th St included installation of the force main (combination air release valves and blow off assemblies), drainage provisions from 66th Ave to Oak Park Ave, roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, and subbase) from 67th Ave to Oak Park Ave and the north side streets (64th Court, 65th Ave, and 66th Ave), restoration scopes (curb and gutter, sidewalk and driveway construction) from 65th Ave to 67th Court and south sides, flared end section treatments at Freedom Pond, pole foundation and underground conduit installation from 66th Ave to Oak Park Ave, paved south side of 175th St from 66th Ave to 67th Ave, paving of HMA binder course on north half of roadway including side streets from 66th Ave to Ridgeland Ave, and restoration of the parking lot of Old National Bank at Oak Park Ave; work at Oak Forest Ave included roadway awaits placement of surface; and work at Ridgeland Ave included preparation and paving of driveways from 175th St to southern limits.  Work scheduled for next month at 175th St includes installation of drainage provisions from 67th Ave to Oak Park Ave, roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, and subbase) from 67th Ave to Oak Park Ave and the north side streets (64th Court, 65th Ave, and 66th Ave), restoration scopes (curb and gutter, sidewalk and driveway construction) from 65th Ave to 67th Court on south side, light pole foundation and underground conduit installation from 66th Ave to Oak Park Ave, paving of HMA binder course on the north and south halves of the roadway including side streets of 67th Ave to Oak Park Ave, installation of temporary pavement markings from Ridgeland Ave to 67th Ave; work at Oak Forest Ave includes roadway placement of surface; and work at Pickgeland Ave to 67th Ave; work at Oak Forest Ave includes roadway placement of surface; and work at Pickgeland Ave to 67th Ave; work at Oak Forest Ave includes roadway placement of surface; and work

								Tage 3 c
PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
2022 Pavement Rehabilitation Program – North Corridors Package 3 Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rd to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd Project # 29134 Direct % 100.00 Indirect % 0.00	(Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	80	11/28/2025	Work completed this month at Landwehr Rd included electrical work; work at Landmeier Rd included concrete pavement and patching, diamond grinding, electrical work; and work at Shoe Factory Rd included landscaping.  Work scheduled for next month at Sunset Ridge Rd includes electrical work, traffic signal work; work at Landwehr Rd includes electrical work, traffic signal work; and work at Landmeier Rd includes diamond grinding, electrical work, traffic signal work, and pavement markings.
2022 Pavement Rehabilitation Program – South Corridors Package 2 Various Locations Project # 29675 Direct % 100.00 Indirect % 0.00	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)- Pakrosnis-Barrins- Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/Gallaghe r Asphalt Corp JV \$30,787,555.55			11/27/2026	Award: August 28, 2025 Preconstruction meeting: August 7, 2025 Working with the contractor on project startup.
2023 Pavement Rehabilitation Program – North Arcadia St – Linder Ave to Frontage Rd Church St and Frontage Rd – Long Ave to Gross Point Rd and Church St to Long Ave Ela Rd – Central Rd to IL 68 (Dundee Rd) Hintz Rd – Old Buffalo Grove Rd to Schoenbeck Rd Harrison St – 21st Ave, 9th Ave, and 1st Ave Shoe Factory Rd – Bartlett Rd to Higgins Rd Wheeling Rd – Camp McDonald Rd to Palatine Rd	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00			7/31/2026	Award: September 9, 2025 Preconstruction meeting: August 8, 2025 Working with the contractor on project startup.

Project # 29628 Direct % 100.00 Indirect % 0.00

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Bridge Replacement North Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek  Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREPN-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Grove,	Dunnet Bay Construction \$13,586,476.92	9/2/2025	9	12/21/2026	Work completed this month at Lehigh Ave included setup Stage 1 MOT; and work at Meacham Road included setup Pre-Stage MOT, saw cut and removal of center median.  Work scheduled for next month at Lehigh Ave includes installation of temporary barrier wall, temporary lighting system, bridge demo; and work at Meacham Road includes installation of underdrain, aggregate subbase, and concrete pavement.
Bridge Replacement South 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99			7/7/2027	Award: August 14, 2025 Preconstruction meeting: August 7, 2025 Working with the contractor on project startup.
Lake Cook Road Patching Project IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	, ,	4/7/2025	96	contractor on a	Work completed this month at IL 53 to Arlington Heights Road included sawing and sealing joints, began restoration; work at Hastings to Milwaukee Ave/IL 45 included diamond grinding Northgate to IL 45, sawing and sealing joints both directions all lanes, began restoration; and work at Wilmot Rd Intersection included sawing and sealing joints for patches, placement of pavement markings, removal of MOT, began restoration.  Work scheduled for next month at IL 53 to Arlington Heights Road includes median catch basin patches, punchlist work, sodding: work at Hastings to Milwaukee Ave/IL 45 includes sawing and sealing, punchlist work, pavement markings, sodding, removing MOT; and work at Wilmot Rd Intersection includes punchlist work.
Pavement Maintenance North 2023 Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	Adhikary- Dominguez- Marjanovic)	14, 15, 17	0	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	90	9/30/2025 12/12/2025 (R)	Work completed this month included installation of fence at culvert replacement on Wagner at 118+20; diamond grinding, sealing patches, sealing cracks, and placement of pavement markings. Work scheduled for next month includes cleaning structures and storm sewers on Plum Grove, removing temporary signal items at Plum Grove and Higgins, point repairs of 2 culverts on Wagner.
COUNTY WIDE MAINTENANCE CO								
Pavement Markings (County-Wide)  Project # 29191  Direct % 0.0  Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	6	5/31/2028	Pavement marking this month included 609,389 ft of 4 inch pavement markings, 44,368 ft of 6 inch pavement markings, 45,779 ft of 12 pavement markings, 8,512 ft of 24 inch pavement markings, and 1,378 letters and symbols.  Work scheduled for next month includes pavement marking installation at District 4.
Signing Panel Assembly Maintenance Service  Project # 29189 Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	6	5/31/2028	Signs installed this month included 2 emergency signs, 40 signs, and 288 feet of sign post. A total of 33 work orders were completed.  Work scheduled for next month includes sign installation and replacement as needed.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
EMERGENCY PROJECTS:								
Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

Project # 29286 Direct % 100.0 Indirect % 0.0

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS: County Line Road Grand Avenue to Lake Street Project # 23651 Direct % 100.00 Indirect % 0.00	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: C-91- 381-19 (Ternberg (TranSystems)- Lebowitz-Dominguez- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$12,310,782.25 (A)	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Lake Cook Road Raupp Boulevard to Hastings Lane  Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS	<u>S:</u>										
2022 Pavement Rehabilitation Program - South Corridors Package 1 German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St  Project # 28025, 28288 Direct % 100.00 Indirect % 0.00	,	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated		6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
87th Street Bridge over B&OCT RR South 78th Avenue to South Oketo Avenue  Project # 29152 Direct % 100.00	_ 19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Indirect % 0.00  Catch Basin and Inlet Cleaning Services  Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	100	10/31/2025	2/27/2025	2/27/2025	2/27/2025	Form 69 returned and final quantities agreed on 3/25/2025.  Processing Final Change Order with Procurement.  Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Central Avenue Bridge Deck Replacement I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Work completed this month included cleaning and painting Stage-2 bridge steel structure between Pier-5 and Pier-7; catch basins, manholes and storm sewer cleaning; punch list work except minor items noted on the final inspection report; landscaping restoration; transfer of roadway and navigation lighting maintenance back to IDOT. Work scheduled for next month includes strip seal rubber joint replacement at south limits; and weeds clearing near north end infields.

											Page 8 01
PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE		E SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Cleaning of Bridge Scupper and Drainage System  Project # 29230 Direct % 0.0 Indirect % 100.0	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025				Field staff reviewing final quantities and finalizing project box for submittal.
Curb Ramp Improvement Program 2022 - North Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge - Roselle to Rohlwing Roselle - Palatine to Euclid	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated , \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25.  Processing final payment to the contractor.  Processing Final Papers to IDOT and Fiscal.
Project # 28170 Direct % 0.00 Indirect % 100.00											
Pavement Maintenance South 2021 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	, ,	5, 6, 11, 17	•		4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Reviewing final quantities. Preparing Final Construction Report to send to Contractor.
Project # 25586											

Direct % 0.0 Indirect % 100.0

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
PPRP North 2021 REBID Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd		9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Direct % 100.00 Indirect % 0.00											
Traffic Signal Modernization and Replacement Project Various Locations  Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	_23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Mount Prospect,	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	99	3/1/2025 7/1/2025 (R)				Work completed this month included maintenance transfer of traffic signal and punchlist; and interconnect included ATMS Configuration.  Work scheduled for next month includes ATMS and maintenance transfer.
COUNTY WIDE MAINTENANCE	E CONTRACTS:										
Pavement Markings (County-Wide)  Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Pavement Preservation 2024 Crack Sealing Countywide  Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Signing Panel Assembly Maintenance Service  Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 returned and final quantities agreed on 8/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
JOC PROJECTS:											
175th Street over Prairie Creek Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakrosnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	100	5/8/2025	5/8/2025	5/8/2025	5/8/2025	Reviewing project box.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VA	ARIOUS LEGAL ISSUES										
FEDERAL PROJECTS: Equestrian/ Pedestrian Bridge over Lake Cook Rd.	92-A5017-05-BR <u>Fed. Proj. No.</u> STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
Maple Avenue 47th St. to Windemere Ave.	83-02524-01-WR <u>Proj: IX-5003 (595)</u> <u>(Baskaran)</u>		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECT Central Avenue 155th St. to 147th St.	<u>:TS:</u> 98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Cottage Grove Avenue Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward AWAITING ASA DIRECTIVE
Glenwood-Lansing Road Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved.  - ASA providing direction/assistance on closeout of Project.  Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 <sup>th</sup> Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
87 <sup>th</sup> Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit AWAITING ASA DIRECTIVE

<sup>(</sup>A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
87 <sup>th</sup> Street 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractorAWAITING ASA DIRECTIVE
108 <sup>th</sup> Avenue @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
179 <sup>th</sup> Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved.  - ASA providing direction/assistance for closeout of this project.  9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.