

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>Old Orchard Road</u> Harms Road to Edens Expressway(I94) Southbound (Lockwood Ave.)	00-A8326-01-RP 1328-12639 (Gandhi-McMillan) (Baskaran)	13	Triggi Construction \$1,317,454.53	8-5-13	78	11-25-13 +5 WD	Work completed this month included pouring remaining concrete patches, curb and gutter repairs, placed steel casing for watermain, diamond grinding inner lanes, removed existing HMA surface on Old Orchard Road eastbound approximately 500 feet up to wood drive for all lanes, and paved inner lanes and turn lanes eastbound. Next month, diamond grinding outer lanes, Hot Mix Asphalt surface paving for eastbound outer lanes, landscaping, and striping.
<u>Kedzie Bridge</u> Over NIRC RR near 141 st Street	12-W4612-06-BR 1355-12834 (Petraitis-Sterr- Geremias)	5	Path Construction \$1,102,998.16	9-27-13	20	11-22-13	Work completed this month included stage 1 traffic control, bridge joint removal and placement, form concrete repair, deck slabs repairs, and inlet filters. Next month, bridge joints placement, form concrete repair, deck slab repairs.
<u>JOC PROJECTS:</u>							
<u>Pavement Improvements</u> 79 th St. West of County Line Rd. Bell Rd.- 131 st St. to 115 th St. Penny Rd.- Rt. 59 to Rt. 62 Busse Rd.- Golf Rd. to Central Rd.	13-W1813-06-RS 12-28-340 HS7 (Petraitis-McMillan- Cucio-Gustafson- Marjanovic)	14, 15, 17	FH Paschen SN Nielsen Associates \$2,046,828.21	10-16-13	20	6-8 weeks construction duration	Work completed this month included 2-1/2" surface removal at Bell Rd. from south of 131 st St. to Archer Ave. Completed Class D patching on Bell Rd. in various locations. Next month, complete resurfacing work, paving 3/4" level binder and 1-1/3" N70 surface, and striping
<u>Pavement Maintenance</u> Crawford Ave.-138 th St. to Lincoln Lane 108 th St.- 163 rd St. to 159 th St.	13-W4312-02-RS 12-28-340- HS7 (Petraitis-Cucio- Marjanovic)	6, 17	FH Paschen SN Nielsen Associates \$265,064.09			4-6 weeks construction duration	Preconstruction meeting 10-8-13

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
<u>Joe Orr Road (Relocated)</u> E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741) Job No. C-91-184-11 Contract No. 10217 (M. Sterr -Petraitis) (Bakaran)	6	D. Construction \$7,181,114.19 \$7,348,920.94(A)	3-14-12	100	11-16-12 +20 WD	11-16-12 +9WD = 4-29-13	1-7-13	5-23-13	Contractor reviewing quantities Form 69 sent 8-22-13
<u>Narragansett Ave.</u> 87 th St. to 79 th Street	08-W3719-04-FP Fed Project No. M-HPP-0318 (106) Job No. C-91-008-09 Contract No. 10216 (Sterr H.-Petraitis) (Marjanovic)	11	A. Lamp Concrete \$3,968,088.50 \$4,057,458.51(A)	7-5-11	100	11-14-11 +20 WD	11-30-11 +10 WD	11-29-11 4-18-12	4-18-12	Final BC approved by IDOT on 8-20-13 Final BC to be presented to County Board upon receipt of close-out paperwork.
<u>171st St.</u> Wood St. to Ashland Ave.	04-B8431-08-PV Fed. Project M-8003(427) Job No. C-91-278-04 Contract No. 10212 (Sek-Petraitis) (Baskaran)	5,6	Albin Carlson \$13,089,028.08 \$12,637,743.60(A)	3-12-07	100	11-30-07 06-30-08 (Land, Light)	06-29-09	6-21-10		Revised Form 69 sent 5-6-13. Resolving ComEd issues.
<u>170th (167th) St.</u> S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed. Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petraitis) (Baskaran)	6	G&V Construction \$5,995,429.05 \$6,129,309.61(A)	4-23-12	100	11-16-12 +20 WD 6-30-13 (R) +0 WD (R)	11-16-12 + 20 WD 6-30-13 (R)	7-2-13		Completing punchlist items. Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
<u>Arlington Heights Rd.</u> University Dr. to Lake Cook	09-V6946-03-RP (Gustafson - McMillan) (Baskaran)	14	Greco Contractors \$6,186,943.33 \$6,293,454.66(A)	3-2-11	100	11-4-11 +20 WD	11-4-11 +16 WD= 12-11-11	11-21-11 6-8-12		Form 69 returned 5-20-13 Reviewing/resolving discrepancies.
<u>Bartlett Rd.</u> Lake St. to Golf Rd.	11-V4738-02-RP 12-28-186 (Gustafson-McMillan) (Baskaran)	15	Triggi Construction \$3,000,084.60 \$3,150,910.21(A)	4-16-12	100	10-19-12 +10 WD	10-19-12 + WD	11-5-12	11-5-12	Final BC approved by County Board on 10-2-13.
<u>Hintz Rd.</u> Arlington Hts to Elmhurst	12-A5414-03-RP 12-23-432 (McMillan-Mohebbi) (Baskaran)	14	A Lamp Concrete \$2,128,571.80	4-1-13	100	8-20-13	8-20-13			Completing punchlist items. Checking final quantities
<u>Joe Orr Rd.(Old)</u> Blue Stem Pkwy to Torrence Ave.	12-B6736-04-RS 13-18-007 (Sterr-Petraitis) (Geremias)	6	D. Construction \$650,569.30 \$678,240.60(A)	5-10-13	100	8-2-13 +5 WD	7-30-13	9-5-13	9-5-13	Checking final quantities
<u>Lake Cook Road</u> Pfungsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (McMillan-Lebowitz) (Geremias)	14	A Lamp Concrete \$8,731,646.40 \$8,845,014.49(A)	4-15-13	100	10-26-13 +5 WD	10-26-13 +5WD			Completing punchlist items. Checking final quantities
<u>Lake Cook Rd.</u> E. Wilmot Rd. to Pfungsten Rd.	01-A5020-02-RP (Lebowitz-McMillan) (Geremias)	14	Capitol Cement Co. \$5,895,033.00 \$6,381,954.16(A)	3-22-11	100	10-28-11 +15 WD	12-10-11 +15 WD =6-6-12	6-5-12 11-5-12	11-5-12	Form 69 returned 3-18-13. Reviewing/resolving discrepancies.
<u>Penny Rd.</u> Dundee Rd. to New Sutton	08-A5701-03-FP 12-28-015 (Viloria-McMillan) (Marjanovic)	14	Plote Construction \$2,459,031.25 \$2,220,263.79(F)	6-5-12	100	10-26-12 +10 WD	10-26-12	11-5-12	11-5-12	Final Estimate to be presented to County Board upon receipt of final paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Plainfield Rd.</u> 47 th St. to 1 st Ave.	11-B3722-01-RS 12-28-047 (Hernandez- Petraitis) (Baskaran)	16	J.A. Johnson \$477,757.32 \$424,709.64(A)	6-4-12	100	8-10-12 +5 WD	7-17-12	8-17-12	8-17-12	Final Est. to be presented to County Board upon receipt of final paperwork from Contractor.
<u>Quentin Rd.</u> Illinois Ave. to NW Hwy	11-V6244-02-RS 11-28-158 (Mohebbi-McMillan) (Geremias)	14	A. Lamp Concrete \$3,782,575.50 \$3,177,935.88(A)	4-23-12	100	10-19-12 +10 WD	10-18-12 +7 WD =10-30-12	11-5-12	11-5-12	Final BC approved 8-30-13. Final Est. to be presented upon receipt of final paperwork from contractor.
<u>State St.</u> 26 th St. to Joe Orr Rd.	12-W5602-06-RP 12-23-187 (Cucio-Petraitis) (Marjanovic)	5, 6	Triggi Construction \$2,363,584.70 \$2,507,547.08(A)	7-23-12	100	11-30-12	11-30-12	12-17-12	12-17-12	Final BC presented on 9-3-13. Final Estimate to be processed
<u>Schaumburg Rd.</u> Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (McMillan-Gustafson) (Marjanovic)	15	A Lamp Concrete \$2,982,326.25 \$3,457,626.25(A)	4-1-13	100	8-20-13 (Interim) 10-18-13	10-18-13			Completing punchlist items Checking final quantities
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis) (Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(F)	10-20-05 04-04-07 (resumed)	100	02-13-06(I) 11-01-06(R) 06-01-07(R)	01-19-07(I) 07-14-07(F)	08-09-07 08-15-08	08-15-08	Final Est. to be presented to County Board upon receipt of final paperwork from Contractor.
<u>Wentworth Ave.</u> Glenwood Lansing Rd. to Ridge Rd.	95-W6606-01-FP 12-28-017 (Cucio-Petraitis) (Geremias)	6	Gallagher Asphalt \$6,302,318.17 \$6,891,617.99(A)	5-9-12	100	11-30-12 +20 WD 12-12-12 (R) +35 WD (R)	12-12-12(R) +35 WD (R) 6-25-13	7-11-13		Completing punchlist items. Checking final quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>88th Ave.</u> 103 rd St. to 87 th St.	03-W3017-03-FP (Sek-Petraitis) (Geremias)	17	K-Five Construction \$11,163,856.05 \$11,417,656.95(A)	3-1-12	100	11-21-12 Interim 6-28-13 +18 WD 9-26-13	6-28-13	10-22-13		Completing punchlist items. Checking final quantities
<u>108th Ave.</u> 179 th St. to 163 rd Pl.	11-W7507-04-FP 12-28-059 (Leyva-Petraitis) (Marjanovic)	17	Gallagher Asphalt \$2,364,393.33 \$2,231,206.42(A)	5-25-12	100	10-5-12 +10 WD	10-5-12	12-17-12	5-20-13	Form 69 returned 10-23-13 Reviewing/resolving discrepancies.
<u>138th St.</u> Ashland Ave. to Cottage Grove Ave.	12-B5332-03-RP 13-28-006 (Sterr-Petraitis) (Baskaran)	5	K-Five Construction \$2,621,418.30 \$2,736,687.00(A)	4-15-13	100	9-6-13 +5 WD	9-16-13 +13 WD= 9-27-13	10-29-13	10-29-13	Checking final quantities
<u>170th St. (167th)</u> East of Bishop Ford to Burnham Ave.	08-B5935-05-RP (Sek-Petraitis) (Baskaran)	6	Capitol Cement Co. \$8,180,726.50 \$8,755,393.90(A)	10-10-08	100	11-26-08(I) 11-25-09 +20 WD(R)	11-25-09 +20 WD =07-29-10	10-22-10 10-31-12	10-31-12	Form 69 returned 9-26-13 Reviewing/resolving discrepancies.
<u>Group 1-2009:</u> <u>W. Bartlett Rd.</u> Spitzer Rd. to IL Rte. 59 <u>Munger/Naperville Rd.</u> Dupage County Line to W. Bartlett Rd.	00-B1003-05-RP (Gustafson- McMillan) (Marjanovic)	15	Martam Const., Inc. \$10,874,385.65 \$10,473,123.06(A)	06-11-09 Resumed 03-29-10	100	11-1-10 11-23-10(R)	11-30-10	6-3-11	4-23-13	Final Est. to be presented to County Board upon receipt of final paperwork from Contractor.
<u>Group 1 – 2012</u> <u>Harms Rd.</u> Golf Rd. to East Lake Ave. <u>Green Bay Rd & UPRR</u> Over Kenilworth Ped. Underpass	11-W3841-04-RS 12-28-014 (Lebowitz-McMillan) (Geremias)	13	Arrow Road Const. \$1,343,224.80 \$1,310,044.08(A)	5-16-12	100	8-24-12 +20 WD	8-24-12 +20 WD =9-19-12	10-2-12 (Harms Only) 2-20-13 (Kenilworth)	10-2-12 (Harms Only) 2-20-13 (Kenilworth)	Form 69 returned 5-11-13 Reviewing/resolving discrepancies.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Group 2 – 2012</u> Flossmoor Rd. W. of Dan Ryan 175 th St. E. approach to Dan Ryan	11-B6527-03-RS 12-28-046 (Oliveros-Petraitis) (Geremias)	5	Gallagher Asphalt \$984,173.42 \$945,677.72(A)	6-5-12	100	9-21-12 +5 WD	9-21-12	10-25-12	10-25-12	Final BC approved 6-28-13 Final Est to be presented
<u>Group 3 – 2012</u> Euclid Ave. Elmhurst to Wolf Euclid Ave. Over IL-53	11-A5916-06-RS 12-28-060 (Zamarripa- McMillan) (Baskaran)	17	Arrow Road Const. \$1,626,650.80 \$1,625,974.60(A)	7-20-12	100	9-14-12 10-19-12(R)	10-23-12 Pavement 11-1-12 (Bridge)	11-5-12 Pavement 8-13-13 Bridge	11-5-12 Pavement 8-13-13 Bridge	Final BC presented to County Board on 9-11-13
<u>Group 4 – 2012</u> 87 th St. Cliff St. to 96 th Ave. 88 th Ave. at 105 th St.	11-B4221-03-RS 12-23-137 (Hernandez- Petraitis) (Marjanovic)	16,17	Central Blacktop \$706,868.00 \$616,624.31(A)	7-5-12	100	9-30-12 +5 WD	12-5-12	12-18-12	12-18-12	Contractor reviewing quantities. Revised Form 69 sent 10-7-13
<u>Group 1 – 2013</u> Central Ave. – 135 th to 127 th Central Ave. over Tinley Creek 151 st St. @ Jack Hille School 104 th Ave. S. of 167 th St.	12-W3913-04-RS 13-23-022 (Viloria-Petraitis) (Marjanovic)	6	D. Construction \$1,959,054.70	7-23-13	100	8-9-13 Interim 9-6-13 +5 WD	10-10-13 Including +22 WD	10-31-13		Completing punchlist items Checking final quantities
<u>Group 2 – 2013</u> Arlington Hts – Brantwood to Higgins Roselle – Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamarippa-McMillan) (Marjanovic)	14,15,17	Arrow Road Const. \$2,256,359.33	4-15-13	100	7-31-13	7-29-13	8-16-13	8-16-13	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
TOWNSHIP PROJECTS: <u>Palatine Twp 2012</u> Various Locations	11-25156-90-RS 12-28-221 (Mohebbi-McMillan) (Baskaran)	N/A	Geske and Sons \$374,503.80	9-5-12	100	9-28-12	9-21-12	10-30-12	10-30-12	Final BC approved by IDOT on 9-26-13 Final BC to be presented

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake-Cook Rd.</u>	92-A5017-05-BR <u>Fed. Proj. No.</u> STPTE-00D1(328) Job No. C-89-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	04-20-95	100	08-25-95	09-12-96	10-10-96	11-12-96	Order/Settlement Agreement Final Est to be presented to the County Board.
<u>Maple Ave.</u> 47 th St. to Windemere Ave.	82-02524-01-WR <u>Proj: IX-5003 (595)</u> (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	04-18-84	100	11-2-84 +15 WD	5-16-85	6-18-85	10-22-85	Form 69 sent 1-10-86. -Lawsuit. - NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Ave.</u> 155 th St. to 147 th St.	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	04-11-03	100	10-31-03 11-11-03(R) NO WD	12-09-03	10-28-04	10-28-04	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>Cottage Grove Ave.</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86 (F)	05-16-03	100	10-17-03 11-14-03(R) NO WD	11-14-03	12-18-03	12-18-03	Final Est. on hold-liens/suits - AWAITING ASA DIRECTIVE
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	02-23-04	100	12-15-04	11-23-04	11-23-04	12-15-06 CBG 07-19-07 CCHD	Form 69 sent 10-16-07, 12-19-07, and 2-8-08. Unclaimed / unable to forward. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	05-07-02	100	11-22-02 08-15-03(R)	08-23-04	10-25-04	10-25-04	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Greenwood Road</u> 159 th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	05-14-04	100	10-29-04 07-01-05(R)	07-01-05	11-1-05	07-11-08	Form 69 sent 3-19-09. On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Main Street</u> <u>(Central Park Avenue)</u> Sauk Trail to 216 th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	07-28-03	100	11-30-03	10-04-04	12-13-04	06-06-05	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>State Street</u> Sauk Trail to 26 th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	06-03-03	100	10-03-04 07-31-04	10-19-04	12-21-04	12-21-04	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contract \$1,936,389.70 \$330,801.60(F)	02-22-84	100	11-2-84 +15 WD	08-13-85	12-10-84 12-07-85	06-24-86	Form 69 sent 4-1-86. Follow ups sent 3-21-88, 8-13-90. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159 th Street to 151 st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.93 \$3,918,814.59(F)	04-03-03	100	10-31-03 11-28-03(R)	09-07-04	10-28-04	10-04-05	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 88 th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11-15-94	100	12-01-95	06-12-96	07-11-97	12-04-97	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>87th Street</u> 96 th Avenue to 88 th Ave.	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	08-01-94	100	11-03-95 +15 WD	06-17-96	07-11-97	08-15-97	Final Est. to be presented to County Board upon receipt of final paperwork from contractor. - AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143 RD Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	09-06-02	100	11-22-02(I) 03-01-03(R)	07-12-03	08-15-03	09-30-05	On hold-liens/suits - AWAITING ASA DIRECTIVE
<u>179th Street</u> SW Highway to 108 th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	06-12-02	100	11-23-02(I) 05-31-03(R)	06-09-03	10-04-05	10-04-05	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	01-24-95	100	12-15-95 +20 WD	05-30-96	06-22-98 Bridge 07-09-98	06-08-99	On hold-liens/suits - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203 rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	03-02-04	100	10-29-04	07-01-05	09-07-05	09-07-05	Form 69 sent 6-27-06. On hold-liens/suits. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.