

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JUNE 30, 2025

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakroonis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	21	8/17/2026	Work completed this month included installation of storm sewer at 81st Street. Work scheduled for next month includes installation of temporary lighting, storm sewer Stage 1, and curb and gutter at 81st; pavement removal, earth excavations, aggregate subbase at 81st Street; paving at 81st St.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Duntelman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	69.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included concrete work along Eastbound Lake St and temporary ramp S, including the pouring of pavement, barrier base, and combination curb and gutter; demolition at the East Abutment and its extension over Lake St followed by excavation, rebar installation, and a full back wall concrete pour; demolition at the West Abutment and its extension, existing footings and retaining wall elements, piles were driven to bearing, foundations were formed, and shotcrete was applied to the existing stem wall; installation of traffic signal at the intersections of North Ave with Northwest Ave, Railroad Ave, and Frontage Rd, including new light poles, signal and meter cabinets, mast arms, conduit, and wiring; storm sewer work along Lake St and at pond #3 included pipe removal, structure cleaning, and drainage exploration; excavation and grading at pond #2 and pond #3 supported the installation of aggregate and filter fabric; electrical conduit and hand-hole work advanced along North Ave and Northwest Ave, and construction of the barrier wall on Eastbound Lake St. Work scheduled for next month includes installation of West Abutment and footing at the west end along North Ave; drainage and grading at pond #2 and pond #3; foundation and electrical work along North Ave, including ongoing wire pulling at the intersection of Railroad Ave and North Ave, foundation work at Frontage Rd and North Ave; traffic shift is implement the temporary ramp S as part of a new traffic configuration on Eastbound Lake St.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: C-91-381-19 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Elmhurst	R.W. Duntelman Company \$10,672,616.71 \$11,461,288.98 (A)	6/7/2022	99.2	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	Work completed this month included placement of seeding and blanket at the West bank of County Line Road. Work scheduled for next month includes wrapping up remaining punch-list work including the maintenance transfer of the traffic signals - pending AT&T's connection.
Project # 23651 Direct % 100.00 Indirect % 0.00								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	1	6/29/2026	Work completed this month included construction Layout. Work scheduled next month includes box culvert installation, earth excavation, storm sewer installation.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	31	6/30/2026	Work completed this month included installation of Ramp C Soldier Pile Retaining Wall, retaining wall panels, started work on the CIP portion of the wall; Stage 1B excavation, subgrade and base course paving work at Lavergne and Lawler Avenues, started traffic signal foundation work at those locations; placement of subbase and subgrade for Stage 1B west of the bridge; installation of embankment for Ramp C, temporary MSE wall for Ramp C; and structural steel repairs on Ramp D. Work scheduled next month includes installation of Ramp C Soldier Pile Retaining Wall and moment slab, paving the new Ramp C shoulders and lanes; placement of subbase, storm sewer work, subgrade and begin base paving for Stage 1D at Lavergne & Lawler Avenues; installation of traffic signal conduit and foundation work in Stage 1B; placement of subbase and subgrade for Stage 1B west of the bridge and begin base paving; and structural steel repairs on Ramp D and begin deck patching work.
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Barrins- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	18	11/1/2025	Work completed this month at Kedzie and 139th included removal of handholes and foundations, installation of underground conduits, pour handholes and foundations; and work at Ridgeland and 143rd included installation of underground conduits and pour foundations. Work scheduled for next month at Ridgeland and 143rd includes underground traffic signal work and underground lighting work; and work at Kedzie and 139th includes underground traffic signal work.
MOTOR FUEL TAX PROJECTS:								
<u>175th Street, Ridgeland Avenue</u> <u>Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	45	10/30/2025 12/18/2025 (R)	Work completed this month at 175th St included installation of the force main from Ridgeland Ave to 67th Ave, storm sewer provisions from Ridgeland Ave to 67th Ave, sanitary provisions from mid-block of 65th Ave/66th Ave to the northwest corner of 65th Ave, performed roadway reconstruction (pavement removal, earth excavation, subgrade stabilization, and subbase construction) from 67th Ave to Highland Ave and poured curb and gutter from Ridgeland Ave to 64th Court; work at Oak Forest Ave included pulling and splicing of cable for light poles, placement of topsoil and sod at the ditch lines and parkways and watering of sod; and work at Ridgeland Ave included placement of topsoil and sodding of the parkways, pulling and splicing of cable for light poles, performed spot curb and gutter and sidewalk removal and replacement, and drainage structure and utility manhole adjustments north of 175th St. Work scheduled for next month at 175th St includes installation of the force main and storm sewer drainage provisions from 67th Ave to Oak Park Ave, and roadway reconstruction including pavement removal, earth excavation, subgrade stabilization, and subbase from 67th Ave to Oak Park Ave, restoration including curb and gutter, sidewalk and driveway construction from 64th Court to 67th Ave, installation of light pole foundation and underground conduit east of Ridgeland Ave, and paving of HMA binder course from 66th Ave to Highland Ave; work at Oak Forest Ave includes placement of surface; and work at Ridgeland Ave includes roadway reconstruction including pavement removal, earth excavation, subgrade stabilization, and subbase from the southern extents to 175th St.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation</u> <u>Program – North Corridors Package</u> <u>3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rd to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd Project # 29134 Direct % 100.00 Indirect % 0.00	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	40	11/28/2025	Work completed this month at Sunset Ridge Rd included binder and surface placement, traffic signal work, guardrail and pavement marking installation; work at Landwehr Rd included binder and surface placement, traffic signal work; work at Walters Ave included binder and surface placement, pavement marking installation; work at Landmeier Rd included PCC pavement and patch construction, temporary traffic signal installation; and work at Shoe Factory Rd included installation of message boards, RCAs and silt fence. Work scheduled for next month at Sunset Ridge Rd includes electrical and traffic signal work; work at Landwehr Rd includes electrical and traffic signal work; work at Landmeier Rd includes PCC pavement and patch construction, electrical work; and work at Shoe Factory Rd includes asphalt milling and binder.
<u>Bridge Replacement North</u> Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREP-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg					Award: Anticipated July 2025 Preconstruction meeting: June 26, 2025 Working with the contractor on project startup.
<u>Central Avenue Bridge Deck</u> <u>Replacement</u> I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$32,883,235.41 (A)	8/1/2023	90	8/31/2025	Work completed this month included Stage-2, Unit-4, Unit-3 and Unit-2 sidewalk/median/parapet framing, reinforcement bars installation and placement; removal of protective shielding and stripping deck, parapet & overhang forms; Stage-2 deck drainage installation between Pier-8 and Pier-7; cleaning and painting Stage-2 bridge structure from P12-P16 and from P9-P12; additional coping at 3 girder locations of P8 modular joint location to fit the support boxes; Stage-2, modular expansion joint block out, sidewalk, median and parapet pours; installation of neoprene seals and cover plates; Class B patches for Stage-2 at north limits; installation of Navigation lighting conduit and junction boxes attached to parapet between Pier-5 & Pier-6; installation of lighting service at Central Ave and Pershing Road as per CR-14; bridge deck diamond grinding, IRI profilograph testing and longitudinal grooving for Unit-2 through Unit-6; and installation of Stage-2 light poles. Work scheduled for next month includes stripping and removing protective shield; installation of Stage-2 street and navigational lighting; installation of Stage-2 deck drainage system; cleaning and painting Stage-2 bridge steel structure moving south of P12; installation of light poles for Stage-2 and aluminum railing for Stage-2; placement of protective coat for Stage-2 deck surface; striping, relocation, installation of temporary impact attenuators, relocation of temporary concrete barrier wall (TCBW) and switching traffic into Stage-3 MOT configuration; removal of crossover's temporary pavement at north and south project limits and restore medians.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Cleaning of Bridge Scupper and Drainage System</u> Project # 29230 Direct % 0.0 Indirect % 100.0	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00			12/31/2025	Award: Anticipated July 2025 Preconstruction meeting: June 27, 2025 Working with the contractor on project startup.
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Duntelman Company \$7,271,849.21	4/7/2025	50	8/31/2025	Work completed this month at IL 53 to Arlington Heights Rd included Stage 2 longitudinal joint replacement and patching along with structure adjustments, reconstruction, median replacement and median removal, and curb and gutter removal and replacement; work at Hastings to Waukegan Rd included EB and WB Stage 1 Patching, structure adjustments and reconstruction, curb and gutter removal and replacement. MOT switching to Stage 2 EB and WB and began pavement patching, curb and gutter removal and replacement; and work at Wilmot Rd Intersection included pavement patching EB and WB for Stages 2, 3 & 4, pavement patching and adjustments for stage 5 EB and WB. Work scheduled for next month at IL 53 to Arlington Heights Rd includes Stage 2 EB and WB longitudinal joint replacement and patching, structure adjustments and reconstruction, curb and gutter removal and replacement, median removal and replacement; work at Hastings to Waukegan Rd includes EB and WB Stage 2 patching, switching to Stage 3 and begin pavement patching; and work at Wilmot Rd Intersection includes Stage 5 & 6 pavement patching, diamond grinding, sealing and pavement markings.
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary- Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75	8/28/2024	74	9/30/2025 12/12/2025 (R)	Work completed this month included diamond grinding on Plum Grove between Nerge and Schaumburg Rd, Class B patching, median reconstruction, and corrugated median on Plum Grove between Schaumburg and Higgins, installation of staged traffic control at Higgins and Plum Grove. Work scheduled for next month includes patching, median reconstruction and staged traffic control on Plum Grove between Schaumburg Road and Higgins; and Wagner pipe construction.
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz- Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95	1/5/2024	99	3/1/2025 7/1/2025 (R)	Work completed this month at S1 (80th Ave & 167th Street) included punchlist, maintenance transfer; work at S2 (103rd St & 76th Ave) included punchlist, maintenance transfer; work at S3 (87th St & 78th Ave) included punchlist, pavement markings, maintenance transfer; work at S4 (Ridgeland & 87th St) included punchlist, pavement marking and marker removal and placement, maintenance transfer; work at S10 (Schaumburg Rd & Braintree) include punchlist, fiber splicing and terminations; work at S13 (Schaumburg Rd & Branchwood) included punchlist, fiber splicing and terminations; work at S15 (Schaumburg Rd & Summit included punchlist, fiber splicing and terminations; work at S18 (Schaumburg Rd & Meacham) included punchlist, fiber splicing and terminations; work at S20 (Schaumburg & Martingale) included punchlist, fiber splicing and terminations; work at S21 (Greenwood & Normal) included punchlist, maintenance transfer; work at S22 (Euclid Ave & Wheeling Rd) included punchlist, maintenance transfer; work at S23 (Euclid Ave & Burning Bush) included punchlist, maintenance transfer; work at S5 (Roselle @ Town Square) included cabinet splicing, punchlist; work at S6 (Meacham @ Old Schaumburg) included cabinet splicing, punchlist; work at S7 (Schaumburg @ Knollwood) included cabinet splicing, punchlist; work at S8 (Schaumburg @ Walnut) included cabinet splicing, punchlist; work at S9 (Schaumburg @ Springsguth) included cabinet splicing, punchlist; work at S11 (Schaumburg @ Grand Central Ln) included cabinet splicing, punchlist; work at S12 (Schaumburg @ Hilltop) included cabinet splicing, punchlist; work at S14 (Schaumburg @ Pleasant) included cabinet splicing, punchlist; work at S16 (Schaumburg @ Plum Grove) included cabinet splicing, punchlist; work at S17 (Schaumburg @ National Pkwy) included cabinet splicing, punchlist; work at S19 (Schaumburg @ Wildflower) included cabinet splicing, punchlist; and Interconnect included cabinet splicing, punchlist, system testing. Work scheduled for next month includes traffic signal maintenance transfer and final inspection.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>								
<u>Pavement Markings (County-Wide)</u>	28-8MARK-01-GM	County-	County-	Preform Traffic	6/27/2025		5/31/2028	Preconstruction meeting: June 12, 2025
Project #	2457-10010	wide	wide	Control Systems, Ltd.				Working with the contractor on project startup.
Direct % 0.0	(Pakrosnis-Barrins-			\$7,754,590.00				
Indirect % 100.0	Hernandez)							
<u>Signing Panel Assembly</u>	28-8SIGN-01-GM	County-	County-	RoadSafe Traffic				Award: Anticipated June 2025
<u>Maintenance Service</u>	2457-10012	wide	wide	Systems, Inc.				Preconstruction meeting: June 9, 2025
Project #	(Pakrosnis-Barrins-			\$2,971,980.00				Working with the contractor on project startup.
Direct % 0.0	Hernandez)							
Indirect % 100.0								
<u>EMERGENCY PROJECTS:</u>								
<u>Kedzie Bridge Shielding and Lehigh</u>	25-EBREP-00-BR	5, 14	Glenview, Blue	MQ Sewer & Water	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.
<u>Bridge Emergency Repairs</u>	2416-10241		Island	Contractors Inc.				
Lehigh Ave over East Lake Ave	(Gibbs (Bowman)-			\$250,000.00				
Kedzie Ave over Wireton Road/RR	Barrins-Gillespie)							
Tracks								
Project # 29286								
Direct % 100.0								
Indirect % 0.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>FEDERAL PROJECTS:</u>											
Lake Cook Road Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494	IDOT Job No.: C-91-										
Direct % 47.78	365-14										
Project # 24656	(Houston (WSP)-										
Indirect % 55.22	Lebowitz-Barrins- Marjanovic)										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church Rd - County Line Rd to Wolf Rd Wolf Rd - 131st St to McCarthy Rd Flossmoor Rd - Ridgeland Ave to Kedzie Ave Vollmer Rd - Western Ave to Dixie Cottage Grove Ave - Glenwood Lansing Rd to 183rd St Glenwood Lansing Rd - IL 394 to Burnham Ave Cottage Grove - Sauk Trail to 17th St Project # 28025, 28288 Direct % 100.00 Indirect % 0.00	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$14,427,252.50 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Final Change Order executed by the CPO on 6/26/2025. Processing final pay estimate upon receipt, review and approval of closeout paperwork from the Contractor.
<u>Catch Basin and Inlet Cleaning Services</u> Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	100	10/31/2025	2/27/2025	2/27/2025	2/27/2025	Form 69 returned and final quantities agreed on 3/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Curb Ramp Improvement Program 2022 - North</u> Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg Rd - Sutton Rd to East Ave Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - Palatine Rd to Euclid Rd	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28170 Direct % 0.00 Indirect % 100.00											
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 25586 Direct % 0.0 Indirect % 100.0											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>PPRP North 2021 REBID</u> Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd	20-PPRPN-00-PV 2115-10272R (Morin (TY Lin)- Lebowitz-Barrins- Gillespie)	9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Project #25402 Direct % 100.00 Indirect % 0.00											
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>											
<u>Pavement Markings (County- Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Pavement Preservation 2024</u> Crack Sealing Countywide Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	100	10/6/2025	5/23/2025	5/23/2025	5/23/2025	Field staff reviewing final quantities and finalizing project box for submittal.
<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Reviewing final quantities and finalizing project box. Preparing Final Construction Report to send to Contractor.
<u>JOC PROJECTS:</u>											
<u>175th Street over Prairie Creek</u> Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakroshnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	100	5/8/2025	5/8/2025	5/8/2025	5/8/2025	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian</u> <u>Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue</u> Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.