



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

EDWARD M. MOODY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

March 8, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 17-1524
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending January 31, 2017.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: John Keller, Chief of Staff
Steven Shaw, Deputy Chief of Staff
Jonathan Bucker, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo
Commissioner John P. Daley
Martha Martinez, Chief Administrative Officer

cc: Yonan
Killen
Cichy
Mills
Gavin
Lebowitz
Gen. File

March 8, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602


Re: Proposed Board Item # 17-1524
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending January 31, 2017.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,




John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Approved

By: 
Holly A. Cichy, P.E.

Reviewed

By: 
Aaron Lebowitz, P.E.

cc: Brian Hamer, Chief of Staff
Steven Shaw, Deputy Chief of Staff
Vasyl Markus, Special Assistant – Legislative and Governmental Affairs
Martha Martinez, Chief Administrative Officer
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Stanley Moore
Commissioner John P. Daley

JY:HAC:AL/1610

H:\Construction\Clerical\STATUS REPORT\Hiwayrep\LETTER\03-08-17_January Report.doc |

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JANUARY 31, 2017

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:							
156th Street Commercial Avenue to Halsted Street	14-15632-01-PP 1685-15592 IDOT Job No.: C-91-184-15	5	Capitol Cement \$1,227,683.10			12/17/2017	Work on this project will begin the Spring of 2017.
JOC PROJECTS:							
JOC-144th Street 144th Street at Halsted Street	16-HLSTD-00-PV (Sek-Sterr- Marjanovic)	5	MQ Construction				Work on this project will begin the Spring of 2017.
PROJECTS BY OTHERS:							
167th Street Center Street to Lowe Avenue Harvey IL/REld	09-00183-00-PP DCEO Grant No. 15-203217 (Vaughn-Lebowitz)	5	Capitol Cement \$4,969,883.46	3/18/2015	80	11/13/2015	Work on this project has been suspended.
COUNTY WIDE MAINTENANCE CONTRACTS:							
Pavement Markings	12-8PVMK-35-GM 14-8PVMK-36-GM 15-8PVMK-37-GM 16-8PVMK-01-GM 12-90-094 (Shah-Lebowitz- Marjanovic)	County-wide	Preformed Traffic Control \$2,335,700.00 \$3,503,550.00 (A)	7/10/2012	87	7/9/2014 7/9/2015(R) 7/9/2016(R) 7/9/2017(R)	Striping work for this contract has been suspended until Spring 2017 due to winter weather.
Striping Intersections and Crosswalk	14-8STIC-35-GM 16-8STIC-01-GM 1428-13407 (Shah-Lebowitz- Maranan)	County-wide	Preformed Traffic Control \$1,987,400.00 \$2,981,000.00 (A)	6/30/2014	75	6/29/2016 6/29/2017(R)	Striping work for this contract has been suspended until Spring 2017 due to winter weather.
Sign Panel Assembly Maintenance	13-8SPAM-34-GM 15-8SPAM-35-GM 13-53-054 (Shah-Lebowitz- Maranan)	County-wide	Western Remac \$805,370.00 (base)	11/14/2013	78	11/26/2016	Work completed this month included installation of signs throughout the county. Work scheduled for next month includes installation and upgrading other signs as needed.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	-----------------------	--------------------	----------------------------	--------------------	-----------	---------------------------------	--------------------------	----------------	--------------	---------

FEDERAL PROJECTS:

Center Street 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2-02 (Sek-Sterr-Maranan)	5	Capitol Cement \$9,487,711.07 \$10,055,569.07(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016		Completing punch list items. Checking final quantities.
Kedzie Avenue 139th St. to 135th St. 139th St. Kedzie Ave. to Utica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 Contract No. 10220 (Marvin-Sterr-Maranan)	5	Landmark Contractors \$2,035,543.48 \$2,156,555.39(A)	8/26/2014	100	6/24/2015	5/19/2015	12/11/2015 11/2/2015 (Sidewalk, landscaping & storm sewer work only)	12/7/2015	Final Change Order approved by IDOT. Scheduling roundtable meeting with Procurement to start Final Change Order process.
151st Street Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Sek-Sterr-Marjanovic)	5	Capitol Cement \$1,742,690.05 \$1,952,9610.68(A)	4/21/2015	100	10/9/2015	10/2/2015	11/9/2015		Form 69 returned via email 3/17/2016 Reviewing and resolving discrepancies.
170 th (167 th) Street S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Sterr-Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 resent on 5/20/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT SECTION NO. ENGINEERS COUNTY BOARD DIST. CONTRACTOR & CONTRACT COST CONSTR. START DATE % TO DATE SCHED. COMPLETION/REVISED (R) DATES ACTUAL FINAL COMPLETION DATE FINAL INSPECT. DATE FINAL ACCEPT. DATE REMARKS

MOTOR FUEL TAX PROJECTS:

Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,256,240.56(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Lincolnwood)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	Form 69 sent on 3/3/2016. Contractor reviewing quantities.
<u>Kedzie Bridge</u> Over NIRC RR near 141st St.	12-W4612-06-BR 1355-12834 (Marvin-Sterr-Maranan)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014	12/11/2015	Final Change Order roundtable held 10/13/2016 and to be executed by CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
<u>Lake Cook Road</u> Pflingsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-Lebowitz- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD = 11/01/2013	12/19/2013	12/19/2013	Final Change Order roundtable held 12/6/2016 and to be executed by CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
<u>Pavement Preservation and Rehabilitation Program – North 2015</u> <u>Busse Rd. – Golf Rd. to Lonnquist Blvd.</u> <u>Winnetka Rd. – E. of I-94 Bridge to Hibbard Rd.</u> <u>Edens Expressway E.</u> <u>Frontage Rd. – Lincoln Ave. to Harms Rd.</u> <u>Mundhank Rd. – N. Meadow Ct. to Barrington Rd.</u> <u>Otis Rd. – Brinker Rd. to Dundee Ave.</u>	14-PPRPN-01-PV 1523-14543 (Zamarripa-Lebowitz- Marjanovic)	9, 13, 15	J.A. Johnson Paving Company \$2,923,329.00 \$3,004,765.25(A)	11/23/2015 (Otis Road) 11/23/2015 (Mundhank Road) 11/23/2015 (Winnetka Road)	100	8/31/2016	8/20/2016	8/2/2016	8/29/2016	Form 69 returned on 1/26/2017. Reviewing and resolving discrepancies

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Pavement Preservation and Rehabilitation Program - South 2015 (REBID)</u> 107th St.-88th Ave. to Kean Ave. 103rd St.-88th Ave. to Kean Ave. Plainfield Rd.-Willow Springs Rd. to East Ave. Kedzie Ave. at Governors Hwy Kedzie Ave.-183rd St. to 175th St. Sauk Trail - Cicero Ave. to Governors Hwy Wolf Road at 139th Street	14-PPRPS-01-PV 1523-14815 (Sakoutis-Lebowitz-Marjanovic)	5,6,17	K-Five Construction Corp. \$4,373,000.00 \$4,471,782.09(A)	11/9/2015	100	8/31/2016 +5WD 9/6/2016	8/31/2016 +5WD = 9/6/2016	9/19/2016	9/19/2016	Form 69 sent on 1/25/2017. Contractor reviewing quantities.
<u>Pavement Resurfacing Enhancement Program South 2014</u> Cottage Grove Ave. - Lincoln Hwy to Glenwood-Lansing Rd. Kedzie Ave. - 158th St. to 155th St. Steger Rd. - Harlem Ave. to Cicero Ave. 139th St. - Coopers Grove Rd. to Harrison Ave.	13-PPRPS-01-RS 1428-13429 (Marvin-Sterr-Maranan)	5,6	D. Construction \$1,785,391.57	8/25/2014	100	6/24/2016	10/3/2015	10/16/2015 11/20/14 (Steger) 1/29/15 (Cottage Grove) 11/10/15 (Steger Road) 10/28/15 (Kedzie & 139th)11/10/15 (Cottage Grove Avenue) 11/10/15 (Steger Road) 11/10/15 (Kedzie & 139th)	11/10/15	Change Order #1 executed by CPO on 12/2/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>Roberts Road</u> 86th St. to 79th St.	14-W3219-01-DR 1555-14336 (Marvin-Sterr-Maranan)	6	MQ Sewer & Water Contractors, Inc. \$3,879,245.6	6/30/2015	100	11/13/2015	11/13/2015	11/13/2015	12/15/2015	Form 69 returned 5/9/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>Sanders Road</u> Techny Road to Lake Cook Rd.	13-W2445-07-RS 1455-13406 (Vloria-Lebowitz-Maranan)	14	Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014	6/26/2015	Form 69 returned 8/28/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>88th Avenue</u> 103rd St. to 87th St.	03-W3017-03-FP (Sek-Sterr-Maranan)	17	K-Five Construction \$11,163,856.05 \$11,209,743.85(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punch list items. Final Change Order to be processed upon completion of punch list items and receipt of close-out paperwork from the Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 – 2013 Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st St. @ Jack Hille School 104th Ave. S. of 167th St	12-W3913-04-RS 13-23-022 (Vloria-Sterr- Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 returned 5/26/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 3 – 2013 104th Ave. at Cal-Sag Channel Ridgeland Ave. at Cal-Sag Channel Crawford Ave. at Cal-Sag Channel Francisco Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Sterr-Maranan)	5, 6, 17	Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014	12/1/2015		Completing punch list work. Form 69 returned 3/17/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 1-2015 Hintz Rd - Elmhurst Rd to Milwaukee Ave Hintz Rd at Ecko Lake	14-A5416-03-RP 1428-14143 (Mohabbi-Lebowitz- Marjanovic)	14, 17	R. W. Dunteman Co. \$3,271,790.88	3/30/2015	100	11/13/2015	11/13/2015	12/3/2015 11/18/15 (Signals)	12/8/2015	Form 69 returned via email 2/18/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 2-2015 Lake Cook Road over Buffalo Creek Lake Cook Road over Wisconsin Central Railroad	15-A5014-08-BR 1585-15156 (Aleksic-Lebowitz- Maranan)	14	Rausch Infrastructure, LLC. \$582,740.00	9/6/2016	100	11/30/2016	11/30/2016	11/30/2016		Completing punch list work. Checking final quantities.
TOWNSHIP PROJECTS:										
Lemont Township Various Locations	15-14136-90-RS 1555-14634 (Rugienius-Sterr- Maranan)	17	K-Five Construction \$383,595.45	9/21/2015	100	11/13/2015	10/1/2015	10/22/2015	10/22/2015	Lemont Township approved Final Change Order 10/12/2016. Final Change Order sent to IDOT 10/14/2016.
Group 4-2014 Leyden Township Winters Drive-Wolf Road to Roberta Avenue Scott Street-Armitage Avenue to Palmer Avenue Dickens Avenue-Geneva Avenue to Mannheim Road	13-15133-90-RS 1523-14660 (Peirungaro Consultant)-Lebowitz- Maranan)	16	A. Lamp Concrete Contractors, Inc. \$893,040.10	6/20/2016	100	9/26/2016	9/8/2016	9/12/2016	9/16/2016	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
JOC PROJECTS:										
<u>JOC-Old Orchard Road at Wood Drive</u>	16-A8327-00-RS 12-28-340-HS.08 (Zamanripa-Lebowitz- Marjanovic)	13	F.H. Paschen	10/10/2016	100	10/18/2016	10/18/2016	11/11/2016	12/23/2016	Checking final quantities.
<u>JOC-Rosemont Transit Center Reorganization</u>	15-TRANS-00-PK 12-28-340-GC.03 (Walsh (Collins, Consultant)-Lebowitz- Marjanovic)	9	F.H. Paschen	8/3/2016	100	11/30/2016	11/30/2016	1/12/2017		Completing punch list work. Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	---------------------------------------	-----------------------------	-------------------	-----------------	---------

CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES

FEDERAL PROJECTS:

<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	82-02524-01-WR <u>Proj. IX-5003 (595)</u> <u>(Baskaran)</u>		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit - NEEDS ASA DIRECTIVE FOR CLOSE OUT

MOTOR FUEL TAX PROJECTS:

<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Cottage Grove Avenue Steger Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/8/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Main Street</u> (Central Park Avenue) <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. - NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/13/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> <u>@ 143rd Street</u>	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> <u>@ Butterfield Creek (Near</u> 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.