

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING NOVEMBER 30, 2022

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	22	11/4/2024	Work completed this month included preparing for winter shutdown. Work scheduled for next month includes winterizing project for winter shutdown.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)						
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066)	17	R.W. Dunteman Company \$10,672,616.71	6/7/2022	38	7/31/2023	Work completed this month included installation of storm sewers, temporary soil retention system on Addison Creek, excavation and disposal of non-special waste, earth-excavation and haul off, and placement of porous granular embankment in Northbound lane and concrete for box culvert structure. Work scheduled for next month includes installation of storm sewer connecting to North culvert on Addison Creek; structure adjustments and pouring curb and gutter near McMaster Carr; and preparing for winter shutdown.
Project # 23651 Direct % 100.00 Indirect % 0.00	IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)						
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: August 29, 2022 Preconstruction Meeting: September 13, 2022 Work is scheduled to begin in the spring of 2023 due to material shortages
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	6	10/1/2022	Work completed this month included progressing with railroad right of entry permits. Work scheduled for next month includes preparing for winter shut down.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel Project # 23006 Direct % 100.00 Indirect % 0.00	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	90	4/29/2023	Work completed this month at Francisco Avenue included placement of protective coat, deck drain replacement, installation of bridge rail and grating, SafeSpan punchlist and clean-up, removing SafeSpan; work at 104th Avenue included steel repairs (gussets), placement of protective coat, deck drain replacement, installation of bridge rail and grating, SafeSpan punchlist and clean-up, removing SafeSpan, detours, and maintenance of traffic; work at Ridgeland Avenue included placement of protective coat, installation of bridge rail and grating, deck slab repair (sidewalk); and work at Crawford Avenue included placement of protective coat, installation of guardrail and terminal, bridge rail and grating, removing SafeSpan, and switching maintenance of traffic. Work scheduled for next month at Francisco Avenue includes removing detours and maintenance of traffic; work at Ridgeland Avenue includes SafeSpan punchlist and clean-up, removing SafeSpan, maintenance of traffic, striping; and work at Crawford Avenue includes deck slab repair on inside lanes, implement detour, steel repairs for sway bracing, removing maintenance of traffic, striping.
<u>German Church Road over Flag Creek</u> Project # 25901 Direct % 100.00 Indirect % 0.00	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins)	17	Areatha Construction Co., Inc. \$571,176.80	10/6/2022	75	12/30/2022	Work completed this month included bridge deck scarification; placement of preformed joint strip seal, concrete for joints, parapet walls, barrier wall extensions, waterproofing membrane; approach slab repairs and structural repairs to west pier; and hot-mix asphalt shoulder removal. Work scheduled for next month includes placement of hot-mix asphalt surface course and shoulders, installation of guardrail, pavement markings, recessed reflector; and punchlist items.
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road Project # 25585 Direct % 0.0 Indirect % 100.0	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17	5/31/2022	93	10/28/2022 A time extension was requested by the contractor	Work completed this month at Quentin Rd from Northwest Highway to Lake Cook Rd included placement of asphalt surface course, pavement markings, pavement markers, removal and replacement of curb and gutter, pavement patching, and diamond grinding; work at Old Orchard from Gross Point to Skokie Rd included removal and replacement of curb and gutter, frames and lids adjustments, pavement patching, placement of prime coat, longitudinal joint sealant, permanent pavement markings, recessed pavement markers, and detector loops; work at Roselle Rd from Palatine to Baldwin included placement of asphalt surface course, detector loops, pavement markings, pavement markers, asphalt shoulders, and traffic signal maintenance transfer; and work at Roselle Rd from Wise Rd to Higgins Rd included removal and replacement of curb and gutter, diamond grinding concrete pavement, structures and storm sewer pipe cleaning, restoration, and pavement joint sealing. Work scheduled for next month at Quentin Rd from Northwest Highway to Lake Cook Rd includes diamond grinding concrete pavement, seeding and sodding, and installation of pavement markings; work at Old Orchard from Skokie to Gross Point Rd includes cleaning structures and storm sewer pipes, and seeding and sodding; and work at Roselle Rd includes diamond grinding, seeding and sodding, routing and sealing, pavement joint sealing, and installation of pavement markings.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	60	10/28/2022	Work completed this month at 135th St (Howe to Harlem) included installation of pavement markings, ditch regrading, driveway culvert replacement, driveway and sod restoration; work at 167th St (Kedzie to California) included concrete patching, diamond grinding, driveway and sod restoration; work at Joe Orr (Western to Ashland) included driveway and sod restoration; work at Joe Orr (State to Cottage Grove) included diamond grinding, driveway and sod restoration; work at Joe Orr (Stoney Island to Love) included driveway and sod restoration; work at Steger (Ashland to Union) included driveway and sod restoration; and work at Steger (IL Route 394 to Longwood) included hot-mix asphalt pavement patching and resurfacing, cutting and resealing bridge joints for Plum Creek Bridge, driveway and sod restoration. Work scheduled for next month at 135th St (Howe to Harlem) includes installation of reflective pavement markers and aggregate wedge shoulder, cleaning and repairing storm sewer, completing punchlist; work at 167th St (Kedzie to California) includes installation of pavement markings and reflective pavement markers, cleaning storm sewer, completing punchlist; work at Joe Orr (Western to Ashland) includes completing punchlist; work at Joe Orr (State to Cottage Grove) includes installation of pavement markings and reflective pavement markers, cleaning storm sewer, completing punchlist; work at Joe Orr (Stoney Island to Love) includes installation of aggregate wedge shoulder, cleaning storm sewer, completing punchlist; work at Steger (Ashland to Union) includes completing punchlist; and work at Steger (IL Route 394 to Longwood Dr) includes Installation of aggregate wedge shoulder, pavement markings, and reflective pavement markers, and completing punchlist.

Project # 25586
Direct % 0.0
Indirect % 100.0

<u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272R (Deshpande (TY Lin)-Lebowitz- Gillespie)	14, 15	Arrow Road Construction \$16,262,116.02	9/27/2022	11	11/21/2023	Work completed this month at Roselle Rd from Euclid Rd to Palatine Rd included asphalt surface removal, curb and gutter removal and replacement, placement of asphalt surface course, structure adjustments and reconstructions, installation of detector loops, work at Central Rd from New Wilke Rd to Arlington Heights Rd included asphalt surface removal, curb and gutter removal and replacement, asphalt surface and median removal, hot-mix asphalt patching, structure adjustments and reconstruction, placement of binder course. Work scheduled for next month includes Roselle Rd from Euclid Rd to Palatine Rd includes placement of surface course and pavement markings; work at Central Rd from New Wilke Rd to Arlington Heights Rd includes placement of mixture for cracks, joints, and flangeways, asphalt patching, asphalt binder and surface courses, longitudinal joint sealant, structure adjustments and reconstructions, and electrical work.
--	---	--------	---	-----------	----	------------	---

Project #25402
Direct % 100.00
Indirect % 0.00

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road Project #25403 Direct % 100.00 Indirect % 0.00	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	99	10/21/2022	Work completed this month at Wolf Road included cleaning drainage structures and storm sewers, installation of recessed pavement markers, and punchlist items Work scheduled next month at Wolf Road includes installation of guardrail at pedestrian bridge.
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	10	4/6/2025	Pavement marking this month included 517,631 ft of 4 inch pavement markings, 62,517 ft of 6 inch pavement markings, 43,510 ft of 12 inch pavement markings, 8,100 ft of 24 inch pavement markings, 1,083 letters and symbols, and 6,440 recessed pavement markers. 2022 pavement striping maintenance work has been completed.
<u>Pavement Preservation 2022</u> Crack Sealing Countywide Project # 27385 Direct % 0.0 Indirect % 100.0	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez)	County- wide	Denler, Inc. \$1,279,521.35	10/20/2022	15	10/30/2023	Work completed this month included crack routing and crack filling for asphalt and concrete pavement in District 1. Work on this project has been suspended until Spring 2023 due to winter weather.
<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	10	4/6/2025	Signs installed this month included 28 signs, and 336 feet of sign post. A total of 23 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>FEDERAL PROJECTS:</u>										
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	99	6/30/2022		6/30/2022		Completion of punchlist items and landscaping warranty replacements to be completed in Spring of 2023. Form 69 sent to the 11/28/2022. Contractor reviewing final quantities
Project # 22494	IDOT Job No.: C-91-									
Direct % 47.78	365-14									
Project # 24656	(Pieper (WSP)-									
Indirect % 55.22	Lebowitz-Marjanovic)									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654										
Direct % 100.00										
Indirect % 0.00										
<u>EMERGENCY PROJECTS:</u>										
<u>Central Avenue Bridge Over I-55 Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins-Hernandez)	16	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	100	10/6/2022	10/6/2022	10/6/2022	10/6/2022	Field staff reviewing final quantities and finalizing project box for submittal.
Project #										
Direct % 100.0										
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>										
<u>Pavement Markings (County-Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23647										
Direct % 0.0										
Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23648										
Direct % 0.0										
Indirect % 100.0										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> <u>@ Butterfield Creek (Near</u> 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.