

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING MAY 31, 2025

Jennifer “Sis” Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	18	8/17/2026	Work completed this month included installation of storm sewer at 81st & 88th, watermain at 81st, aggregate subgrade at 81st & 88th, pavement removal at 88th, and Stage 1 earth excavation at 81st. Work scheduled for next month includes watermain testing at 88th, pavement removal at 88th, retaining wall D Demolition and installation, installation of storm sewer and aggregate subgrade at 79th/Archer/Oak Grove, aggregate subgrade and paving at 81st, and sewer lining at 79th.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	68.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included excavation for West abutment, demolition, soil nail and tie-back installation, and shotcrete work to complete the soil retention system; placement of concrete foundations at key corners of Northwest Avenue and Frontage Road, and traffic signal installation including mast arms, posts, cabinets, and detection systems; installation of various storm sewer pipes and structures along Gateway Road, trenching for conduit and utility work took place on both Northbound and Southbound Northwest Avenue; excavation, grading, and pavement removal continued along Eastbound Lake Street, placement of temporary pavement in the median to support a traffic switch; placing wooden lagging between H-piles at the West abutment, cleaning and prepping Pond #1 and Pond #2, and maintaining erosion control across the site. Work scheduled for next month includes work along eastbound Lake Street, the nearby ramp S, and at the pond 3 area; installation of electrical foundation work along North Avenue and Frontage Road; work at the West Abutment, on the center and east side; existing wall demolition, cutting and removing the existing footing, installing H-piles and lagging, and prep-work for the new footing.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$11,461,288.98 (A)	6/7/2022	99.2	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	Work completed this month included installation of permanent fencing near the Maywood Sportsman Club along County Line Road; post drilling, chain link fabric placement, the addition of barbed wire, removal of temporary fencing and demobilization from the site, and permanent landscaping work progressed; installation and wire pulling for telecom utilities near Romans Road and County Line Road. Work scheduled for next month includes punchlist work and maintenance transfer of the traffic signals.
Project # 23651 Direct % 100.00 Indirect % 0.00								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	1	6/29/2026	Work completed this month included installation of silt fence, construction layout, and existing traffic signal removal. Work scheduled next month includes utilities relocation.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	29	6/30/2026	Work completed this month included Ramp C Soldier Pile Retaining Wall drilling and setting piles, timber lagging and drainage installation; Ramp C watermain and storm sewer extensions; temporary pavement removal at cross streets and along Ramp C/Old Orchard Road. Work scheduled next month includes Ramp C Soldier Pile Retaining Wall drainage and form/rebar/pour wall; Stage 1B excavation, subgrade & paving work at Lavergne Avenue and Stage 1C; develop subgrade for Stage 1B west of the bridge; and installation of embankment for Ramp C.
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Barrins- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	11	11/1/2025	Work completed this month at Ridgeland & 143rd included installation of erosion control, temporary traffic signals, and unit duct; and removal of signal equipment & foundations. Work scheduled for next month at Ridgeland & 143rd includes installation of handholes, traffic signal and light pole foundations; and Kedzie & 175th includes installation of temporary traffic signals, unit duct, and traffic signal foundations.
<u>MOTOR FUEL TAX PROJECTS:</u> <u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	41	10/30/2025	Work completed this month at 175th St included installation of the force main from Ridgeland Ave to 65th Ave, storm sewer provisions from Ridgeland Ave to 65th Ave, roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, and subbase construction) from Ridgeland Ave to 65th Ave north and constructed majority of Stage 1 sidewalk from Ridgeland Ave to 67th Court; work at Oak Forest Ave included installation of foundations and underground conduit for lighting provisions, placement of concrete driveways, reestablished temporary striping, erected light poles, grading and placement of topsoil and sod at ditch lines; and work at Ridgeland Ave included construction of the multi-use path, final grading, placement of topsoil and sodding of the parkways, construction of sidewalks, ADA ramps and driveways, and placement of temporary striping from 174th St to Oak Forest Ave, construction of light pole foundations, underground conduit for lighting provisions and erected light poles at the east parkway between 174th St and Oak Forest Ave. Work scheduled for next month at 175th St includes installation of the force main and storm sewer drainage provisions from 65th Ave to 66th Ave, roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, subbase, curb and gutter, sidewalk and driveway construction) from 64th Court to 66th Ave north; work at Oak Forest Ave includes pulling of cables for light poles and liven lights, pave final pavement surface, permanent stripe and installation of final signage; and work at Ridgeland Ave includes adjustments of drainage, utility and sanitary sewer manholes to final grade, curb and gutter and sidewalk removal and replacement, pulling of cables for light poles and liven lights, paving final roadway surface, permanent pavement striping and opening up roadway to bi-directional traffic from 174th St to Oak Forest Ave.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation</u> <u>Program – North Corridors Package 3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rd to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd Project # 29134 Direct % 100.00 Indirect % 0.00	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	20	11/28/2025	Work completed this month at Sunset Ridge Rd included traffic control, erosion control, sidewalk construction, storm sewer crossing, asphalt milling, binder placement; work at Landwehr Rd included traffic control, erosion control, sidewalk construction, asphalt milling, binder placement; work at Walters Ave included traffic control, erosion control, sidewalk construction, storm sewer crossing, asphalt milling, binder placement; and work at Landmeier Rd included traffic control, PCC milling, PCC patching. Work scheduled for next month at Sunset Ridge Rd includes asphalt paving; work at Landwehr Rd includes asphalt milling and paving; work at Walters Ave includes asphalt paving; and work at Landmeier Rd includes concrete patches.
<u>Central Avenue Bridge Deck</u> <u>Replacement</u> I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$32,883,235.41 (A)	8/1/2023	86	8/31/2025	Work completed this month included Stage-2, Unit-2 deck framing, bulkheads, scuppers and reinforcement bars installation; framed and poured Stage-2, Unit-2, sequence-1 and 2 bridge decks; Stage-2, Unit-4, Unit-3 and Unit-2 sidewalk/median/parapet framing, reinforcement bars installation and placement; removal of protective shielding and stripping deck, parapet, and overhang forms; Stage-2 deck drainage installation between Pier-19 and Pier-8; cleaning and painting Stage-2 bridge structure from P16-P20 and from P12-P16. Stage-2; modular expansion joint for P8; installation, adjusted reinforcement bars, framed block outs and poured P20 modular joint for Stage-2; saw cutting for Class B patches for Stage-2 at north limits; installation of Navigation lighting conduit service at ComEd pole and conduit/cables between Pier-3 and Pier-5; excavated, removed and prepared installation for lighting service at Central Ave and Pershing Road as per CR-14; bridge deck grooving for Unit-7 through Unit-9. Work scheduled for next month includes framing, reinforcement bars installation and pouring for Stage-2, Unit-2 sidewalk/median/parapet; stripping poured deck and removal of protective shield; installation of Stage-2 street and navigational lighting; installation of Stage-2 deck drainage system; cleaning and painting Stage-2 bridge steel structure moving south of P16; additional coping at 3 girder locations of P8 modular joint location to fit the support boxes; installation, adjustment of reinforcement bars, frame block outs and pour P8 modular joint for Stage-2; diamond grinding and bridge deck grooving on Stage-2 deck surface for Unit-2 to Unit-6; installation of light poles for Stage-2 and aluminum railing for Stage-2. Switch traffic into Stage-3 MOT configuration.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Duntelman Company \$7,271,849.21	4/7/2025	20	8/31/2025	Work completed this month at IL 53 to Arlington Heights Road included longitudinal joint replacement and EB/WB Stage 1 patching, structure adjustments and reconstructs, curb and gutter removal and replacement, MOT switch to Stage 2, sawcutting for removals; work at Hastings to Waukegan Rd included EB/WB Stage 1 patching, structure adjustments and reconstructs, curb and gutter removal and replacement; and work at Wilmot Rd Intersection included setting up MOT, Stage 1A pavement patching, MOT switching to Stage 1B, sawcutting, removals and patching EB/WB. Work scheduled for next month at IL 53 to Arlington Heights Road includes Stage 2 EB/WB longitudinal joint replacement and patching, structure adjustments and reconstructs, curb and gutter removal and replacement, median removal and replacement; work at Hastings to Waukegan Rd includes EB/WB Stage 1 patching, switching to Stage 2 and pavement patching; and work at Wilmot Rd Intersection includes Stage 2, 3, & 4 pavement patching.
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary- Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75	8/28/2024	70	9/30/2025 12/12/2025 (R)	Work completed this month included Placement of concrete Class B patches on SB Plum Grove Lane 2 and Nerge and Wise intersections, curb and gutter, adjustment and reconstructed catch basins along curb line; and diamond grinding from Nerge to Schaumburg. Work scheduled for next month includes diamond grinding and patching between Higgins and Schaumburg; and Wagner pipe construction.
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz- Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95	1/5/2024	96	3/1/2025 7/1/2025 (R)	Work completed this month at S1 (80th Ave & 167th St) included punchlist, pavement markings; work at S2 (103rd St & 76th Ave) included punchlist, pavement marking removal, installation of pavement markings and markers; work at S3 (87th St & 78th Ave) included punchlist, pavement marking removal; work at S4 (Ridgeland & 87th St) included punchlist, pavement marking removal, pavement markings; work at S13 (Schaumburg Rd & Branchwood) included illuminated sign installation, sidewalk installation and APS revisions; work at S18 (Schaumburg Rd & Meacham) included sidewalk, removal of temporary poles and cabinet, punchlist work, APS revisions; and work at S6 (Meacham @ Old Schaumburg) included double handhole reconstruction. Work scheduled for next month at S1 (80th Ave & 167th St) includes punchlist, transfer of maintenance; work at S2 (103rd St & 76th Ave) includes punchlist, transfer of maintenance; work at S3 (87th St & 78th Ave) includes punchlist, transfer of maintenance; work at S4 (Ridgeland & 87th St) includes punchlist, transfer of maintenance; work at S10 (Schaumburg Rd & Braintree) includes punchlist, transfer of maintenance; work at S13 (Schaumburg Rd & Branchwood) includes punchlist, transfer of maintenance; work at S15 (Schaumburg Rd & Summit) includes punchlist, transfer of maintenance; work at S18 (Schaumburg Rd & Meacham) includes punchlist, transfer of maintenance; work at S20 (Schaumburg & Martingale) includes punchlist, transfer of maintenance; work at S21 (Greenwood & Normal) includes punchlist; work at S22 (Euclid Ave & Wheeling Rd) includes punchlist; work at S23 (Euclid Ave & Burning Bush) includes punchlist; work at S5 (Roselle @ Town Square) includes cabinet splicing, punchlist, transfer of maintenance; work at S6 (Meacham @ Old Schaumburg) includes cabinet splicing, punchlist, transfer of maintenance; work at S7 (Schaumburg @ Knollwood) includes cabinet splicing, punchlist, transfer of maintenance; work at S8 (Schaumburg @ Walnut) includes cabinet splicing, punchlist, transfer of maintenance; work at S9 (Schaumburg @ Springinsguth) includes cabinet splicing, punchlist, transfer of maintenance; work at S11 (Schaumburg @ Grand Central Ln) includes cabinet splicing, punchlist, transfer of maintenance; work at S12 (Schaumburg @ Hilltop) includes cabinet splicing, punchlist, transfer of maintenance; work at S14 (Schaumburg @ Pleasant) includes cabinet splicing, punchlist, transfer of maintenance; work at S16 (Schaumburg @ Plum Grove) includes cabinet splicing, punchlist, transfer of maintenance; work at S17 (Schaumburg @ National Pkwy) includes cabinet splicing, punchlist, transfer of maintenance; work at S19 (Schaumburg @ Wildflower) includes cabinet splicing, punchlist, transfer of maintenance; and work at Interconnect includes cabinet splicing, punchlist, system testing and turnover.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>								
<u>Pavement Preservation 2024</u> Crack Sealing Countywide	24-PPCRS-01-PV 2411-12044 (Patel (MBI)- Lebowitz-Barrins- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	85	10/6/2025	Work has resumed this month and beginning crack sealing in District 4. Work scheduled for next month includes crack sealing in District 5.
Project # 28452 Direct % 0.0 Indirect % 100.0								
<u>Pavement Markings (County-Wide)</u> Project # Direct % 0.0 Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakroshnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00				Award: Anticipated May/June 2025 Working with the contractor on project startup.
<u>Signing Panel Assembly Maintenance Service</u> Project # Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakroshnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00				Award: Anticipated May/June 2025 Working with the contractor on project startup.
<u>EMERGENCY PROJECTS:</u>								
<u>Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs</u> Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks Project # 29286 Direct % 100.0 Indirect % 0.0	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
Lake Cook Road Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494	IDOT Job No.: C-91-										
Direct % 47.78	365-14										
Project # 24656	(Houston (WSP)-										
Indirect % 55.22	Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:											
<u>2022 Pavement Rehabilitation</u> <u>Program - South Corridors</u> <u>Package 1</u> German Church Rd - County Line Rd to Wolf Rd Wolf Rd - 131st St to McCarthy Rd Flossmoor Rd - Ridgeland Ave to Kedzie Ave Vollmer Rd - Western Ave to Dixie Cottage Grove Ave - Glenwood Lansing Rd to 183rd St Glenwood Lansing Rd - IL 394 to Burnham Ave Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$14,427,252.50 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00											
<u>87th Street Bridge over B&OCT</u> <u>RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 29152 Direct % 100.00 Indirect % 0.00											
<u>Catch Basin and Inlet Cleaning</u> <u>Services</u> Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	100	10/31/2025	2/27/2025	2/27/2025	2/27/2025	Form 69 returned and final quantities agreed on 3/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Curb Ramp Improvement</u> <u>Program 2022 - North</u> Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg Rd - Sutton Rd to East Ave Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - Palatine Rd to Euclid Rd	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28170 Direct % 0.00 Indirect % 100.00											
<u>Pavement Maintenance South</u> <u>2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPs-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 25586 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
PPRP North 2021 REBID Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd	20-PPRPN-00-PV 2115-10272R (Morin (TY Lin)- Lebowitz-Barrins- Gillespie)	9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Project #25402 Direct % 100.00 Indirect % 0.00											
PPRP South 2021 167th Street – County Line to 104th Ave Walker Road – Apple Ave to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,124,002.47 (A)	4/18/2022	100	10/21/2022	11/13/2023	1/10/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/16/24. Final payment to the contractor have been processed. Processing Final Papers to IDOT and Fiscal.
Project #25403 Direct % 100.00 Indirect % 0.00											
COUNTY WIDE MAINTENANCE CONTRACTS:											
<u>Pavement Markings (County- Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Reviewing final quantities and finalizing project box. Preparing Final Construction Report to send to Contractor.
JOC PROJECTS:											
<u>175th Street over Prairie Creek</u> Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakrosnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	100	5/8/2025	5/8/2025	5/8/2025	5/8/2025	Field staff reviewing final quantities and finalizing project box for submittal.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue</u> Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> (Central Park Avenue) <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrakis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.