

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING NOVEMBER 30, 2025

Jennifer “Sis” Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	28.6	8/17/2026	Work completed this month included storm sewer installation on 88th, storm sewer removals on 88th, sewer lining installation on 79th, watermain work, and removal of water main on 79th. Work scheduled for next month includes installation of storm sewer installation on 79th STR 447 - Stage 1 and storm sewer on Archer - Stage 1, watermain relocation on 79th St, 12" aggregate subgrade improvement, placement of pavement 81st Street - Stage 1 and temporary hot-mix asphalt entrances, and pothole patching.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	77.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included deck framing, installing shear studs and rebar, and placing concrete for the deck with anchor bolts, bearings, and conduit work for underpass luminaires at WB Lake Street Bridge; placement of topsoil in medians, removal of existing striping, installation of preformed thermoplastic pavement markings, loops, and new sidewalks for bridge work along EB and WB North Ave; new traffic signals at both North Ave/ Railroad Ave and North Ave/Northwest Ave, removal of temporary signals, electrical work, and final pavement markings; installation of pavement markings and shoulders on Lake Street; installation of handholes, foundations, conduit, signal poles, cabinets, and median surface concrete at the EB Lake St and Ramp J intersection; work at Pond #3 included installation of high-mast light tower XEF3 and topsoil placement; placement of pavement and shoulders, grading, and topsoil placed along Gateway Rd; conduit installation at the Frontage and County Line intersection. Work scheduled for next month includes retaining wall construction on the northwest corner of Northwest Ave and North Ave, and WB Lake Street Bridge; placement of concrete pavement and shoulders on Gateway Rd; electrical traffic signal work at EB Lake St and Ramp J; work at the detention ponds including lowering structures and landscaping; median landscaping, guardrail installation, and placement of the concrete median surface under WB Lake Street; guardrail post installation along North Ave; framing and pouring parapets for the bridge, sleeper slab and approach pavement, and conduit installation at WB Lake St; forming and pouring the double-faced barrier wall and electrical traffic signal work along Frontage Rd.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	25.7	6/29/2026	Work completed this month included installation of storm sewer, 12-inch aggregate, concrete base course, curb and gutter. Work scheduled next month includes concrete base course, placement of binder course, and switching traffic.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	48.4	6/30/2026	Work completed this month included Ramp C MSE wall panel installation and associated select backfill and embankment; framing Ramp D Joints in preparation for concrete replacement; excavation, grading and topsoil along Ramp C and the Soldier Pile Retaining Wall; embankment west of the Old Orchard Road Bridge; final hot-mix asphalt surface on Stage 1 Old Orchard Rd, southern sections of Lavergne and Lawler Ave paved to finish elevations; landscaping along the Old Orchard Mall frontages on Old Orchard Rd and Lavergne Ave; staging to Prestage 2-1 with eastbound traffic in the new southern section of roadway and westbound traffic pushed to the existing northernmost lane. Work scheduled next month includes Old Orchard Road bridge abutment and Pier 3 work; Ramp C MSE wall installation; Ramp D joint repairs and hydroscarification; permanent or temporary landscaping in all available areas; eastbound I94 inside shoulder repairs and stage to Stage 1B I94 Eastbound; Ramp C roadway lighting, traffic signal, and storm sewer work.
<u>Touhy Avenue</u> Elmhurst Road to Mount Prospect Road Project # 22609 Direct % 2.70 Project # 24595 Indirect % 97.30	15-34117-01-RP 2316-10051 Fed. Job No.: 6CYP(041) IDOT Job No.: C-91- 052-16 (Molnar (Benesch)- Adhikary- Dominguez- Marjanovic)	15, 17	Chicago, Elk Grove, Des Plaines	R.W. Dunteman Co. & Herlihy Mid-Continent Co. JV \$87,167,365.94			12/30/2027	Award: November 14, 2025 Preconstruction meeting: November 12, 2025 Working with the contractor on project startup.
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Barrins- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	42	11/1/2025 Working with the contractor on a revised schedule.	Work completed this month at Kedzie and 139th St included installation of traffic signals and cable; and work at Ridgeland and 143rd St included backfilling at ADA ramps. Work scheduled for next month includes resolving utility conflicts.
MOTOR FUEL TAX PROJECTS:								
<u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	96	10/30/2025 12/18/2025 (R)	Work completed this month at 175th St included restoration scopes (curb and gutter, sidewalk and driveway construction), resurfaced the intersection of Oak Park, paving of driveways and hot-mix asphalt surface from 67th Ave to Oak Park, installation of light pole foundation, light poles, and underground conduit, traffic signal installation and removal of temporary traffic signal at the Oak Park intersection, grading of parkways, placement of pavement markings, signage, topsoil and sodding; work at Oak Forest Ave included grooving and placement of final pavement markings and punchlist work; and work at Ridgeland Ave included final grading of parkways, grooving and placement of modified urethane pavement markings, topsoil, and sod, relocating mailboxes and punchlist work. Work scheduled for next month at 175th St includes grooving and placement of modified urethane pavement markings, installation of permanent pavement signage and pavement reflectors, grading of parkways, placement of topsoil and sodding, and punchlist work; work at Oak Forest Ave includes punchlist work; and work at Ridgeland Ave includes permanent signage installation, final grading of parkways, placement of topsoil and sod, installation of street furniture and brick pavers at Freedom Pond, grooving and placement of final pavement marking and punchlist work.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation Program – North Corridors Package 3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rd to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	90	11/28/2025	Work completed this month at Sunset Ridge Rd included electrical work, punchlist; work at Landwehr Rd included electrical work, punchlist; work at Walters Ave included punchlist; work at Landmeier Rd included crack and joint sealing, electrical work, pavement markings, punchlist; and work at Shoe Factory Rd included punchlist. Work scheduled for next month includes punchlist work.
Project # 29134 Direct % 100.00 Indirect % 0.00								
<u>2022 Pavement Rehabilitation Program – South Corridors Package 2</u> Various Locations	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)- Pakrosnis-Barrins- Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/Gallaghe r Asphalt Corp JV \$30,787,555.55	10/9/2025	3	11/27/2026	Work completed this month at Holbrook Road included storm sewer 24" replacement at Station 29+78, curb and gutter and ADA sidewalk replacement, Class D patching, Polymerized Binder 4.75. Work scheduled for next month at Holbrook Road includes hot-mix asphalt Surface N50, guardrail installation and modified urethane pavement markings.
Project # 29675 Direct % 100.00 Indirect % 0.00								
<u>2023 Pavement Rehabilitation Program – North</u> Arcadia St – Linder Ave to Frontage Rd Church St and Frontage Rd – Long Ave to Gross Point Rd and Church St to Long Ave Ela Rd – Central Rd to IL 68 (Dundee Rd) Hintz Rd – Old Buffalo Grove Rd to Schoenbeck Rd Harrison St – 21st Ave, 9th Ave, and 1st Ave Shoe Factory Rd – Bartlett Rd to Higgins Rd Wheeling Rd – Camp McDonald Rd to Palatine Rd	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00	9/16/2025	35	7/31/2026	Work completed this month at Hintz Rd (Old Buffalo Grove to Schoenbeck) included Stage 2 patching removal in the inside lanes, sealed joints with liquid bituminous material, placement of patching, adjusting structures to match new patch elevations and maintain drainage; work at Church St included framing and pouring sidewalks, curbs, and placed ADA tiles across multiple intersections, earth excavation and concrete base course for widening, concrete base and curb pours, removal of existing curbs, sidewalks, and pavement, adjusting structures, and storm sewer removal and replacement at Lavergne, installation of catch basin, RCP sewer, and inlet, mast arm bases at multiple quadrants, conduit, handholes, and controller box pads, and conducted directional drilling of steel conduits, removal of stockpiled concrete and soil and placing surface course; work at Wheeling Rd (Palatine to Camp McDonald) included curb and sidewalk removal and replacement, keystone sidewalk pours and ADA tile installation, paving from Palatine Rd, placing HMA SC N50 9.5 mix, pavement markings between Palatine and Camp McDonald and installation of 3-foot aggregate shoulders to the edge treatments; work at Shoe Factory included saw cutting at shoulder removal stations in preparation for upcoming curb and guardrail installations, flagging support to maintain safe traffic flow, removal of guardrail sections, full-depth shoulder removal and placement of aggregate base material to stabilize the area for future guardrail installation; work at Harrison St included Class D patches; and work at Ela Rd included shoulder removal for guardrail replacement and curb removal and restoration. Work scheduled for next month includes landscaping and Guardrail.
Project # 29628 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Bridge Replacement North</u> Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREP-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92	9/2/2025	13	12/21/2026	Work completed this month at Lehigh Ave included installation of temporary lighting system, bridge element demo; and work at Meacham Road included placement of concrete pavement, traffic control shift to Stage 1. Work scheduled for next month at Lehigh Ave includes temporary lighting system, bridge demolition Stage 1; and work at Meacham Road includes bridge demolition Stage 1.
<u>Bridge Replacement South</u> 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99	10/13/2025	6	7/7/2027	Work completed this month at 143rd St included tree removal and selective clearing, implemented Pre-Stage A MOT, curb and gutter removal, earth excavation, aggregate base course placement, hot-mix asphalt temporary bike path construction, implemented Pre-Stage B MOT, median removal and 10" PCC median pavement construction, partial depth median removal on bridge and approach slabs, implemented Stage-1 MOT, temporary concrete barrier wall, pinning, temporary striping, temporary impact attenuator installation, guardrail removal, temporary concrete barrier wall (Special) installation and detouring bike path; work at 170th St included tree removal and selective clearing, implemented Pre-Stage MOT, raised median and partial lane pavement removal and replacement with hot-mix asphalt full depth median pavement from I-94 overpass to Cregier Ave, for Stage-1 MOT crossover, and deployed CMS boards. Work scheduled for next month at 143rd St includes temporary concrete barrier wall (Special) installation and detouring bike path, demolition and removal of existing barrier wall, approach slabs, Stage-1 deck and substructure, installation of TSRS and cofferdams sheeting; and work at 170th St includes tree removal and selective clearing, Stage-1 MOT implementation, demolition and removal of existing approach slabs, Stage-1 deck and substructure, installation of TSRS and cofferdams sheeting.
<u>East Lake Avenue</u> at C&NW Railroad Project # 29129 Direct % 100.00 Indirect % 0.00	24-A5921-00-BR 2411-07150R (Yerly (PMCS)- Adhikary- Dominguez- Mubarak)	14	Glenview	MYS Incorporated \$1,869,603.60			7/30/2026	Award: Anticipated December 2025 Preconstruction meeting: December 10, 2025 Working with the contractor on project startup.
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Duntelman Company \$7,271,849.21	4/7/2025	99	8/31/2025 Working with the contractor on a revised schedule.	Work completed this month at IL 53 to Arlington Heights Road included punchlist and restoration, maintenance transfer of Old Hicks Rd and Wilke Rd Intersections; work at Hastings to Milwaukee Ave/IL 45 included punchlist and restoration, maintenance transfer of Milwaukee Ave Ramp Intersections; and work at Wilmot Rd Intersection included maintenance transfer of Wilmot Rd Intersection. Work scheduled for next month at Hastings to Milwaukee Ave/IL 45 includes detector loop installation, signal post knockdown repair, and maintenance transfer of Northgate Parkway intersection.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary- Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	99	9/30/2025 12/12/2025 (R)	Work completed this month included cleaning structures on Plum Grove Road, landscaping work, and punchlist work on Wagner Road. Work scheduled for next month includes punchlist work on Plum Grove and CIPP lining of culvert at Wagner and Winnetka.
COUNTY WIDE MAINTENANCE CONTRACTS:								
<u>Pavement Markings (County-Wide)</u> Project # 29191 Direct % 0.0 Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakroshnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	12	5/31/2028	Pavement marking this month included 1,574,230 ft of 4 inch pavement markings, 127,744 ft of 6 inch pavement markings, 121,803 ft of 12 pavement markings, 20,684 ft of 24 inch pavement markings, and 3,415 letters and symbols. 2025 pavement striping maintenance work has been completed.
<u>Signing Panel Assembly Maintenance Service</u> Project # 29189 Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakroshnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	12	5/31/2028	Signs installed this month included 3 emergency signs, 74 signs, and 1158 feet of sign post. A total of 58 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
EMERGENCY PROJECTS:								
<u>Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs</u> Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks Project # 29286 Direct % 100.0 Indirect % 0.0	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: C-91- 381-19 (Ternberg (TranSystems)- Lebowitz-Dominguez- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$12,310,782.25 (A)	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23651 Direct % 100.00 Indirect % 0.00											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$13,558,374.13 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 returned and final quantities agreed on 10/30/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00											
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing Final Papers to IDOT and Fiscal.
Project # 29152 Direct % 100.00 Indirect % 0.00											
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 27543 Direct % 100.00 Indirect % 0.00											
<u>Cleaning of Bridge Scupper and Drainage System</u>	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025				Field staff reviewing final quantities and finalizing project box for submittal.
Project # 29230 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$17,544,452.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Form 69 sent to the contractor 9/25/2025. Contractor reviewing final quantities.
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	100	3/1/2025 7/1/2025 (R)				Field staff reviewing final quantities and finalizing project box for submittal.
Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50											
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>											
<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00 \$7,422,627.57 (A)	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Preservation 2024</u> Crack Sealing Countywide Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Project box submitted by the field staff. Performing final audit of project.
<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00 \$1,386,272.87 (A)	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 returned and final quantities agreed on 8/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>JOC PROJECTS:</u>											
<u>175th Street over Prairie Creek</u> Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakrosnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	100	5/8/2025	5/8/2025	5/8/2025	5/8/2025	Processing Final Papers to IDOT and Fiscal.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR <u>Fed. Proj. No. STPTE- 00D1(328)</u> Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	83-02524-01-WR <u>Proj. IX-5003 (595)</u> <u>(Baskaran)</u>		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue</u> Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> (Central Park Avenue) <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. -DiPaolo owner has reengaged the department for contract closeout and working with them to determine path for closeout.
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.