## COOK COUNTY DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

## BUREAU OF CONSTRUCTION

## MONTHLY STATUS REPORT

PERIOD ENDING OCTOBER 31, 2025

Jennifer "Sis" Killen, P.E., PTOE Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
88th/ Cork Avenue I-294 Interchange Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	26.6	8/17/2026	Work completed this month included earth excavation and storm sewer installation at 79th and 88th. Work scheduled for next month includes installation of storm sewer for Stage 1, 79th and 88th; sewer lining at 79th; 12" aggregate subgrade improvement; and paving 81st Street, Stage 1.
County Line Road I-294 Ramp to North Avenue Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	75.0	contractor on a	Work completed this month included framing the deck, installing rebar, pouring the west abutment headwall, installing conduit and junction boxes attached to the structure on WB Lake Bridge; milling and resurfacing HMA throughout the project limits; placing aggregate and concrete for medians, sidewalks, curb and gutter, and pork chop islands; repairing the ramp meter to EB 290; installing attenuators near the I-290 flyover in the median; along EB Lake, milling and resurfacing HMA within the project limits, pouring curb and gutter and sidewalk, placing HMA for water main crossing, repairing utility hits from third-party and subcontractor work, and removal of existing shoulders; on WB Lake, forming and pouring the double-faced barrier wall, placing aggregate sub-base, and pouring concrete shoulders; installation of 12-inch water main from North to Lake, pressure tested, and chlorinated; installing conduit, unit duct, cable, and junction boxes at Gateway; framing and pouring the double-faced barrier wall; removing aerial cable; placing aggregate sub-base for concrete shoulders; at Pond #1 and Pond #2, relocating existing lighting unit ducts and wiring for high-mast light tower connections to Cabinet X, and existing storm sewer lines were abandoned and filled. Work scheduled for next month includes retaining wall construction at the corner of Northwest and North; constructing concrete pavement and shoulders along Gateway; placement of permanent striping and landscaping on EB Lake; installation of electrical foundations and signal at Ramp J and Ramp S; installation of high-mast light towers, lower drainage structures, landscaping is pending other work at the detention ponds; installation of sidewalk from Northwest to the Railroad Bridge's, median landscaping, guardrail, and placement of the PCC median surface under WB Lake; placement of permanent pavement markings; deck forming, rebar delivery, fillet and shear stud installation on WB Lake, and placement of bridge deck.
Franklin Avenue - Green Street York Road to Runge Street Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)		Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	21.1	6/29/2026	Work completed this month included installation of storm sewer and 12" aggregate subgrade improvement. Work scheduled next month includes 12" aggregate subgrade improvement, pipe underdrain, concrete base and binder construction.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Old Orchard Road Woods Drive to Skokie Boulevard Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	44.9	6/30/2026	Work completed this month included substructure removal on Ramp C; excavation and concrete removal at the Old Orchard Bridge west abutment; concrete base course, sidewalk and curb and gutter along Lavergne Ave and at the Old Orchard Road & Lavergne Ave intersection; traffic signal and roadway lighting underground work; Stage 1B South piling for Pier 3 and the Ramp C MSE wall. Work scheduled next month includes Old Orchard Road bridge west abutment and Pier 3 work; Ramp C MSE wall installation; Ramp D joint repairs and hydro scarification; hot-mix asphalt paving in Stage 1 on Old Orchard Road, topsoil installation and landscaping along the south side of the roadway along completed pavement; moving eastbound Old Orchard Road traffic to the new pavement in all areas outside of the Old Orchard Road bridge.
Touhy Avenue Elmhurst Road to Mount Prospect Road  Project # 22609 Direct % 2.70 Project # 24441 Indirect % 97.30	15-34117-01-RP 2316-10051 Fed. Job No.: 6CYP(041) IDOT Job No.: C-91- 052-16 (Molnar (Benesch)- Adhikary- Dominguez- Marjanovic)	15, 17	Chicago, Elk Grove, Des Plaines	R.W. Dunteman Co. & Herlihy Mid-Continent Co. JV \$87,167,365.94			12/30/2027	Award: Anticipated November 2025 Preconstruction meeting: Anticipated November 2025 Working with the contractor on project startup.
Traffic Signal Replacement (HSIP) – Package #1 Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Barrins-	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	35.5	11/1/2025	Work completed this month at Kedzie & 139th included installation of underground conduit and traffic signals, placement of curb and gutter and ADA ramps; and work at Ridgeland & 143rd included placement of curb and gutter and ADA ramps.  Work scheduled for next month at Kedzie & 139th includes installation of cable, removal and & replace guardrail; and work at Ridgeland & 143rd includes landscape restoration.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
MOTOR FUEL TAX PROJECTS:  175th Street, Ridgeland Avenue, Oak Forest Avenue 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE  Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	90	10/30/2025	Work completed this month at 175th included installation of drainage provisions, pavement removal, earth excavation, subgrade stabilization and subbase, curb and gutter, sidewalk and driveway construction, light pole foundation and underground conduit installation from 66th to Oak Park, traffic signal installation at Oak Park intersection, manhole structure adjustments and paving of hot-mix asphalt binder course on the north and south halves of the roadway including side streets of 67th to Oak Park, paving final hot-mix asphalt surface course from Oak Park to Highland, temporary pavement markings from Oak Park to Highland, and grading of parkways for placement of topsoil; work at Oak Forest included paving final surface coarse and installation of temporary pavement markings; and work at Ridgeland included paving of driveways, final grading of parkways from southern extents to 174th, paving final surface course and installation of temporary pavement markings.  Work scheduled for next month at 175th includes curb and gutter, sidewalk and driveway construction, light pole foundation and underground conduit installation from 65th to Oak Park, light poles on 175th from Highland to Oak Park, traffic signal installation and removal of temporary traffic signal at the Oak Park intersection, installation of permanent pavement markings and signage, grading of parkways, placement of topsoil and sodding from Highland to Oak Park and punchlist work; work at Oak Forest includes grooving and placement of final pavement marking and punchlist work; and work at Ridgeland includes permanent signage installation, final grading of parkways, placement of fopsoil and sod, installation of street furniture and brick pavers at Freedom Pond, grooving and placement of final pavement marking, relocate mailboxes and punchlist work.
2022 Pavement Rehabilitation Program – North Corridors Package 3 Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rt to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd	2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	85	11/28/2025	Work completed this month at Sunset Ridge Rd included electrical work; work at Landwehr Rd included electrical work; and Landmeier Rd included concrete pavement and patching, diamond grinding, and electrical work.  Work scheduled for next month at Sunset Ridge Rd includes traffic signal work; work at Landwehr Rd includes traffic signal work; and work at Landmeier Rd includes traffic signal work.
Project # 29134 Direct % 100.00 Indirect % 0.00								
2022 Pavement Rehabilitation Program – South Corridors Package 2 Various Locations Project # 29675 Direct % 100.00 Indirect % 0.00	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)- Pakrosnis-Barrins- Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/Gallaghe r Asphalt Corp JV \$30,787,555.55	10/9/2025	1	11/27/2026	Work completed this month at Glenwood Lansing included maintenance transfer of traffic signals at Cottage Grove Ave; and work at Holbrook included maintenance transfer of traffic signals at Riegel Rd, installation message boards, implemented maintenance of traffic, installation of inlet filters, replacement of existing 36" and 15" storm sewer.  Work scheduled for next month at Holbrook includes ADA ramp replacement, bituminous surface removal, D Patching, Polymer 4.75 binder, N50 surface, and modified urethane pavement markings.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
2023 Pavement Rehabilitation Program – North Arcadia St – Linder Ave to Frontage Rd Church St and Frontage Rd – Long Ave to Gross Point Rd and Church St to Long Ave Ela Rd – Central Rd to IL 68 (Dundee Rd) Hintz Rd – Old Buffalo Grove Rd to Schoenbeck Rd Harrison St – 21st Ave, 9th Ave, and 1st Ave Shoe Factory Rd – Bartlett Rd to Higgins Rd Wheeling Rd – Camp McDonald Rd to Palatine Rd  Project # 29628 Direct % 100.00 Indirect % 0.00	Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00	9/16/2025	19	7/31/2026	Work completed this month at Hintz (Old Buffalo Grove to Schoenbeck) included Stage 1 saw-cutting pavement in the outer lanes for removal in preparation for Class B patching, Class B longitudinal joint repair, and 10-inch PCC pavement replacement, traffic control shifted to work on the inside lanes; work at Church (Linder to Gross Point) included lowering structures and milling pavement, placing asphalt binder course, installation of temporary signals at Church and Lockwood, removal of existing signal equipment; Arcadia, Frontage (Long to Church and North of Church and Linder) included milling surface and resurfacing with a 2-inches of asphalt surface course; and Wheeling (Palatine to Camp McDonald) included sidewalks removal and ADA sidewalks installation, milling surface between Palatine and Camp McDonald, and remediation work.  Work scheduled for next month at Hintz (Old Buffalo Grove to Schoenbeck) includes Stage 2 work including saw-cutting pavement in preparation for Class B patching and Class B longitudinal joint repair, storm sewer cleaning and placing pavement markings; work at Church (Linder to Gross Point) includes electrical work at the intersection of Church and Lockwood, surface course placement, sidewalk removal, ADA ramp installation, curb removal and replacement, pavement markings, and aggregate shoulder installation; work at Arcadia includes removal of existing sidewalks and installation of ADA-compliant ramps; and work at Wheeling (Palatine to Camp McDonald) includes sidewalk removal and ADA ramps installation, placement of asphalt surface course, aggregate shoulder, and pavement markings.
Bridge Replacement North Lehigh Ave over E Lake Ave Meacham Rd over West Branch Sal Creek  Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREPN-00-BR 2561-03050 t (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92	9/2/2025	13	12/21/2026	Work completed this month at Lehigh included installation of temporary concrete barrier wall; and work at Meacham included removal of center median, placement of subgrade stone, removal of existing clay pipe and undercut area.  Work scheduled for next month at Lehigh includes installation of temporary lighting system, bridge demolition; and work at Meacham includes installation of underdrain, aggregate subbase, and PCC pavement.
Bridge Replacement South 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99	10/13/2025	5.3	7/7/2027	Work completed this month at 143rd St included installation of message board.  Work scheduled for next month at 143rd St includes tree removal and selective clearing, pre-Stage A MOT set up, curb and gutter removal, earth excavation, drainage temporary bike path construction, median removal and median pavement construction; and work at 170th St includes median removal and median pavement construction.
East Lake Avenue at C&NW Railroad Project # 29129 Direct % 100.00 Indirect % 0.00	24-A5921-00-BR 2411-07150R (Yerly (PMCS)- Adhikary- Dominguez- Mubarak)	14	Glenview	MYS Incorporated \$1,869,603.60				

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Lake Cook Road Patching Project IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection  Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling		4/7/2025	99	8/31/2025 Working with the contractor on a	Work completed this month at IL 53 to Arlington Heights Rd included median catch basin patches, punchlist work, sodding, pavement markings; work at Hastings to Milwaukee Ave/IL 45 included sawing and sealing, pavement markings, sodding, removal of MOT; and work at Wilmot Rd. Intersection included punchlist.  Work scheduled for next month at IL 53 to Arlington Heights Rd includes final punchlist and restoration, maintenance transfer of Old Hicks Rd & Wilke Rd intersections; work at Hastings to Milwaukee Ave/IL 45 includes final punchlist and restoration, detector loops, maintenance transfer of Northgate and Milwaukee Ave Ramp intersections; and work at Wilmot Rd Intersection includes maintenance transfer of Wilmot Rd intersection.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	Adhikary- Dominguez- Marjanovic)	14, 15, 17	•	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	95	9/30/2025 12/12/2025 (R)	Work completed this month included point repairs of 2 culverts on Wagner, cleaning storm sewers and structures on Plum Grove Rd, removal of temporary signal items at Plum Grove and Higgins. Work scheduled for next month includes landscaping items and punchlist.
COUNTY WIDE MAINTENANCE CO		0	0	D. ( T. (	(10710005	0	E /24 /2020	D
Pavement Markings (County-Wide)  Project # 29191  Direct % 0.0  Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	9	5/31/2028	Pavement marking this month included 4,760,965 ft of 4 inch pavement markings, 424,370 ft of 6 inch pavement markings, 146,163 ft of 12 pavement markings, 23,992 ft of 24 inch pavement markings, and 3,594 letters and symbols.  Work scheduled for next month includes pavement marking installation at District 4.
Signing Panel Assembly Maintenance Service	28-8SIGN-01-GM 2457-10012	County- wide	County- wide	RoadSafe Traffic Systems, Inc.	7/14/2025	9	5/31/2028	Signs installed this month included 1 emergency sign, 37 signs, and 488 feet of sign post. A total of 18 work orders were completed.
Project # 29189 Direct % 0.0 Indirect % 100.0	(Pakrosnis-Barrins- Hernandez)	wide	wide	\$2,971,980.00				Work scheduled for next month includes sign installation and replacement as needed.
EMERGENCY PROJECTS:								
Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.
Project # 29286 Direct % 100.0								

Indirect % 0.0

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS: County Line Road Grand Avenue to Lake Street Project # 23651 Direct % 100.00 Indirect % 0.00	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: C-91- 381-19 (Ternberg (TranSystems)- Lebowitz-Dominguez- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$12,310,782.25 (A)	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Lake Cook Road Raupp Boulevard to Hastings Lane  Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS  2022 Pavement Rehabilitation Program - South Corridors Package 1 German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St  Project # 28025, 28288 Direct % 100.00	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$14,427,252.50 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
Indirect % 0.00  87th Street Bridge over B&OCT RR South 78th Avenue to South Oketo Avenue Project # 29152	_ 19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Direct % 100.00 Indirect % 0.00 Central Avenue Bridge Deck Replacement I-55 to Pershing Road  Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Cleaning of Bridge Scupper and Drainage System  Project # 29230 Direct % 0.0 Indirect % 100.0	_ 24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025				Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	E SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Curb Ramp Improvement Program 2022 - North Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge - Roselle to Rohlwing Roselle - Palatine to Euclid  Project # 28170 Direct % 0.00 Indirect % 100.00	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Pavement Maintenance South 2021 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave	, ,	5, 6, 11, 17	0		4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Form 69 sent to the contractor 9/25/2025. Contractor reviewing final quantities.

Steger Rd - Union St to Ashland

Steger Rd – Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St

Project # 25586 Direct % 0.0 Indirect % 100.0

Ave

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
PPRP North 2021 REBID Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd		9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Direct % 100.00 Indirect % 0.00											
Traffic Signal Modernization and Replacement Project Various Locations  Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	_23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Mount Prospect,	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	99	3/1/2025 7/1/2025 (R)				Work completed this month included maintenance transfer of traffic signal and punchlist; and interconnect included ATMS Configuration.  Work scheduled for next month includes ATMS and maintenance transfer.
COUNTY WIDE MAINTENANCE	E CONTRACTS:										
Pavement Markings (County-Wide)  Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Pavement Preservation 2024 Crack Sealing Countywide  Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Signing Panel Assembly Maintenance Service  Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 returned and final quantities agreed on 8/25/2025.  Processing Final Change Order with Procurement.  Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
JOC PROJECTS:											
175th Street over Prairie Creek Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakrosnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	100	5/8/2025	5/8/2025	5/8/2025	5/8/2025	Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VA	ARIOUS LEGAL ISSUES										
FEDERAL PROJECTS: Equestrian/ Pedestrian Bridge over Lake Cook Rd.	92-A5017-05-BR <u>Fed. Proj. No.</u> STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
Maple Avenue 47th St. to Windemere Ave.	83-02524-01-WR <u>Proj: IX-5003 (595)</u> <u>(Baskaran)</u>		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECT Central Avenue 155th St. to 147th St.	<u>:TS:</u> 98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Cottage Grove Avenue Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward AWAITING ASA DIRECTIVE
Glenwood-Lansing Road Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

											1 ugc 12 01 13
PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved.  - ASA providing direction/assistance for closeout of this project.  9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved.  - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolvedDiPaolo owner has reengaged the department for contract closeout and working with them to determine path for closeout.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 <sup>th</sup> Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved.  - ASA providing direction/assistance for closeout of this project.  9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
87 <sup>th</sup> Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit AWAITING ASA DIRECTIVE

<sup>(</sup>A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
87 <sup>th</sup> Street 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractorAWAITING ASA DIRECTIVE
108 <sup>th</sup> Avenue @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
179 <sup>th</sup> Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved.  - ASA providing direction/assistance for closeout of this project.  9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.