

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING APRIL 30, 2026

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	31.0	8/17/2026	Work completed this month included storm sewer installation on Archer Ave - Stage 1, 79th, North side of 79th - Stage 1; Stage 2 Exploration; alternating truck Rt at 79th; placement of curb and gutter, aggregate subbase, fine grading, and conduit installation on 88th. Work scheduled for next month includes geogrid installation; placement of pavement on 88th; installation of storm sewer on Archer Ave - Stage 1 and Oak Grove - Stage 1, traffic signals and street lighting on 88th.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$44,254,195.14 (A)	8/25/2021	85.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included retaining wall construction at Northwest Ave and North Ave intersection, excavation, drilled shaft and soldier pile installation, rebar placement, concrete pours, formwork; bridge improvement work along Lake St including cleaning, sandblasting, painting of structural steel, minor structural adjustments and maintenance; concrete work at Frontage Rd with installation of barrier walls and parapets, drainage improvements and pedestrian railing installations along North Ave; installation of attenuators, signal equipment updates, video detection systems, and system testing for maintenance transfer; traffic control and lane closures throughout the corridor. Work scheduled for next month includes retaining wall construction, restoration work at the truck stop parking lot at Northwest Ave and North Ave; riprap installation at the Pond #4 outfalls; painting of the Lake St bridge beams; installation of the concrete median surface, pier attenuators, and guardrail beneath westbound Lake St.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	29.7	6/29/2026	Work completed this month included placement of PCC base course and PCC curb and gutter. Work scheduled next month includes placement of temporary pavement, hot-mixed asphalt binder placement, and switching traffic.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20 \$35,744,130.72 (A)	3/19/2024	56.4	6/30/2026	Work completed this month included Ramp D deck hydrodemolition, full depth patching and cleanup work; installation of westbound I94 outside barrier walls from Ramp C to Ramp D; installation of IDOT right-of-way fencing along Ramp C; permanent seeding along portions of Ramp C and the Soldier Pile Retaining Wall; and Pier 3 Stage 2 crashwall installation. Work scheduled next month includes Ramp D deck full depth patching and latex concrete overlay work; installation of westbound I94 outside barrier walls from Ramp C to Ramp D; permanent or temporary landscaping in Stage 1 areas; PreStage 2-1 pavement removal, storm sewer and electrical conduit installation.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Touhy Avenue</u> Elmhurst Road to Mount Prospect Road	15-34117-01-RP 2316-10051 Fed. Job No.: 6CYP(041)	15, 17	Chicago, Elk Grove, Des Plaines	R.W. Dunteman Co. & Herlihy Mid-Continent Co. JV \$87,167,365.94	2/5/2026	9.12	12/30/2027	Work completed this month included installation of storm sewer, removals, temporary pavement, temporary traffic signals, and earth excavation. Work scheduled for next month includes installation of storm sewer, box culvert, temporary pavement, temporary traffic signals, and earth excavation.
Project # 22609 Direct % 2.70 Project # 24595 Indirect % 97.30	IDOT Job No.: C-91- 052-16 (Molnar (Benesch)- Adhikary- Dominguez- Marjanovic)							
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	44	11/1/2025 Working with the contractor on a revised schedule.	Work completed this month included resolving utility conflicts. Work scheduled for next month includes resolving utility conflicts, guardrail removal and replacement at Kedzie & 139th.
Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	(Szelewa (DB Sterlin)-Pakroshnis- Barrins-							
<u>MOTOR FUEL TAX PROJECTS:</u>								
<u>175th Street, Ridgeland Ave, Oak Forest Ave</u> 175th St – Oak Park to Ridgeland Ridgeland – 175th St to Oak Forest Oak Forest – Ridgeland to 1000' NE	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakroshnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	98	10/30/2025 12/18/2025 (R) Working with the contractor on a revised schedule.	Work completed this month included punchlist items. Work scheduled for next month includes punchlist items.
Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50								
<u>2022 Pavement Rehabilitation Program – North Corridors Package 3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters - Landwehr to Pflingsten Landmeier - Arlington Heights to West of Busse Landmeier - Cambridge Dr to Higgins Shoe Factory - Beverly to Bartlett Sunset Ridge - Lake to Skokie	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	96	11/28/2025 Working with the contractor on a revised schedule.	Work completed this month included permanent signals turned on and cleaning drainage structures project wide. Work scheduled for next month includes landscaping restoration and drainage cleaning..
Project # 29134 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation</u> <u>Program – South Corridors Package</u> <u>2</u> Various Locations	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)/Olsen (IEI) -Pakrosnis- Barrins-Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/ Gallagher Asphalt Corp JV \$30,787,555.55	10/9/2025	16.2	11/27/2026	Work completed this month included traffic signal maintenance transfers at (S18) Pulaski Rd and 135th St, (S27) 104th Ave at 179th St and at 167th St; installation of temporary Traffic Signal at (S17) Cottage Grove and Sauk Trail and (S31) 84th Ave and 171st St; Class B patching on (S17) Cottage Grove, (S31) 84th Ave, and (S32) 80th Ave; Class D patching on (S14) Glenwood Lansing and (S25) 79th St; installation of ADA and curb and gutter (S14) Glenwood Lansing, (S25) 79th St, (S26) 103rd St; bituminous surface removal at (S14) Glenwood Lansing and (S25) 79th St; and placing permanent urethane pavement markings on (S11) Holbrook Rd. Work scheduled for next month Class B patching on (S17) Cottage Grove, (S31) 84th Ave, and (S32) 80th Ave; curb and gutter and ADA sidewalk replacement on (S26) 103rd St, (S27) 104th Ave, (S31) 84th Ave, and (S32) 80th Ave; bituminous surface removal on (S17) Cottage Grove, (S18) Pulaski Rd and 135th St, (S24) I-55 Frontage, (S26) 103rd St and (S27) 104th Ave; Class D patching on (S17) Cottage Grove, (S26) 103rd St and (S27) 104th Ave; bituminous binder and surface placement on (S14) Glenwood Lansing, (S17) Cottage Grove, (S24)) I-55 Frontage, (S25) 79th St and (S26) 103rd St.
<u>2023 Pavement Rehabilitation</u> <u>Program – North</u> Arcadia St – Linder Ave to Frontage Rd Church St and Frontage Rd – Long Ave to Gross Point Rd and Church St to Long Ave Ela Rd – Central Rd to IL 68 (Dundee Rd) Hintz Rd – Old Buffalo Grove Rd to Schoenbeck Rd Harrison St – 21st Ave, 9th Ave, and 1st Ave Shoe Factory Rd – Bartlett Rd to Higgins Rd Wheeling Rd – Camp McDonald Rd to Palatine Rd	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00	9/16/2025	50	7/31/2026	Work completed this month included topsoil excavation and placed in sodding areas at Church St and Arcadia St; short-term pavement marking removal and striping; additional layout for centerline striping on West Frontage, bicycle paths, crosswalks, and yellow striping with white bike-path markings; topsoil excavation and placement at multiple locations throughout the Church, Wheeling, and Hintz corridors; sodding prepared and installed at all locations along Church St. Work scheduled for next month includes pavement marking on Church St; milling and overlay on both Shoe Factory and Ela, placement of binder and surface courses; installation of 48-inch culvert and collar.
Project # 29628 Direct % 100.00 Indirect % 0.00								
<u>Bridge Replacement North</u> Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek	24-BREPN-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92	9/2/2025	38	12/21/2026	Work completed this month at Lehigh Ave included installation of TSRS north abutment; and work at Meacham Rd included installation of storm sewer work, excavation for sidewalk and deck rebar. Work scheduled for next month at Lehigh Ave includes installation of TSRS, drill abutment shafts; and work at Meacham Rd includes placement of bridge deck, sleeper slabs and approaches.
Project # 29629 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Bridge Replacement South</u> 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99	10/13/2025	27	7/7/2027	Work completed this month at 143rd St included framed, installed reinforcement bars and poured Stage-1 CIP bridge deck, stripped CIP Stage-1 deck, framed, installed reinforcement bars and poured east and west approach slab footings, framed, installed reinforcement bars and poured east and west approach slabs, installed geo-composite wall drain behind stem walls and structure backfilling, non-special waste disposal and onsite regulated substances monitoring, installed all of Stage-1 storm sewer structures and pipe runs, installed Stage-1 underdrain pipe runs; and work at 170th St included processing and hauling off concrete debris from approach slabs removal and wingwall demolition, framed, installed reinforcement bars and poured Pier-2 stem and cap, backfilled and installed riprap inside Pier-2 cofferdam limits, removal of TSRS, cofferdam sheets and walers for Pier-2, non-special waste disposal and onsite regulated substances monitoring, installation of east abutment TSRS sheets and demolition. Work scheduled for next month at 143rd St includes frame, install rebar and pour east and west PCC approach pavement connector, frame and pour 10" PCC jointed pavement for Stage-1, install hot-mixed asphalt temporary pavement for Stage-1, implement Stage-2 MOT configuration and shift traffic, Stage-2 deck demolition, non-special waste disposal and onsite regulated substances monitoring; and work at 170th St includes removal of approach slabs and east abutment demolition, channel excavation, structure excavation and riprap placement between Pier-2 and proposed East abutment, installation of temporary soil retention system (TSRS) sheeting for East abutment, drive production piles for east abutment, frame, install reinforcement bars and pour Stage-1 East abutment, installation of temporary soil retention system (TSRS) sheeting for Pier-1, non-special waste disposal and onsite regulated substances monitoring.
<u>East Lake Avenue</u> at C&NW Railroad Project # 29129 Direct % 100.00 Indirect % 0.00	24-A5921-00-BR 2411-07150R (Yerly (PMCS)- Adhikary- Dominguez- Mubarak)	14	Glenview	MYS Incorporated \$1,869,603.60			7/30/2026	Award: December 3, 2025 Preconstruction meeting: December 10, 2025 Working with the contractor on project startup.
<u>Pavement Rehabilitation Program – South 01</u> Various Locations Project # 29871 Direct % 100.00 Indirect % 0.00	25-PVRPS-00-PV 2511-11140 (Zamro (IEI) - Pakrosnis-Barrins- Mubarak)	4, 5, 6	Tinley Park, Matteson, Merrionette Park, East Hazel Crest, Calumet City, Chicago, Blue Island, Oak Forest, Harvey	K-Five Construction/ Gallagher Asphalt Corp JV \$11,455,333.11			10/31/2026	Award: March 26, 2026 Preconstruction meeting: April 3, 2026 Working with the contractor on project startup.
COUNTY WIDE MAINTENANCE CONTRACTS:								
<u>Pavement Markings (County-Wide)</u> Project # 29191 Direct % 0.0 Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	27	5/31/2028	No work completed this month. Winter shutdown. Work will resume in the spring when weather permits.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Preservation</u> Crack Sealing 03 Countywide Project # 30257 Direct % 0.0 Indirect % 100.0	26-PPCRS-02-PV 2611-12080 (Aleksic-Adhikary- Dominguez- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,305,533.00			10/19/2026	Award: April 2026 Preconstruction meeting: May 6, 2026 Working with the contractor on project startup.
<u>Signing Panel Assembly</u> <u>Maintenance Service</u> Project # 29189 Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	27	5/31/2028	Signs installed this month included 4 emergency signs, 35 signs, and 528 feet of sign post. A total of 22 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
<u>EMERGENCY PROJECTS:</u>								
<u>Kedzie Bridge Shielding and Lehigh</u> <u>Bridge Emergency Repairs</u> Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks Project # 29286 Direct % 100.0 Indirect % 0.0	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$12,310,782.25 (A)	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23651 Direct % 100.00 Indirect % 0.00	IDOT Job No.: C-91- 381-19 (Ternberg (TranSystems)- Lebowitz-Dominguez- Adhikary)										
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,046,395.21 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St Project # 28025, 28288 Direct % 100.00 Indirect % 0.00	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$13,558,374.13 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 returned and final quantities agreed on 10/30/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Project box submitted by the field staff. Performing final audit of project.
<u>Cleaning of Bridge Scupper and Drainage System</u> Project # 29230 Direct % 0.0 Indirect % 100.0	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025	8/7/2025	8/7/2025	8/7/2025	Contractor returned Form 69 1/30/2026. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary-Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Dunteman Company \$7,271,849.21 \$8,378,709.93 (A)	4/7/2025	100	8/31/2025 Working with the contractor on a revised schedule.	11/16/2025	11/26/2025	11/26/2025	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary-Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	100	9/30/2025 12/12/2025 (R)	11/4/2025	11/4/2025	11/4/2025	Project box submitted by the field staff. Performing final audit of project.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00											
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd – Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$17,544,452.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Form 69 sent to the contractor 9/25/2025. Contractor reviewing final quantities.
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	100	3/1/2025 7/1/2025 (R)	10/24/2025	10/24/2025	10/24/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
COUNTY WIDE MAINTENANCE CONTRACTS:											
<u>Pavement Preservation 2024</u> Crack Sealing Countywide	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45 \$1,618,199.76 (A)	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Form 69 returned and final quantities agreed on 1/22/2026. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28452 Direct % 0.0 Indirect % 100.0											
<u>Signing Panel Assembly</u> <u>Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00 \$1,386,272.87 (A)	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 returned and final quantities agreed on 8/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 26317 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. -DiPaolo owner has reengaged the department for contract closeout and working with them to determine path for closeout.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.