

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING SEPTEMBER 30, 2022

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	19	11/4/2024	Work completed this month included boring and jacking pipe on North Avenue, installation of jacking pit near structure 6A, storm sewers, temporary asphalt patching over storm sewer, temporary street lighting poles, earth excavation, and removal of soil and non-special waste from Pond 1. Work scheduled for next month includes boring and jacking pipe; installation of storm sewers and temporary pavement on North Avenue to go into Phase 2.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48							
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$10,672,616.71	6/7/2022	22	7/31/2023	Work completed this month included excavating, prepping, and placing new concrete pavement and temporary pavement, adjusting storm sewer structures, earth excavation, installation of storm sewers, installation of temporary barrier walls, and switching traffic to Stage 2. Work scheduled for next month includes pavement removal, installation of storm sewer and box culverts; and placement of aggregate sub-grade improvements in the northbound lane.
Project # 23651 Direct % 100.00 Indirect % 0.00							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	99	12/24/2021	Work completed this month included punchlist items for the roadway and installation of a roadway lighting pole. Work scheduled for next month includes continuation of roadway punch list items and final landscaping establishment inspections throughout the project.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22							
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: August 29, 2022 Preconstruction Meeting: September 13, 2022 Working with the contractor on project startup.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	6	10/1/2022	Work completed this month included progressing with railroad right of entry permits. Work scheduled for next month includes stage 1 implementation, installation of protective shielding, demolition of the bridge deck and approach slab, and removal of biohazard materials.
Project # 29152 Direct % 100.00 Indirect % 0.00							
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	55	4/29/2023	Work completed this month at Francisco Avenue included placing hot mix asphalt shoulder, deck slab repair, concrete superstructure, protective coat, deck drain removal, painting bottom chords; work at 104th Avenue included Steel repairs, installing drain extensions, cleaning and sealing bottom chords, placing of full-depth patches for curb, concrete superstructure replacement; work at Ridgeland Avenue included repairing steel and deck slab on sidewalk, extending SafeSpan, protective coat; and work at Crawford Avenue included placing hot mix asphalt shoulder and protective coat, repairing deck slab and steel. Work scheduled for next month at Francisco Avenue includes installing guardrail terminal, repairing floor beam steel, painting steel repairs, replacing concrete superstructure and deck drain; work at 104th Avenue includes repairing steel, painting bottom chords and steel repairs, replacing deck drain, reinstalling grating and bridge rail; work at Ridgeland Avenue includes painting steel repairs and bottom chords, replacing concrete superstructure; and work at Crawford Avenue includes repairing steel, installing guardrail and terminal, painting steel repairs and bottom chords.
Project # 23006 Direct % 100.00 Indirect % 0.00							
<u>German Church Road over Flag Creek</u>	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins)	17	Areatha Construction Co., Inc. \$571,176.80			12/30/2022	Award: August 22, 2022 Preconstruction Meeting: September 16, 2022 Working with the contractor on project startup.
Project # 25901 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17	5/31/2022	73	10/28/2022	Work completed this month included placement of hot mix asphalt surface course, pavement striping, curb and gutter removal and replacement, and installation of raised reflective pavement markers on Roselle Road from Palatine Road to Baldwin Road; curb and gutter removal and storm sewer structure adjustments on Old Orchard from Skokie Blvd. to Gross Point Road; asphalt surface removal and pavement patching, placement of tack coat, placement of asphalt surface and binder courses, and placement of pavement striping on Quintin Road from Dundee Road to Lake Cook Road; corrugated median removal and replacement on Roselle Road from Wise Road to Higgins Road; and corrugated median and curb and gutter removal and replacement on Quintin Road. Work scheduled for next month includes pavement patching on Roselle Road, Higgins Road, Northwest Highway, and Quintin Road; asphalt surface removal, placement of asphalt binder and surface courses, and pavement striping on Baldwin Road; asphalt surface removal, placement of asphalt binder and surface courses, and pavement striping on Old Orchard; asphalt median surface removal on Quintin Road and Old Orchard Road; placement of asphalt median surface course on Roselle Road, Quintin Road and Old Orchard Road; placement of asphalt sidewalk on Roselle Road from Palatine Road to Baldwin Road.
Project # 25585 Direct % 0.0 Indirect % 100.0							
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	50	10/28/2022	Work completed this month at 135th St (Howe to Harlem) included placement of polymerized binder course, hot mix asphalt surface course, pavement markings, installation of traffic signal detector loops; work at 167th St (Kedzie to California) included curb and gutter removal and replacement, pavement patching; work at Joe Orr (Western to Ashland) included structure frames and lids adjustment, curb and gutter removal and replacement, placement of hot mix asphalt polymerized binder and surface courses, pavement markings; work at Joe Orr (State to Cottage Grove) included removal and replacement of corrugated median, median hot mix asphalt surface, pavement patching, diamond grinding; work at Joe Orr Road (Stoney Island Avenue to Love Drive) included milling pavement surface, placement of polymerized binder and hot mix asphalt surface course, pavement markings; and work at Steger (Ashland to Union) included cleaning storm sewers and structures, restoring driveways . Work scheduled for next month at 135th St (Howe to Harlem) includes installation of pavement markers and aggregate wedge shoulder, cleaning storm sewers and structures, restoring driveways and parkways, completing punchlist; work at 167th St (Kedzie to California) includes diamond grinding pavement surface, installation of traffic detector loops, pavement markings and markers, cleaning storm sewers and structures, restoring driveways and parkways, completing punchlist; work at Joe Orr (Western to Ashland) includes installation of pavement markers, cleaning storm sewers and structures , restoring driveways and parkways, completing punchlist; work at Joe Orr (State to Cottage Grove) includes diamond grinding pavement surface, installation of traffic signal detector loops, pavement markings and markers, cleaning storm sewers and structures, restoring driveways and parkways, completing punchlist; work at Joe Orr (Stoney Island to Love) includes installation of pavement markers and aggregate wedge shoulder, restoring driveways and parkways, completing punchlist; work at Steger (Ashland to Union) includes restoring parkways and completing punchlist; and work at Steger (IL Route 394 to Longwood Dr) includes installation of cross culvert and aggregate wedge shoulder, pavement patching, milling and placing hot mix asphalt polymerized binder and surface course, pavement markings and markers, restoring parkways, and completing punchlist.
Project # 25586 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Preservation 2022</u> Crack Sealing Countywide Project # 27385 Direct % 0.0 Indirect % 100.0	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez)	County- wide	Denler, Inc. \$1,279,521.35			10/30/2023	Award: Anticipated September 2022 Preconstruction Meeting: September 26, 2022 Working with the contractor on project startup.
<u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road Project #25402 Direct % 100.00 Indirect % 0.00	20-PPRPN-00-PV 2115-10272R (Deshpande (TY Lin)-Lebowitz- Gillespie)	14, 15	Arrow Road Construction \$16,262,116.02			11/21/2023	Award: Anticipated September 2022 Preconstruction Meeting: September 23, 2022 Working with the contractor on project startup.
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road Project #25403 Direct % 100.00 Indirect % 0.00	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	95	10/21/2022	Work completed this month at 167th Street included punchlist items; work at Walker Road included completing punchlist; and work at Wolf Road included removal and replacement of sidewalk, curb and gutter, adjusting drainage structures, concrete patching and placing hot mix asphalt surface course. Work scheduled next month at 167th Street includes pavement marking punchlist; work at Walker Road includes removing debris from creek; and work at Wolf Road includes installation of guardrail and sidewalk at pedestrian bridge, hot-mix asphalt paving, and landscape restoration.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>EMERGENCY PROJECTS:</u>							
<u>Central Avenue Bridge Over I-55 Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins- Hernandez)	16	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	93		Work completed this month included pavement patching and installation of reinforcement bar. Work scheduled for next month includes removal and replacement of southbound lane pavement patching.
Project #							
Direct % 100.0							
Indirect % 0.0							
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	5	4/6/2025	Pavement marking this month included 2,719,338 ft of 4 inch pavement markings, 164,834 ft of 6 inch pavement markings, 112,853 ft of 12 pavement markings, 15,853 ft of 24 inch pavement markings and 2,764 letters and symbols. Work scheduled for next month includes pavement markings in District 1 and District 4.
Project # 26316							
Direct % 0.0							
Indirect % 100.0							
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	5	4/6/2025	Signs installed this month included 5 emergency signs, 51 signs, and 528 feet of sign post. A total of 39 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 26317							
Direct % 0.0							
Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654										
Direct % 100.00										
Indirect % 0.00										
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>										
<u>Pavement Markings (County-Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23647										
Direct % 0.0										
Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23648										
Direct % 0.0										
Indirect % 100.0										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.