

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING NOVEMBER 30, 2024

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Lebowitz-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	7.0	8/17/2026	Work completed this month included temporary signals turn-on at Archer and at 79th; median removals at Archer and at 79th; tree removals and tree pruning; prestage subbase at Archer and 79th; Stage 1 inlet filters; removal of curb and gutter, handholes, and fence; and placement of temporary striping. Work scheduled for next month includes pavement removals; installation of sanitary sewer, prestage temporary pavement at Archer, water main, temporary barrier wall and temporary striping.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz-Barrins- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$35,213,874.52 (A)	8/25/2021	60.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included framing and pouring double-faced barrier walls, sidewalk sections near the truck stop driveway and Northwest Avenue; excavation, de-watering, and grading at Pond #1 and infield areas along Westbound North Avenue near the I-290 entrance and exit ramps, with rip rap and filter fabric placed for stabilization; storm sewer installations and modifications progressed at Pond #3, with several structures and pipe runs installed, bedrock removal and excavation; jacking pits, mobilization and demobilization of heavy equipment; installation of underground conduit along North Avenue; site-wide clean-up, drainage improvements at North Avenue and Northwest Avenue, and traffic control measures to maintain safe operations. Work scheduled for next month includes installation of the foundation for the East Abutment, traffic signal and foundation at the intersections of North Avenue and Northwest Avenue, North and Railroad Avenue, and Northwest Avenue and Frontage Road; water-main jacking along North Avenue and electrical work on Frontage Road.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (TranSystems)- Lebowitz-Barrins- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$11,461,288.98 (A)	6/7/2022	99	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	Work completed this month included punch list work including minor repairs and concrete crack repairs along County Line Road. Work scheduled for next month includes punch-list items.
Project # 23651 Direct % 100.00 Indirect % 0.00								
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Frawley (BLA)- Lebowitz-Barrins- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.2	3/19/2024	21	6/30/2026	Work completed this month included framed and poured panels 15-17 on the soldier pile retaining wall for westbound I-94 exit ramp to Old Orchard; backfilling the excavation and placing temporary concrete pavement, shifted I-94 from the Stage 1A maintenance of traffic configuration back to the original configuration; installation of modified urethane pavement markings, storm sewer in the Stage 1B maintenance of traffic configuration from Woods Drive to the west side of Old Orchard Road Bridge; removal of non-special waste, placement of aggregate base course, conduit for traffic signals, concrete base course, curb and gutter, surface course, adjusted frame and grates, shifted traffic to the Stage 1B; placement of aggregate in the driveways, side street returns, and from I-94 Ramp C to Lawler. No work scheduled for next month due to winter weather.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Project # Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Senadeera (DB Sterlin)-Barrins- Marjanovic)	5, 6	Hazel Crest, Robbins,Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00			11/1/2025	Award: November 7, 2024 Preconstruction Meeting: November 15, 2024 Working with the contractor on project startup.
<u>MOTOR FUEL TAX PROJECTS:</u>								
<u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Sek (Bowman)- Barrins-Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	30	10/30/2025	Work completed this month at 175th St included installation of storm sewer provisions east of Ridgeland Ave, removal of decommissioned fire hydrants from Oak Park Ave to Ridgeland Ave; work at Oak Forest Ave included pavement removal, subgrade stabilization, sub-base aggregate and curb and gutter installation, paving of hot-mix asphalt binder coarse, installation of longitudinal joint sealant for Stage II (EB lane); and work at Ridgeland Ave included installation and transfer of water service lines north 175th St, water main lateral connections to 12" DIP water main at Longford Lane, Galway Rd, and the northeast corner of 175th St, transfer of water service lines north of 175th St, storm sewer laterals north of 174th St to Oak Forest Ave, pavement reconstruction scopes on the northbound lane 100' south of Longford Lane to Oak Forest Ave, installation of curb and placement of binder coarse, reconstruction of southbound lane 100' south of Longford Lane to Oak Forest Ave, construction of the sub-base pavement section, and the installation of curb and gutter. Work scheduled for next month at 175th St includes installation of storm sewer provisions east of Ridgeland Ave; work at Oak Forest Ave includes placement of hot-mix asphalt surface coarse, temporary stripe roadway, construction signage, open the roadway to bi-directional traffic; and work at Ridgeland Ave includes transfer of water service lines south of 175th St, connection of new 8" water main to existing water main south of 175th St, decommission and abandon existing water main south of 175th St, placement of binder coarse for the southbound lane 100' south of Longford Lane to Oak Forest Ave, hot-mix asphalt surface coarse for northbound and southbound lanes, rough grading, installation of seed and blanket at parkways, pavement patching, removal of MOT provisions and opening the roadway to bi-directional traffic.
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Barrins-Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$32,883,235.41 (A)	8/1/2023	66	8/31/2025	Work completed this month included sounding, chipping unsound concrete, sand blast cleaning, installation of additional reinforcement bars and shotcrete spraying for structural repair of concrete (pier patches) between Pier 1 and Pier 12; placement of pavement patches; epoxy injection for crack sealing for all piers; installation of bridge deck drainage for Stage-1 and Stage-2 deck drainage between Pier 22 and Pier 27; cleaning and painting steel bridge for all of Stage-1; cleaning and painting steel bridge for Stage-2 between Pier 27 and North abutment; Stage-2, Unit-4, Unit-3 bridge deck, and Unit-2 deck demolition; framed and poured Stage-2, Unit-6, Unit-5 and Unit-4 bridge decks; formed, reinforcement bars installed and poured for Stage-2, Unit-7, Unit-6, Unit-5 sidewalk, median and parapet walls; Stage-2, Unit-3 deck framing, scuppers and reinforcement bars installation; jacking and Cribbing to replace stage-2 bearings for all girders at Piers 29, 32 and 13; jacking and cribbing for pier cap repairs for Stage-2 at Pier 20 and Pier12. Work scheduled for next month includes jacking and cribbing, air-arcng to replace stage-2 bearings; removal and replacement of Stage-2 bearings at P11 and P10; cleaning and painting steel bridge between P27 and north abutment for Stage-2; bridge deck drainage installation for Stage-2; Stage-2, Unit-3 and Unit-2 bridge deck demolition; deck framing, scuppers and reinforcement bars installation for Stage-2, Unit-3.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Curb Ramp Improvement Program 2022 - North</u>	23-CRIPN-00-CG 2311-02230	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00	7/18/2023	99	11/1/2024	No work was completed this month.
Old Orchard Road - Beverly Drive to Cherry Parkway Central Road - New Wilkie Road to Arlington Heights Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to South Plum Grove Road Nerge Road - Roselle Road to Rohling Road Roselle Road - Palatine Road to Euclid Road	(Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)			\$1,260,310.44 (A)				Working with the contractor on a revised schedule.
Project # 28170 Direct % 0.00 Indirect % 100.00								
<u>Lake Cook Road Patching Project</u>	24-A5012-00-PV 2411-04110	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Dunteman Company \$1,271,849.21			8/31/2025	Award: October 9, 2024 Preconstruction Meeting: October 9, 2024 Working with the contractor on project startup.
IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection	(Widlak (Ardmore)- Lebowitz-Barrins- Kasmar)							
Project # 28952 Direct % 100.00 Indirect % 0.00								
<u>Pavement Maintenance North 2023</u>	23-PVMTN-00-PV 2411-04112	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75	8/28/2024	50	9/30/2025	Work completed this month at Wagner Rd included mainline and returns paving of surface course, structures adjustment in the roadway, installation of erosion barrier, permanent pavement markers, shoulder widening, and culvert work; and work at Plum Grove Rd included mainline phase 2 MOT between Nerge and Cobbler, concrete removal and prep work (dowel bar installation, wire mesh installation, and subbase compaction) for all Stage 2 PCC Class B patches, removal and replacement of concrete work at Schaumburg Rd and Plum Grove Rd.
Plum Grove Road – Nerge Road to Higgins Road Wagner Road – Glenview Road to Willow Road	(Morin (TY Lin)- Lebowitz-Barrins- Marjanovic)							Work scheduled for next month at Wagner Rd includes landscaping and removal of the perimeter barrier; and work at Plum Grove Rd includes concrete patching.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95	1/5/2024	76	3/1/2025	Work completed this month at S1 (80th Ave & 167th St) included installation of sidewalk, ADA ramps, traffic signal mast arms and poles, underground conduit; work at S2 (103rd St & 76th Ave) included traffic signal turn-on, removal of temporary signal, landscape restoration; work at S3 (87th St & 78th Ave) included traffic signal turn-on, removal of temporary signal, landscape restoration; work at S4 (Ridgeland & 87th St) included traffic signal turn-on, removal of temporary signal, landscape restoration; work at S10 (Schaumburg & Braintree) included landscaping Restoration, striping layout; work at S13 (Schaumburg & Branchwood) included landscaping restoration, striping layout; work at S15 (Schaumburg & Summit) included landscaping restoration, striping layout, rotating cabinet and cabinet foundation; work at S18 (Schaumburg & Meacham) included landscaping restoration, striping layout; work at S20 (Schaumburg & Martingale) included landscaping restoration, striping layout; work at S21 (Greenwood & Normal) included landscaping restoration, striping layout; work at S22 (Euclid & Wheeling) included installation of signal equipment, pavement marking layout; work at S23 (Euclid & Burning Bush) included installation of signal equipment, pavement marking layout; work at S6 (Meacham & Old Schaumburg) included extending cabinet foundation for new cabinet; and work at interconnect includes fiber optic cable installation. Work scheduled for next month at S1 (80th Ave & 167th St) includes installation of signal equipment, pavement markings, traffic signal turn-on; work at S2 (103rd St & 76th Ave) includes pavement markings and punchlist; work at S3 (87th St & 78th Ave) includes pavement markings and punchlist; work at S4 (Ridgeland & 87th St) includes pavement markings and punchlist; work at S10 (Schaumburg & Braintree) includes permanent signal turn-on, pavement markings, punchlist; work at S13 (Schaumburg & Branchwood) includes permanent signal turn-on, pavement markings, punchlist; work at S15 (Schaumburg & Summit) includes permanent signal turn-on, pavement markings, rotating cabinet, punchlist; work at S18 (Schaumburg & Meacham) includes permanent signal turn-on, pavement markings, punchlist; work at S20 (Schaumburg & Martingale) includes permanent signal turn-on, pavement markings, punchlist; work at S21 (Greenwood & Normal) includes permanent signal turn-on, pavement markings, punchlist, restoration; work at S22 (Euclid & includes permanent signal turn-on, pavement markings, punchlist, restoration; work at S6 (Meacham & Old Schaumburg) includes extending cabinet foundation for new cabinet, installation of new cabinet, traffic signal maintenance transfer; and work at interconnect includes fiber optic cable installation.
COUNTY WIDE MAINTENANCE CONTRACTS:								
<u>Catch Basin and Inlet Cleaning Services</u> Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)- Barrins-Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	15	10/31/2025	Work has been shut down this month due to coordinating with contractor for new dump site regulations.
<u>Pavement Preservation 2024</u> Crack Sealing Countywide Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)- Lebowitz-Barrins- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	54	10/6/2025	Work on this project has been suspended until Spring 2025 due to winter weather.
<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	90	4/6/2025	Work completed this month included 409,698 ft of 4 inch pavement markings, 48,090 ft of 6 inch pavement markings, 34,828 ft of 12 inch pavement markings, 5,454 ft of 24 inch pavement markings, and 836 Each of letters and symbols. No work scheduled for next month.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	87	4/6/2025	Signs installed this month included 4 emergency signs, 17 signs, and 288 feet of sign post. A total of 17 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 26317 Direct % 0.0 Indirect % 100.0								
<u>JOC PROJECTS:</u>								
<u>175th Street over Prairie Creek</u>	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Lebowitz-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	5		Work completed this month included tree trimming and clearing on both sides of box culvert; soil borings for preparation of sheet piling and alternate shoring system/crane mat. Work scheduled for next month includes setup MOT and shoring; installation of sheet piling; filling voids, placement of rip rap and bedding material, cut-off sheet piling, and restoration.
Project # 28428 Direct % 100.00 Indirect % 0.00								
<u>EMERGENCY PROJECTS:</u>								
<u>Lehigh Bridge and Kedzie Avenue Emergency Repairs</u>	25-EBREP-00-BR (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Work completed this month included abutment concrete repair at Lehigh Ave over East Lake Ave.
Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks								
Project # 29286 Direct % 100.0 Indirect % 0.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:											
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Lebowitz-Barrins- Gillespie)	9, 14	Glenview, Des Plaines, Deerfield	Era Valdivia Contractors, Inc. \$1,849,755.05	4/13/2023	100	12/30/2022 11/11/2023 (R)	11/13/2023	11/13/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/23/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 25902 Direct % 100.00 Indirect % 0.00											
<u>2022 Pavement Rehabilitation</u> Program - South Corridors <u>Package 1</u> German Church Rd - County Line Rd to Wolf Rd Wolf Rd - 131st St to McCarthy Rd Flossmoor Rd - Ridgeland Ave to Kedzie Ave Vollmer Rd - Western Ave to Dixie Cottage Grove Ave - Glenwood Lansing Rd to 183rd St Glenwood Lansing Rd - IL 394 to Burnham Ave Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$14,427,252.50 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00											
<u>87th Street Bridge over</u> <u>B&OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$4,531,874.02 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Final Construction Report returned 11/14/2024. Reviewing and resolving discrepancies.
Project # 29152 Direct % 100.00 Indirect % 0.00											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Curb Ramp Improvement Program 2022 - South</u> 94th Ave – 169th PI to Meadowview 135th St at Tallgrass Trail Joe Orr Road – Travers Ave to Winston Ln 167th St – Grant Ave to Julie Ann Lane Wolf Rd– 39th St to Timberview Ln Steger Rd – Sally Dr to Sangamon Wolf Rd – Bohlander Ave to Washington St Project # 28169 Direct % 0.00 Indirect % 100.00	23-CRIPS-00-CG 2311-02231 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	5, 6, 16, 17	Orland Hills, Hillside, Orland Park, Western Springs, Berkeley, Steger, Chicago Heights	Acura Incorporated \$787,353.00 \$835,484.67 (A)	9/25/2023	100	1/31/2025	3/15/2024	3/15/2024	3/15/2024	Final Change Order executed by the CPO on 8/28/2024. Processing final payment to the contractor The Completion Resolution to be presented to the County Board at the 12/19/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
<u>German Church Road over Flag Creek</u> Project # 25901 Direct % 100.00 Indirect % 0.00	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary)	17	Willow Springs	Areatha Construction Co., Inc. \$571,176.80 \$492,052.44 (A)	10/6/2022	100	12/30/2022	1/9/2023	1/9/2023	1/9/2023	Final Change Order executed by the CPO on 12/1/2023. Processing final payment to the contractor. The Completion Resolution to be presented to the County Board at the 11/21/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
<u>Lake Cook Road</u> Arlington Heights Road to Raupp Blvd Project # 28131 Direct % 100.00 Indirect % 0.00	23-A5014-00-PV 2311-01092 (Oztimur (MBI)- Lebowitz-Barrins- Hernandez)	14	Buffalo Grove	Capitol Cement Co., Inc \$5,550,791.65 \$5,907,769.03 (A)	5/25/2023	100	10/31/2023 Working with the contractor on a revised schedule.	5/3/2024	5/3/2024	5/3/2024	Form 69 returned and final quantities agreed on 7/19/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance North</u> <u>2021</u>	23-8PVPN-00-GM 2144-08311	9, 13, 14, 15, 17	Skokie, Evanston, Palatine, Inverness, Schaumburg, Hoffman Estates	Plote Construction Inc. \$6,491,223.17 \$6,680,979.05 (A)	5/31/2022	100	10/28/2022 5/10/2023 (R)	5/11/2023	5/11/2023	5/11/2023	Final payment made to the contractor. The completion Resolution was approved by the County Board on 10/24/2024. Processing final papers to IDOT and Fiscal.
Quentin Rd - W Northwest Highway to W Dundee Rd Quentin Rd - W Dundee Rd to Lake Cook Rd Old Orchard Rd - Skokie Blvd to Gross Point Rd Roselle Rd - E. Wise Rd to E Schaumburg Rd Roselle Rd - E Schaumburg Rd to E Higgins Rd Roselle Rd - W Palatine Rd to Baldwin Rd	(Romero (Lochner)- Lebowitz-Barrins- Adhikary)										
Project # 25585 Direct % 0.0 Indirect % 100.0											
<u>Pavement Maintenance South</u> <u>2021</u>	23-8PVPS-00-GM 2119-09141	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R)	10/18/2024	10/18/2024	10/18/2024	Field staff reviewing final quantities and finalizing project box for submittal.
94th Ave - 171st St to W. 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield Rd to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	(Kanter (Bowman)- Barrins-Marjanovic)										
Project # 25586 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272R (Morin (TY Lin)- Lebowitz-Barrins- Gillespie)	9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,885,038.64 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Preparing Final Construction Report to send to Contractor.
Project #25402 Direct % 100.00 Indirect % 0.00											
<u>PPRP South 2021</u> 167th Street – County Line to 104th Ave Walker Road – Apple Ave to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,227,519.50 (A)	4/18/2022	100	10/21/2022	11/13/2023	1/10/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/16/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project #25403 Direct % 100.00 Indirect % 0.00											
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	Palos Hills, Hickory Hills	K-Five Construction, Corp. \$6,325,000.00 \$7,471,684.77 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Final Change Order executed by the CPO on 3/22/2024. Processing final payment to the contractor. The Completion Resolution to be presented to the County Board at the 11/21/2024 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
Project #24654 Direct % 100.00 Indirect % 0.00											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.