

COPY TO: \_\_\_\_\_

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

# BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING JANUARY 31, 2023

Jennifer "Sis" Killen, P.E., PTOE  
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b><u>FEDERAL PROJECTS:</u></b>								
<u>County Line Road</u> I-294 Ramp to North Avenue  Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70	8/25/2021	24	11/4/2024	Work completed this month included removal of existing storm sewer and structures and installation of new storm sewers and structures on East bound North Avenue. Work scheduled for next month includes installation of storm sewers.
<u>County Line Road</u> Grand Avenue to Lake Street  Project # 23651 Direct % 100.00 Indirect % 0.00	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71	6/7/2022	41	7/31/2023	The project will be on hold until the Spring of 2023 due to winter weather.
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>								
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Glenview, Des Plaines, Deerfield	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: August 29, 2022 Preconstruction Meeting: September 13, 2022 Work is scheduled to begin in the spring of 2023 due to material shortages
<u>87th Street Bridge over B&amp;OCT RR</u> South 78th Avenue to South Oketo Avenue  Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Sek-Barrins- Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	6	10/1/2022	The project will be on hold until the Spring of 2023 due to winter weather. Working with railroad and the contractor on a revised schedule.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Sek-Barrins- Marjanovic)	5, 6, 17	Unincorporated Cook County, Alsip, Crestwood, Robbins, Blue Island, Worth, Palos Heights	Granite Construction Company \$6,463,304.15	3/25/2022	97	4/29/2023	Work completed this month included maintenance transfer of Cathodic Protection System and completing punchlist items. Work scheduled for next month includes deck slab repair of inside lanes and placement of pavement markings.

Project # 23006  
Direct % 100.00  
Indirect % 0.00

<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Skokie, Evanston, Palatine, Inverness, Schaumburg, Hoffman Estates	Plote Construction Inc. \$6,491,223.17	5/31/2022	98	10/28/2022 A time extension was requested by the contractor	Work completed this month at Quentin Rd from Northwest Highway to Lake Cook Rd included placement of detector loops and punchlist work; work at Old Orchard from Gross Point to Skokie Rd included punchlist work; work at Roselle Rd from Wise Rd to Higgins Rd included placement of detector loops, joint pavement crack routing, cleaning storm sewer structures, and punchlist work; and work at Roselle Rd from Palatine to Dundee included punchlist work. Work scheduled for next month is weather dependent and work at Quentin Rd from Northwest Highway to Lake Cook Rd may include joint pavement crack routing, installation of detector loops, and punchlist work; work at Old Orchard from Skokie to Gross Point Rd may include punchlist work; and work at Roselle Rd may include joint pavement crack routing, installation of detector loops and recessed pavement markers, and punchlist work.
--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------	----------------------	--------------------------------------------------------------------------------	-------------------------------------------	-----------	----	-------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project # 25585  
Direct % 0.0  
Indirect % 100.0

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Sek-Barrins- Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	65	10/28/2022 A time extension was requested by the contractor	Work completed this month at 135th St (Howe to Harlem) included filling existing void beneath pavement, removal of existing pavement and patching existing storm sewer; work at 167th St (Kedzie to California) included completion of punchlist items; work at Joe Orr (Western to Ashland) included completion of punchlist items; work at Joe Orr (State to Cottage Grove) included completion of punchlist items; work at Joe Orr (Stoney Island to Love) included completion of punchlist items; work at Steger (Ashland to Union) included completion of punchlist items; and work at Steger (IL Route 394 to Longwood) included completion of punchlist items. Work scheduled for next month at 135th St (Howe to Harlem) includes completion of roadway repairs and punchlist items; work at 167th St (Kedzie to California) includes completion of punchlist items; work at Joe Orr (Western to Ashland) includes completion of punchlist items; work at Joe Orr (State to Cottage Grove) includes completion of punchlist items; work at Joe Orr (Stoney Island to Love) included completion of punchlist items; work at Steger (Ashland to Union) includes completion of punchlist items; and work at Steger (IL Route 394 to Longwood Dr) includes completion of punchlist items.
Project # 25586 Direct % 0.0 Indirect % 100.0								
<u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272R (Bushnell (TY Lin)- Lebowitz-Gillespie)	14, 15	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02	9/27/2022	16	11/21/2023	Work completed this month included placement of pavement markings on Roselle Rd and Central Rd. Work scheduled for next month includes cleaning structures on Roselle Rd and Central Rd.
Project #25402 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b>COUNTY WIDE MAINTENANCE CONTRACTS:</b>								
<u>Catch Basin and Inlet Cleaning Services</u>	2211-06161 (Bushnell (TY Lin)- Sek-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,755,000.00				Award: November 30, 2022 Preconstruction Meeting: January 11, 2023 Working with the contractor on project startup.
Project #								
Direct % 0.0								
Indirect % 100.0								
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	10	4/6/2025	No work was completed this month. Work will resume in the spring of 2023 when weather permits.
Project # 26316								
Direct % 0.0								
Indirect % 100.0								
<u>Pavement Preservation 2022 Crack Sealing Countywide</u>	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez)	County- wide	County- wide	Denler, Inc. \$1,279,521.35	10/20/2022	25	10/30/2023	Work on this project has been suspended until Spring 2023 due to winter weather.
Project # 27385								
Direct % 0.0								
Indirect % 100.0								
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	16	4/6/2025	Signs installed this month included 8 emergency signs, 28 signs, and 112 feet of sign post. A total of 30 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 26317								
Direct % 0.0								
Indirect % 100.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>FEDERAL PROJECTS:</b>											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	99	6/30/2022		6/30/2022		Completion of punchlist items and landscaping warranty replacements to be completed in Spring of 2023. Form 69 sent 11/28/2022. Contractor reviewing final quantities
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz-Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>											
<u>German Church Road over Flag Creek</u> Project # 25901 Direct % 100.00 Indirect % 0.00	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary)	17	Willow Springs	Areatha Construction Co., Inc. \$571,176.80	10/6/2022	100	12/30/2022	1/9/2023	1/9/2023	1/9/2023	Completion of punchlist items. Field staff reviewing final quantities and finalizing project box for submittal.
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road Project #25403 Direct % 100.00 Indirect % 0.00	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)-Sek- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	100	10/21/2022				Completion of punchlist items. Field staff reviewing final quantities and finalizing project box for submittal.
<u>Roberts Road</u> Valley Drive to 87th Street Project #24654 Direct % 100.00 Indirect % 0.00	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	Palos Hills, Hickory Hills	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
<b><u>EMERGENCY PROJECTS:</u></b>											
<u>Central Avenue Bridge Over I- 55 Emergency Repair</u> Project # 27556 Direct % 100.0	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins- Hernandez)	16	Forestview	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	100	10/6/2022	10/6/2022	10/6/2022	10/6/2022	Field staff reviewing final quantities and finalizing project box for submittal.
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>											
<u>Pavement Markings (County- Wide)</u> Project # 23647 Direct % 0.0 Indirect % 100.0	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Signing Panel Assembly</u>	19-8SIGN-00-GM	County-	County-	Western Remac	5/9/2019	100	3/31/2021	3/31/2022	Per Work	Per Work	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Maintenance Service</u>	20-8SIGN-00-GM	wide	wide	\$1,074,440.00 (base)		100	3/31/2022 (R)		Order	Order	
Project # 23648	1885-17684			\$1,074,440.00 (A)							
Direct % 0.0	(Hernandez-Lebowitz)										
Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.



PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>											
<b>FEDERAL PROJECTS:</b>											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<b>MOTOR FUEL TAX PROJECTS:</b>											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. <b>- AWAITING ASA DIRECTIVE</b>
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.