

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING AUGUST 31, 2022

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>County Line Road</u> I-294 Ramp to North Avenue Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	17	11/4/2024	Work completed this month included installation of water-main, storm sewer, and silt fence on North Avenue; installation of new guardrail on the Northwest corner of North Avenue; installation of temporary attenuators at the West Bound I-290 entrance; excavation of non-special waste, removal of topsoil and various existing storm sewer pipes and structures on Northwest Avenue; placement of temporary barrier wall on West Bound I-290; earth excavation at Pond 1 and East Bound North Avenue. Work scheduled for next month includes installation of storm sewer, boring and pipe jacking under East-bound/West-bound I-290; earth excavation for retention Pond 1.
<u>County Line Road</u> Grand Avenue to Lake Street Project # 23651 Direct % 100.00 Indirect % 0.00	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$10,672,616.71	6/7/2022	19	7/31/2023	Work completed this month included aggregate sub-grade improvements in front of Maywood Sportsman Club, Romans Road, and near McMaster Carr; Installation of pipe under-drain and storm sewer, and grading and prepping sub-grade and paving concrete pavement for lane 1 on County Line Road; excavation of non-special waste and removal of trees at Maywood Sportsman Club; removal of existing curb and gutter at Romans Road; and placement of erosion control blanket and temporary seeding at detention pond . Work scheduled for next month includes completing Stage 1 concrete paving on South Bound lanes 1 and 2; switching traffic to Stage 2; installation of storm sewer, and box culvert.
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,614,151.24 (A)	1/13/2020	99	12/24/2021	Work completed this month included punchlist items for the roadway. Work scheduled for next month includes continuation of roadway punch list items, final landscaping restoration and establishment inspections throughout the project.
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: Anticipated August 2022 Preconstruction meeting to be scheduled upon execution of the contract.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	5	10/1/2022	Work completed this month included progressing with railroad right of entry permits. Work scheduled for next month includes stage 1 implementation, installation of protective shielding, demolition of the bridge deck and approach slab, and removal of BioHazard Materials.
Project # 29152 Direct % 100.00 Indirect % 0.00							
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	35	4/29/2023	Work completed this month at Francisco Avenue included cleaning and sealing bottom chord, tighten tie rods, guardrail removal, earth excavation; work at 104th Avenue included steel repairs, tie rod replacement, installation of extend SafeSpan and drain extensions, protective coat deck patches; work at Ridgeland Avenue included steel repairs, tie rod replacement, cleaning and sealing bottom chord; and work at Crawford Avenue included existing steel plate removal, prepping and priming repair locations, cleaning and prepping bottom chord, guardrail removal, locating fiber optic, clearing tree and shrub. Work scheduled for next month at Francisco Avenue includes steel repairs, placement of hot-mix asphalt shoulder, installation of guardrail terminal, paint steel repairs, concrete superstructure replacement; work at 104th Avenue includes steel repairs, full-depth patches, concrete superstructure replacement, cleaning and sealing bottom chord, paint steel repairs; work at Ridgeland Avenue includes steel repairs, paint steel repairs, concrete superstructure replacement; and work at Crawford Avenue includes steel repairs, placement of hot-mix asphalt shoulder, and installation of guardrail and terminal.
Project # 23006 Direct % 100.00 Indirect % 0.00							
<u>German Church Road over Flag Creek</u>	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins)	17	Areatha Construction Co., Inc. \$571,176.80			12/30/2022	Award: Anticipated August 2022 Preconstruction meeting to be scheduled upon execution of the contract.
Project # Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17	5/31/2022	29	10/28/2022	Work completed this month included reconstruction and installation of new frames and lids, storm sewer cleaning, and curb and gutter removal and replacement on Roselle Road from Palatine Highway and Balswin Road; pavement patching, corrugated concrete median removal and replacement; removal and placement of curb and gutter on Roselle Road from Wise Road to Higgins Road; concrete pavement patching on Quentin Road from Northwest Highway to Dundee Road; and special adjust of structures on Old Orchard Road. Work scheduled for next month includes placement of concrete for corrugated median, curb and gutter removal and replacement, and placement of asphalt medians on Roselle Road from Wise Road to Higgins Road; grinding asphalt pavement on Roselle Road from Palatine Highway and Balswin Road; concrete pavement patching and corrugated median removal and replacement on Quentin Road from Northwest Highway to Dundee Road; and asphalt surface removal, storm sewer cleaning, and curb and gutter removal and replacement on Old Orchard Road.
Project # 25585 Direct % 0.0 Indirect % 100.0							
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	30	10/28/2022	Work completed this month at 135th St (Howe to Harlem) included installation of erosion control, removal of pavement markers, removal and replacement curb and gutter, placement of hot-mix asphalt pavement patching and polymerized binder course; work at 167th St (Kedzie to California) included removal of median curb and gutter and pavement, placement of median concrete jointed pavement and pavement patching; work at Joe Orr (Western to Ashland) included installation of erosion control, removal of pavement markers, milling hot-mix asphalt pavement, placement of concrete pavement patching and hot-mix polymerized binder, removal and replacement of curb and gutter; work at Joe Orr (State to Cottage Grove) included removal and replacement of curb and gutter and median pavement; and work at Steger (IL Route 394 to Longwood Dr) included concrete pavement patching, placement of hot-mix polymerized binder and surface courses, pavement markings and markers. Work scheduled for next month at 135th St (Howe to Harlem) includes placement of hot-mix polymerized binder and surface courses, pavement markings and markers, cleaning storm sewers, restoring driveways and parkways, completing punchlist; work at 167th St (Kedzie to California) includes concrete pavement patching, removal and replacement of curb and gutter, diamond grinding concrete pavement surface, installation of pavement markings and markers, cleaning storm sewers, restoring driveways and parkways, completing punchlist; work at Joe Orr (Western to Ashland) includes placement of polymerized binder and surface courses, pavement markings and markers, cleaning storm sewers, restoring driveways and parkways, completing punchlist; work at Joe Orr (State to Cottage Grove) includes removal and replacement of hot-mix asphalt surface course, corrugated median, pavement patching, diamond grinding concrete pavement surface, installation of pavement markings and markers, cleaning storm sewers, restoring driveways and parkways, completing punchlist; work at Joe Orr (Stoney Island to Love) includes milling hot-mix asphalt pavement, placement of hot-mix asphalt polymerized binder and surface courses, pavement markings and markers, restoring driveways and parkways, completing punchlist; work at Steger (Ashland to Union) includes cleaning storm sewers, restoring driveways and parkways, completing punchlist; and work at Steger (IL Route 394 to Longwood Dr) includes installation of storm sewer cross culvert, pavement markings and markers, hot-mix asphalt pavement patching, aggregate wedge, restoring driveways and parkways, completing punchlist.
Project # 25586 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	88	10/21/2022	Work completed this month at 167th Street included punchlist items; work at Walker Road included completing punchlist; and work at Wolf Road included installation of guardrail, hot-mix asphalt milling, concrete patching, removal and replacement of storm sewer and inlet. Work scheduled next month at 167th Street includes pavement marking punchlist; and work at Wolf Road includes installation of guardrail and sidewalk at pedestrian bridge, pavement patching, and hot-mix asphalt paving.
Project #25403 Direct % 100.00 Indirect % 0.00							
<u>EMERGENCY PROJECTS:</u>							
<u>Central Avenue Bridge Over I-55 Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins- Hernandez)	16	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	75		Work completed this month included southbound lane pavement patching and installation of reinforcement bar. Work scheduled for next month includes removal and replacement of southbound lane pavement patching.
Project # Direct % 0.0 Indirect % 100.0							
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	3	4/6/2025	Pavement marking this month included 1,267,526 ft of 4 inch pavement markings, 115,333 ft of 6 inch pavement markings, 58,414 ft of 12 pavement markings, 9,723 ft of 24 inch pavement markings and 1,395 letters and symbols. Work scheduled for next month includes pavement markings in District 2 and District 4.
Project # 26316 Direct % 0.0 Indirect % 100.0							
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	3	4/6/2025	Signs installed this month included 6 emergency signs, 206 signs, and 1232 feet of sign post. A total of 126 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 26317 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654										
Direct % 100.00										
Indirect % 0.00										
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>										
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23647										
Direct % 0.0										
Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County- wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23648										
Direct % 0.0										
Indirect % 100.0										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(l) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(l) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.