

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING MARCH 31, 2023

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70	8/25/2021	24	11/4/2024	Work completed this month included cleaning inlet structures on Northwest Avenue. Work scheduled for next month includes excavation of temporary pavement; switching traffic to Southbound side of County Line Road; pavement removal on Northbound side; placement of aggregate sub-grade; installation of storm sewers and watermain.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71	6/7/2022	41	7/31/2023	Work completed this month included installation of conduit across Romans Road and across the Maywood Sportsman Club entrance, unit-duct and light poles on County Line Road, silt fence, erosion control blanket, and seeding at Addison Creek, temporary ditch checks near the South box culvert on County Line Road. Work scheduled for next month includes grading capping stone and paving Northbound County Line Road.
Project # 23651 Direct % 100.00 Indirect % 0.00								
<u>MOTOR FUEL TAX PROJECTS:</u>								
<u>151st Street Over Boca Rio Ditch</u> <u>Culvert</u>	22-B5626-00-DR 2211-10270 (Gibbs (Bowman)- Sek-Barrins- Gillespie)	6	City of Oak Forest	Pan Oceanic Engineering Co., Inc. \$1,063,377.14			12/1/2023	Award: March 8, 2023 Preconstruction Meeting: March 23, 2023 Working with the contractor on project startup.
Project # 26352, 26393 Direct % 56.73 Indirect % 43.27								
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Glenview, Des Plaines, Deerfield	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: August 29, 2022 Working with contractor on a revised schedule. Preconstruction Meeting: September 13, 2022 Work is scheduled to begin in the spring of 2023 due to material shortages.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Sek-Barrins- Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	8	10/1/2022 Working with railroad and the contractor on a revised schedule.	Work completed this month included removal of biohazard materials, guardrail, and approach slab; stage 1 implementation; installation of Erosion Control Device and Geotextile Protective Ballast Protection. Work scheduled for next month includes demo stage 1 deck, installation of protective shielding, structure excavation, abutment modifications, bearings removal and replacement, and structural steel repair.
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel Project # 23006 Direct % 100.00 Indirect % 0.00	18-SSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Sek-Barrins- Marjanovic)	5, 6, 17	Unincorporated Cook County, Alsip, Crestwood, Robbins, Blue Island, Worth, Palos Heights	Granite Construction Company \$6,463,304.15	3/25/2022	97	4/29/2023	Work completed this month included completing punchlist items. Work scheduled for next month includes completion of punchlist items.
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road Project # 25585 Direct % 0.0 Indirect % 100.0	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Skokie, Evanston, Palatine, Inverness, Schaumburg, Hoffman Estates	Plote Construction Inc. \$6,491,223.17 \$7,488,532.82 (A)	5/31/2022	98	10/28/2022 A time extension was requested by the contractor	Work completed this month at Roselle Road and Quentin Road included installation of detector loops and traffic signal maintenance transfer. Work scheduled for next month at Quentin Rd from Northwest Highway to Lake Cook Rd includes joint pavement crack routing, installation of recessed pavement markers; work at Old Orchard from Skokie to Gross Point Rd includes pavement markings; and work at Roselle Rd includes joint pavement crack routing, installation of detector loops, pavement markings, and recessed pavement markers, and punchlist work.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Sek-Barrins- Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	65	10/28/2022 10/31/2023 (R)	Work completed this month included installation of detector loops. Work scheduled for next month at 94th Avenue (171st Ave to 159th St) includes removing and replacing curb and gutter, milling and resurfacing hot-mix asphalt pavement, pavement patching; work at 135th St (Howe to Harlem) includes completion of roadway repairs and punchlist items; work at 167th St (Kedzie to California) includes completion of punchlist items; work at Wolf Road (Plainfield Road to 31st St) includes curb and gutter removal and replacement, milling and resurfacing hot-mix asphalt pavement; work at Joe Orr (Western to Ashland) includes completion of punchlist items; work at Joe Orr (State to Cottage Grove) includes completion of punchlist items; work at Joe Orr (Stoney Island to Love) included completion of punchlist items; work at Steger (Ashland to Union) includes completion of punchlist items; work at Steger (IL Route 394 to Longwood Dr) includes completion of punchlist items; and work at Narragansett (87th St to 86th St) includes curb and gutter removal and replacement, and pavement patching.
Project # 25586 Direct % 0.0 Indirect % 100.0								
<u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohling Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272R (Bushnell (TY Lin)- Lebowitz-Gillespie)	14, 15	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02	9/27/2022	17	11/21/2023	Work completed this month at Central Rd (New Wilke Rd to Arlington Heights Rd) included structure and sewer cleaning. Work scheduled for next month includes structure and sewer cleaning on Roselle Rd and Central Rd; work at Euclid at Wolf includes setting up detour and ADA ramp improvements; and work at Euclid (Roselle Rd to Plum Grove Rd) includes setting up staging and adjusting frame and lids.
Project #25402 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>								
<u>Catch Basin and Inlet Cleaning Services</u>	2211-06161 (Bushnell (TY Lin)- Sek-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,755,000.00				Award: November 30, 2022 Preconstruction Meeting: January 11, 2023 Working with the contractor on project startup.
Project # 27419 Direct % 0.0 Indirect % 100.0								
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	10	4/6/2025	No work was completed this month. Work will resume in the spring of 2023 when weather permits.
Project # 26316 Direct % 0.0 Indirect % 100.0								
<u>Pavement Preservation 2022</u>	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez)	County- wide	County- wide	Denler, Inc. \$1,279,521.35	10/20/2022	25	10/30/2023	Work on this project has been suspended until Spring 2023 due to winter weather.
Crack Sealing Countywide Project # 27385 Direct % 0.0 Indirect % 100.0								
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	22	4/6/2025	Signs installed this month included 7 emergency signs, 28 signs, and 272 feet of sign post. A total of 20 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 26317 Direct % 0.0 Indirect % 100.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	99	6/30/2022		6/30/2022		Completion of punchlist items and landscaping warranty replacements to be completed in Spring of 2023. Form 69 sent 11/28/2022. Contractor reviewing final quantities
Project # 22494	IDOT Job No.: C-91-										
Direct % 47.78	365-14										
Project # 24656	(Pieper (WSP)-										
Indirect % 55.22	Lebowitz-Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>											
<u>German Church Road over Flag Creek</u>	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary)	17	Willow Springs	Areatha Construction Co., Inc. \$571,176.80	10/6/2022	100	12/30/2022	1/9/2023	1/9/2023	1/9/2023	Form 69 sent 3/17/2023. Contractor reviewing final quantities.
Project # 25901 Direct % 100.00 Indirect % 0.00											
<u>PPRP South 2021</u>	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)-Sek- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,227,519.50 (A)	4/18/2022	100	10/21/2022		1/10/2023		Completion of punchlist items. Field staff reviewing final quantities and finalizing project box for submittal.
167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road Project #25403 Direct % 100.00 Indirect % 0.00											
<u>Roberts Road</u>	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	Palos Hills, Hickory Hills	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Valley Drive to 87th Street Project #24654 Direct % 100.00 Indirect % 0.00											
<u>EMERGENCY PROJECTS:</u>											
<u>Central Avenue Bridge Over I- 55 Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins- Hernandez)	16	Forestview	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	100	10/6/2022	10/6/2022	10/6/2022	10/6/2022	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 27556 Direct % 100.0 Indirect % 0.0											
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>											
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,467,671.11 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Final Change Order executed by the CPO on 1/12/2023. Processing final payment to the contractor. The Completion Resolution to be presented to the County Board at the 3/16/2023 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
Project # 23647 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Signing Panel Assembly</u>	19-8SIGN-00-GM	County-	County-	Western Remac	5/9/2019	100	3/31/2021	3/31/2022	Per Work	Per Work	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Maintenance Service</u>	20-8SIGN-00-GM	wide	wide	\$1,074,440.00 (base)		100	3/31/2022 (R)		Order	Order	
Project # 23648	1885-17684			\$1,074,440.00 (A)							
Direct % 0.0											
Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.