

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING MAY 31, 2026

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	36.0	8/17/2026	Work completed this month included storm sewer installation on Archer Ave - Stage 1 and North side of 79th - Stage 1; Stage 2 Exploration; alternate truck Rt at 79th; placement of curb and gutter, aggregate subbase, fine grading, conduit, traffic signals, street lighting and geogrid installation, placement of pavement on 88th; aggregate subgrade, shallow laterals, placement of curb and gutter, MOT and paving on 79th; placement of driveways at Citgo; fine grade and aggregate subgrade on Archer. Work scheduled for next month includes fine grade and aggregate subgrade, stormer sewer installation at Archer; placement of driveways at Citgo; placement of curb and gutter, aggregate subgrade on 79th and paving 79th in front of Citgo; storm sewer installation on Oak Grove - Stage 1; installation of traffic signals, street lighting, switching to stage 2, and pavement removal on 88th; pavement removal and watermain relocation on Oak Grove.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$44,254,195.14 (A)	8/25/2021	87.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included retaining wall construction at Northwest Ave and North Ave intersection, excavation, drilled shaft and soldier pile installation, rebar placement, concrete pours, formwork; bridge improvement work along Lake St including cleaning, sandblasting, painting of structural steel, minor structural adjustments and maintenance; concrete work at Frontage Rd with installation of barrier walls and parapets, drainage improvements and pedestrian railing installations along North Ave; installation of attenuators, signal equipment updates, video detection systems, and system testing for maintenance transfer; traffic control and lane closures throughout the corridor. Work scheduled for next month includes installation of the concrete median surface, pier attenuators, and guardrail beneath westbound Lake St; landscaping, installation of fencing, and punchlist items; maintenance transfer of traffic signals and street lighting.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	30	6/29/2026	Work completed this month included placement of hot-mixed asphalt and switching traffic; excavation and construction of Franklin connector. Work scheduled next month includes excavation, installation of storm sewer, watermain, and Franklin connector.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20 \$35,744,130.72 (A)	3/19/2024	56.4	6/30/2026	Work completed this month included Ramp D deck full depth patching, installation on the westbound I94 outside barrier walls from Ramp C to Ramp D, remediation on the eastbound/inbound I94 inside shoulder and moved those lanes to Stage 1B for work at Pier 1, PreStage 2-1 median pavement removal and storm sewer lateral installation. Work scheduled next month includes PreStage 2-1 median pavement removal, storm sewer lateral installation and move Old Orchard Road to Stage 2A, westbound/outbound I94 outside shoulder remediation and move those lanes to Stage 1A, Pier 1 concrete demolition work and concrete improvements.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Touhy Avenue</u> Elmhurst Road to Mount Prospect Road	15-34117-01-RP 2316-10051 Fed. Job No.: 6CYP(041)	15, 17	Chicago, Elk Grove, Des Plaines	R.W. Dunteman Co. & Herlihy Mid-Continent Co. JV \$87,167,365.94	2/5/2026	10.7	12/30/2027	Work completed this month included installation of storm sewer, traffic stage change, earth excavation, removals, and water main. Work scheduled for next month includes installation of temporary pavement, storm sewer, water main, temporary signals, Stage change, and earth excavation.
Project # 22609 Direct % 2.70 Project # 24595 Indirect % 97.30	IDOT Job No.: C-91- 052-16 (Molnar (Benesch)- Adhikary- Dominguez- Marjanovic)							
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	46.2	11/1/2025 Working with the contractor on a revised schedule.	Work completed this month included resolving utility conflicts. Work scheduled for next month includes Kedzie and 139th includes guardrail removal and replacement; and work at Kedzie and 175th includes underground conduit and raceways.
Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	(Szelewa (DB Sterlin)-Pakrosnis- Barrins-							
<u>MOTOR FUEL TAX PROJECTS:</u>								
<u>175th Street, Ridgeland Ave, Oak Forest Ave</u> 175th St – Oak Park to Ridgeland Ridgeland – 175th St to Oak Forest Oak Forest – Ridgeland to 1000' NE	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	98	10/30/2025 12/18/2025 (R) Working with the contractor on a revised schedule.	Work completed this month at 175th St included grinding for recessed pavement marking, installation of pavement marking and reflectors, topsoil and sodding, watering of sod and punchlist corrective work; work at Oak Forest Ave included grinding and installation of pavement reflectors, topsoil and sodding, watering of sod and punchlist corrective work; and work at Ridgeland Ave included grinding and installation of pavement reflectors, topsoil and sodding, watering of sod and punchlist corrective work. Work scheduled for next month includes punchlist items.
Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50								
<u>2022 Pavement Rehabilitation Program – North Corridors Package 3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters - Landwehr to Pflingsten Landmeier - Arlington Heights to West of Busse Landmeier - Cambridge Dr to Higgins Shoe Factory - Beverly to Bartlett Sunset Ridge - Lake to Skokie	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	98	11/28/2025 Working with the contractor on a revised schedule.	Work completed this month included cleaning drainage structures and landscaping restoration. Work scheduled for next month includes maintenance transfer of traffic signals and punchlist items.
Project # 29134 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation Program – South Corridors Package 2</u> Various Locations Project # 29675 Direct % 100.00 Indirect % 0.00	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)/Olsen (IEI) -Pakrosnis- Barrins-Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/ Gallagher Asphalt Corp JV \$30,787,555.55	10/9/2025	26.2	11/27/2026	Work completed this month included Class B patching on (S17) Cottage Grove, (S31) 84th Ave, and (S32) 80th Ave; curb and gutter and ADA sidewalk replacement on (S26) 103rd St, (S27) 104th Ave, (S31) 84th Ave, and (S32) 80th Ave; bituminous surface removal on (S17) Cottage Grove, (S18) Pulaski, (S24) I-55 Frontage, (S26) 103rd St, and (S27) 104th Ave; Class D patching on (S17) Cottage Grove, (S26) 103rd St and (S27)104th Ave; bituminous binder and surface placement on (S14) Glenwood Lansing, (S17) Cottage Grove, (S24) I-55 Frontage, (S25) 79th St and (S26) 103rd St. Work scheduled for next month Class B patching on (S32) 80th Ave Lane 2; grading and striping on (S14) Glenwood Lansing Road; grinding and striping on (S17) Cottage Grove; placement of hot-mixed asphalt surface on (S22) Sauk Trail and (S26) 103rd Street; surface removal and Class D patching on (S27) 104th Street; temporary signal turn-on for (S31) 84th Ave; placement of curb, surface removal, Class D Patching on (S28 & S29) 151st St.
<u>2023 Pavement Rehabilitation Program – North</u> Arcadia St – Linder Ave to Frontage Rd Church St and Frontage Rd – Long Ave to Gross Point Rd and Church St to Long Ave Ela Rd – Central Rd to IL 68 (Dundee Rd) Hintz Rd – Old Buffalo Grove Rd to Schoenbeck Rd Harrison St – 21st Ave, 9th Ave, and 1st Ave Shoe Factory Rd – Bartlett Rd to Higgins Rd Wheeling Rd – Camp McDonald Rd to Palatine Rd Project # 29628 Direct % 100.00 Indirect % 0.00	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00	9/16/2025	60	7/31/2026	Work completed this month included pavement removal and surface course operations on Ela Rd; prime coat, tack coat, binder placement, preparing the corridor for surface operations on Shoe Factory; crack mix preparation and placement, cleaning, blowing out cracks, and filling designated areas on Ela Rd; pavement marking, cleaning, striping, sign removal and installation on Church St, Frontage Rd, and Arcadia St. Work scheduled for next month at Church Street includes sewer cleaning; work at Ela Rd includes surface tack coat, surface paving, guardrail installation, surface paving, pavement marking, topsoil placement; work at Shoe Factory includes prime coat application, surface paving, pavement marking, topsoil placement; and work at Wheeling Rd includes sewer cleaning.
<u>Bridge Replacement North</u> Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREPN-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92	9/2/2025	46	12/21/2026	Work completed this month at Lehigh Ave included installation of TSRS north abutment, demolition of north abutment, drilled shafts installed north abutment; and work at Meacham Road included placement of bridge deck, sleeper slabs, approaches, connector pavement and driveway and curb. Work scheduled for next month at Lehigh Ave includes drilling abutment shafts and columns north abutment, installation of TSRS south abutment and drilling shafts south abutment; and work at Meacham Road included placement of bridge parapet and sidewalk, installation of bridge fence and railings, retaining wall, paving multi-use path, Stage II striping, and traffic switch.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Bridge Replacement South</u> 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99	10/13/2025	33	7/7/2027	Work completed this month at 143rd St include installation of rebar, PCC approach pavement connectors, 10" PCC jointed pavement for Stage-1, hot-mixed asphalt temporary pavement for Stage-1, CA-6 aggregate for temporary bike path, implemented Stage-2 MOT and shifted traffic, Stage-2 MOT striping, relocating temporary concrete barrier wall and temporary attenuators, removing Stage-2 guardrail, installation of Stage-2 deck and abutments demolition, non-special waste disposal and onsite regulated substances monitoring; and work at 170th St included removal of approach slabs and east abutment demolition, channel excavation, structure excavation and riprap placement, installation of temporary soil retention system (TSRS) sheeting for East abutment, driving production piles for east abutment, installation of reinforcement bars and Stage-1 East abutment, temporary soil retention system (TSRS)/cofferdam sheeting for Pier-1, cofferdam excavation for Pier-1, driving test piles for Pier-1 and West abutment and production piles for Pier-1, Stage-1 drainage work near east abutment, installation of 4" structure underdrain, geo-composite wall drain and backfilling, non-special waste disposal and onsite regulated substances monitoring. Work scheduled for next month at 143rd St includes Stage-2 deck and abutments demolition, removal of Stage-2 curb and gutter, approach slabs and pavement, installation of TSRS/cofferdam for Stage-2 east and west abutment, structure excavation for west abutment and wingwall, non-special waste disposal and onsite regulated substances monitoring; and work at 170th St includes installation of reinforcement bars and Pier-1, riprap around within Pier-1 cofferdam, west abutment and wing wall demolition; channel excavation and riprap placement between Pier-1 and west abutment, driving west abutment production piles, installation of reinforcement bars and west abutment, Stage-1 median removal, curb and gutter removal and pavement work, non-special waste disposal and onsite regulated substances monitoring.
<u>East Lake Avenue</u> at C&NW Railroad Project # 29129 Direct % 100.00 Indirect % 0.00	24-A5921-00-BR 2411-07150R (Yerly (PMCS)- Adhikary- Dominguez- Mubarak)	14	Glenview	MYS Incorporated \$1,869,603.60			7/30/2026	Award: December 3, 2025 Preconstruction meeting: December 10, 2025 Working with the contractor on project startup.
<u>Pavement Rehabilitation Program – South 01</u> Various Locations Project # 29871 Direct % 100.00 Indirect % 0.00	25-PVRPS-00-PV 2511-11140 (Zamro (IEI) - Pakrosnis-Barrins- Mubarak)	4, 5, 6	Tinley Park, Matteson, Merrionette Park, East Hazel Crest, Calumet City, Chicago, Blue Island, Oak Forest, Harvey	K-Five Construction/ Gallagher Asphalt Corp JV \$11,455,333.11			10/31/2026	Award: March 26, 2026 Preconstruction meeting: April 3, 2026 Working with the contractor on project startup.
COUNTY WIDE MAINTENANCE CONTRACTS:								
<u>Pavement Markings (County-Wide)</u> Project # 29191 Direct % 0.0 Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	30	5/31/2028	No work completed this month. Winter shutdown. Work will resume in the spring when weather permits.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Preservation</u> Crack Sealing 03 Countywide Project # 30257 Direct % 0.0 Indirect % 100.0	26-PPCRS-02-PV 2611-12080 (Aleksic-Adhikary- Dominguez- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,305,533.00			10/19/2026	Award: May 7, 2026 Preconstruction meeting: May 6, 2026 Working with the contractor on project startup.
<u>Signing Panel Assembly</u> <u>Maintenance Service</u> Project # 29189 Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	30	5/31/2028	Signs installed this month included 1 emergency sign, 76 signs, and 752 feet of sign post. A total of 48 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
<u>EMERGENCY PROJECTS:</u>								
<u>Kedzie Bridge Shielding and Lehigh</u> <u>Bridge Emergency Repairs</u> Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks Project # 29286 Direct % 100.0 Indirect % 0.0	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71	6/7/2022	100	7/31/2023 6/20/2024 (R)	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23651	Fed. Job No.: NT28(066)			\$12,310,782.25 (A)			Working with the contractor on a revised schedule.				
Direct % 100.00	IDOT Job No.: C-91- 381-19										
Indirect % 0.00	(Ternberg (TranSystems)- Lebowitz-Dominguez- Adhikary)										
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494	Fed. Job No.: ZZKI(017)			\$57,046,395.21 (A)							
Direct % 47.78	IDOT Job No.: C-91- 365-14										
Project # 24656	(Houston (WSP)- Lebowitz-Barrins- Marjanovic)										
Indirect % 55.22											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St Project # 28025, 28288 Direct % 100.00 Indirect % 0.00	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$13,558,374.13 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 returned and final quantities agreed on 10/30/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Form 69 sent to the contractor 5/7/2026. Contractor reviewing final quantities.
<u>Cleaning of Bridge Scupper and Drainage System</u> Project # 29230 Direct % 0.0 Indirect % 100.0	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025	8/7/2025	8/7/2025	8/7/2025	Contractor returned Form 69 1/30/2026. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary-Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Dunteman Company \$7,271,849.21 \$8,378,709.93 (A)	4/7/2025	100	8/31/2025 Working with the contractor on a revised schedule.	11/16/2025	11/26/2025	11/26/2025	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary-Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	100	9/30/2025 12/12/2025 (R)	11/4/2025	11/4/2025	11/4/2025	Form 69 sent to the contractor 5/11/2026. Contractor reviewing final quantities.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00											
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd – Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$17,544,452.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Form 69 sent to the contractor 9/25/2025. Contractor reviewing final quantities.
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	100	3/1/2025 7/1/2025 (R)	10/24/2025	10/24/2025	10/24/2025	Project box submitted by the field staff. Performing final audit of project.
Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
COUNTY WIDE MAINTENANCE CONTRACTS:											
<u>Pavement Preservation 2024</u> Crack Sealing Countywide	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45 \$1,618,199.76 (A)	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Form 69 returned and final quantities agreed on 1/22/2026. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28452 Direct % 0.0 Indirect % 100.0											
<u>Signing Panel Assembly</u> <u>Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00 \$1,386,272.87 (A)	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 returned and final quantities agreed on 8/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 26317 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. -DiPaolo owner has reengaged the department for contract closeout and working with them to determine path for closeout.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.