

COPY TO: \_\_\_\_\_

**COOK COUNTY**  
**DEPARTMENT OF TRANSPORTATION AND HIGHWAYS**  
**BUREAU OF CONSTRUCTION**  
**MONTHLY STATUS REPORT**

**PERIOD ENDING MARCH 31, 2025**

**Jennifer "Sis" Killen, P.E., PTOE**  
**Superintendent**

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b>FEDERAL PROJECTS:</b>								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	12	8/17/2026	Work completed this month included installation of sanitary sewer and watermain at 81st, temporary lighting, retaining Wall E construction, storm sewer Stage 1, electrical for Wall E, pavement removal, and Stage 1 earth excavations. Work scheduled for next month includes installation of watermain and sanitary sewer at 81st/ 88th, storm sewer Stage 1, Wall E construction, existing "Wall D" Retaining wall demolition, Wall D Construction, pavement removal, temporary sewer, temporary lighting, storm sewer liner, and retaining Wall demolition at funeral home.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21	IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	65.0	11/4/2024	Work completed this month included drilling WB Lake Street Wall 404, casing installations, and concrete pours for various piles; drilling into bedrock, and installation of drilled shafts. Working with the contractor on a revised schedule. Work scheduled for next month includes drilling piles and stud shear work at Wall 404, construction on the wall and maintenance of traffic switch to adjust traffic control as needed.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)							
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$11,461,288.98 (A)	6/7/2022	99	7/31/2023 6/20/2024 (R)	No work completed this month due to winter weather. Work scheduled for next month includes installation of temporary fence at the Maywood Sports Club, structure adjustments, and punchlist work. Working with the contractor on a revised schedule.
Project # 23651 Direct % 100.00 Indirect % 0.00	IDOT Job No.: (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)							
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19			6/29/2026	Award: Anticipated February 2025 Preconstruction Meeting: February 20, 2025 Working with the contractor on project startup.
Project # Direct % 5.93 Project # 26049 Indirect % 94.07	IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard  Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	28	6/30/2026	Work completed this month included installation of Ramp C storm sewer and watermain, second pass of pothole patching on Old Orchard Road, and initial scarification milling on Ramp D. Work scheduled next month includes installation of Ramp C storm sewer and watermain, demolition and forming concrete repairs and patching on Ramp D, returning to Stage 1B on Old Orchard Road, and resuming Stage 1B roadway work.
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street  Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Dominguez- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	5.4	11/1/2025	Work completed this month include installation of message boards alerting public of upcoming work placed at Ridgeland and 143rd, and at Kedzie and 139th, erosion control measures and temporary traffic signals at Ridgeland and 143rd, and Kedzie & 139th. Work scheduled for next month includes traffic signal removal and conduit installation at Ridgeland and 143rd, and Kedzie and 139th.
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>								
<u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE  Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	34	10/30/2025	Work completed this month at 175th St included construction layout for roadway reconstruction and exploration for existing AT&T utilities that may be in conflict with the proposed force main and storm sewer provisions on the north half of 175th St from 67th Court to Ridgeland Ave; work at Oak Forest Ave included installation of foundations and underground conduit for lighting provisions; and work at Ridgeland Ave included reconstruction of roadway (pavement removal, subgrade stabilization, sub-base and curb and gutter) from 175th St. to 150' south of Longford Ave, installation of light pole foundations and underground conduit for lighting provisions in the east parkway of between 174th St and Oak Forest Ave. Work scheduled for next month at 175th St includes demobilization from the roadway to facilitate Nicor's 8" gas main installation; work at Oak Forest Ave includes reestablishing temporary pavement markings and general superintendence; and work at Ridgeland Ave includes roadway reconstruction (subgrade stabilization, subbase, curb and gutter, parkway grading, and hot-mixed asphalt binder coarse) from 175th St. to 150' south of Longford Ave, reconstruct roadway at 174th St and Galway Road, multiuse path, sidewalk and driveways, and electrical provisions for roadway lighting from

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation Program – North Corridors Package 3</u>	22-PRPN1-00-PV 2411-10160	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00			11/28/2025	Award: Anticipated February 2025 Preconstruction Meeting: February 19, 2025 Working with the contractor on project startup.
Landwehr Rd - Hampton Court to Dundee Rd	(Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)							
Walters Ave - Landwehr Rd to Pfingsten Rd								
Landmeier Rd - Arlington Heights Rd to West of Busse Rd								
Landmeier Rd - Cambridge Dr to Higgins Rd								
Shoe Factory Rd - Beverly Rd to Bartlett Rd								
Sunset Ridge Rd - Lake Ave to Skokie Blvd								
Project # 29134 Direct % 100.00 Indirect % 0.00								
<u>Central Avenue Bridge Deck Replacement</u>	22-W3924-03-BR 2385-01123	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$32,883,235.41 (A)	8/1/2023	75	8/31/2025	Work completed this month included framing and pouring Stage-2, Unit-3, south sequence-1 bridge deck; Stage-2, Unit-3 other two sequences deck framing, bulkheads, scuppers and reinforcement bars installation; pouring Unit-3, Sequence-2 deck; jacking and cribbing to replace stage-2 HLMR bearings at Pier 6; installation of anchors bolts for side retainers of bearings at Pier 11 and 6, and Stage-2 temporary navigational lighting; removal of protective shielding and stripping deck, parapet & overhang forms; removal of porous granular embankment access road along east and west side of bridge between Pier 27 and north abutment; Stage-2 deck drainage installation from Pier 21 moving south; mobilization for cleaning and painting Stage-2 bridge structure. Work scheduled for next month includes framing, scuppers and reinforcement bars installation for Stage-2, Unit-3 deck sequence pours and Unit-2 deck sequence pours; stripping poured deck and removing protective shield; framing and pouring sidewalk and median for Unit-3 deck; installation of Stage-2 temporary and permanent navigational lighting, Stage-2 street lighting, and Stage-2 deck drainage system; cleaning and painting Stage-2 bridge steel structure; removal of porous granular embankment access road and placement of onsite stockpiled topsoil; bridge deck grooving on grinded Stage-2 deck surface from Pier 24 to north abutment.
I-55 to Pershing Road	(Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)							
Project # 27543 Direct % 100.00 Indirect % 0.00								
<u>Lake Cook Road Patching Project</u>	24-A5012-00-PV 2411-04110	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Dunteman Company \$7,271,849.21			8/31/2025	Award: October 9, 2024 Preconstruction Meeting: October 9, 2024 Working with the contractor on project startup.
IL Route 53 to Arlington Heights Road	(Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)							
Hastings Drive to US Route 45								
Wilmot Road Intersection								
Project # 28952 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary- Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75	8/28/2024	62	9/30/2025	Work completed this month included traffic control setup on Plum Grove Road, saw cutting and removal of concrete patches. Work scheduled for next month includes pouring Plum Grove patches and removing concrete patches; and work at Wagner includes pipe construction.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00								
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz- Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95	1/5/2024	90	3/1/2025 Working with the contractor on a revised schedule.	No work completed this month due to winter weather. Work scheduled for next month at S1 (80th Ave & 167th St) includes removal of temporary signal, pavement markings, punchlist, transfer of maintenance; work at S2 (103rd St & 76th Ave) includes pavement markings, punchlist, transfer of maintenance; work at S3 (87th St & 78th Ave) includes pavement markings, punchlist, transfer of maintenance; work at S4 (Ridgeland & 87th St) includes pavement markings, punchlist, transfer of maintenance; work at S10 (Schaumburg & Braintree) includes removal of temporary signal, punchlist, transfer of maintenance; work at S13 (Schaumburg & Branchwood) includes removal of temporary signal, punchlist, transfer of maintenance; work at S15 (Schaumburg & Summit) includes removal of temporary signal, punchlist, transfer of maintenance; work at S18 (Schaumburg & Meacham) includes removal of temporary signal, punchlist, transfer of maintenance; work at S20 (Schaumburg & Martingale) includes punchlist, transfer of maintenance; work at S21 (Greenwood & Normal) includes punchlist, transfer of maintenance; work at S22 (Euclid & Wheeling) includes punchlist, transfer of maintenance; work at S23 (Euclid & Burning Bush) includes punchlist, transfer of maintenance; work at S5 (Roselle @ Town Square) includes interconnect work, transfer of maintenance; work at S6 (Meacham @ Old Schaumburg) includes punchlist, transfer of maintenance; work at S7 (Schaumburg @ Knollwood) includes interconnect work, transfer of maintenance; work at S8 (Schaumburg @ Walnut) includes interconnect work, transfer of maintenance; work at S9 (Schaumburg @ Springinsguth) includes interconnect work, transfer of maintenance; work at S11 (Schaumburg @ Grand Central) includes interconnect work, transfer of maintenance; work at S12 (Schaumburg @ Hilltop) includes interconnect work, transfer of maintenance; work at S14 (Schaumburg @ Pleasant) includes interconnect work, transfer of maintenance; work at S16 (Schaumburg @ Plum Grove) includes interconnect work, transfer of maintenance; work at S17 (Schaumburg @ National Pkwy) includes interconnect work, transfer of maintenance; work at S19 (Schaumburg @ Wildflower) includes interconnect work, transfer of maintenance; and Interconnect includes equipment installation, make connections, and punchlist.
Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50								

**COUNTY WIDE MAINTENANCE CONTRACTS:**

<u>Pavement Preservation 2024</u> Crack Sealing Countywide	24-PPCRS-01-PV 2411-12044 (Patel (MBI)- Lebowitz-Barrins- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	54	10/6/2025	Work on this project has been suspended until Spring 2025 due to winter weather.
Project # 28452 Direct % 0.0 Indirect % 100.0								
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	99	4/6/2025	No work was completed this month. Work will resume in the spring of 2025 when weather permits.
Project # 26316 Direct % 0.0 Indirect % 100.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	99	4/6/2025	Signs installed this month included 5 emergency signs, 52 signs, and 704 feet of sign post. A total of 28 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 26317 Direct % 0.0 Indirect % 100.0								
<b><u>JOC PROJECTS:</u></b>								
<u>175th Street over Prairie Creek</u>	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakrosnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	92		Work completed this month included Installation of bedding stone, fabric and rip rap per plans; dammed culvert, cored bottom culvert slab and pumped Controlled Low Strength Material to fill void; installation of grout to fill core holes. Work scheduled for next month includes Final sheeting cut-off and landscaping restoration to proceed as weather permits.
Project # 28428 Direct % 100.00 Indirect % 0.00								
<b><u>EMERGENCY PROJECTS:</u></b>								
<u>Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs</u>	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.
Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks								
Project # 29286 Direct % 100.0 Indirect % 0.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>FEDERAL PROJECTS:</b>											
Lake Cook Road Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78	IDOT Job No.: C-91- 365-14										
Project # 24656 Indirect % 55.22	(Houston (WSP)- Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>MOTOR FUEL TAX PROJECTS:</b>											
2021 Bridge Repair Project East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Lebowitz-Barrins- Gillespie)	9, 14	Glenview, Des Plaines, Deerfield	Era Valdivia Contractors, Inc. \$1,849,755.05 \$1,722,224.25 (A)	4/13/2023	100	12/30/2022 11/11/2023 (R)	11/13/2023	11/13/2023	11/13/2023	Final payment made to the contractor. Processing Final Papers to IDOT and Fiscal.
Project # 25902 Direct % 100.00 Indirect % 0.00											
2022 Pavement Rehabilitation Program - South Corridors Package 1 German Church Rd - County Line Rd to Wolf Rd Wolf Rd - 131st St to McCarthy Rd Flossmoor Rd - Ridgeland Ave to Kedzie Ave Vollmer Rd - Western Ave to Dixie Cottage Grove Ave - Glenwood Lansing Rd to 183rd St Glenwood Lansing Rd - IL 394 to Burnham Ave Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$14,427,252.50 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00											
87th Street Bridge over B&OCT RR South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 29152 Direct % 100.00 Indirect % 0.00											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Catch Basin and Inlet Cleaning Services</u> Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)-Barrins-Hernandez)	County-wide	County-wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	100	10/31/2025	2/27/2025	2/27/2025	2/27/2025	Form 69 sent to the contractor 3/14/2025. Contractor reviewing final quantities.
<u>Curb Ramp Improvement Program 2022 - North</u> Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg Rd - Sutton Rd to East Ave Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - Palatine Rd to Euclid Rd Project # 28170 Direct % 0.00 Indirect % 100.00	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)-Lebowitz-Barrins-Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St Project # 25586 Direct % 0.0 Indirect % 100.0	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)-Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Field staff reviewing final quantities and finalizing project box for submittal.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>PPRP North 2021 REBID</u> Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg Rd - Sutton Rd to East Ave Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd  Project #25402 Direct % 100.00 Indirect % 0.00	20-PPRPN-00-PV 2115-10272R (Morin (TY Lin)- Lebowitz-Barrins- Gillespie)	9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
<u>PPRP South 2021</u> 167th Street – County Line to 104th Ave Walker Road – Apple Ave to Main Street Wolf Road – Butterfield to St. Charles Road  Project #25403 Direct % 100.00 Indirect % 0.00	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,124,002.47 (A)	4/18/2022	100	10/21/2022	11/13/2023	1/10/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/16/24. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>											
<b>FEDERAL PROJECTS:</b>											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	<b>Order/Settlement Agreement</b> <b>- ASA providing direction/assistance for closeout of this project.</b> Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<b>MOTOR FUEL TAX PROJECTS:</b>											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. <b>- AWAITING ASA DIRECTIVE</b>
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. <b>- ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R )	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R )	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. <b>- AWAITING ASA DIRECTIVE</b>
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.