

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JUNE 30, 2026

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	41.5	8/17/2026	Work completed this month included installation of storm sewer on Archer Ave - Stage 1, North side of 79th - Stage 1, alt truck Rt at 79th; placement of curb and gutter, aggregate subbase, fine grading, conduit installation, geogrid installation, pavement placement on west side 88th, installation of traffic signals and street lighting at 88th; aggregate subgrade, shallow laterals, placement of curb and gutter at 79th, driveways at Citgo and west side, MOT and paving on 79th, fine grading and aggregate subgrade on Archer. Work scheduled for next month includes Placement of curb and gutter on east end 79th; storm sewer installation on Archer Ave – Stage and Oak Grove - Stage 1; traffic signals and street lighting installation at 88th; paving 79th in front of Citgo, switching to stage 2 on 88th; pavement removal 88th and Oak Grove; watermain relocate at Oak Grove, placement of curb and gutter, pavement, aggregate subbase, fine grading, conduit installation on east side 88th; placement of driveways at Citgo east side; fine grading and aggregate subgrade on Archer.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (GFT)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$44,254,195.14 (A)	8/25/2021	89.0	11/4/2024	Work completed this month included grading and placement of aggregate between retaining walls and roadways at westbound abutment and along Frontage Rd beneath I-294, concrete placement for North Ave median surface and SFBW at Northwest Ave and North Ave; guardrail installation within North Ave median near Railroad Bridge and westbound Lake St pier sections, remedial work at Northwest Ave and North Ave, rip rap placement on Lake St shoulder; landscaping and restoration, topsoil placement, seeding, fertilizing, and erosion control blanket installation, tree planting at Ponds 1 and 5 and perennial planting; replacement of streetlights, installation of underpass lighting and handholes; pothole patching, pavement marking, fence installation; restoration of Frontage/County Line storage yard, and removal of temporary concrete barrier wall. Work scheduled for next month includes installation of the concrete median surface, pier attenuators, and guardrail; installation of single face barrier wall; landscaping, installation of fencing along retaining walls at Northwest Ave and Frontage Rd; punchlist items and finalizing electrical work.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	36	6/29/2026	Work completed this month included Franklin Connector east and west half storm sewer, pipe underdrain, chemically stabilized subgrade, stone, WMA, and west half PCC pavement; Franklin Avenue water main and sanitary sewer installation; and Green Street (north half) pavement removal. Work scheduled next month includes Franklin Connector east half PCC pavement and Franklin Avenue water main and storm sewer installation.
Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07								
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20 \$35,744,130.72 (A)	3/19/2024	58.4	6/30/2026	Work completed this month included placement of Ramp D deck latex concrete overlay; installation on the westbound I94 outside shoulder remediation; PreStage 2-1 median pavement removal and storm sewer lateral installation; PreStage 2-1 grading and aggregate installation; Pier 1 Stage 1 concrete structural work. Work scheduled next month includes PreStage 2-1 temporary pavement and switching to Stage 2A; Stage 2A pavement removal and storm sewer and electrical underground work; Pier 1 Stage 1 concrete structural work and switching eastbound/inbound I94 to Stage 1A and westbound/outbound I94 to Stage 1A; and Pier 2 Stage 1 removal.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Touhy Avenue</u> Elmhurst Road to Mount Prospect Road	15-34117-01-RP 2316-10051 Fed. Job No.: 6CYP(041)	15, 17	Chicago, Elk Grove, Des Plaines	R.W. Dunteman Co. & Herlihy Mid-Continent Co. JV \$87,167,365.94	2/5/2026	13.4	12/30/2027	Work completed this month included installation of storm sewer, earth excavation, and removals. Work scheduled for next month includes temporary pavement, stage change, PCC pavement, storm sewer, water main, and street lighting.
Project # 22609 Direct % 2.70 Project # 24595 Indirect % 97.30	IDOT Job No.: C-91- 052-16 (Molnar (Benesch)- Adhikary- Dominguez- Marjanovic)							
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	47.6	11/1/2025 Working with the contractor on a revised schedule.	Work completed this month included Kedzie and 139th included guardrail removal and replacement; and work at Kedzie and 175th included traffic signal maintenance Transfer. Work scheduled for next month includes Kedzie and 139th includes pavement patching; work at Ridgeland and 143rd includes pavement patching; and work at Kedzie and 175th includes installation of conduit.
Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	(Szelewa (DB Sterlin)-Pakrosnis- Barrins- Marjanovic)							
MOTOR FUEL TAX PROJECTS:								
<u>175th Street, Ridgeland Ave, Oak Forest Ave</u> 175th St – Oak Park to Ridgeland Ridgeland – 175th St to Oak Forest Oak Forest – Ridgeland to 1000' NE	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	99	10/30/2025 12/18/2025 (R) Working with the contractor on a revised schedule.	Work completed this month at 175th St included recessed pavement marking, pavement marking and reflectors, topsoil and sodding, detector loop and paving remediation, and punchlist work; work at Oak Forest Ave included punchlist work; and work at Ridgeland Ave included topsoil and sodding restoration, seeding and blanket at freedom pond, paver and planting installation, paving remediation, and punchlist work. Work scheduled for next month includes 175th St includes installation of precast handhole at Oak Park Ave and traffic signal transfer to Village of Tinley Park, punchlist items; work at Oak Forest Ave and Ridgeland Ave includes punchlist items.
Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50								
<u>2022 Pavement Rehabilitation Program – North Corridors Package 3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters - Landwehr to Pflugsten Landmeier - Arlington Heights to West of Busse Landmeier - Cambridge Dr to Higgins Shoe Factory - Beverly to Bartlett Sunset Ridge - Lake to Skokie	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	99	11/28/2025 Working with the contractor on a revised schedule.	Work completed this month included maintenance transfers, landscape restoration, grading and shaping ditches, punchlist items. Work scheduled for next month includes landscaping and punchlist items.
Project # 29134 Direct % 100.00 Indirect % 0.00								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation Program – South Corridors Package 2</u> Various Locations Project # 29675 Direct % 100.00 Indirect % 0.00	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)/Olsen (IEI) -Pakrosnis- Barrins-Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/ Gallagher Asphalt Corp JV \$30,787,555.55	10/9/2025	37.1	11/27/2026	Work completed this month included Class B Patches on 80th, Lane 2 (S32) 80th Ave; grading and striping on Glenwood Lansing Rd (S14); grinding and striping on Cottage Grove (S17); hot-mixed asphalt surface on Sauk Trail (S22); hot-mix asphalt surface on 103rd Street (S26); surface removal, Class D patches on 104th Street (S27); temporary signal turn-on for 84th Ave (S31); PCC curb, hot-mix asphalt surface removal, Class D patching on 151st (S28 & S29). Work scheduled for next month includes Class B Patching on 80th and 84th; punchlist walks on Holbrook Rd, Glenwood Lansing Rd, Pulaski and Sauk Trail; curb and gutter, sidewalk and ADA installation and hot-mix asphalt placement project wide.
<u>2023 Pavement Rehabilitation Program – North</u> Arcadia – Linder to Frontage Church and Frontage – Long to Gross Point and Church to Long Ela – Central to IL 68 (Dundee) Hintz – Old Buffalo Grove to Schoenbeck Harrison – 21st, 9th, and 1st Ave Shoe Factory – Bartlett to Higgins Wheeling – Camp McDonald to Palatine Project # 29628 Direct % 100.00 Indirect % 0.00	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00	9/16/2025	80	7/31/2026	Work completed this month at Ela Rd included placement of hot-mix asphalt surface course, guardrail over a 48" culvert, cold patch placed over the culvert area, longitudinal joint sealing concurrent with paving, installation of pavement markings; work at Shoe Factory included placement of surface course, temporary striping, paved shoulder on the south side, excavation, aggregate base prep, and Class D patching, ditch grading and shaping; work at Church St / Frontage included cleaning of storm sewer lines and drainage structures, adjusting drainage and utility structures along Arcadia Frontage Rd; and work at Arcadia / Linder included sewer cleaning. Work scheduled for next month includes storm sewer and culvert cleaning along Ela Road, Shoe Factory, Church Street/Frontage, and Arcadia/Linder area, and punchlist items at all project locations.
<u>Bridge Rehabilitation South 01</u> Steger Rd over Deer Creek Olympian Way over Butterfield Creek 170th St over I-94 Thornton Rd over Midlothian Creek Cottage Grove Ave over Deer Creek Central Ave over Tinley Creek Project # 28896 Direct % 100.00 Indirect % 0.00	24-BRREH-00-BR 2611-01290 (Yerly (PMCS)- Pakrosnis-Barrins- Gillespie)	5, 6, 17	Crete, Steger, Olympia Fields, South Holland, Blue Island, Sauk Village, Crestwood	Path Construction Company, Inc. \$1,544,972.94			11/30/2026	Award: Anticipated June, 2026 Preconstruction meeting: June 29, 2026 Working with the contractor on project startup.
<u>Bridge Replacement North</u> Lehigh Ave over E Lake Ave Meacham Rd over West Branch Salt Creek Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREPN-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92	9/2/2025	52	12/21/2026	Work completed this month at Lehigh Ave included placement of north abutment wall and wing wall drilled shafts, demolition of south abutment, TSRS south abutment; and work at Meacham Rd included installation of bridge fence and railings, constructing retaining wall, paving multi-use path, Stage II striping, and traffic switch. Work scheduled for next month at Lehigh Ave includes drilling and pouring south abutment shafts and columns; and work at Meacham Rd includes installation of temp curb and sidewalk, Stage 2 bridge and pavement demo.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Bridge Replacement South</u> 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99	10/13/2025	38	7/7/2027	Work completed this month at 143rd St included Stage-2 deck and abutments demolition, saw-cut and removing Stage-2 curb & gutter, approach slabs and pavement, installing TSRS/cofferdam for Stage-2 east and west abutment, structure excavation for east west abutment and east west abutment wingwalls, bedrock excavation to establish bottom of footing elevations for Stage-2, framing, installing reinforcement bars and pouring Stage-2 east and west abutment footings; framing and reinforcement bars installation for Stage-2 east and west abutment stem walls, non-Special waste disposal and onsite regulated substances monitoring; work at 170th St included framing, installing reinforcement bars and pouring Stage-1, backfilling within cofferdam limits around Pier-1 and placing stone riprap as per plan lines and grades, removing temporary soil retention system (TSRS)/cofferdam sheeting for Pier-1, temporary soil retention system (TSRS) sheeting/Deadman sheeting for Stage-1 west abutment, Stage-1 west abutment and wingwall demolition and structure/channel excavation, excavating and preparing for proposed sidewalk on east side of bridge for Stage-1, non-Special waste disposal and onsite regulated substances monitoring. Work scheduled for next month at 143rd St includes structure excavation for Stage-2 east and west abutment wingwalls, framing, reinforcement bars installation and pouring Stage-2 east and west abutment stem walls, framing, installing reinforcement bars and pouring Stage-2 east and west abutment wingwall footings and wingwalls, backfilling behind east and west abutments, installing geo-composite wall drain and backfilling with porous granular backfill behind Stage-2 east and west abutment stem walls, removing TSRS/cofferdam for Stage-2 east and west abutment, non-Special waste disposal and onsite regulated substances monitoring; work at 170th St includes temporary soil retention system (TSRS) sheeting/Deadman sheeting for Stage-1 west abutment, Stage-1 west abutment and wingwall demolition and structure/channel excavation, drive production piles for Stage-1 west abutment, framing, installing reinforcement bars and pouring Stage-1 west abutment2, installing riprap between Pier-1 and west abutment, riprap along NW slope of Stage-1 west side, Stage-1 drainage for west side of bridge, erecting Stage-1 Structural steel beams, framing Stage-1 deck, Stage-1 median removal, curb & gutter removal and pavement work, non-Special waste disposal and onsite regulated substances monitoring.
<u>East Lake Avenue</u> at C&NW Railroad Project # 29129 Direct % 100.00 Indirect % 0.00	24-A5921-00-BR 2411-07150R (Yerly (PMCS)- Adhikary- Dominguez- Mubarak)	14	Glenview	MYS Incorporated \$1,869,603.60	6/1/2026	30	7/30/2026	Work completed this month included diaphragm removal, installation, cleaning, and painting; washing and preparing the Stage 1 diaphragms on westbound and eastbound sides using multiple lifts and support equipment; cutting clamps to complete the fit-up and coating the newly installed diaphragms. Work scheduled for next month includes transition into Stage 2, diaphragm removal, installation, cleaning, and painting operations on the opposite side of the structure; washing, cleaning, and coating the newly installed diaphragms; equipment and lift operations shifting accordingly to support the Stage 2 configuration.
<u>Pavement Rehabilitation Program –</u> <u>South 01</u> Various Locations Project # 29871 Direct % 100.00 Indirect % 0.00	25-PVRPS-00-PV 2511-11140 (Zamro (IEI) - Pakrosnis-Barrins- Mubarak)	4, 5, 6	Tinley Park, Matteson, Merrionette Park, East Hazel Crest, Calumet City, Chicago, Blue Island, Oak Forest, Harvey	K-Five Construction/ Gallagher Asphalt Corp JV \$11,455,333.11	5/27/2026		10/31/2026	Award: March 26, 2026 Preconstruction meeting: April 3, 2026 Working with the contractor on project startup.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Rehabilitation Program – South 02</u> Various Locations Project # 29872 Direct % 100.00 Indirect % 0.00	25-PVRPS-01-PV 2611-02200 (Donahue (Collins) - Pakrosnis-Barrins- Batayneh/Hernandez)	6, 17	Palos Park, Palos Heights, Palos Hills, Orland Park, Willow Springs	K-Five Construction/ Gallagher Asphalt Corp JV \$11,899,351.88			10/31/2026	Award: Anticipated June, 2026 Preconstruction meeting: July 2, 2026 Working with the contractor on project startup.
COUNTY WIDE MAINTENANCE CONTRACTS:								
<u>Pavement Markings (County-Wide)</u> Project # 29191 Direct % 0.0 Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	33	5/31/2028	No work completed this month. Work scheduled for next month includes District 2 pavement markings.
<u>Pavement Preservation Crack Sealing 03</u> Countywide Project # 30257 Direct % 0.0 Indirect % 100.0	26-PPCRS-02-PV 2611-12080 (Aleksic-Adhikary- Dominguez- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,305,533.00	6/15/2026		10/19/2026	Work completed this month included crack sealing in District 1. Work scheduled for next month includes crack sealing in District 1.
<u>Signing Panel Assembly Maintenance Service</u> Project # 29189 Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	33	5/31/2028	Signs installed this month included 1 emergency sign, 100 signs, and 800 feet of sign post. A total of 55 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
EMERGENCY PROJECTS:								
<u>Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs</u> Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks Project # 29286 Direct % 100.0 Indirect % 0.0	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$12,310,782.25 (A)	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23651 Direct % 100.00 Indirect % 0.00	IDOT Job No.: C-91- 381-19 (Ternberg (GFT)- Lebowitz-Dominguez- Adhikary)										
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,046,395.21 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	IDOT Job No.: C-91- 365-14 (Houston (WSP)- Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$13,558,374.13 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 returned and final quantities agreed on 10/30/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28025, 28288 Direct % 100.00 Indirect % 0.00											
<u>Central Avenue Bridge Deck Replacement</u> I-55 to Pershing Road	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	100	8/31/2025	9/3/2025	9/3/2025	9/3/2025	Form 69 sent to the contractor 5/7/2026. Contractor reviewing final quantities.
Project # 27543 Direct % 100.00 Indirect % 0.00											
<u>Cleaning of Bridge Scupper and Drainage System</u>	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	100	12/31/2025	8/7/2025	8/7/2025	8/7/2025	Contractor returned Form 69 1/30/2026. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 29230 Direct % 0.0 Indirect % 100.0											
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilnot Road Intersection	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary-Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Dunteman Company \$7,271,849.21 \$8,378,709.93 (A)	4/7/2025	100	8/31/2025 Working with the contractor on a revised schedule.	11/16/2025	11/26/2025	11/26/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 28952 Direct % 100.00 Indirect % 0.00											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary-Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	100	9/30/2025 12/12/2025 (R)	11/4/2025	11/4/2025	11/4/2025	Form 69 sent to the contractor 5/11/2026. Contractor reviewing final quantities.
Project # 28950, 28951 Direct % 100.00 Indirect % 0.00											
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd – Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$17,544,452.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Form 69 sent to the contractor 9/25/2025. Contractor reviewing final quantities.
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95 \$11,900,598.90 (A)	1/5/2024	100	3/1/2025 7/1/2025 (R)	10/24/2025	10/24/2025	10/24/2025	Project box submitted by the field staff. Performing final audit of project.
Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
COUNTY WIDE MAINTENANCE CONTRACTS:											
<u>Pavement Preservation 2024</u> Crack Sealing Countywide	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45 \$1,618,199.76 (A)	7/25/2024	100	10/6/2025	9/11/2025	9/11/2025	9/11/2025	Final Change Order executed by the CPO on 5/22/2026. Final payment to the contractor has been processed. Processing final papers to IDOT and Fiscal.
Project # 28452 Direct % 0.0 Indirect % 100.0											
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00 \$1,386,272.87 (A)	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Final Change Order executed by the CPO on 5/22/2026. Final payment to the contractor has been processed. Processing final papers to IDOT and Fiscal.
Project # 26317 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES											
FEDERAL PROJECTS:											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. -DiPaolo owner has reengaged the department for contract closeout and working with them to determine path for closeout.
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.