

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING OCTOBER 31, 2022

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	22	11/4/2024	Work completed this month included boring and jacking pipe, installation of storm sewers, temporary attenuator and barrier wall. Work scheduled for next month includes installation of storm sewers on East Bound Lake Street and I-290/I-294, and water-main from North Avenue to existing Northwest Avenue; and preparing for winter shutdown.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48							
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$10,672,616.71	6/7/2022	29	7/31/2023	Work completed this month included pavement and guardrail removal; installation of temporary soil retention system, cofferdam on Addison Creek, storm sewers, precast culvert structures; demolishing existing culvert; excavation and disposal of non-special waste; placement of capstone at culvert and concrete bottom slab for the box culvert on Addison Creek. Work scheduled for next month includes construction box culvert; installation of storm sewer; placement of new concrete pavement; and preparing for winter shut down.
Project # 23651 Direct % 100.00 Indirect % 0.00							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZK1(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	99	12/24/2021	Work completed this month included punchlist items. Work scheduled for next month includes punchlist items.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22							
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Era Valdivia Contractors, Inc. \$1,849,755.05			12/30/2022	Award: August 29, 2022 Preconstruction Meeting: September 13, 2022 Working with the contractor on project startup.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	6	10/1/2022	Work completed this month included progressing with railroad right of entry permits. Work scheduled for next month includes stage 1 implementation, installation of protective shielding, demolition of the bridge deck and approach slab, and removal of biohazard materials.
Project # 29152 Direct % 100.00 Indirect % 0.00							
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	80	4/29/2023	Work completed this month at Francisco Avenue included steel repairs, painting steel repairs, concrete superstructure re-placement, installation of guardrail terminal; work at 104th Avenue included steel repairs, deck drain replacement, painting bottom chords, steel repairs; work at Ridgeland Avenue included steel repairs, painting steel repairs, deck slab repair; and work at Crawford Avenue included steel repairs, painting bottom chord and steel repairs, installation of guardrail terminal. Work scheduled for next month at Francisco Avenue includes protective coat, deck drain replacement, re-install bridge rail and grating, removing SafeSpan, detours, MOT; work at 104th Avenue includes protective coat, deck drain replacement, re-install bridge rail and grating, removing SafeSpan, detours, MOT; work at Ridgeland Avenue includes protective coat, re-install bridge rail and grating, removing SafeSpan, detours, MOT; and work at Crawford Avenue includes protective coat, installation of guardrail and terminal, re-install bridge rail and grating, remove SafeSpan, switch MOT, deck slab Repair, striping, implement detour, and steel repairs.
Project # 23006 Direct % 100.00 Indirect % 0.00							
<u>German Church Road over Flag Creek</u>	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins)	17	Areatha Construction Co., Inc. \$571,176.80	10/6/2022	3	12/30/2022	Work completed this month included installation of traffic control and detour signage; maintenance transfer of traffic signal at Wolf Rd to the Contractor; bridge deck scarification and expansion joint removal. Work scheduled for next month includes expansion joint and concrete superstructure removals; repairing joints; installation of joint strip seal and waterproofing membrane.
Project # 25901 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17	5/31/2022	90	10/28/2022	Work completed this month included placement of hot mix asphalt surface course, pavement markings, pavement markers, curb and gutter removal and replacement on Quentin Rd from Northwest Highway to Lake Cook Rd; curb and gutter removal and replacement, adjusting catch basin frames and lids, Class C patching, and placement of prime coat on Old Orchard from Skokie Rd to Gross Point Rd; milling and placing hot mix asphalt surface course, installation of detector loops, pavement markings on Baldwin Rd; installation of asphalt sidewalk on Roselle Rd from Palatine to Baldwin; curb and gutter removal and replacement, and cleaning structures on Roselle Rd from Wise Rd to Higgins Rd; traffic signal installation at Quentin Rd and Dundee Rd. Work scheduled for next month includes diamond grinding, cleaning structures, installation of pavement markings, recessed pavement markers, and landscaping on Roselle Rd from Wise Rd to Higgins Rd; diamond grinding, installation of pavement markings, recessed pavement markers, and landscaping on Quentin Rd from Northwest Highway to Dundee Rd; cleaning structures, installation of detector loops, pavement markings, recessed pavement markers, and landscaping on Old Orchard from Skokie to Gross Point Rd.
Project # 25585 Direct % 0.0 Indirect % 100.0							
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	55	10/28/2022	Work completed this month at 135th St (Howe to Harlem) included placement of hot mix asphalt surface course and pavement markings; work at 167th St (Kedzie to California) included curb and gutter removal and replacement; work at Joe Orr (Western to Ashland) included installation of pavement reflective markers; work at Joe Orr (State to Cottage Grove) included diamond grinding for westbound lanes; and work at Steger (Ashland to Union) included cleaning storm sewers, restoration of sodding and seeding. Work scheduled for next month at 135th St (Howe to Harlem) includes installation of pavement reflective markers and aggregate wedge shoulder, cleaning storm sewers, completing restoration and punchlist; work at 167th St (Kedzie to California) includes Class B pavement patching; work at Joe Orr (Western to Ashland) includes cleaning storm sewers, completing restoration and punchlist; work at Joe Orr (State to Cottage Grove) includes diamond grinding, installation of pavement markings and pavement reflective markers, cleaning storm sewers, completing restoration and punchlist; work at Joe Orr (Stoney Island to Love) includes installation of aggregate wedge shoulder, cleaning storm sewers, completing restoration and punchlist; work at Steger (Ashland to Union) includes installation of reflective pavement markers and completing punchlist; and work at Steger (IL Route 394 to Longwood Dr) includes Class D hot-mix asphalt patching and resurfacing, installation of pavement markings, pavement reflective pavement markers, aggregate wedge shoulder, completing restoration and punchlist.
Project # 25586 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
PPRP North 2021 REBID Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272R (Deshpande (TY Lin)-Lebowitz- Gillespie)	14, 15	Arrow Road Construction \$16,262,116.02	9/27/2022	2	11/21/2023	Work completed this month at Roselle Rd (Euclid Rd to Palatine Rd) included installing traffic control, mobilization, inlet filters, milling existing pavement; and work at Central Rd (New Wilke Rd to Arlington Heights Rd) included installing traffic control and mobilization; maintenance transfers for traffic signals at Roselle Rd, Central Rd, Schaumburg Rd, and Nerge Rd. Work scheduled for next month includes Roselle Rd (Euclid Rd to Palatine Rd) includes Class D patching, placement of binder and surface courses, curb and gutter removal and replacement; work at Central Rd (New Wilke Rd to Arlington Heights Rd) includes Class D patching, placement of binder and surface courses, curb and gutter removal and replacement, median removal, structure adjustments and reconstructions.
Project #25402 Direct % 100.00 Indirect % 0.00							
PPRP South 2021 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	96	10/21/2022	Work completed this month at Wolf Road included rebuilding existing handhole; adjusting drainage structure frames and lids; mill high spots from leveling binder pavement; placement of topsoil and sod behind back of curb for landscape restoration; installation of longitudinal joint sealant, prime, hot-mix asphalt surface course, pavement markings and recessed reflective pavement markers; cleaning drainage structure and sewers. Work scheduled next month at Walker Road includes cleaning box culvert; and work at Wolf Road includes installation of guardrail and sidewalk at pedestrian bridge, cleaning drainage structure and sewers, and punchlist.
Project #25403 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	7	4/6/2025	Pavement marking this month included 2,622,264 ft of 4 inch pavement markings, 209,113 ft of 6 inch pavement markings, 113,248 ft of 12 inch pavement markings, 19,629 ft of 24 inch pavement markings and 3,015 letters and symbols. Work scheduled for next month includes pavement markings in District 5.
<u>Pavement Preservation 2022</u> Crack Sealing Countywide Project # 27385 Direct % 0.0 Indirect % 100.0	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez)	County- wide	Denler, Inc. \$1,279,521.35	10/20/2022		10/30/2023	Work on this project began on 10/20/22 with work in District 1 Work next month includes continuing crack sealing in District 1 as long as weather permits
<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	7	4/6/2025	Signs installed this month included 4 emergency signs, 59 signs, and 624 feet of sign post. A total of 36 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654 Direct % 100.00 Indirect % 0.00										
<u>EMERGENCY PROJECTS:</u>										
<u>Central Avenue Bridge Over I-55 Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins-Hernandez)	16	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	100	10/6/2022	10/6/2022	10/6/2022	10/6/2022	Field staff reviewing final quantities and finalizing project box for submittal.
Project # Direct % 100.0										
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>										
<u>Pavement Markings (County-Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23647 Direct % 0.0 Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23648 Direct % 0.0 Indirect % 100.0										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(l) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(l) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> <u>@ Butterfield Creek (Near</u> 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.