COOK COUNTY DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING AUGUST 31, 2025

Jennifer "Sis" Killen, P.E., PTOE Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:								
88th/ Cork Avenue I-294 Interchange Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	24	8/17/2026	Work completed this month included paving at 81st Street, construction entrances at A1, Cintas and Industrial; installation of piles for wall D, Line item and CFO 24 work; earthwork at Wall D; and landscaping at 81st. Work scheduled for next month includes pavement removal; storm sewer installation - Stage 1; earth Excavations; and construction of new Wall D.
County Line Road I-294 Ramp to North Avenue Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	71.0	contractor on a	Work completed this month included pavement and curb removal, grading, and earth excavation On the EB Lake Street and Ramp S; replacement of storm sewer pipes, installation of under-drains, cleaning and televising of existing large-diameter pipes under the Union Pacific Railroad bridge; placement of aggregate sub-base, capping stone, and hot-mix asphalt paving; pavement removal, grading, and curb and gutter removal on WB Lake Street; saw-cutting, pavement removal, and installation of inductive loop detectors on EB and WB North Avenue; relocation and installation of traffic signal poles, mast arms, and lighting units at intersections with Northwest Avenue and Railroad Avenue; grading, sub-grade stabilization, aggregate placement, installation of a temporary traffic signal and underground conduit on Gateway Road; structural work included construction of the West abutment and its Eastern extension, including drilled shafts, rock sockets, footing placement, and backfilling; installation of MSE wall panels and backfill; construction of slope wall extensions under the Tollway bridge; installation of soil nails, wire mesh, and shotcrete at abutments; and placement of concrete curbs, gutters, and median sections; installation of temporary striping on EB Lake Street, and a traffic switch was completed to transition from the temporary Ramp S to the permanent Ramp S alignment. Work scheduled for next month includes concrete pavement placement along Gateway Road and single-faced barrier wall construction; guardrail installation, removal of the temporary ramp S, and regrading the area on Ramp S; foundational and electrical work along North Avenue, and construction of the retaining wall on the East side; erecting beams near the MSE wall under the Tollway bridge on North Avenue to support ongoing structural work; traffic improvements including opening all three lanes to traffic in both directions on North Avenue and restoring Lake Street to traffic.
Franklin Avenue - Green Street York Road to Runge Street Project # 26049 Direct % 5.93 Project # 26049 Indirect % 94.07	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)		Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	9.4	6/29/2026	Work completed this month included installation of temporary Pavement, traffic switched into Stage 1, and storm sewer work. Work scheduled next month includes installation of Precast Box Culvert, storm sewer, and pavement removal.

								Page 2
PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Old Orchard Road Woods Drive to Skokie Boulevard Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	33	6/30/2026	Work completed this month included completion of Ramp C pavement and appurtenances and staged traffic from the existing to the new Ramp C pavement; placement of PCC Base Course between Woods Drive and the Old Orchard Road Bridge; new roadway lighting along Ramp C and the parapet/retaining wall and removal of the temporary lighting; installation of traffic signal conduit and foundation work in Stage 1B. Work scheduled next month includes installation of storm sewer at Lavergne Avenue, subbase, subgrade and PCC/HMA paving; hot-mix asphalt pavement between Ramp C and Lavergne Avenue installation of traffic signal, lighting conduit, and foundation work in Stage 1B; placement of curb and sidewalk ramps in Stage 1B west of the bridge and base paving in stages at Commercial Drive; structural steel repairs on Ramp D, deck and joint patching work.
Traffic Signal Replacement (HSIP) – Package #1 Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Barrins- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	25	11/1/2025	Work completed this month at Kedzie and 139th included installation of underground conduit and pour handholes and foundations; and work at Ridgeland and 143rd included installation of underground conduit and unit duct, and pour foundations. Work scheduled for next month at Kedzie and 139th includes underground traffic signal installation and sidewalk/ADA ramp work; and work at Ridgeland and 143rd includes pavement and sidewalk/ADA ramp work.
MOTOR FUEL TAX PROJECTS: 175th Street, Ridgeland Avenue, Oak Forest Avenue 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE Project # 25409 Direct % 76.50 Project # 29006	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	62	10/30/2025 12/18/2025 (R)	Work completed this month at 175th St included installation of the force main (excavation and pushing of casing under Oak Park, pressure testing and connection to existing force main) from 67th to Oak Park, installation of drainage and sanitary sewer provisions from 66th to 67th, roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, and subbase) from 66th to 67th, restoration scopes (curb and gutter, sidewalk and driveway construction) from 65th to 67th south side, light pole foundation and underground conduit installation from 66th to Highland, placement of hot-mix asphalt binder course from 66th to Highland, prepared and paved binder coarse for driveways east of Ridgeland, and placed temporary pavement markings, removed MOT provision and opened the roadway to bi-directional traffic east of Ridgeland; work at Oak Forest Ave included installation of permanent signage; and work at Ridgeland Ave included roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, subbase and pave binder course) from the southern extents to 175th St, installation of final signage from 174th to Oak Forest,

7th 55th ed course) from the southern extents to 175th St, installation of final signage from 174th to Oak Forest, and placement of temporary pavement markings, removal of MOT provisions and opened roadway to bi-directional traffic from southern extents to Oak Forest.

Work scheduled for next month at 175th St includes installation of the force main (combination air release valves and blow off assemblies), installation of drainage provisions from 67th to Oak Park, roadway reconstruction scopes (pavement removal, earth excavation, subgrade stabilization, and subbase) from 67th to Oak Park and the north side streets (64th, 65th, and 66th), restoration scopes (curb and gutter, sidewalk and driveway construction) from 65th to 67th north side, light pole foundation and underground conduit installation from 66th to Oak Park, and paving of hot-mix asphalt binder course on north half of roadway including side streets from 66th to Ridgeland, and installation of temporary pavement markings from Ridgeland to 66th; work at Oak Forest includes roadway awaits placement of surface; and work at Ridgeland includes permanent signage installation from 174th to southern extents, preparation and paving of driveways from 175th to southern limits, and final grading of parkways from southern extents to 174th St.

Indirect % 23.50

								Tage 3 c
PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
2022 Pavement Rehabilitation Program – North Corridors Package 3 Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rd to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd Project # 29134 Direct % 100.00 Indirect % 0.00	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	65	11/28/2025	Work completed this month at Landwehr Rd included electrical work, aggregate shoulder; work at Landmeier Rd included concrete pavement and patch construction; and Shoe Factory Rd included gutter construction, pavement milling and binder placement. Work scheduled for next month at Sunset Ridge Rd includes electrical and traffic Signal Work; work at Landwehr Rd includes electrical and traffic signal work; and work at Landmeier Rd includes concrete pavement and patching, electrical work.
2022 Pavement Rehabilitation Program – South Corridors Package 2 Various Locations Project # 29675 Direct % 100.00 Indirect % 0.00	22-PRPS2-00-PV 2511-03311 (Sek (Bowman)- Pakrosnis-Barrins- Marjanovic)	5, 6, 16, 17	Orland Park, Flossmoor, Homewood, Glenwood, Sauk Village, Steger, Unincorporated, Forestview, Summit	K-Five Construction/Gallaghe r Asphalt Corp JV \$30,787,555.55			11/27/2026	Award: Anticipated August 2025 Preconstruction meeting: August 7, 2025 Working with the contractor on project startup.
2023 Pavement Rehabilitation Program – North Arcadia St – Linder Ave to Frontage Rd Church St and Frontage Rd – Long Ave to Gross Point Rd and Church St to Long Ave Ela Rd – Central Rd to IL 68 (Dundee Rd) Hintz Rd – Old Buffalo Grove Rd to Schoenbeck Rd Harrison St – 21st Ave, 9th Ave, and 1st Ave Shoe Factory Rd – Bartlett Rd to Higgins Rd Wheeling Rd – Camp McDonald Rd to Palatine Rd	23-PRPN2-00-PV 2561-03310 (Yerly (PMCS)- Adhikary- Dominguez- Hernandez)	9, 13, 14, 15	Inverness, Skokie, Morton Grove, Hoffman Estates, Wheeling, Prospect Heights, Unincorporated	Builders Paving LLC \$11,337,808.00			7/31/2026	Award: Anticipated August 2025 Preconstruction meeting: August 8, 2025 Working with the contractor on project startup.

Project # 29628 Direct % 100.00 Indirect % 0.00

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Bridge Replacement North Lehigh Ave over E Lake Ave Meacham Rd over West Branch Sall Creek Project # 29629 Direct % 100.00 Indirect % 0.00	24-BREPN-00-BR 2561-03050 (Donahue (Collins)- Adhikary- Dominguez- Kasmar)	14, 17	Glenview, Elk Grove, Schaumburg	Dunnet Bay Construction \$13,586,476.92			12/21/2026	Award: July 2, 2025 Preconstruction meeting: June 26, 2025 Working with the contractor on project startup.
Bridge Replacement South 170th Street Over Thorn Creek 143rd Street Over Tinley Creek Project # 29674 Direct % 100.00 Indirect % 0.00	24-BREPS-00-BR 2511-04170 (Parakalla (MBI)- Pakrosnis-Barrins- Kasmar)	6	South Holland	Lorig Construction Company \$13,855,984.99			7/7/2027	Award: August 14, 2025 Preconstruction meeting: August 7, 2025 Working with the contractor on project startup.
Central Avenue Bridge Deck Replacement I-55 to Pershing Road Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$33,810,548.76 (A)	8/1/2023	99	8/31/2025	Work completed this month included cleaning and painting Stage-2 bridge steel structure between Pier-7 and Pier-9; cleaning and painting Stage-2 bridge steel structure between Pier-5 and Pier-7; catch basins, manholes and storm sewer cleaning; performing punch list work; installation of permanent striping and removal of all MOT devices and signs; completed all of Stage-3 work and shifted traffic into final configuration achieving Substantial Completion; traffic signals maintenance transfer back to IDOT for Central & Pershing, Laramie & Pershing and Austin & Pershing intersections. Work scheduled for next month includes cleaning and painting Stage-2 bridge steel structure between Pier-5 and Pier-7; catch basins, manholes and storm sewer cleaning; punch list work; transfer roadway and navigation lighting maintenance back to IDOT.
Cleaning of Bridge Scupper and Drainage System Project # 29230 Direct % 0.0 Indirect % 100.0	24-SCUPR-00-BR 2402-12030 (Parks(Bowman)- Pakrosnis-Barrins- Gillespie)	County- wide	County- wide	Path Construction Company \$695,200.00	8/4/2025	89	12/31/2025	Work completed this month included cleaning scuppers and drainage systems at various locations.
Lake Cook Road Patching Project IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	, ,	4/7/2025	92	8/31/2025	Work completed this month at IL 53 to Arlington Heights Road included sawing and sealing patching joints in Stage 2; work at Hastings to Waukegan Rd included EB and WB Stage 3 Patching, sawing and sealing joints for patches, began diamond grinding Northgate to IL 45; and work at Wilmot Rd Intersection included pavement patching for all stages, began sawing and sealing joints for patches. Work scheduled for next month at IL 53 to Arlington Heights Road includes sawing and sealing patching joints, median patches at catch basin structures, correct surface variations, final pavement markings and punchlist, landscape restoration as needed; work at Hastings to Waukegan Rd includes sawing and sealing joints for patches, finish diamond grinding Northgate to IL 45, correct surface variations, permanent pavement markings, punchlist, landscape restoration as needed; and work at Wilmot Rd Intersection includes sawing and sealing joints for patches, correct surface variations, permanent markings, punchlist, landscape restoration as needed.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Pavement Maintenance North 2023 Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary- Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75 \$14,281,268.69 (A)	8/28/2024	85	9/30/2025 12/12/2025 (R)	Work completed this month included Class B patches, median reconstruction, corrugated median, curb and gutter, topsoil, landscaping, diamond grinding and sealing patches on Plum Grove between Schaumburg and Higgins; installation of culvert replacement on Wagner at 118+20, the associated asphalt patch and new sidewalk over the crossing. Work scheduled for next month includes landscaping items and installation of fence at culvert replacement on Wagner sta 118+20; diamond grinding, sealing patches and cracks, pavement markings on Plum Grove; structure and sewer cleaning on Plum Grove.
COUNTY WIDE MAINTENANCE CO	ONTRACTS:							
Pavement Markings (County-Wide) Project # 29191 Direct % 0.0 Indirect % 100.0	28-8MARK-01-GM 2457-10010 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,754,590.00	6/27/2025	3	5/31/2028	Pavement marking this month included 3,491 of reflectors. Work scheduled for next month includes pavement marking installation at District 2.
Signing Panel Assembly Maintenance Service Project # 29189 Direct % 0.0 Indirect % 100.0	28-8SIGN-01-GM 2457-10012 (Pakrosnis-Barrins- Hernandez)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,971,980.00	7/14/2025	3	5/31/2028	Signs installed this month included 4 emergency signs, 84 signs, and 464 feet of sign post. A total of 59 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
EMERGENCY PROJECTS: Kedzie Bridge Shielding and Lehigh Bridge Emergency Repairs Lehigh Ave over East Lake Ave Kedzie Ave over Wireton Road/RR Tracks	25-EBREP-00-BR 2416-10241 (Gibbs (Bowman)- Barrins-Gillespie)	5, 14	Glenview, Blue Island	MQ Sewer & Water Contractors Inc. \$250,000.00	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.

Project # 29286 Direct % 100.0 Indirect % 0.0

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
FEDERAL PROJECTS:											
County Line Road Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.:	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71	6/7/2022	100	7/31/2023 6/20/2024 (R) Working with	6/27/2025	6/27/2025	6/27/2025	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23651	NT28(066)			\$12,310,782.25 (A)			the contractor				
Direct % 100.00 Indirect % 0.00	IDOT Job No.: C-91- 381-19						on a revised schedule.				
	(Ternberg										
	(TranSystems)- Lebowitz-Dominguez- Adhikary)										
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494 Direct % 47.78 Project # 24656	IDOT Job No.: C-91- 365-14 (Houston (WSP)-			\$57,027,755.50 (r)							
Indirect % 55.22	Lebowitz-Barrins- Marjanovic)										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	E SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS	<u>):</u>										
2022 Pavement Rehabilitation Program - South Corridors Package 1 German Church - County Line to Wolf Wolf Rd - 131st St to McCarthy Flossmoor - Ridgeland to Kedzie Vollmer - Western to Dixie Cottage Grove - Glenwood Lansing to 183rd St Glenwood Lansing - IL 394 to Burnham Cottage Grove - Sauk Trail to 17th St Project # 28025, 28288 Direct % 100.00 Indirect % 0.00	,	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated		6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
87th Street Bridge over B&OCT RR South 78th Avenue to South Oketo Avenue Project # 29152 Direct % 100.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Indirect % 0.00											
Catch Basin and Inlet Cleaning Services Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	100	10/31/2025	2/27/2025	2/27/2025	2/27/2025	Form 69 returned and final quantities agreed on 3/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Curb Ramp Improvement Program 2022 - North Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge - Roselle to Rohlwing Roselle - Palatine to Euclid	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.

Project # 28170 Direct % 0.00 Indirect % 100.00

⁽A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Pavement Maintenance South 2021 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St Project # 25586 Direct % 0.0 Indirect % 100.0	1	5, 6, 11, 17	Palos Heights,		4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Reviewing final quantities. Preparing Final Construction Report to send to Contractor.
PPRP North 2021 REBID Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg - Sutton to East Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd Project #25402 Direct % 100.00 Indirect % 0.00		9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Traffic Signal Modernization and Replacement Project Various Locations Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	d 23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz-Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17		Hecker and Company \$11,304,330.95 , \$11,900,598.90 (A)	1/5/2024	99	3/1/2025 7/1/2025 (R)				Work completed this month included maintenance transfer of traffic signal and punchlist; and interconnect included ATMS Configuration. Work scheduled for next month includes ATMS and maintenance transfer.
COUNTY WIDE MAINTENANC	E CONTRACTS:										
Pavement Markings (County-Wide) Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Contractor returned Form 69 5/13/2025. Final quantities are agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Pavement Preservation 2024 Crack Sealing Countywide Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)-Lebowitz- Barrins-Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	100	10/6/2025				Field staff reviewing final quantities and finalizing project box for submittal.
Signing Panel Assembly Maintenance Service Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Form 69 sent to the contractor 8/5/2025. Contractor reviewing final quantities.
JOC PROJECTS: 175th Street over Prairie Creek Project # 28428 Direct % 100.00 Indirect % 0.00	23-B6129-00-DR 2185-11191UGC5 (Widlak (Ardmore)- Pakrosnis-Barrins- Gillespie)	3	Hazel Crest	Ashlaur Construction Joint Venture \$358,787.14	11/4/2024	100	5/8/2025	5/8/2025	5/8/2025	5/8/2025	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VA	ARIOUS LEGAL ISSUES	I									
FEDERAL PROJECTS: Equestrian/ Pedestrian Bridge over Lake Cook Rd.	92-A5017-05-BR <u>Fed. Proj. No.</u> STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
Maple Avenue 47th St. to Windemere Ave.	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJEC Central Avenue 155th St. to 147th St.	:TS: 98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Cottage Grove Avenue Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	CBG	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward AWAITING ASA DIRECTIVE
Glenwood-Lansing Road Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petraitis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit AWAITING ASA DIRECTIVE

⁽A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
87 th Street 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractorAWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.