

COPY TO: \_\_\_\_\_

COOK COUNTY  
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS  
**BUREAU OF CONSTRUCTION**  
MONTHLY STATUS REPORT

PERIOD ENDING DECEMBER 31, 2021

Jennifer "Sis" Killen, P.E., PTOE  
Superintendent

Holly A. Cichy, P.E.  
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b><u>FEDERAL PROJECTS:</u></b>							
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	10	11/4/2024	Work completed this month includes removal of North Avenue lane closure, westbound Lake Street road closure and detour route; installation of storm sewer and drainage structures along eastbound Lake Street.  Work scheduled for next month includes installation of storm sewer along eastbound Lake Street and storm sewer under I-290 and 294.
Project # 29150 Direct % 12.52 Project # 53654 Indirect % 87.48							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,614,151.24 (A)	1/13/2020	88	12/24/2021	Work completed this month included completion of the remaining sidewalk throughout the project; installation of aggregate shoulders on Short Aptakasic Road, parapet railing on Wall C, Buffalo Grove Road Bridge and Weiland Rd Bridge; placement of topsoil and sod for landscaping along Lake Cook Road, Weiland Road, IL-83, and Buffalo Grove Rd; installation of conduits, light poles and foundations for street lighting and traffic signals along the project; jobsite clean up and punchlist items.  Work scheduled for next month includes punchlist items; installation of street lighting and traffic signals equipment along the project and turning on new street lights and traffic signals.
Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22							
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>							
<u>87th Street Bridge over B&amp;OCT RR</u> South 78th Avenue to South Oketo Avenue	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15		0	10/1/2022	Preconstruction meeting to be scheduled upon award of contract.
Project # 29152 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291	5, 6, 17			0	4/29/2023	Preconstruction meeting to be scheduled upon award of contract.
Project # Direct % 100.00 Indirect % 0.00							
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311	9, 13, 14, 15, 17			0	1/30/2023	Preconstruction meeting to be scheduled upon award of contract.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to	23-8PVPS-00-GM 2119-09141	5, 6, 11, 17			0	10/28/2022	Preconstruction meeting to be scheduled upon award of contract.
<u>PPRP North 2021</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272	14, 15			0	11/21/2022	Preconstruction meeting to be scheduled upon award of contract.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74		0	10/21/2022	Working with the contractor on project startup.
Project #25403 Direct % 100.00 Indirect % 0.00							
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>							
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 60	4/30/2021 4/30/2022 (R)	2021 pavement striping maintenance work has been completed. Work will resume in the spring of 2022 when weather permits.
Project # 23647 Direct % 100.00 Indirect % 0.0							
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez- Lebowitz)	County- wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 60	3/31/2021 3/31/2022 (R)	Signs installed this month included 1 emergency sign, 92 signs, and 816 feet of sign post. A total of 52 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 23648 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>										
<u>West Lake Avenue</u> Wolf Road to Landwehr Road <u>Dempster Street</u> IL 83 (Elmhurst Road) to Wolf Road	19-A5918-00-PV 1999-17919 (Aleksic-Lebowitz- Adhikary)	9, 14	A. Lamp Concrete Contractors, Inc. \$6,544,212.81 \$7,737,206.43 (A)	4/6/2020 (W. Lake) 4/7/2020 (Dempster)	100	10/19/2020	10/26/2020	11/25/2020	11/25/2020	Final payment made to the contractor. The Completion Resolution was accepted by the County Board on 11/4/2021. Processing Final Papers to Fiscal and IDOT.
Project # 24186 Direct % 100.00 Indirect % 0.00										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 12/10/2021 (R)				Field staff reviewing final quantities and finalizing project box for submittal.
Project #24654 Direct % 100.00 Indirect % 0.00										
<b><u>JOC PROJECTS:</u></b>										
<u>JOC-5th Avenue</u> Guardrail Replacement at Pleasantdale Drive Project # 25346 Direct % 100.00 Indirect % 0.00	20-B7120-00-BR 1555-14475-SW- SBE18 (Hasler (Lochner)- Lebowitz-Marjanovic)	17	MQ Construction \$64,701.59	10/28/2020	100	11/30/2020	11/30/2020	12/4/2020	12/4/2020	Final payment made to the contractor. Contract to be closed when JOC administrative fees are determined at the end of the fiscal year.
<u>JOC-Building Demo</u> Village of Lynwood Project # 25882 Direct % 0.00 Indirect % 100.00	21-B6737-00-BD 1555-14475-D-SBE19 (Hasler (Lochner)- Lebowitz-Adhikary)	6	AGAE Contractors, Inc. \$86,407.10 \$15,462.92 (Supplemental)	5/21/2021	100	6/17/2021	6/17/2021	6/21/2021	6/21/2021	Final payment made to the contractor. Contract to be closed when JOC administrative fees are determined at the end of the fiscal year.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>JOC-Central Avenue Bridge at I-55</u> Project # 25472 Direct % 100.00 Indirect % 0.00	21-W3924-00-BR 1555-14475-SW10 (Hasler (Lochner)- Lebowitz-Gillespie)	16	MQ Construction \$145,002.60	3/29/2021	100	5/14/2021	5/14/2021	5/10/2021	5/14/2021	Final payment made to the contractor. Contract to be closed when JOC administrative fees are determined at the end of the fiscal year.
<b><u>EMERGENCY PROJECTS:</u></b>										
<u>108th Street at Marley Creek</u> Project # 26307 Direct % 100.00 Indirect % 0.00	21-W7509-00-PV 2119-09131 (Widlak (Lochner)- Lebowitz-Adhikary)	17	F.H. Paschen \$299,170.00	11/10/2021	100	11/17/2021	11/17/2021	11/17/2021	11/17/2021	Field staff reviewing final quantities and finalizing project box for submittal.
<u>Roberts Road at 71th Street</u>  Project # 26327 Direct % 100.00 Indirect % 0.00	21-W3221-00-PV 2119-08202 (Widlak (Lochner)- Lebowitz-Gillespie)	6	K-Five Construction, Corp. \$191,920.04	8/23/2021	100	11/8/2021	11/8/2021	11/8/2021	11/8/2021	Field staff reviewing final quantities and finalizing project box for submittal.
<b><u>TOWNSHIP CONTRACTS:</u></b>										
<u>Palatine Township 2021 at Various Locations - Plum Grove Estates Subdivision</u> Project # 26014 Direct % 0.00 Indirect % 100.00	21-25160-00-RS 2138-18697 (Romero (Lochner)- Lebowitz-Adhikary)	14	Builders Paving LLC \$329,970.00	10/18/2021	100	11/30/2021	11/30/2021	11/30/2021	11/30/2021	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>										
<b>FEDERAL PROJECTS:</b>										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<b>MOTOR FUEL TAX PROJECTS:</b>										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE



PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(l) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(l) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. <b>- AWAITING ASA DIRECTIVE</b>
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.