

COPY TO: \_\_\_\_\_

COOK COUNTY  
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS  
**BUREAU OF CONSTRUCTION**  
MONTHLY STATUS REPORT

PERIOD ENDING APRIL 30, 2025

Jennifer "Sis" Killen, P.E., PTOE  
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b>FEDERAL PROJECTS:</b>								
<u>88th/ Cork Avenue</u> I-294 Interchange	19-W3019-00-PV 2316-10041 Fed. Job No.: 284E(761) IDOT Job No.: C-91- 008-20 (Roths (Stantec)- Pakrosnis-Barrins- Hernandez)	17	Justice	K-Five Construction \$25,819,361.29	8/27/2024	15	8/17/2026	Work completed this month included installation of sanitary sewer at 81st and 88th, watermain at 81st, temporary lighting, and storm sewer Stage 1; retaining Wall E construction, pavement removal, and Stage 1 earth excavation. Work scheduled for next month includes installation of sanitary sewer at 88th, watermain at 88th, temporary lighting, storm sewer - Stage 1 at Archer and 79th, pavement removal, earth excavations, and paving 81st.
Project # 27224 Direct % 26.79 Project # 27225 Indirect % 73.21								
<u>County Line Road</u> I-294 Ramp to North Avenue	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70 \$38,704,935.46 (A)	8/25/2021	67.0	11/4/2024 Working with the contractor on a revised schedule.	Work completed this month included concrete placement including foundation and wall sections, rebar placement, and installation of expansion joints at Wall R404 near Eastbound North Ave and Lake St; backfilling and grading behind the wall; additional retaining wall operations with soil retention systems installed using lagging, tiebacks, and soil nails, near the West Abutment and adjacent to Lake St; installation of storm sewer, pipe under-drain, and utility structures across several locations, including exploratory work near North Ave for water-main crossings and duct placements; concrete placement for the eastbound North Ave roadway pavement in lane 3; temporary and permanent traffic control adjustments were implemented on North Ave in both directions, including barrier wall relocations, attenuator installations, and signal modifications; pavement removal, earth excavation, and sub-grade improvements continued in preparation for upcoming roadway work. Work scheduled for next month includes electrical foundation work along North Ave and Frontage Rd, progressing with westbound North Ave west abutment demolition and installation of the temporary soil retention system near Northwest Ave; work continues on the eastbound North Ave east abutment, including ongoing activities at Wall R404, located near North Ave and Lake St; eastbound North Ave mode of traffic (MOT) removal and switching.
Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48								
<u>County Line Road</u> Grand Avenue to Lake Street	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (TranSystems)- Lebowitz- Dominguez- Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71 \$11,461,288.98 (A)	6/7/2022	99.1	7/31/2023 6/20/2024 (R) Working with the contractor on a revised schedule.	Work completed this month included existing fencing was removed and replaced with temporary chain link fencing to the west of the property, County Line Road near the Maywood Sportsmen Club; removal of concrete foundations from fence posts, and grading along the infield adjacent to the club; structural adjustments to various structures and pipes along County Line Road; additional grading and topsoil placement took place from contract SO1A's ramp J extending toward the Maywood Sportsmen Club on County Line Road. Work scheduled for next month includes removal of the temporary fence and reinstall the original fence at the Maywood Sportsmen Club; and continue the remaining punch-list work.
Project # 23651 Direct % 100.00 Indirect % 0.00								
<u>Franklin Avenue - Green Street</u> York Road to Runge Street	21-FRAGS-00-PV 2316-09171 Fed. Job No.: ZAGE (365) IDOT Job No.: C-91- 192-21 (Ewers (Baxter&Woodman)- Adhikary- Dominguez- Kasmar)	17	Bensenville, Franklin Park	K-Five Construction \$34,548,712.19	4/12/2025	0.7	6/29/2026	Work completed this month included temporary traffic signal installation and turned on at Green Street and County Line Road. Work scheduled next month includes storm sewer work.
Project # Direct % 5.93 Project # 26049 Indirect % 94.07								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Old Orchard Road</u> Woods Drive to Skokie Boulevard	14-A8327-09-RP 2316-12111 Fed. Job No.: HTBZ(252) IDOT Job No.: C-91- 242-16 (Franzen (BLA)- Adhikary- Dominguez- Hernandez)	13	Skokie	F.H. Paschen, S.N. Nielsen & Assoc. LLC \$34,460,290.20	3/19/2024	28	6/30/2026	Work completed this month included Ramp C storm sewer and watermain work, return to Stage 1B, and Ramp D concrete removal. Work scheduled next month includes temporary pavement removal throughout project, installation of Ramp C soldier pile retaining Wall, placement of roadway aggregate and preparations for pavement, and storm sewer work in Stage 1B.
Project # 21369 Direct % 20.00 Project # 28932 Indirect % 80.00								
<u>Traffic Signal Replacement (HSIP) – Package #1</u> Kedzie Avenue at 139th Street Ridgeland Avenue at 143rd Street Kedzie Avenue at 175th Street	23-HSIP1-00-TL 2316-09211 Fed. Job No.: S656(859) IDOT Job No.: C-91- 031-24 (Szelewa (DB Sterlin)-Pakrosnis- Dominguez- Marjanovic)	5, 6	Hazel Crest, Robbins, Oak Forest, Midlothian	John Burns Construction Company LLC \$5,180,700.00	3/7/2025	11	11/1/2025	Work completed this month at Ridgeland & 143rd included installation of erosion control, temporary traffic signals, and unit duct; removal of signal equipment and foundations. Work scheduled for next month at Ridgeland & 143rd includes installation of handholes, traffic signal and light pole foundations; and work at Kedzie and 175th includes installation of temporary traffic signals, unit duct, and traffic signal foundations.
Project # 28909, 28936, 28937 Direct % 100.00 Indirect % 0.00								
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>								
<u>175th Street, Ridgeland Avenue, Oak Forest Avenue</u> 175th Street – Oak Park to Ridgeland Avenue Ridgeland Avenue – 175th Street to Oak Forest Avenue Oak Forest Avenue – Ridgeland Avenue to 1000' NE	20-B6125-00-PV 2311-09210 (Horton (RM Chin)- Pakrosnis-Barrins- Kasmar)	6, 17	Tinley Park	Pan-Oceanic Engineering Co. Inc. \$19,587,468.41	4/18/2024	40	10/30/2025	Work completed this month at 175th St included installation of 20" dia. force main from 64th Court to Oak Park Ave; work at Oak Forest Ave included installation of foundations and underground conduit for lighting provisions, placement of concrete driveways, reestablished temporary striping and initial grading for topsoil placement in parkways; and work at Ridgeland Ave included pavement removal, subgrade stabilization, sub-base, curb and gutter and paving binder coarse from 175th St to 150' south of Longford Ave, installation of light pole foundations and underground conduit for lighting provisions in the east parkway of between 174th St and Oak Forest Ave, ADA ramps, driveways, construction of the multi-use path, grading of the parkways and placing topsoil. Work scheduled for next month at 175th St includes installation of the force main from 64th Court to Oak Park Ave, pavement removal, earth excavation, subgrade stabilization, subbase, curb and gutter, and sidewalk construction from 64th Court to 66th Ave north; work at Oak Forest Ave includes placement of topsoil and sodding of the parkways, paving final roadway surface, installation of stone shoulders, and placing temporary striping; and work at Ridgeland Ave includes construction of the multi-use path, final grading, placement of topsoil and sodding of the parkways, construction of sidewalks and driveways, and place temporary striping from 175th St to Oak Forest Ave.
Project # 25409 Direct % 76.50 Project # 29006 Indirect % 23.50								

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>2022 Pavement Rehabilitation</u> <u>Program – North Corridors Package</u> <u>3</u> Landwehr Rd - Hampton Court to Dundee Rd Walters Ave - Landwehr Rd to Pfingsten Rd Landmeier Rd - Arlington Heights Rd to West of Busse Rd Landmeier Rd - Cambridge Dr to Higgins Rd Shoe Factory Rd - Beverly Rd to Bartlett Rd Sunset Ridge Rd - Lake Ave to Skokie Blvd  Project # 29134 Direct % 100.00 Indirect % 0.00	22-PRPN1-00-PV 2411-10160 (Kuehn (TY Lin)- Adhikary- Dominguez- Kasmar)	14, 15, 17	Northbrook, Glenview, Elk Grove, Bartlett, Elgin	Builders Paving LLC \$22,188,808.00	3/31/2025	10	11/28/2025	Work completed this month at Sunset Ridge Rd included traffic control, erosion control, sidewalk construction, storm sewer crossing, asphalt milling, binder test strip; work at Landwehr Rd included traffic control, erosion control, sidewalk construction; work at Walters Ave included traffic control, erosion control, sidewalk construction, storm sewer crossing; and work at Landmeier Rd included traffic control.  Work scheduled for next month at Sunset Ridge Rd includes sidewalk construction, asphalt paving; work at Landwehr Rd includes sidewalk construction, asphalt milling and paving; work at Walters Ave includes sidewalk construction, asphalt milling and paving; and work at Landmeier Rd includes PCC Milling and Concrete Patches.
<u>Central Avenue Bridge Deck</u> <u>Replacement</u> I-55 to Pershing Road  Project # 27543 Direct % 100.00 Indirect % 0.00	22-W3924-03-BR 2385-01123 (Parakalla (MBI)- Pakrosnis-Barrins- Gillespie)	7, 16	Forest View, Stickney	Lorig Construction Company \$32,217,882.95 \$32,883,235.41 (A)	8/1/2023	79	8/31/2025	Work completed this month included framing and pouring Stage-2, Unit-3, sequence-2 and 3 bridge decks; Stage-2, Unit-2 deck framing, bulkheads, scuppers and reinforcement bars installation; placement of Unit-2, Sequence-1 deck; removal of protective shielding and stripping deck, parapet & overhang forms; Stage-2 deck drainage installation from Pier-19 moving south; cleaning and painting Stage-2 bridge structure from P20-P25 and from P16-P20; Stage-2, Modular expansion joints for P12 and P20 were delivered; installing, adjusting reinforcement bars, framing block outs and pouring P12 modular joint for Stage-2.  Work scheduled for next month includes framing, scuppers and reinforcement bars installation for Stage-2, Unit-2 deck; stripping poured deck and removal of protective shield; framing and pour sidewalk and median for Unit-3 and Unit-4; installation of Stage-2 street and navigational lighting; installation of Stage-2 deck drainage system; cleaning and painting Stage-2 bridge steel structure moving south of P16; installing, adjusting reinforcement bars, framing block outs and pouring P20 modular joint for Stage-2; and bridge deck grooving on grinded Stage-2 deck surface from Pier 24 to north abutment.
<u>Lake Cook Road Patching Project</u> IL Route 53 to Arlington Heights Road Hastings Drive to US Route 45 Wilmot Road Intersection  Project # 28952 Direct % 100.00 Indirect % 0.00	24-A5012-00-PV 2411-04110 (Widlak (Ardmore)- Adhikary- Dominguez- Kasmar)	14, 15	Arlington Heights, Buffalo Grove, Deerfield, Palatine, Wheeling	R.W. Duntelman Company \$7,271,849.21	4/7/2025	5	8/31/2025	Work completed this month at IL 53 to Arlington Heights Road included maintenance transfer of traffic signals, setup Stage 1 MOT, completed layout, sawcut for longitudinal joint replacement and EB/WB Stage 1 Patches, removal of concrete and placing tie bars/rebar; work at Hastings to Waukegan Rd included maintenance transfer of traffic signals, setup Stage 1 MOT, completed layout, sawcutting for patches EB; and work at Wilmot Rd Intersection included maintenance transfer of traffic signal.  Work scheduled for next month at IL 53 to Arlington Heights Road includes Stage 1 patching in EB/WB directions, adjustments and curb repairs, switching to Stage 2 MOT and beginning removals; work at Hastings to Waukegan Rd includes Stage 1 patching in EB/WB directions, adjustments and curb repairs, switching to Stage 2 MOT and beginning removals; and work at Wilmot Rd Intersection includes setup MOT for Stage 1A, 1B, 2A, 2B and patching within stage limits.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2023</u> Plum Grove Rd – Nerge to Higgins Wagner Rd – Glenview to Willow Rd  Project # 28950, 28951 Direct % 100.00 Indirect % 0.00	23-PVMTN-00-PV 2411-04112 (Kuehn (TY Lin)- Adhikary- Dominguez- Marjanovic)	14, 15, 17	Schaumburg, Elk Grove Village, Roselle, Northfield, Glenview	Acura, Inc. \$13,486,768.75	8/28/2024	66	9/30/2025 12/12/2025 (R)	Work completed this month included pouring concrete Class B Patches on SB Plum Grove Lane 2 and Nerge intersection, Wise Road intersection, curb and gutter removal and replacement along with structure adjustments and reconstructions, removal and replacement of Flare End Section and resetting of Flare End Section on Plum Grove.  Work scheduled for next month includes Class B Patching on Plum Grove, curb and gutter remove and replace; and work at Wagner includes pipe construction.
<u>Traffic Signal Modernization and Replacement Project</u> Various Locations  Project #27618 Direct % 96.50 Project #28517 Indirect % 3.50	23-TSMRP-00-TL 2311-04240 (Widlak (Ardmore)- Lebowitz- Dominguez- Marjanovic)	6, 9, 11, 14, 15, 16, 17	Bridgeview, Mount Prospect, Niles, Oak Lawn, Palos Hills, Prospect Heights, Schaumburg, Tinley Park	Hecker and Company \$11,304,330.95	1/5/2024	93	3/1/2025 Working with the contractor on a revised schedule.	Work completed this month at S1 (80th & 167th) included punchlist; work at S2 (103rd & 76th) included punchlist; work at S3 (87th & 78th) included punchlist; work at S4 (Ridgeland & 87th) included punchlist and APS Ramp revision; work at S20 (Schaumburg & Martingale) included punchlist; work at S21 (Greenwood & Normal) included punchlist; work at S22 (Euclid & Wheeling) included punchlist; work at S23 (Euclid & Burning Bush) included punchlist; and work at S6 (Meacham @ Old Schaumburg) included handhole adjustment.  Work scheduled for next month at S1 (80th & 167th) includes punchlist, pavement markings, transfer of maintenance; work at S2 (103rd & 76th) includes punchlist, pavement markings and markers, transfer of maintenance; work at S3 (87th St & 78th) includes punchlist, pavement markings, transfer of maintenance; work at S4 (Ridgeland & 87th) includes punchlist, pavement markings, transfer of maintenance; work at S10 (Schaumburg & Braintree) includes punchlist, transfer of maintenance; work at S13 (Schaumburg & Branchwood) includes punchlist, transfer of maintenance, illuminated sign installation; work at S15 (Schaumburg & Summit) includes punchlist, transfer of maintenance, APS revisions; work at S18 (Schaumburg & Meacham) includes punchlist, transfer of maintenance, remove temp poles, APS revisions; work at S20 (Schaumburg & Martingale) includes punchlist, transfer of maintenance; work at S21 (Greenwood & Normal) includes punchlist; work at S22 (Euclid & Wheeling) includes punchlist; work at S23 (Euclid & Burning Bush) includes punchlist; work at S5 (Roselle @ Town Square) includes cabinet splicing, punchlist, transfer of maintenance; work at S6 (Meacham @ Old Schaumburg) includes cabinet splicing, punchlist, transfer of maintenance; work at S7 (Schaumburg @ Knollwood) includes cabinet splicing, punchlist, transfer of maintenance; work at S8 (Schaumburg @ Walnut) includes cabinet splicing, punchlist, transfer of maintenance; S9 (Schaumburg @ Springinsguth) includes cabinet splicing, punchlist, transfer of maintenance; work at S11 (Schaumburg @ Grand Central) includes cabinet splicing, punchlist, transfer of maintenance; work at S12 (Schaumburg @ Hilltop) includes cabinet splicing, punchlist, transfer of maintenance; S14 (Schaumburg @ Pleasant) includes cabinet splicing, punchlist, transfer of maintenance; work at S16 (Schaumburg @ Plum Grove) includes cabinet splicing, punchlist, transfer of maintenance; work S19 (Schaumburg @ Wildflower) includes cabinet splicing, punchlist, transfer of maintenance, and interconnect includes cabinet splicing, punchlist, system testing and turnover.
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>								
<u>Pavement Preservation 2024</u> Crack Sealing Countywide  Project # 28452 Direct % 0.0 Indirect % 100.0	24-PPCRS-01-PV 2411-12044 (Patel (MBI)- Lebowitz-Barrins- Gillespie)	County- wide	County- wide	Denler, Inc. \$1,418,899.45	7/25/2024	54	10/6/2025	Work has resumed this month and beginning crack sealing in District 4.  Work scheduled for next month includes crack sealing in District 4.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b><u>JOC PROJECTS:</u></b>								
<u>175th Street over Prairie Creek</u>	23-B6129-00-DR	3	Hazel Crest	Ashlaur Construction	11/4/2024	96		Work completed this month included sheet piling final elevation cut-offs.
Project # 28428	2185-11191UGC5			Joint Venture				Work scheduled for next month includes landscaping restoration and punchlist.
Direct % 100.00	(Widlak (Ardmore)-			\$358,787.14				
Indirect % 0.00	Pakroshis-Barrins- Gillespie)							
<b><u>EMERGENCY PROJECTS:</u></b>								
<u>Kedzie Bridge Shielding and Lehigh</u>	25-EBREP-00-BR	5, 14	Glenview, Blue	MQ Sewer & Water	10/22/2024	50		Coordinating with contractor for Kedzie Bridge Shielding emergency repairs.
<u>Bridge Emergency Repairs</u>	2416-10241		Island	Contractors Inc.				
Lehigh Ave over East Lake Ave	(Gibbs (Bowman)-			\$250,000.00				
Kedzie Ave over Wireton Road/RR	Barrins-Gillespie)							
Tracks								
Project # 29286								
Direct % 100.0								
Indirect % 0.0								

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>FEDERAL PROJECTS:</u></b>											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$57,027,755.38 (A)	1/13/2020	100	6/30/2022	11/10/2023	6/30/2022	9/25/2023	Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494	IDOT Job No.: C-91-										
Direct % 47.78	365-14										
Project # 24656	(Houston (WSP)-										
Indirect % 55.22	Lebowitz-Barrins- Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>											
<u>2022 Pavement Rehabilitation Program - South Corridors Package 1</u> German Church Rd - County Line Rd to Wolf Rd Wolf Rd - 131st St to McCarthy Rd Flossmoor Rd - Ridgeland Ave to Kedzie Ave Vollmer Rd - Western Ave to Dixie Cottage Grove Ave - Glenwood Lansing Rd to 183rd St Glenwood Lansing Rd - IL 394 to Burnham Ave Cottage Grove - Sauk Trail to 17th St  Project # 28025, 28288 Direct % 100.00 Indirect % 0.00	22-PRPS1-00-PV 2311-12020 (Davila (Bowman)- Barrins-Marjanovic)	4,5,6,17	Burr Ridge, Willow Springs, Palos Park, Tinley Park, Flossmoor, Country Club Hills, Olympia Fields, Glenwood, Ford Heights, Chicago Heights, Sauk Village, Lynwood, Lansing, Unincorporated	Gallagher Asphalt/ K- Five Construction Corp. JV \$14,196,889.90 \$14,427,252.50 (A)	6/26/2023	100	11/30/2023 Working with the contractor on a revised schedule.	11/7/2024	11/7/2024	11/7/2024	Form 69 sent to the contractor 3/17/2025. Contractor reviewing final quantities.
<u>87th Street Bridge over B&amp;OCT RR</u> South 78th Avenue to South Oketo Avenue  Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$5,079,980.95 (A)	3/4/2022	100	10/1/2022 1/15/2024 (R)	4/12/2024	4/12/2024	4/12/2024	Form 69 returned and final quantities agreed on 11/27/24. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Catch Basin and Inlet Cleaning Services</u>  Project # 27419 Direct % 0.0 Indirect % 100.0	25-CBINC-00-GM 2211-06161 (Isa (TY Lin)-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	100	10/31/2025	2/27/2025	2/27/2025	2/27/2025	Form 69 returned and final quantities agreed on 3/25/2025. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.



PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Curb Ramp Improvement Program 2022 - North</u> Old Orchard Rd - Beverly Dr to Cherry Parkway Central Rd - New Wilkie Rd to Arlington Heights Rd Schaumburg Rd - Sutton Rd to East Ave Euclid Ave - Roselle Rd to South Plum Grove Rd Nerge Rd - Roselle Rd to Rohlwing Rd Roselle Rd - Palatine Rd to Euclid Rd	23-CRIPN-00-CG 2311-02230 (Widlak (Ardmore)- Lebowitz-Barrins- Marjanovic)	9, 13, 14, 15, 17	Arlington Heights, Roselle, Elk Grove Village, Skokie, Palatine, Inverness, Rolling Meadows, Streamwood	Acura Incorporated \$939,796.00 \$1,260,310.44 (A)	7/18/2023	100	11/1/2024	12/20/2024	12/20/2024	12/20/2024	Form 69 returned and final quantities agreed on 2/27/25. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 28170 Direct % 0.00 Indirect % 100.00											
<u>Pavement Maintenance South 2021</u> 94th Ave - 171st to 159th St 135th St - East of Howe Dr to S Harlem Ave 167th St - Kedzie Ave to California Ave Wolf Rd - Plainfield to 31st St Joe Orr Rd - Western Ave to Ashland Ave Joe Orr Rd - State St to Cottage Grove Ave Joe Orr Rd - Love Drive to Stony Island Ave Steger Rd - Union St to Ashland Ave Steger Rd - Calumet Expressway to Longwood Dr Narragansett Ave - State Rd to South of W 86th St	23-8PVPS-00-GM 2119-09141 (Kanter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	100	10/28/2022 10/31/2023 (R) Working with the contractor on a revised schedule.	10/18/2024	10/18/2024	10/18/2024	Field staff reviewing final quantities and finalizing project box for submittal.
Project # 25586 Direct % 0.0 Indirect % 100.0											
<u>Pavement Markings (County- Wide)</u>  Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez-Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Reviewing final quantities and finalizing project box. Preparing Final Construction Report to send to Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>PPRP North 2021 REBID</u> Euclid Ave at North Wolf Rd Central Rd - New Wilke Rd to Arlington Heights Rd Schaumburg Rd - Meacham Rd to Martingale Rd Schaumburg Rd - Sutton Rd to East Ave Euclid Ave - Roselle Rd to Plum Grove Rd Nerge Rd - Roselle Rd to Rohlfing Rd Roselle Rd - North of Euclid Ave To North of Palatine Rd	20-PPRPN-00-PV 2115-10272R (Morin (TY Lin)- Lebowitz-Barrins- Gillespie)	9, 14, 15, 17	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02 \$17,986,793.76 (A)	9/27/2022	100	11/21/2023 6/30/2024 (R)	6/26/2024	6/26/2024	6/26/2024	Revised Final Construction Report returned on 3/11/2025. Final Quantities have been agreed. Processing final payment to the contractor. Processing Final Papers to IDOT and Fiscal.
Project #25402 Direct % 100.00 Indirect % 0.00											
<u>PPRP South 2021</u> 167th Street – County Line to 104th Ave Walker Road – Apple Ave to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,124,002.47 (A)	4/18/2022	100	10/21/2022	11/13/2023	1/10/2023	11/13/2023	Form 69 returned and final quantities agreed on 5/16/24. Final payment to the contractor have been processed. Processing Final Papers to IDOT and Fiscal.
Project #25403 Direct % 100.00 Indirect % 0.00											
<u>Signing Panel Assembly Maintenance Service</u>	25-8SIGN-00-GM 2115-11192 (Hernandez-Lebowitz)	County- wide	County- wide	RoadSafe Traffic Systems, Inc. \$2,285,760.00	7/8/2022	100	4/6/2025	4/6/2025	4/6/2025	4/6/2025	Reviewing final quantities and finalizing project box. Preparing Final Construction Report to send to Contractor.
Project # 26317 Direct % 0.0 Indirect % 100.0											

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>											
<b>FEDERAL PROJECTS:</b>											
<u>Equestrian/ Pedestrian</u> <u>Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<b>MOTOR FUEL TAX PROJECTS:</b>											
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue</u> Steger Rd, to Lincoln Hwy	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R )	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R ) 6/1/2007(R )	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R )	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R )	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R )	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. <b>- AWAITING ASA DIRECTIVE</b>
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.