



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

BRANDON JOHNSON

1st District

DENNIS DEER

2nd District

BILL LOWRY

3rd District

STANLEY MOORE

4th District

DEBORAH SIMS

5th District

DONNA MILLER

6th District

ALMA ANAYA

7th District

LUIS ARROYO, JR.

8th District

PETER N. SILVESTRI

9th District

BRIDGET GAINER

10th District

JOHN P. DALEY

11th District

BRIDGET DEGNEN

12th District

LARRY SUFFREDIN

13th District

SCOTT R. BRITTON

14th District

KEVIN B. MORRISON

15th District

JEFFREY R. TOBOLSKI

16th District

SEAN M. MORRISON

17th District

September 5, 2019

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 19-4857
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending July 31, 2019.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.

Superintendent

Department of Transportation and Highways
Cook County, Illinois

cc: Lanetta Haynes Turner, Chief of Staff
Ted Berger, Deputy Chief of Staff
John Roberson, Special Assistant for Governmental and Legislative Affairs
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Matthew DeLeon, Secretary of the Board
Martha Martinez, Chief Administrative Office

cc: Yonan
Killen
Cichy
Mills
Gavin
Lebowitz
Gillespie

September 5, 2019

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602


Re: Proposed Board Item # 19-4857
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending July 31, 2019.


If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,




John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Approved

By: 
Holly A. Cichy, P.E.

Reviewed

By: 
Aaron Lebowitz, P.E.

cc: Lanetta Haynes Turner, Chief of Staff
Ted Berger, Deputy Chief of Staff
John Roberson, Special Assistant for Governmental and Legislative Affairs
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Matthew DeLeon, Secretary of the Board
Martha Martinez, Chief Administrative Office

JY:HAC:AL/1610

H:\Construction\Clerical\PROJECT REPORTING\MONTHLY STATUS REPORT\Hiwayrep\LETTER\09-05-19_July.doc |

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JULY 31, 2019

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	REMARKS
MOTOR FUEL TAX PROJECTS:							
Pavement Preservation and Rehabilitation Program-South 2019	19-PPRPS-00-PV 1955-17738 (Sek-Sier-Adhikary)	5,6	Gallagher Asphalt Corporation \$2,651,829.08	6/6/2019 (Harlem) 6/14/19 (Kedzie) 6/14/2019 (Stony Island)	44	11/27/2019	Work completed this month included completing asphalt surface removal, asphalt binder placement and culvert cleaning and detector loop installation on Stony Island Avenue; completing the asphalt surface placement, final pavement markings, recessed reflector installation and guardrail repairs on Harlem Avenue; and completing the guardrail installation, ADA improvements, replacement of curb and gutter and patching the outside lanes on Kedzie Avenue. Work scheduled for next month includes punch list work on Harlem Avenue; beginning work on Sauk Trail; completing the detector loops, asphalt surface course, pavement markings, recessed reflector installation and punch list work on Stony Island Avenue; and patching inside lanes, asphalt surface removal, placing new asphalt surface course and final pavement markings on Kedzie Avenue.
Project # 23888							
Direct % 100.00							
Indirect % 0.00							
JOC PROJECTS:							
JOC-Satawau Environmental Learning Center Driveway and Parking Lot IL 83 at IL 171	19-83171-00-PV 1555-14475-SW-SBE18 (Sakoufis-Stern-Marianovic)	17	MQ Construction \$135,704.76	5/23/2019	50	8/1/019	Work completed this month included excavation for the bike path, placing subbase for the new driveway, bike path and parking lot; installing curb & Gutter, ADA crosswalk and street light foundation and paving asphalt for the driveway, parking lot and bike path. Work scheduled for next month includes completing the installation of street lights, fences and gates, signs, striping and restoration.
Project # 23879							
Direct % 0.00							
Indirect % 100.00							
COUNTY WIDE MAINTENANCE CONTRACTS:							
Signaling Panel Assembly Maintenance Service	19-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	Western Remac \$1,074,440.00	5/9/2019	10	3/31/2021	Signs installed this month include 3 emergency signs, 33 signs and 416 feet of posts countywide. One special project was completed which was installing bridge weight limit signs for the E. Lake Avenue Bridge over the Chicago River. Work scheduled for next month includes sign installation and replacement as needed.
Project # 23648							
Direct % 100.00							
Indirect % 0.00							
Pavement Markings (County Wide)	19-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00	6/14/2019	8	4/30/2021	Work this month included beginning to re-marking the Department's Maintenance District 1 area including 29 work orders for placement of 1,413,711 feet of striping and 1,061 square feet of letters and symbols. Work scheduled for next month includes completion of re-marking Maintenance District 1 roadways and beginning to re-mark Maintenance District 5 roadways.
Project # 23647							
Direct % 100.00							
Indirect % 0.00							

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
FEDERAL PROJECTS:									
Center Street 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2- 02 IDOT Contract No. 10221 (Sek-Sterr-Maranan)	5 Capitol Cement \$9,487,711.07 \$10,065,898.14(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016	11/14/2017	Roundtable meeting for Final Change Order held with Procurement on 7/23/2019. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
156th Street Commercial Avenue to Halsted Street	14-15632-01-FP 1685-15592 Fed. Proj. No.: State (EDP) IDOT Job No.: C-91- 184-15 CDBG Project No.: DR- IN-R3-01 (Sek-Sterr-Marjanovic)	5 Capitol Cement \$1,227,683.10 \$1,304,436.98(A)	3/20/2017	100	12/17/2017	11/14/2017	11/14/2017	12/21/2017	Final Change Order executed 4/22/2019. Request to the Department of Planning and Development to make final payment for the CDBG grant portion was made on 7/26/2019. Final payment to made as soon as authorized by Department of Planning and Development.
Project # 22309 Direct % 0.00 Indirect % 100.00									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:										
Central Road	16-A6110-00-RP	15	Logig Construction Company	9/12/2017	100	5/25/2018	11/20/2017	12/6/2018	5/28/2019	Completing Punch List Work
Ela Road to Roselle Road	1685-15886 (Basta (Consultant)-Lebowitz-Marjanovic)		\$13,481,129.47 \$13,911,728.70(A)							Preparing to send the Form 69 to the contractor.
Project # 22671										
Direct % 79.79										
Project # 22670										
Indirect % 20.21										
Group 2-2016 Pavement Preservation and Rehabilitation South	16-B6735-00-PV 1685-15879 (Sakoufis-Sterr-Marjanovic)	5,6	Trigg Construction, Inc. \$2,755,999.09	9/5/17 (Sauk Trail) 9/12/17 (Joe Orr) 9/19/17 (Flossmoor) 10/12/17 (Frontage at Crawford) 10/12/17 (Kedzie at 163rd) 10/13/17 (Kedzie Frontage)	100	12/16/2017	11/20/2017	11/17/2017	7/9/2018	Final Change Order executed by the CPO on 7/25/2019. Completion Resolution to be presented at the 9/5/2019 Board meeting and Final Papers to Fiscal and Final Papers to IDOT to be processed after Board acceptance of the Completion Resolution.
Joe Orr Rd.-Cottage Grove Ave. to Stony Island Ave.										
Sauk Trail at Richton Square										
Sauk Trail at Lakewood Blvd./Blackhawk Dr.										
Kedzie Avenue Frontage Rds. (East & West)-143rd St. to 141st St.										
Crawford Ave.at Dan Ryan Expressway Frontage Rd.										
Kedzie Ave. at 163rd St.										
Flossmoor Rd. & Kedzie Ave.										
Project # 22618										
Direct % 100.00										
Indirect % 0.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
Pavement Preservation and Rehabilitation Program--North. 2017	16-PPRPN-00-PV 1755-17024 (Zamaripa-Lebowitz-Marijanovic)	14, 15, 17	Arrow Road Construction Company \$3,828,500.00	6/5/18 (Brinker) 6/8/18 (Otis) 6/19/18 (Brinker) 10/5/18 (Mundhank) 6/21/18 (Brinker) 11/5/18 (Mundhank) 7/12/18 (Brinker) (Bode)	100	12/17/2018	11/5/18 (Bode) 11/5/18 (Bradwell) 11/5/18 (Brinker) 11/5/18 (Mundhank) 11/5/18 (Otis) 11/5/18 (Sanders)	10/5/18 (Bode) 10/5/18 (Bradwell) 10/5/18 (Brinker) 10/5/18 (Mundhank) 10/5/18 (Otis) 10/5/18 (Sanders)	11/5/18 (Bode) 11/5/18 (Bradwell) 11/5/18 (Brinker) 11/5/18 (Mundhank) 11/5/18 (Otis) 11/5/18 (Sanders)	Roundtable meeting for Final Change Order held with Procurement on 7/30/2019. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Pavement Preservation and Rehabilitation Program--South. 2017	16-PPRPS-00-PV 1755-16899 (Sak-Starr-Maranan)	5, 6, 16, 17	D Construction, Inc. \$3,429,607.43	4/20/2018 (139th) 4/24/2018 (84th) 4/24/2018 (Central) 5/2/18 (Ridgeland) 5/25/18 (Eberly East) 6/15/18 (Joe Orr) 6/15/18 (Kedzie)	100	12/17/2018	12/17/2018	10/2/18 (139th) 10/2/18 (Central) 10/2/18 (84th) 10/2/18 (Ridgeland) 10/2/18 (Eberly East) 11/16/18 (Kedzie) 11/16/18 (Joe Orr)	11/14/18 (139th) 11/14/18 (Central) 11/14/18 (84th) 11/14/18 (Ridgeland) 11/14/18 (Eberly East) 12/17/18 (Kedzie) 12/17/18 (Joe Orr)	Working with contractor for submittal of all required closeout documents and missing material inspection. Roundtable meeting for Balancing Change Order held with Procurement on 7/30/2019. Balancing Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
139th Street--Western Avenue to Thornton Road										
Central Avenue--127th Street to IL Route 83										
84th Avenue--Nielsen Drive to 171st Street										
Ridgeland Avenue Frontage Road--129th Place to 127th Place										
Eberly Avenue/East Avenue--47th Street to Ogden Avenue										
Kedzie Avenue--139th Street to 135th Street										
Joe Orr Road at State Street										
Project # 22626										
Direct % 100.00										
Indirect % 0.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans, (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
<u>Roselle Road</u> at Schaumburg Road	14-V6039-02-TL 1885-15811 (Dominguez-Lebowitz- Maranan)	15	A Lamp Concrete Contractors, Inc. \$889,351.29	6/13/2017	100	9/15/2017	4/3/2019	2/5/2019	5/1/2019	Roundtable meeting for Final Change Order held with Procurement on 7/23/2019. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 21420 Direct % 83.66 Indirect % 16.34										
TOWNSHIP PROJECTS:										
<u>Hanover Township 2017</u> M.F.T. Project Rolling Knolls Avenue- Rohrsen Road to Forestview Drive Forestview Drive-Rolling Knolls Avenue to North End Hilltop Road-Forestview Drive to Rolling Knolls Avenue Wolsfeld Drive-Hilltop Road to Rohrsen Road	17-09122-00-RS 1855-17352 (Dominguez-Lebowitz- Maranan)	15	A. Lamp Concrete Contractors, Inc. \$514,344.60	10/9/2018	100	11/30/2018	12/18/2018	10/31/2018	12/18/2018	Working with contractor for submittal of all required closeout documents and missing material inspection. Roundtable meeting for Balancing Change Order held with Procurement on 7/23/2019. Balancing Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23486 Direct % 0.00 Indirect % 100.00										
JOC PROJECTS:										
<u>JOC-East Lake Avenue Bridge</u> Emergency Repair	18-A5924-00-BR 1555-14475-SW9 (Hasler-Lebowitz- Manjanovic)	14	F. H. Paschen, S.N. Nielsen & Associates, LLC \$1,155,513.50	9/23/2018	100	1/11/2019		11/13/2018		Final payment made to contractor. Completion Resolution approved by the County Board on 7/25/2019. This contract is closed.
Project # 23513 Direct % 100.00 Indirect % 0.00										
COUNTY WIDE MAINTENANCE CONTRACTS:										
<u>Sign Panel Assembly</u> Maintenance	13-8SPAM-34-GM 15-8SPAM-35-GM 16-8SPAM-00-GM 17-8SPAM-00-GM 13-53-054 (Hernandez-Lebowitz- Maranan)	County- wide	Western Remac \$805,370.00 (base) \$1,232,960.65(A)	11/14/2013	100 100 100 100	11/13/2018	11/13/2018	Per Work Order	Per Work Order	The Final Change Order to be presented to Board on 9/5/2019 for referral to the Transportation Committee. It is anticipated for the Board to approve the Final Change Order at the 9/26/2019 Meeting.
Project # 22647 Direct % 100.00 Indirect % 0.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL./REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,188.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
Maple Avenue 47th St. to Windemere Ave.	83-02524-01-WR Proj. IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
Central Avenue 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Coltidge Grove Avenue Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Stokke) 9/19/2016 (Lincolnwood)	All discrepancies resolved. -ASA Providing direction/assistance for closeout of this project. Final Change Order on hold.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Edens Expressway</u> <u>East Frontage Road</u> <u>Dumdee Rd. to Lake Cook Rd.</u> <u>(LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	12/15/2006	12/19/2007, and 2/8/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD	
<u>Glenwood-Lansing Road</u> <u>Burnham Avenue to Indiana</u> <u>State Line</u>	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.	
<u>Greenwood Road</u> <u>159th St. to Chicago St.</u>	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.	
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> <u>Sauk Trail to 26th Street</u>	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrailis-Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
87 th Street 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17 *Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Group 8-1994; 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 6-2003; Sauk Trail Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.+) which have been approved by County Board, State and Federal government to date.