



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

September 14, 2016

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 16-1571
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending July 31, 2016.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Brian Hamer, Chief of Staff
Steven Shaw, Deputy Chief of Staff
Vasyl Markus, Special Assistant – Legislative and Governmental Affairs
Martha Martinez, Chief Administrative Officer
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Stanley Moore
Commissioner John P. Daley

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JULY 31, 2016

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLU REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	---------------------------------------	---------

FEDERAL PROJECTS:

Center Street 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M4003(379) CDBG No.: DR-IN- R2-02 (Sak-McMillian- Maranan)	5	Capitol Cement \$9,487,711.07 \$10,055,569.07(A)	8/25/2015	72	7/31/2016	Work completed this month included the placing concrete pavement, installation of box culverts and relocation of water mains. CN Railroad completed the replacement of the railroad crossing along the south tracks. Work scheduled for next month includes continuing to place concrete pavement and storm sewer installation, installing the guardrail along the west right-of-way between the Calumet Union ditch and 167th Street.
---	---	---	--	-----------	----	-----------	---

PROJECTS BY OTHERS:

167th Street Center Street to Lowe Avenue Harvey IL/RE Ltd	09-00183-00-FP DCEO Grant No. 15-203217 (Vaughn-McMillian)	5	Capitol Cement \$4,969,883.46	3/18/2015	80	11/13/2015	Work on this project has been suspended.
--	---	---	----------------------------------	-----------	----	------------	--

MOTOR FUEL TAX PROJECTS:

Pavement Preservation and Rehabilitation Program - South 2015 (REBID) 107th St.-88th Ave. to Kean Ave. 103rd St.-88th Ave. to Kean Ave. Plainfield Rd.-Willow Springs Rd. to East Ave. Kedzie Ave. at Governors Hwy Kedzie Ave.-183rd St. to 175th St. Sauk Trail - Cicero Ave. to Governors Hwy Wolf Road at 139th Street	14-PPRPS-01-PV 1523-14815 (Sakouris-McMillian- Marjanovic)	5,6,17	K-Five Construction Corp. \$4,373,000.00 \$4,471,782.09(A)	11/9/2015	70	8/31/2016	Work completed this month included pavement patching and curb and gutter installation along Kedzie Avenue at Governor's Highway. pavement patching and diamond grinding along Kedzie Avenue between 183rd and 175th, and completion of the diamond grinding and hot sealing of cracks and joints along Sauk Trail. Work scheduled for next month includes cleaning pipe culverts, grading and reshaping ditches and the placement of topsoil and sod along Plainfield Road; cleaning pipe culverts and replacing guardrail along 103rd Street; sealing pavement patching and guardrail installation along Kedzie at Governor's Highway; sealing pavement patching, striping, placement of raised reflector markers; backfilling curb and installation of survey monuments along Sauk Trail; pavement patching; curb and gutter installation, installation of ADA compliant sidewalk ramps, diamond grinding, sealing of cracks and joints, striping and placement of raised reflective markers along Kedzie between 183rd and 175th.
--	---	--------	---	-----------	----	-----------	---

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLE REVISED (R) DATES	REMARKS
Pavement Preservation and Rehabilitation Program - North 2015	14-PPRPN-01-PV 1523-14543 (Zamarripa- McMillan- Marjanovic)	9, 13, 15	J.A. Johnson Paving Company \$2,923,329.00 \$3,004,765.25(A)	11/23/2015 (Otis Road) 11/23/2015 (Mundhank Road) 11/23/2015 (Winnetka Road)	85	8/31/2016	Work completed this month includes earth excavation, placement of aggregate base, concrete pavement and curb and gutter along, pavement patching and landscaping along Busse Road. Work scheduled for next month includes grinding and overlaying with hot-mix asphalt surface, landscaping and placement of the permanent pavement markings along Busse Road.
Winnetka Rd. - E. of I-94 Bridge to Hibbard Rd. Edens Expressway E. Frontage Rd. - Lincoln Ave. to Harms Rd. Mundhank Rd. - N. Meadow Ct. to Barrington Rd. Otis Rd. - Brinker Rd. to Dundee Ave.							
Group 2-2015	15-A5014-08-BR 1585-15156 (Aleksic-McMillan- Maranan)	14	Rausch Infrastructure, LLC. \$582,740.00	8/20/2016		11/30/2016	Preconstruction meeting held on 5/24/2016. Work is anticipated to begin in September 2016.
Lake Cook Road over Buffalo Creek Lake Cook Road over Wisconsin Central Railroad							
TOWNSHIP PROJECTS:							
Group 4-2014	13-15133-90-RS 1523-14660 (Petungaro (Consultant)- McMillan-Maranan)	16	A. Lamp Concrete Contractors, Inc. \$893,040.10	6/20/2016	25	9/26/2016	Work completed this month includes placement of traffic control and removal and installation of pipe culvert, storm sewer and catch basin. Work scheduled for next month includes grading and shaping ditches, utility adjustments, hot-mix asphalt surface removal and pavement patching.
Layden Township Winners Drive-Wolf Road to Roberta Avenue Scott Street-Armitage Avenue to Palmer Avenue Dickens Avenue-Geneva Avenue to Mannheim Road							
JOC PROJECTS:							
JOC-Rosemont Transit Center Reorganization	15-TRANS-01-PK 12-28-340-GC.03 (Walsh (Collins, Consultant)- McMillan-	9	F.H. Paschen				Work on this project will begin in the August of 2016.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED COMPU REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	-------------------------------------	---------

COUNTY WIDE MAINTENANCE CONTRACTS:

Pavement Markings	12-8PVMK-35-GM	County-	Performed Traffic Control	7/10/2012	40	7/9/2014	Main line striping throughout the County systems including white and yellow lines. District 5 completed and part of District 1 has been completed.
	14-8PVMK-36-GM	wide				7/9/2015(R)	
	15-8PVMK-37-GM					7/9/2016(R)	
	12-90-094		\$3,503,550.00 (A)			7/9/2017(R)	
	(Shah-Lebowitz-Marjanovic)						

Striping Intersections and Crosswalk	14-8STIC-35-GM	County-	Performed Traffic Control	6/30/2014	45	6/29/2016	Continue to refresh striping intersections and crosswalk based on work orders issued.
	1428-13407	wide				6/29/2017(R)	
	(Shah-Lebowitz)						

Sign Panel Assembly Maintenance	13-8SPAM-34-GM	County-	Western Remac	11/14/2013	15	11/26/2016	Work completed this month included the emergency installation of 1 sign for a total of 106 signs throughout the county. Work scheduled for next month includes installation and upgrading other signs as needed.
	15-8SPAM-35-GM	wide					
	13-53-054						
	(Shah-Lebowitz-Maranan)						

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
Joe Ort Road (Relocated) E. of Stony Island Ave. to Torrance Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3/14/2012	100	11/16/2012 +20WD	11/16/2012 +9WD = 4/29/2013	1/7/2013	5/23/2013	Final Change Order approved by IDOT. Roundtable for final change order held with Procurement and Compliance on 5/20/2016. Final change order to be approved by the County Board on 8/3/2016.
	Job No. C-91-184-11 Contract No. 10217 (M. Stier-Petratis- Marjanovic)									
Kedzie Avenue 139th St. to 135th St. <u>139th St.</u> Kedzie Ave. to Ulica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002)	5	Landmark Contractors \$2,035,543.48 \$2,156,555.39(A)	8/26/2014	100	6/24/2015	5/19/2015	12/1/2015 11/2/2015 (Sidewalk, landscaping & storm sewer work only)	12/7/2015	Final documentation received in full on 7/22/2016. Processing Final Change Order to IDOT.
	Federal Job No. C-91-288-13 Contract No. 10220 (Marvin-Petratis- Maranan)									
151st Street Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14	5	Capitol Cement \$1,742,690.05 \$1,952,9610.68(A)	4/21/2015	100	10/9/2015	10/2/2015	11/9/2015		Completing punchlist items. Form 69 returned via email 3/17/2016 Reviewing and resolving discrepancies.
	CDBG No.: 1311-076 (Sek-Petratis- Marjanovic)									
171st Street Wood St. to Ashland Ave.	04-B8431-08-PV Fed Project No. M-8003(427)	5,6	Albin Carlson \$13,089,028.08 \$12,610,750.63(A)	3/12/2007	100	11/30/2007 6/30/2008 (Land, Light)	6/29/2009	6/21/2010	8/20/2014	Final Change Order approved by IDOT on 5/6/2016. Final Change Order to be approved by the County Board 9/14/2016.
	Job No. C-91-278-04 Contract No. 10212 (Sek-Petratis- Marjanovic)									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
170 th (167 th) Street S. Park Ave. to West of Bishop Ford (1-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petratis- Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 resent on 5/20/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:									
<u>Crawford Avenue</u> Devon Ave. to Oakton St.	08-WA337-03-PV 1388-13051 (Zamarripa-McMillan- Marjanovic)	13 Capitol Cement \$18,728,293.17 \$20,256,240.56(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscape Medians)	10/19/2015 (County & Skokie)	Form 69 sent on 3/3/2016. Contractor reviewing quantities.
<u>Hintz Road</u> Arlington Hts. Rd. To Elmhurst Rd.	12-A5414-03-RP 12-23-432 (Mohabbi-McMillan- Maranan)	14 A Lamp Concrete \$2,128,571.80 \$2,162,796.30(A)	4/1/2013	100	8/20/2013	8/20/2013	11/14/2013	11/14/2013	Final Change Order roundtable held on 5/26/2015 and to be executed by CPO upon receipt of paperwork from the contractor satisfactory to Compliance & Procurement.
<u>Kedzie Bridge</u> Over NIRC RR near 141st St.	12-WA612-06-BR 1355-12834 (Marvin-Petratis- Maranan)	5 Path Construction \$1,102,998.16 \$1,654,050.56(A)	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014	12/11/2015	Form 69 returned 4/8/2016 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
<u>Lake Cook Road</u> Pflugsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-McMillan- Marjanovic)	14 A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD = 11/01/2013	12/19/2013	12/19/2013	Form 69 returned 8/12/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
<u>Pavement Resurfacing</u> <u>Enhancement Program South</u> 2014	13-PREPS-01-RS 1428-13429 (Marvin-Petratis- Maranan)	5,6 D. Construction \$1,785,391.57	8/25/2014	100	6/24/2016	10/3/2015	10/16/2015 11/20/14 (Steger) 1/29/15 (Cottage Grove) 10/28/15 (Kedzie & 139th)	11/10/15 (Cottage Grove Avenue) 11/10/15 (Steger Road) 11/10/15 (Kedzie & 139th)	Form 69 returned 4/1/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
<u>Steger Rd. - Harlem Ave. to</u> <u>Cicero Ave.</u> <u>139th St. - Coopers Grove Rd.</u> <u>to Hartison Ave.</u>									
<u>Roberts Road</u> 86th St. to 79th St.	14-W3219-01-DR 1555-14336 (Marvin-Petratis- Maranan)	6 MQ Sewer & Water Contractors, Inc. \$3,879,245.6	6/30/2015	100	11/13/2015	11/13/2015	11/13/2015	11/13/2015	Completing punch list items. Form 69 returned 5/9/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPLE. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Sanders Road</u> Techy Road to Lake Cook Rd.	13-W2445-07-RS 1455-13406 (Vloria-McMillan-Maranan)	14	Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014	6/26/2015	Form 69 returned 8/28/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
<u>88th Avenue</u> 103rd St. to 87th St.	03-W3017-03-FP (Sek-Petrails-Maranan)	17	K-Five Construction \$11,163,856.05 \$11,209,743.85(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punch list items. Final Change Order to be processed upon completion of punch list items and receipt of close-out paperwork from the contractor and completion of punch list work.
<u>Group 1 – 2013</u> Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st St. @ Jack Hillie School 104th Ave. S. of 167th St.	12-W3913-04-RS 13-23-022 (Vloria+Petrails-Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 resent 4/19/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>Group 3 – 2013</u> 104th Ave. at Cal-Sag Channel Ridgeland Ave. at Cal-Sag Channel Crawford Ave. at Cal-Sag Channel Francisco Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Petrails-Maranan)	5, 6, 17	Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014	12/1/2015		Completing punch list work. Form 69 returned 3/17/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>Group 3-2014 (REBID)</u> Ridgeland Ave. Over Moline Expy Cottage Grove Ave over North Creek Central Ave over Middlethian Creek Roberts Rd over Stoney Creek	14-W5906-04-BR 1455-14179 (Marvin-Petrails-Maranan)	5, 6, 17	Areatha Construction Company \$841,927.30	4/22/2015	100	10/6/2015	8/14/2015	10/9/2015	10/19/2015	Preparing Final Change Order for roundtable meeting with Procurement.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 2 - 2014	13-26339-01-RS	13	Ploie Construction	7/28/2014	100	10/31/2014	10/31/2014	12/4/2014	12/18/2014	Final change Order roundtable held on 4/20/2016 and to be executed by the CPO upon receipt of paperwork from the contractor satisfactory to Compliance and Procurement.
Edens Expressway Frontage Road East and West	1428-13529 (Mohebbi-McMillan-Maranan)		\$1,069,378.25							
Group 1-2015	14-A5416-03-RP	14,17	R.W. Dunteman Co.	3/30/2015	100	11/13/2015	11/13/2015	12/3/2015	12/8/2015	Form 69 returned via email 2/18/2016.
Hintz Rd - Elmhurst Rd to Milwaukee Ave	1428-14143 (Mohebbi-McMillan-Marjanovic)		\$3,271,790.88					11/18/15 (Signals)		Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Hintz Rd at Ecko Lake										
TOWNSHIP PROJECTS:										
Lemont Township 2015	15-14136-90-RS	17	K-Five Construction	9/21/2015	100	11/13/2015	10/1/2015	10/22/2015	10/22/2015	Form 69 returned 5/4/2016.
Various Locations	1555-14634 (Rugjenius-Petraltis-Maranan)		\$383,595.45							Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	--------------------------------------	-----------------------------	-------------------	-----------------	---------

CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES

FEDERAL PROJECTS:

<u>Equestrian/ Pedestrian</u>	92-A5017-05-BR	14	Newberg/Perini	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement
<u>Bridge over Lake Cook Rd.</u>	Fed. Proj. No. STPTE-00D1(328)		\$2,049,168.00							- ASA providing direction/assistance for closeout of this project.
	Job No. C-98-625-93		\$1,863,717.25(F)							Provided ASA requested documentation on 3/27/2015.
	(Geremias)									

<u>Maple Avenue</u>	82-02524-01-WR		Rosetti Contr. Co.	4/18/1984	100	11/21/1984	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986.
47th St. to Windemere Ave.	Proj. IX-5003 (595)		\$1,923,541.35			+15WD				-Law suit
	(Baskaran)		\$2,163,979.37(A)							-NEEDS ASA DIRECTIVE FOR CLOSE OUT

MOTOR FUEL TAX PROJECTS:

<u>Central Avenue</u>	98-W9310-04-FP	6	*Callaghan Paving	4/11/2003	100	10/31/2003	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved.
155th St. to 147th St.	(Shah)		\$2,345,353.31			11/11/2003(R)				- ASA providing direction/assistance for closeout of this project.
			\$2,425,921.34(F)			NO WD				Provided payment history and final cost to ASA on 5/19/2015.

<u>Cottage Grove Avenue</u>	02-W5691-03-RS		*Callaghan Paving	5/16/2003	100	10/17/2003	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved.
Steger Rd. to Lincoln Hwy	(Golez)		\$1,493,778.74			11/14/2003(R)				- ASA providing direction/assistance for closeout of this project.
			\$1,855,173.86(F)			NO WD				Provided payment history and final cost to ASA on 5/19/2015.

<u>Edens Expressway</u>	02-26347-03-LS	14	Monahan's, Inc.	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and
<u>East Frontage Road</u>	(Geremias)		\$3,139,410.00						CBG	2/8/2008. Unclaimed/unable to forward.
Dundee Rd. to Lake Cook Rd.			\$3,580,582.07(A)						07/19/2007	- AWAITING ASA DIRECTIVE
(LANDSCAPING)									CCHD	

<u>Glenwood-Lansing Road</u>	90-B6538-01-RP	3	*Callaghan Paving	5/7/2002	100	11/22/2002	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved.
Burnham Avenue to Indiana	(Shah)		\$4,787,264.58			8/15/2003(R)				- ASA providing direction/assistance for closeout of this project.
State Line			\$4,890,935.00(F)							Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
State Street Sauk Trail to 28th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Techiny Road Shemmer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrailis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossett Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/21/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(F)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 6-2003: Saulk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.