

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING OCTOBER 31, 2016

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:							
Center Street 171st St. to 159th St.	02-W6208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN- R2-02 (Sek-McMillian- Maranan)	5	Capitol Cement \$9,487,711.07 \$10,055,569.07(A)	8/25/2015	98	7/31/2016	Work completed this month included the installation of guardrail along the west right-of-way, parkway landscaping, striping, joint sealing, electrical work and work on punchlist items. Work scheduled next month includes the installation of guardrail along the west curbline, work on the north CN Railroad track crossing, electrical work and work on punchlist items.
PROJECTS BY OTHERS:							
167th Street Center Street to Lowe Avenue Harvey IL/REld	09-00183-00-FP DCEO Grant No. 15-203217 (Vaughn-McMillian)	5	Capitol Cement \$4,969,883.46	3/18/2015	80	11/13/2015	Work on this project has been suspended.
MOTOR FUEL TAX PROJECTS:							
Group 2-2015 Lake Cook Road over Buffalo Creek Lake Cook Road over Wisconsin Central Railroad	15-A5014-08-BR 1585-15156 (Aleksic-McMillian- Maranan)	14	Rausch Infrastructure, LLC. \$582,740.00	9/6/2016	45	11/30/2016	Work completed this month included repairs on inner lanes and median throughout the project. Work scheduled for next month includes bridge joint replacement on the center lanes over Wisconsin Central and the outside over Buffalo Creek.
JOC PROJECTS:							
JOC-Rosemont Transit Center Reorganization	15-TRANS-00-PK 12-28-340-GC.03 (Walsh (Collins, Consultant)- McMillian- Marjanovic)	9	F.H. Paschen	8/3/2016	75		Work completed this month included removing and replacing the sidewalk and curb and gutter. Work scheduled for next month includes removing the medians and replacing them with curb and gutter and sidewalk; removing and replacing the HMA pavement; signing and electrical work.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
COUNTY WIDE MAINTENANCE CONTRACTS:							
<u>Pavement Markings</u>	12-8PVMK-35-GM 14-8PVMK-36-GM 15-8PVMK-37-GM 16-8PVMK-01-GM 12-90-094 (Shah-Lebowitz- Marjanovic)	County- wide	Performed Traffic Control \$2,335,700.00 \$3,503,550.00 (A)	7/10/2012	100	7/9/2014 7/9/2015(R) 7/9/2016(R) 7/9/2017(R)	Work completed this month included mainline striping throughout County system including white and yellow lines: D2, D3 and D5 (State Street & Potter Road).
<u>Striping Intersections and Crosswalk</u>	14-8STIC-35-GM 16-8STIC-01-GM 1428-13407 (Shah-Lebowitz- Maranan)	County- wide	Performed Traffic Control \$1,987,400.00 \$2,981,000.00 (A)	6/30/2014	100	6/29/2016 6/29/2017(R)	Work completed this month included striping of various roads in Districts 2, 3 and 4.
<u>Sign Panel Assembly Maintenance</u>	13-8SPAM-34-GM 15-8SPAM-35-GM 13-53-054 (Shah-Lebowitz- Maranan)	County- wide	Western Remac \$805,370.00 (base)	11/14/2013	78	11/26/2016	Work completed this month included installation of 111 signs throughout the county. Work scheduled for next month includes installation and upgrading other signs as needed.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Kedzie Avenue</u> 139th St. to 135th St. 139th St. Kedzie Ave. to Utica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 Contract No. 10220 (Marvin-Petrailis-Maranan)	5	Landmark Contractors \$2,035,543.48 \$2,156,555.39(A)	8/26/2014	100	6/24/2015	5/19/2015	12/1/2015 11/2/2015 (Sidewalk, landscaping & storm sewer work only)	12/7/2015	Final Change Order sent to IDOT 9/28/2016. Final Change Order to be processed with Procurement upon approval from IDOT.
<u>151st Street</u> Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Sek-Petrailis-Marjanovic)	5	Capitol Cement \$1,742,690.05 \$1,952,9610.68(A)	4/21/2015	100	10/9/2015	10/2/2015	11/9/2015		Form 69 returned via email 3/17/2016 Reviewing and resolving discrepancies.
<u>171st Street</u> Wood St. to Ashland Ave.	04-B8431-08-PV Fed Project No. M-8003(427) Job No. C-91-278-04 Contract No. 10212 (Sek-Petrailis-Marjanovic)	5.6	Albin Carlson \$13,089,028.08 \$12,610,750.63(A)	3/12/2007	100	11/30/2007 6/30/2008 (Land. Light)	6/29/2009	6/21/2010	8/20/2014	Completion Resolution approved by the County Board 10/5/2016. Final Papers to Fiscal Management and Final Papers to IDOT processed.
<u>170th (16th) Street</u> S. Park Ave. to West of Bishop Ford (-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petrailis-Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 resent on 5/20/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

FEDERAL PROJECTS:

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (Zamarripa-McMillan- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,256,240.56(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 9/19/2016 (Lincolnwood)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	Form 69 sent on 3/3/2016. Contractor reviewing quantities.
Kedzie Bridge Over NIRC RR near 141st St.	12-W4612-06-BR 1355-12834 (Marvin-Petratis- Maranan)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014	12/1/2015	Final Change Order roundtable held 10/13/2016 and to be executed by CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Lake Cook Road Pingssten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-McMillan- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD = 11/01/2013	12/19/2013	12/19/2013	Form 69 returned 8/12/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
Pavement Preservation and Rehabilitation Program - North 2015 Busse Rd. - Golf Rd. to Lonnquist Blvd. Winnetka Rd. - E. of I-94 Bridge to Hibbard Rd. Edens Expressway E. Frontage Rd. - Lincoln Ave. to Harms Rd. Mundthank Rd. - N. Meadow Ct. to Barrington Rd. Otis Rd. - Brinker Rd. to Dundee Ave.	14-PPRPN-01-PV 1523-14543 (Zamarripa-McMillan- Marjanovic)	9, 13, 15	J.A. Johnson Paving Company \$2,923,329.00 \$3,004,765.25(A)	11/23/2015 (Otis Road) 11/23/2015 (Mundthank Road) 11/23/2015 (Winnetka Road)	100	8/31/2016	8/20/2016	8/2/2016	8/29/2016	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Pavement Preservation and Rehabilitation Program – South 2015 (REBID)</u> 107th St.–88th Ave. to Kean Ave. 103rd St.–88th Ave. to Kean Ave. Plainfield Rd.–Willow Springs Rd. to East Ave. Kedzie Ave. at Governors Hwy Kedzie Ave.–183rd St. to 175th St. Sauk Trail – Cicero Ave. to Governors Hwy Wolf Road at 139th Street	14-PPRPS-01-PV 1523-14815 (Sakoutis-McMillan-Marijanovic)	5, 6, 17	K-Five Construction Corp. \$4,373,000.00 \$4,471,782.09(A)	11/9/2015	100	8/31/2016 +5WD 9/6/2016	8/31/2016 +5WD = 9/6/2016	9/19/2016	9/19/2016	Checking final quantities.
<u>Pavement Resurfacing Enhancement Program South 2014</u> Cottage Grove Ave. - Lincoln Hwy to Glenwood-Lansing Rd. Kedzie Ave. - 158th St. to 155th St. Steger Rd. - Harlem Ave. to Cicero Ave. 139th St. - Coopers Grove Rd. to Harrison Ave.	13-PREPS-01-RS 1428-13429 (Marvin-Petraitis-Maranan)	5, 6	D. Construction \$1,785,391.57	8/25/2014	100	6/24/2016	10/3/2015	10/16/2015 11/20/14 (Steger) 1/29/15 (Cottage Grove) 10/28/15 (Kedzie & 139th)	11/10/15 (Cottage Grove Avenue) 11/10/15 (Steger Road) 11/10/15 (Kedzie & 139th)	Change Order #1 is being processed by Procurement and to be executed by CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
<u>Roberts Road</u> 86th St. to 79th St.	14-W3219-01-DR 1555-14336 (Marvin-Petraitis-Maranan)	6	MQ Sewer & Water Contractors, Inc. \$3,879,245.6	6/30/2015	100	11/13/2015	11/13/2015	11/13/2015	12/15/2015	Form 69 returned 5/9/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>Sanders Road</u> Tehyny Road to Lake Cook Rd.	13-W2445-07-RS 1455-13406 (Vitoria-McMillan-Maranan)	14	Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014	6/26/2015	Form 69 returned 8/28/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPI./REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
88 th Avenue 103rd St. to 87th St.	03-W3017-03-FP (Sek-Petrailis-Maranan)	17	K-Five Construction \$1,163,856.05 \$11,209,743.85(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punch list items. Final Change Order to be processed upon completion of punch list items and receipt of close-out paperwork from the contractor.
Group 1 - 2013 Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st St. @ Jack Hill School 104th Ave. S. of 167th St.	12-W3913-04-RS 13-23-022 (Vloria-Petrailis-Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 resent 4/19/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 3 - 2013 104th Ave. at Cal-Sag Channel Ridgeland Ave. at Cal-Sag Channel Crawford Ave. at Cal-Sag Channel Francisco Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Petrailis-Maranan)	5, 6, 17	Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014	12/1/2015		Completing punch list work. Form 69 returned 3/17/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 3-2014 (REBID) Ridgeland Ave. Over Moline Expwy Cottage Grove Ave over North Creek Central Ave over Midlothian Creek Roberts Rd over Stoney Creek	14-W5906-04-BR 1455-14179 (Marvin-Petrailis-Maranan)	5,6,17	Areatha Construction Company \$841,927.30	4/2/2015	100	10/6/2015	8/14/2015	10/19/2015	10/19/2015	Final Change Order executed by the CPO on 9/23/2016. Completion Resolution to be presented to the County Board on 11/16/2016. Processing Final Payment, Final Paperst to Fiscal Management and Final Papers to IDOT.
Group 2 - 2014 Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (Mohebbi-McMillan-Maranan)	13	Pibte Construction \$1,069,378.25	7/28/2014	100	10/31/2014	10/31/2014	12/4/2014	12/18/2014	Final Change Order executed by the CPO on 10/25/2016. Completion Resolution to be presented to the County Board on 12/14/2016. Processing Final Payment, Final Paperst to Fiscal Management and Final Papers to IDOT.
Group 1-2015 Hintz Rd - Elmhurst Rd to Milwaukee Ave Hintz Rd at Ecko Lake	14-A5416-03-RP 1428-14143 (Mohebbi-McMillan-Marjanovic)	14,17	R.W. Dumteman Co. \$3,271,790.88	3/30/2015	100	11/13/2015	11/13/2015	12/3/2015 11/18/15 (Signals)	12/8/2015	Form 69 returned via email 2/18/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
TOWNSHIP PROJECTS:										
Lemont Township 2015 Various Locations	15-14136-90-RS 1555-14634 (Rugjenius-Petratis- Maranan)	17	K-Five Construction \$383,595.45	9/21/2015	100	11/13/2015	10/1/2015	10/22/2015	10/22/2015	Lemont Township approved Final Change Order 10/12/2016. Final Change Order sent to IDOT 10/14/2016.
Group 4-2014 Leyden Township Winters Drive-Wolf Road to Roberta Avenue Scott Street-Armitage Avenue to Palmer Avenue Dickens Avenue-Geneva Avenue to Mannheim Road	13-15133-90-RS 1523-14660 (Petrungaro (Consultant)-McMillan- Maranan)	16	A. Lamp Concrete Contractors, Inc. \$893,040.10	6/20/2016	100	9/26/2016	9/8/2016	9/12/2016	9/16/2016	Checking final quantities.
JOC PROJECTS:										
JOC-Old Orchard Road at Wood Drive	16-A8327-00-RS 12-28-340-HS.08 (Zamarripa-McMillan- Marjanovic)	13	F.H. Paschen	10/10/2016	100	10/18/2016	10/18/2016	10/18/2016	10/18/2016	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	82-02524-01-WR <u>Proj. IX-5003 (595)</u> <u>(Baskaran)</u>		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Cottage Grove Avenue</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/8/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80th Avenue 159th Street to 151st Street	93-W8210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
87th Street 88th Avenue to Robert's Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in Plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-Hiens/suits. -AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail:</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.



DEPARTMENT OF TRANSPORTATION & HIGHWAYS
BUREAU OF CONSTRUCTION

▪ MONTHLY REPORT ▪

PROJECT: STRIPING INTERSECTIONS AND CROSSWALKS 2016 - 2017

SECTION: <u>16-8STIC-01-GM</u>	FED. PROJ. NO.: _____	JOB NO.: _____	CONTRACT NO.: <u>1428-13407</u>
--------------------------------	-----------------------	----------------	---------------------------------

CONTRACTOR: PREFORM TRAFFIC CONTROL SYSTEMS, LTD

PROGRESS REPORT FOR MONTH OF _____ OCTOBER 2016

- started on JUNE 30, 2016
- suspended on _____
- resumed on _____
- completed, EXCEPT working days, on _____
- completed in entirety INCLUDING _____ working days, on _____

► WORK COMPLETED DURING THIS MONTH:

STRIPING INTERSECTIONS & CROSSWALKS - D2, D3 AND D4

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH:
 BASED ON ACTUAL WORK COMPLETED (DOES NOT NEED TO AGREE WITH PAY ESTIMATE)

► WORK SCHEDULED FOR NEXT MONTH: _____

PROJECT COMPLETE - NO WORK SCHEDULED

11/2/2016
DATE

ARVIND SHAH
PRINTED NAME & SIGNATURE
RESIDENT ENGINEER

NOTE: This report must reach the office by the 20th day of each month.



DEPARTMENT OF TRANSPORTATION & HIGHWAYS
BUREAU OF CONSTRUCTION

▪ MONTHLY REPORT ▪

PROJECT: SIGN PANEL ASSEMBLY MAINTENANCE-FIRST AMMEDMENT FROM 14 NOVEMBER

SECTION: 15-8SPAM-35-GM FED. PROJ. NO.: _____ JOB NO.: _____ CONTRACT NO.: 13-53-054

CONTRACTOR: WESTERN REMAC

PROGRESS REPORT FOR MONTH OF OCTOBER-16

started on 14TH NOVEMBER 2015

suspended on _____

resumed on _____

completed, EXCEPT working days, on _____

completed in entirety INCLUDING _____ working days, on _____

► WORK COMPLETED DURING THIS MONTH:

EMERGENCY SIGN INSTALLED---TOTAL 0

SIGN INSTALLED----TOTAL 111 THROUGH OUT COUNTY SYSTEM

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH: APX 55

BASED ON ACTUAL WORK COMPLETED (DOES NOT NEED TO AGREE WITH PAY ESTIMATE)

► WORK SCHEDULED FOR NEXT MONTH: AS NEEDED

AND ANY OTHER SIGNS TO BE INSTALLED/UPGRADE AS NEEDED. UPGRADE SIGN IN SOUTH

11/1/2016
DATE

RON AND ARVIND
PRINTED NAME & SIGNATURE
RESIDENT ENGINEER

NOTE: This report must reach the office by the 20th day of each month.



ATTN: LEBOWITZ

DEPARTMENT OF TRANSPORTATION & HIGHWAYS

BUREAU OF CONSTRUCTION

▪ MONTHLY REPORT ▪

PROJECT: PAVEMENT MARKINGS 2016-2017

SECTION: <u>16-8PVMK-01-GM</u>	FED. PROJ. NO.: _____	JOB NO.: _____	CONTRACT NO.: <u>12-90-094</u>
--------------------------------	-----------------------	----------------	--------------------------------

CONTRACTOR: PREFORM TRAFFIC CONTROL SYSTEMS, LTD

PROGRESS REPORT FOR MONTH OF SEPTEMBER 2016

started on JULY 8, 2016

suspended on _____

BASED ON ACTUAL WORK COMPLETED (DOES NOT NEED TO AGREE WITH PAY ESTIMATE)

MAIN LINE STRIPING THROUGHOUT COUNTY SYSTEM INCLUDING WHITE AND YELLOW

▶ WORK SCHEDULED FOR NEXT MONTH:
LINES: D2, D3 AND D5 (STATE ST & POTTER RD)

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH: _____

WORK COMPLETE - NO WORK SCHEDULED

OCF 212 MONTHLY REPORT(MAY 2015)

10/4/2016
DATE

ARVIND SHAH
PRINTED NAME & SIGNATURE
RESIDENT ENGINEER

NOTE: This report must reach the office by the 20th day of each month.

MONTHLY REPORT



COOK COUNTY DEPARTMENT OF
TRANSPORTATION AND HIGHWAYS
CONSTRUCTION BUREAU

Project: Center^d Street
171st Street to 159th Street
Section No: 02-W5208-02-RP
Contract No: 1555-14616
Contractor: Capitol Cement Co.

Fed. Proj. No: M-4003(379)
Fed. Job No: C-91-424-14
IDOT
Contract No:

Date:
Attn:
RE: J. Sek
SE: M. McMillan
OE: R. Maranan

PROGRESS REPORT FOR MONTH OF OCTOBER

(Separate reports for Railroad Agreements, Utility Agreements or other contracts REQUIRED)

- Started on 08/25/2015
- Suspended on _____
- Resumed on _____
- Completed, EXCEPT working days, on _____
- Completed in entirety INCLUDING _____ Working days, on _____

> WORK COMPLETED DURING THIS MONTH:

Midwest fence to installed guardrail along the west ROW. Chicago Cuts upcut and sealed longitudinal joints. H&H traffic signal turn on @ 171st Street. Maintenance Coatings performed pavement striping. Diaz Group working on parkway reconstruction. Capitol working on punch list work.

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH: 98.0%

(Based on actual work completed, does NOT need to agree with pay estimate)

> WORK SCHEDULED FOR NEXT MONTH:

Midwest fence to complete guardrail placement along the west curb line. Metromex to install bituminous plug at north CN track crossing. H&H traffic signal turn on at 167th Street.


RESIDENT ENGINEER SIGNATURE

10-20-16
DATE

NOTE: This report must reach the office by the 20th day of each month.

MONTHLY REPORT



COOK COUNTY DEPARTMENT OF
TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION

Project: Group 2- 2015
Lake Cook Rd over Buffalo Creek & over Wisconsin Central R.R.
Section No: 15-A5014-08-BR-15-A5016-05BR
Contract No: 1585-15156
Contractor: RAUSCH

Date: 10-18-16
Attn: Karl Peterson
RE: Milomir Aleksic
SE: Mark Mcmillan
OE: Ronald Maranan

PROGRESS REPORT FOR MONTH OF OCTOBER, 2016

(Separate reports for Railroad Agreements, Utility Agreements or other contracts REQUIRED)

- Started on 9-6-2016
- Suspended on _____
- Resumed on _____
- Completed, EXCEPT working days, on _____
- Completed in entirety INCLUDING _____ Working days, on _____

➤ **WORK COMPLETED DURING THIS MONTH:**


STAGE I CONSTRUCTION COMPLETED AT BUFFALO CREEK & WISCONSIN CENTRAL BRIDGE.

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH: 45

(Based on actual work completed, does NOT need to agree with pay estimate)

➤ **WORK SCHEDULED FOR NEXT MONTH:**

CONTINUING STAGE II CONSTRUCTION, BRIDGE JOINT REPLACEMENT CENTER LANES AT WISCONSIN CENTRAL BRIDGE & OUTSIDE LANES AT BUFFALO CREEK BRIDGE.


RESIDENT ENGINEER SIGNATURE

10-18-16
DATE

NOTE: This report must reach the office by the 20th day of each month.

MONTHLY REPORT



COOK COUNTY DEPARTMENT OF
TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION

Project: Rosemont Transit Center- Reorganization
Section No: 15-TRANS-00-PK
Contract No: 12-28-340-GC.03
Contractor: F.H. Paschen

Date: 10-21-16
Attn: KP
RE: TW
SE: MM
OE: MM

PROGRESS REPORT FOR MONTH OF OCTOBER 2016

(Separate reports for Railroad Agreements, Utility Agreements or other contracts REQUIRED)

- Started on August 03, 2016
- Suspended on _____
- Resumed on _____
- Completed, EXCEPT working days, on _____
- Completed in entirety INCLUDING _____ Working days, on _____

➤ **WORK COMPLETED DURING THIS MONTH:**

Completed stages 2A, 2B, 2C and 2D. These stages consisted of removing and replacing concrete curb and gutter as well as 5" concrete sidewalk.

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH: 75

(Based on actual work completed, does NOT need to agree with pay estimate)

➤ **WORK SCHEDULED FOR NEXT MONTH:**

Start and complete stage 3. This stage consists of removing existing median and replacing it with concrete curb and gutter and 5" sidewalk, removal of existing pavement and replacing it with HMA. The electrical contractor will be placing unit duct and detector loops. We will also have sign installation through the project.

RESIDENT ENGINEER SIGNATURE

 10-21-16
DATE

NOTE: This report must reach the office by the 20th day of each month.

MONTHLY REPORT



COOK COUNTY DEPARTMENT OF
TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION

Project: PPRP 2015
Various Locations.
Section No: 14-PPRPS-01-PV
Contract No: 1523-14815
Contractor: K-Five Construction Corporation

Date: 10-20-16
Attn: A. Anderson
RE: L.Sakoutis
SE: M. McMillan
OE: M.Marjanovic

PROGRESS REPORT FOR MONTH OF OCTOBER

(Separate reports for Railroad Agreements, Utility Agreements or other contracts REQUIRED)

- Started on 11/09/2015
- Suspended on _____
- Resumed on 04/05/2016
- Completed, EXCEPT working days, on _____
- Completed in entirety INCLUDING Sod Working days, on _____

➤ WORK COMPLETED DURING THIS MONTH:

Plainfield Road-Willow Springs to East Ave. Contractor placed sod throughout the project limits.
Sauk Trail-Cicero Ave. to Governors Hwy. Contractor placed sod throughout the project limits.
Kedzie Ave.-183rd St. to 175th St. Contractor placed sod throughout the project limits.

PERCENTAGE OF ALL WORK COMPLETED BY END OF MONTH: 100

(Based on actual work completed, does NOT need to agree with pay estimate)

➤ WORK SCHEDULED FOR NEXT MONTH:

L.S.
RESIDENT ENGINEER SIGNATURE

10-20-16
DATE

NOTE: This report must reach the office by the 20th day of each month.

COOK COUNTY DEPARTMENT OF
TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION



START/STOP NOTICE

Project: JOC-Old Orchard Rd. at Woods Dr.

Date 10/18/2016

Section No: 16-A8327-00-RS

Chief Engr. HAC

Contract No: 12-28-340-HS.08

RE: IZ

Contractor: F.H. Pashen

SE: MM

OE: MM

Construction of the above project location on Old Orchard Rd. at Woods Dr. _____

(Specific Work Location)


- Started
- Suspended because of _____
- Resumed
- Interim Completion
- Substantial completion (Include Inspection Report)
- Completion of All Punch List Work (Include Inspection Report)

on 10/18/2016 _____

(Date)

All other work (other contracts, utility work, railroad work) is

- complete.
- incomplete.

Signed 

Title HE III Date 10/18/2016

(Chief Engineer of Construction)

cc: Holly A. Cichy, P.E.
 Chief Engineer of Construction
 Cook County Department of
 Transportation and Highways
 69 W. Washington St. 24th Fl.
 Chicago, Illinois 60602-3007

Bureau of Construction
 Illinois Dept. of Transportation
 201 West Center Court
 Illinois Dept. of Transportation
 Schaumburg, Illinois 60196-1096

COOK COUNTY DEPARTMENT OF
TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION



START/STOP NOTICE

Project: JOC--Old Orchard Rd. at Woods Dr.

Date 10/10/2016

Section No: 16-A8327-00-RS

Chief Engr. HAC

Contract No: 12-28-340-HS.08

RE: IZ

Contractor: F.H. Pashen

SE: MM

OE: MM

Construction of the above project location on Old Orchard Rd. at Woods Dr. _____

(Specific Work Location)

Started

Suspended because of _____

Resumed

Interim Completion

Substantial completion (Include Inspection Report)

Completion of All Punch List Work (Include Inspection Report)


on 10/10/2016 _____

(Date)

All other work (other contracts, utility work, railroad work) is

complete.

incomplete.

Signed 
Title HE III Date 10/10/2016

(Chief Engineer of Construction)

cc: Holly A. Cichy, P.E.
Chief Engineer of Construction
Cook County Department of
Transportation and Highways
69 W. Washington St. 24th Fl.
Chicago, Illinois 60602-3007

Bureau of Construction
Illinois Dept. of Transportation
201 West Center Court
Illinois Dept. of Transportation
Schaumburg, Illinois 60196-1096