



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN

1st District

ROBERT STEELE

2nd District

JERRY BUTLER

3rd District

STANLEY MOORE

4th District

DEBORAH SIMS

5th District

EDWARD M. MOODY

6th District

JESUS G. GARCIA

7th District

LUIS ARROYO, JR.

8th District

PETER N. SILVESTRI

9th District

BRIDGET GAINER

10th District

JOHN P. DALEY

11th District

JOHN A. FRITCHEY

12th District

LARRY SUFFREDIN

13th District

GREGG GOSLIN

14th District

TIMOTHY O. SCHNEIDER

15th District

JEFFREY R. TOBOLSKI

16th District

SEAN M. MORRISON

17th District

January 18, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 17-0751
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending November 30, 2016.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Brian Hamer, Chief of Staff
Steven Shaw, Deputy Chief of Staff
Vasyl Markus, Special Assistant – Legislative and Governmental Affairs
Martha Martinez, Chief Administrative Officer
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Stanley Moore
Commissioner John P. Daley

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING NOVEMBER 30, 2016

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>JOC PROJECTS:</u>							
<u>JOC-Rosemont Transit Center</u> Reorganization	15-TRANS-00-PK 12-28-340-GC.03 (Walsh (Collins, Consultant)- Lebowitz- Marjanovic)	9	F. H. Paschen \$4,969,883.46	8/3/2016	90		Work completed this month included removing medians and replacing them with sidewalk and curb and gutter, installing hand railing and traffic signs and painting curbs around bus lanes and other locations. Work scheduled for next month includes removal and replacement of concrete pavement and medians to install electrical hardware for bus gates in the North area of the CTA parking lot, detector loops and bollards.
<u>PROJECTS BY OTHERS:</u>							
<u>167th Street</u> Center Street to Lowe Avenue Harvey IL/RELtd	09-00183-00-FP DCEO Grant No. 15-203217 (Vaughn-Lebowitz)	5	Capitol Cement \$4,969,883.46	3/18/2015	80	11/13/2015	Work on this project has been suspended.
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings</u>	12-8PVMK-35-GM 14-8PVMK-36-GM 15-8PVMK-37-GM 16-8PVMK-01-GM 12-90-094 (Shah-Lebowitz- Marjanovic)	County- wide	Preformed Traffic Control \$2,335,700.00 \$3,503,550.00 (A)	7/10/2012	87	7/9/2014 7/9/2015(R) 7/9/2016(R) 7/9/2017(R)	Work completed this month included mainline striping throughout County system including white and yellow lines: D2, D3 and D5 (State Street & Potter Road).
<u>Striping Intersections and Crosswalk</u>	14-8STIC-35-GM 16-8STIC-01-GM 1428-13407 (Shah-Lebowitz- Maranan)	County- wide	Preformed Traffic Control \$1,987,400.00 \$2,981,000.00 (A)	6/30/2014	75	6/29/2016 6/29/2017(R)	Work completed this month included striping of various roads in Districts 2, 3 and 4.
<u>Sign Panel Assembly Maintenance</u>	13-8SPAM-34-GM 15-8SPAM-35-GM 13-53-054 (Shah-Lebowitz- Maranan)	County- wide	Western Remac \$805,370.00 (base)	11/14/2013	78	11/26/2016	Work completed this month included installation of 111 signs throughout the county. Work scheduled for next month includes installation and upgrading other signs as needed.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPI/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Center Street</u> 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2-02 (Sek-Sterr-Maranan)	5	Capitol Cement \$9,487,711.07 \$10,055,569.07(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016		Completing punch list items. Checking final quantities.
<u>Kedzie Avenue</u> 139th St. to 135th St. <u>139th St.</u> Kedzie Ave. to Utica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 Contract No. 10220 (Marvin-Sterr-Maranan)	5	Landmark Contractors \$2,035,543.48 \$2,156,555.99(A)	8/26/2014	100	6/24/2015	5/19/2015	12/1/2015 11/2/2015 (Sidewalk, landscaping & storm sewer work only)	12/7/2015	Final Change Order sent to IDOT 9/28/2016. Final Change Order to be processed with Procurement upon approval from IDOT.
<u>151st Street</u> Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Sek-Sterr-Marjanovic)	5	Capitol Cement \$1,742,690.05 \$1,952,9610.68(A)	4/21/2015	100	10/9/2015	10/2/2015	11/9/2015		Form 69 returned via email 3/17/2016 Reviewing and resolving discrepancies.
<u>170th Street</u> S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Sterr-Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 resent on 5/20/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.

FEDERAL PROJECTS:

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans; (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,256,240.56(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians 9/19/2016 (Trees))	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	Form 69 sent on 3/3/2016. Contractor reviewing quantities.
<u>Kedzie Bridge</u> Over NIRC RR near 141st St.	12-W4612-06-BR 1355-12834 (Marvin-Sterr-Maranan)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014	12/1/2015	Final Change Order roundtable held 10/13/2016 and to be executed by CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Lake Cook Road Pfingsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-Lebowitz- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD = 11/01/2013	12/19/2013	12/19/2013	Form 69 returned 8/12/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
<u>Pavement Preservation and Rehabilitation Program – North 2015</u> <u>Busse Rd. – Golf Rd. to Lonnquist Blvd.</u> <u>Winnetka Rd. – E. of I-94 Bridge to Hibbard Rd.</u> <u>Edens Expressway E.</u> <u>Frontage Rd. – Lincoln Ave. to Harms Rd.</u> <u>Mundhank Rd. – N. Meadow Ct. to Barrington Rd.</u> <u>Otis Rd. – Brinker Rd. to Dundee Ave.</u>	14-PPRPN-01-PV 1523-14543 (Zamarripa-Lebowitz- Marjanovic)	9, 13, 15	J.A. Johnson Paving Company \$2,923,329.00 \$3,004,765.25(A)	11/23/2015 (Otis Road) 11/23/2015 (Mundhank Road) 11/23/2015 (Winnetka Road)	100	8/31/2016	8/20/2016	8/2/2016	8/29/2016	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPI/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Pavement Preservation and Rehabilitation Program - South 2015 (REBID)	14-PPRPS-01-PV 1523-14815 (Sakoutis-Lebowitz-Marjanovic)	5,6,17	K-Five Construction Corp. \$4,373,000.00 \$4,471,782.09(A)	11/9/2015	100	8/31/2016 +5WD 9/6/2016	8/31/2016 +5WD = 9/6/2016	9/19/2016	9/19/2016	Checking final quantities.
103rd St.-88th Ave. to Kean Ave.										
Plainfield Rd.-Willow Springs Rd. to East Ave.										
Kedzie Ave. at Governors Hwy										
Kedzie Ave.-183rd St. to 175th St.										
Sauk Trail - Cicero Ave. to Governors Hwy										
Wolf Road at 139th Street										
Pavement Resurfacing Enhancement Program South 2014	13-PPRPS-01-RS 1428-13429 (Marvin-Ster-Maranan)	5,6	D. Construction \$1,785,391.57	8/25/2014	100	6/24/2016	10/3/2015	10/16/2015 11/20/14 (Steger) 1/29/15 (Cottage Grove) 10/28/15 (Kedzie & 139th)	11/10/15 (Cottage Grove Avenue) 11/10/15 (Steger Road) 11/10/15 (Kedzie & 139th)	Change Order #1 is being processed by Procurement and to be executed by CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Cottage Grove Ave. - Lincoln Hwy to Glenwood-Lansing Rd.										
Kedzie Ave. - 158th St. to 155th St.										
Steger Rd. - Harlem Ave. to Cicero Ave.										
139th St. - Coopers Grove Rd. to Harrison Ave.										
Roberts Road 86th St. to 79th St.	14-W3219-01-DR 1555-14336 (Marvin-Ster-Maranan)	6	MQ Sewer & Water Contractors, Inc. \$3,879,245.6	6/30/2015	100	11/13/2015	11/13/2015	11/13/2015	12/15/2015	Form 69 returned 5/9/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Sanders Road Tehny Road to Lake Cook Rd.	13-W2445-07-RS 1455-13406 (Vloria-Lebowitz-Maranan)	14	Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014	6/26/2015	Form 69 returned 8/28/2015 Final Change Order to be processed upon receipt and review of close-out paperwork from contractor.
88 th Avenue 103rd St. to 87th St.	03-W3017-03-FP (Sek-Ster-Maranan)	17	K-Five Construction \$11,163,856.05 \$11,209,743.85(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punch list items. Final Change Order to be processed upon completion of punch list items and receipt of close-out paperwork from the contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 - 2013 Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st St. @ Jack Hille School 104th Ave. S. of 167th St.	12-W3913-04-RS 13-23-022 (Vloria-Sterr- Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 resent 4/19/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 3 - 2013 104th Ave. at Cal-Sag Channel Ridgeland Ave. at Cal-Sag Channel Crawford Ave. at Cal-Sag Channel Francisco Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Sterr-Maranan)	5, 6, 17	Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014	12/1/2015		Completing punch list work. Form 69 returned 3/17/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 3-2014 (REBID) Ridgeland Ave. Over Moline Expy Cottage Grove Ave over North Creek Central Ave over Midlothian Creek Roberts Rd over Stoney Creek	14-W5906-04-BR 1455-14179 (Marvin-Sterr-Maranan)	5, 6, 17	Areatha Construction Company \$841,927.30	4/2/2015	100	10/6/2015	8/14/2015	10/19/2015	10/19/2015	Completion Resolution approved by the County Board on 11/16/2016. Final Payment, Final Paperst to Fiscal Management and Final Papers to IDOT processed.
Group 2 - 2014 Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (Mohebbi-Lebowitz-Maranan)	13	Ploie Construction \$1,069,378.25	7/28/2014	100	10/31/2014	10/31/2014	12/4/2014	12/18/2014	Completion Resolution to be presented to the County Board on 12/14/2016. Processing Final Payment, Final Paperst to Fiscal Management and Final Papers to IDOT.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Group 1-2015</u> Hintz Rd - Elmhurst Rd to Milwaukee Ave Hintz Rd at Ecco Lake	14-A5416-03-RP 1428-14143 (Mohebbi-Lebowitz-Marianovic)	14,17	R.W. Duntleman Co. \$3,271,790.88	3/30/2015	100	11/13/2015	11/13/2015	12/3/2015 11/18/15 (Signals)	12/8/2015	Form 69 returned via email 2/18/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
<u>Group 2-2015</u> Lake Cook Road over Buffalo Creek Lake Cook Road over Wisconsin Central Railroad	15-A5014-08-BR 1585-15156 (Aleksic-Lebowitz-Maranan)	14	Rausch Infrastructure, LLC. \$582,740.00	9/6/2016	100	11/30/2016	11/30/2016	11/30/2016		Completing punch list work. Checking final quantities.
<u>Lemont Township 2015</u> Various Locations	15-14136-90-RS 1555-14634 (Rugienius-Sterl-Maranan)	17	K-Five Construction \$383,595.45	9/21/2015	100	11/13/2015	10/1/2015	10/22/2015	10/22/2015	Lemont Township approved Final Change Order 10/12/2016. Final Change Order sent to IDOT 10/14/2016.
<u>Group 4-2014</u> Leyden Township Winters Drive-Wolf Road to Roberta Avenue Scott Street-Armitage Avenue to Palmer Avenue Dickens Avenue-Geneva Avenue to Mannheim Road	13-15133-90-RS 1523-14660 (Petrungaro (Consultant)-Lebowitz-Maranan)	16	A. Lamp Concrete Contractors, Inc. \$893,040.10	6/20/2016	100	9/26/2016	9/8/2016	9/12/2016	9/16/2016	Checking final quantities.
<u>JOC PROJECTS:</u> JOC-Old Orchard Road at Wood Drive	16-A8327-00-RS 12-28-340-HS.08 (Zamarripa-Lebowitz-Marianovic)	13	F.H. Paschen	10/10/2016	100	10/18/2016	10/18/2016	10/18/2016	10/18/2016	Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	82-02524-01-WR Proj. IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Cottage Grove Avenue</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/8/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Techny Road Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrailis-Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. - NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.