

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING NOVEMBER 30, 2021

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>FEDERAL PROJECTS:</u>							
<u>County Line Road</u> I-294 Ramp to North Avenue Project # 29150 Direct % 12.52 Project # 53654 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	8	10/4/2024	Work completed this month includes earth excavation at Gateway Road; installation of storm sewer; and pavement patching of Route 20. Work scheduled for next month includes completion of stage 1 traffic control; start of stage 2 traffic control; installation of storm sewer.
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,614,151.24 (A)	1/13/2020	85	12/24/2021	Work completed this month included installation of permanent pavement markings on Lake Cook Road, Weiland Road, and Buffalo Grove Road; installation of temporary pavement markings on IL-83 and St Mary's; installation of driveways; placement of concrete pavement, new sidewalk, curb and gutter and paved medians; approach pavement, sidewalk, and parapet wall for Buffalo Grove Road bridge; installation of conduits and foundations for street lighting and traffic signals; topsoil placement and sodding for landscaping along Lake Cook Road, Weiland Road, and IL-83. Work scheduled for next month includes installation of the remaining sidewalk, of traffic signal equipment, conduits and foundations for street lighting and traffic signals; placement of topsoil and installation of sod to continue along long Lake Cook Road, Weiland Rd, IL-83, and Buffalo Grove Road; punch list items; and jobsite cleanup.
<u>MOTOR FUEL TAX PROJECTS:</u>							
<u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue Project # Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292	6			0	10/1/2022	Preconstruction meeting to be scheduled upon award of contract.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311	9, 13, 14, 15, 17			0	1/30/2023	Preconstruction meeting to be scheduled upon award of contract.
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road Project #25403 Direct % 100.00 Indirect % 0.00	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74		0	10/21/2022	Working with the contractor on project startup.
<u>Roberts Road</u> Valley Drive to 87th Street Project #24654 Direct % 100.00 Indirect % 0.00	19-W3216-00-PV 2028-18123 (Sek-Barrins- Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	99	11/29/2020 12/10/2021 (R)	Work completed this month included traffic signal maintenance transfer to IDOT; structure cleaning; striping; parkway restoration; and punch list work. Work scheduled for next month included installation of pavement reflectors and street signing; and completion of all punch list work.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings (County-Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 54	4/30/2021 4/30/2022 (R)	Pavement marking this month included 94,495 ft of 4 inch pavement markings, 4,759 ft of 6 inch pavement markings, 6,365 ft of 12 pavement markings, 183 ft of 24 inch pavement markings and 61 letters and symbols. 2021 pavement striping maintenance work has been completed.
Project # 23647 Direct % 100.00 Indirect % 0.0							
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 54	3/31/2021 3/31/2022 (R)	Signs installed this month included 3 emergency signs, 78 signs, and 752 feet of sign post. A total of 40 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 23648 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>MOTOR FUEL TAX PROJECTS:</u>										
<u>Group 1 - 2017</u> Lake Cook over Chicago River Bartlett Bridge over Poplar Creek	17-A5022-00-BR 2028-18064 (Dominguez-Lebowitz- Adhikary)	14, 15	Areatha Construction Co, Inc. \$781,692.55 \$651,755.03 (A)	8/19/2020	100	10/30/2020	11/9/2020	10/14/2020	11/9/2020	Final payment made to the contractor. The Completion Resolution was accepted by the County Board on 10/7/2021. Final Papers to IDOT and Fiscal have been submitted. This contract is completed.
Project #22640 Direct % 74.5 Indirect % 0.00 Project 22642 Direct % 25.5 Indirect % 0.00										
<u>West Lake Avenue</u> Wolf Road to Landwehr Road <u>Dempster Street</u> IL 83 (Elmhurst Road) to Wolf Road	19-A5918-00-PV 1999-17919 (Aleksic-Lebowitz- Adhikary)	9,14	A. Lamp Concrete Contractors, Inc. \$6,544,212.81 \$7,737,206.43 (A)	4/6/2020 (W. Lake) 4/7/2020 (Dempster)	100	10/19/2020	10/26/2020	11/25/2020	11/25/2020	Final payment made to the contractor. The Completion Resolution was accepted by the County Board on 11/4/2021. Processing Final Papers to Fiscal and IDOT.
Project # 24186 Direct % 100.00 Indirect % 0.00										
<u>JOC PROJECTS:</u>										
<u>JOC-5th Avenue</u> Guardrail Replacement at Pleasantdale Drive Project # 25346 Direct % 100.00 Indirect % 0.00	20-B7120-00-BR 1555-14475-SW- SBE18 (Hasler (Lochner)- Lebowitz-Marjanovic)	17	MQ Construction \$64,701.59	10/28/2020	100	11/30/2020	11/30/2020	12/4/2020	12/4/2020	Final payment made to the contractor. Contract to be closed when JOC administrative fees are determined at the end of the fiscal year.
<u>JOC-Building Demo</u> Village of Lynwood Project # 25882 Direct % 0.00 Indirect % 100.00	21-B6737-00-BD 1555-14475-D-SBE19 (Hasler (Lochner)- Lebowitz-Adhikary)	6	AGAE Contractors, Inc. \$86,407.10 \$15,462.92 (Supplemental)	5/21/2021	100	6/17/2021	6/17/2021	6/21/2021	6/21/2021	Processing final payment to the contractor. Contract to be closed when JOC administrative fees are determined at the end of the fiscal year.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>JOC-Central Avenue Bridge at I-55</u> Project # 25472 Direct % 100.00 Indirect % 0.00	21-W3924-00-BR 1555-14475-SW10 (Hasler (Lochner)- Lebowitz-Gillespie)	16	MQ Construction \$145,002.60	3/29/2021	100	5/14/2021	5/14/2021	5/10/2021	5/14/2021	Final payment made to the contractor. Contract to be closed when JOC administrative fees are determined at the end of the fiscal year.
<u>EMERGENCY PROJECTS:</u>										
<u>108th Street at Marley Creek</u> Project # 26307 Direct % 100.00 Indirect % 0.00	21-W7509-00-PV 2119-09131 (Widlak (Lochner)- Lebowitz-Adhikary)	17	F.H. Paschen \$299,170.00	11/10/2021	100	11/17/2021	11/17/2021	11/17/2021	11/17/2021	Field staff reviewing final quantities and finalizing project box for submittal.
<u>Roberts Road at 71th Street</u> Project # 26327 Direct % 100.00 Indirect % 0.00	21-W3221-00-PV 2119-08202 (Widlak (Lochner)- Lebowitz-Gillespie)	6	K-Five Construction, Corp. \$191,920.04	8/23/2021	100	11/8/2021	11/8/2021	11/8/2021	11/8/2021	Field staff reviewing final quantities and finalizing project box for submittal.
<u>TOWNSHIP CONTRACTS:</u>										
<u>Palatine Township 2021 at Various Locations - Plum Grove Estates Subdivision</u> Project # 26014 Direct % 0.00 Indirect % 100.00	21-25160-00-RS 2138-18697 (Romero (Lochner)- Lebowitz-Adhikary)	14	Builders Paving LLC \$329,970.00	10/18/2021	100	11/30/2021	11/30/2021	11/1/2021	11/30/2021	Field staff reviewing final quantities and finalizing project box for submittal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179th Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.