

COPY TO: \_\_\_\_\_

COOK COUNTY  
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS  
**BUREAU OF CONSTRUCTION**  
MONTHLY STATUS REPORT

PERIOD ENDING MAY 31, 2022

Jennifer "Sis" Killen, P.E., PTOE  
Superintendent

Holly A. Cichy, P.E.  
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b><u>FEDERAL PROJECTS:</u></b>							
<u>County Line Road</u> I-294 Ramp to North Avenue  Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$34,472,883.70	8/25/2021	14	11/4/2024	Work completed this month included removal of trees, existing pavement, existing curb and gutter in the median on North Avenue between Northwest Avenue and Railroad Avenue; removal of concrete pavement on Northwest Avenue; installation of temporary pavement marking on the north side of North Avenue; placement of sub-base and temporary pavement in the North Avenue median; striping for the EB Lake Street closure and detour installation; and installation of 36" and 72" storm sewer and storm sewer structures.  Work scheduled for next month includes installation of storm sewer and water main on Northwest Avenue; sub-grade excavation on Northwest Avenue; and start of construction of Gateway Road.
<u>County Line Road</u> Grand Avenue to Lake Street  Project # 23651 Direct % 100.00 Indirect % 0.00	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	R.W. Dunteman Company \$10,672,616.71		0	7/31/2023	Award: April 11, 2022 Preconstruction Meeting: April 29, 2022 Working with the contractor on project startup.
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane  Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10 \$58,614,151.24 (A)	1/13/2020	98	12/24/2021	Work completed this month included punchlist items for the roadway, street lighting and traffic signal maintenance transfers, installing permanent signage and pavement striping throughout the project, continuing landscaping restoration and detention pond excavations. Work scheduled for next month includes continuation of punchlist items for the roadway; detention pond excavations and final landscaping throughout the project.
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>							
<u>87th Street Bridge over B&amp;OCT RR</u> South 78th Avenue to South Oketo Avenue  Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Barrins-Marjanovic)	6	Lorig Construction Company \$3,466,845.15	3/4/2022	3	10/1/2022	Work completed this month included progressing with railroad agreement and staging changes. Work scheduled for next month includes installation of protective shielding, demolition of the bridge deck and approach slab, and removal of BioHazard Materials.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Barrins-Marjanovic)	5, 6, 17	Granite Construction Company \$6,463,304.15	3/25/2022	8	4/29/2023	Work completed this month included installation of pier access at all locations; work at Francisco Avenue also included concrete removal for tie rod replacement and bridge rail removal; work at 104th Avenue also included removals for full and partial patches, preparation and prime of repair location and installation of temporary Fence; work at Ridgeland Avenue also included concrete removal for tie rod replacement, removal of deck patches and installation of temporary fence; and work at Crawford Avenue also included installation of safespan, temporary fence, and concrete removal for tie rod replacement. Work scheduled for next month includes removal, preping and placement of full and partial patches at all locations; work at Ridgeland Avenue also includes removal of sidewalk patches.
Project # 23006 Direct % 100.00 Indirect % 0.00							
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Plote Construction Inc. \$6,491,223.17		0	10/28/2022	Award: April 15, 2022 Preconstruction Meeting: May 3, 2022 Working with the contractor on project startup. Work scheduled for next month includes beginning pavement patching operations on Roselle Road.
Project # 25585 Direct % 0.0 Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Barrins-Marjanovic)	5, 6, 11, 17	Gallagher Asphalt Corporation \$17,370,167.00	4/15/2022	9	10/28/2022	Work completed this month at Wolf Road (Plainfield Road to 47th Street) included manhole frame and lid adjustment, replacement of curb and gutter; work at Joe Orr Road (State Street to Cottage Grove Avenue) included concrete pavement patching, removal of existing median, pavement, and corrugated median; work at Steger Road (Ashland Avenue to Union Street) included curb and gutter removal and replacement, manhole frame and lid adjustment, milling existing pavement, pavement patching, placement of hot-mix asphalt binder and surface courses, installation of traffic signal detector loops, pavement striping, cleaning storm sewers; and work at Steger Road (IL Route 394 to Longwood Drive) included milling existing pavement and pavement patching. Work scheduled for next month at Wolf Road (Plainfield Road to 47th Street) includes milling existing pavement, patching, frame and lid adjustment, placement of hot-mix asphalt binder and surface courses, installation of traffic signal detector loops; work at Wolf Road (47th Street to Burlington Avenue) includes curb and gutter removal and replacement, concrete pavement patching; work at Joe Orr Road (Western Avenue to Ashland Avenue) includes installation of traffic control and erosion control, curb and gutter removal and replacement, frame and lid adjustment, milling existing pavement, patching, placement of hot-mix asphalt binder and surface courses, installation of traffic signal detector loops; work at Joe Orr Road (State Street to Cottage Grove) includes curb and gutter removal and replacement, patching, hot-mix asphalt surface median, concrete pavement median, diamond grinding concrete pavement; and work at Steger Road (IL Route 394 to Longwood Drive) includes milling existing pavement, pavement patching, placement of hot-mix asphalt binder and surface courses, aggregate wedge shoulders.
Project # 25586 Direct % 0.0 Indirect % 100.0							
<u>PPRP South 2021</u> 167th Street - County Line to 104th Avenue Walker Road - Apple Avenue to Main Street Wolf Road - Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)- Barrins-Gillespie)	16, 17	K-Five Construction, Corp. \$3,885,158.74	4/18/2022	20	10/21/2022	Work completed this month at 167th Street included pavement patching, clean and fill cracks and joints, placement of asphalt binder and surface course, longitudinal joint sealant, grading and shaping ditches, structure adjustments, rebuild handholes to heavy-duty handholes, replace traffic signal cabinets, installation of detector loops and pavement striping; work at Walker Road included milling existing pavement, pavement patching, clean and fill cracks and joints, placement of asphalt binder course, work at culvert, installation of silt fence, fabric and riprap on creek bank and removal and replacement of guardrail at culvert; and work at Wolf Road included installation of inlet filters and removal and replacement of curb and gutter. Work scheduled next month at 167th Street includes pavement striping, traffic signal installation, and landscaping restoration; work at Walker Road includes placement of asphalt surface course, pavement striping, hot mix asphalt stabilization at guardrail, and landscaping restoration; and work at Wolf Road includes installation of curb and gutter and sidewalk, removal and replacement of guardrail at pedestrian bridge, milling asphalt pavement, and placement of asphalt binder and surface courses.
Project #25403 Direct % 100.00 Indirect % 0.00							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
<u>Pavement Markings (County-Wide)</u>	25-8MARK-00-GM	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00		0	4/6/2025	Award: Anticipated May 2022
	2115-11193						
Project # 26316	(Hernandez-						
Direct % 0.0	Lebowitz)						
Indirect % 100.0							
<u>Signing Panel Assembly</u>	25-8SIGN-00-GM	County- wide	Western Remac, Inc. \$2,285,760.00		0	4/6/2025	Award: Anticipated May 2022
<u>Maintenance Service</u>	2115-11192						
	(Hernandez-						
Project # 26317	Lebowitz)						
Direct % 0.0							
Indirect % 100.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>										
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 sent 3/10/2022. Contractor reviewing final quantities.
Project #24654										
Direct % 100.00										
Indirect % 0.00										
<b><u>TOWNSHIP CONTRACTS:</u></b>										
<u>Palatine Township 2021</u> at Various Locations - Plum Grove Estates Subdivision Project # 26014	21-25160-00-RS 2138-18697 (Romero (Lochner)- Lebowitz-Adhikary)	14	Builders Paving LLC \$329,970.00	10/18/2021	100	11/30/2021	11/30/2021	11/30/2021	11/30/2021	Contractor returned Form 69 and final quantities were agreed to on 1/20/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor. The Completion Resolution to be presented to the County Board at the 6/16/2022 Board meeting.
Direct % 0.00										
Indirect % 100.00										
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>										
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,633,180.00 (A)	6/14/2019	100 100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 5/19/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23647										
Direct % 0.0										
Indirect % 100.0										
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County- wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100 100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Form 69 sent 5/23/2022. Contractor reviewing final quantities.
Project # 23648										
Direct % 0.0										
Indirect % 100.0										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>										
<b>FEDERAL PROJECTS:</b>										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR <u>Fed. Proj. No. STPTE-</u> 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR <u>Proj: IX-5003 (595)</u> <u>(Baskaran)</u>		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<b>MOTOR FUEL TAX PROJECTS:</b>										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R ) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R ) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R )	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R )	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R ) 6/1/2007(R )	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.



PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R )	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R )	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R )	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - Awaiting ASA Directive
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.