

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING FEBRUARY 28, 2023

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | REMARKS |
|---|--|--------------------------|--|---|-----------------------|--------------|---------------------------------------|--|
| FEDERAL PROJECTS: | | | | | | | | |
| <u>County Line Road</u> I-294 Ramp to North Avenue Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48 | 16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary) | 17 | Northlake, Elmhurst | R.W. Dunteman Company \$34,472,883.70 | 8/25/2021 | 24 | 11/4/2024 | Work for this month was on hold due to winter weather. Work scheduled for next month includes installation of storm sewers and utility exploration for new watermain on Northwest Avenue. |
| <u>County Line Road</u> Grand Avenue to Lake Street Project # 23651 Direct % 100.00 Indirect % 0.00 | 18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary) | 17 | Elmhurst | R.W. Dunteman Company \$10,672,616.71 | 6/7/2022 | 41 | 7/31/2023 | Work for this month was on hold due to winter weather. Work scheduled for next month includes pavement removal and aggregate sub-grade improvements for Stage II work; placement of temporary pavement on County Line Road; and traffic signal installation on Romans Road and County Line Road intersection. |
| MOTOR FUEL TAX PROJECTS: | | | | | | | | |
| <u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00 | 21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins) | 9, 14 | Glenview, Des Plaines, Deerfield | Era Valdivia Contractors, Inc. \$1,849,755.05 | | | 12/30/2022 | Award: August 29, 2022 Preconstruction Meeting: September 13, 2022 Work is scheduled to begin in the spring of 2023 due to material shortages |
| <u>87th Street Bridge over B&OCT RR</u> South 78th Avenue to South Oketo Avenue Project # 29152 Direct % 100.00 Indirect % 0.00 | 19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Sek-Barrins- Marjanovic) | 6 | Bridgeview | Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A) | 3/4/2022 | 6 | 10/1/2022 | The project will be on hold until the Spring of 2023 due to winter weather. Working with railroad and the contractor on a revised schedule. |

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | REMARKS |
|--|---|--------------------------|---|---|-----------------------|--------------|---------------------------------------|---|
| <u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel | 18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)- Sek-Barrins- Marjanovic) | 5, 6, 17 | Unincorporated Cook County, Alsip, Crestwood, Robbins, Blue Island, Worth, Palos Heights | Granite Construction Company \$6,463,304.15 | 3/25/2022 | 97 | 4/29/2023 | Work completed this month included completing punchlist items. Work scheduled for next month includes deck slab repair of inside lanes, placement of pavement markings, and completion of punchlist items. |

Project # 23006
Direct % 100.00
Indirect % 0.00

| | | | | | | | | |
|--|--|----------------------|--|---|-----------|----|---|--|
| <u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road | 23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary) | 9, 13, 14, 15, 17 | Skokie, Evanston, Palatine, Inverness, Schaumburg, Hoffman Estates | Plote Construction Inc. \$6,491,223.17 \$7,488,532.82 (A) | 5/31/2022 | 98 | 10/28/2022 A time extension was requested by the contractor | Work completed this month at Quentin Rd from Northwest Highway to Lake Cook Rd, Old Orchard from Gross Point to Skokie Rd, and Roselle Rd from Palatine to Dundee included punchlist work; work at Roselle Rd from Wise Rd to Higgins Rd also included placement of detector loops. Work scheduled for next month is weather dependent and work at Quentin Rd from Northwest Highway to Lake Cook Rd may include joint pavement crack routing, installation of detector loops, and punchlist work; work at Old Orchard from Skokie to Gross Point Rd may include pavement markings and punchlist work; and work at Roselle Rd include joint pavement crack routing, installation of detector loops, pavement markings, and recessed pavement markers, and punchlist work. |
|--|--|----------------------|--|---|-----------|----|---|--|

Project # 25585
Direct % 0.0
Indirect % 100.0

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | REMARKS |
|--|--|--------------------------|---|--|-----------------------|--------------|---|--|
| <u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street | 23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Sek-Barrins- Marjanovic) | 5, 6, 11, 17 | Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs | Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A) | 4/15/2022 | 65 | 10/28/2022 A time extension was requested by the contractor | Work for this month was on hold due to winter weather. Work scheduled for next month at 135th St (Howe to Harlem) includes completion of roadway repairs and punchlist items; work at 167th St (Kedzie to California) includes completion of punchlist items; work at Joe Orr (Western to Ashland) includes completion of punchlist items; work at Joe Orr (State to Cottage Grove) includes completion of punchlist items; work at Joe Orr (Stoney Island to Love) included completion of punchlist items; work at Steger (Ashland to Union) includes completion of punchlist items; and work at Steger (IL Route 394 to Longwood Dr) includes completion of punchlist items. |
| Project # 25586 Direct % 0.0 Indirect % 100.0 | | | | | | | | |
| <u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road | 20-PPRPN-00-PV 2115-10272R (Bushnell (TY Lin)- Lebowitz-Gillespie) | 14, 15 | Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights | Arrow Road Construction \$16,262,116.02 | 9/27/2022 | 17 | 11/21/2023 | Work on this project has been suspended until Spring 2023 due to winter weather. |
| Project #25402 Direct % 100.00 Indirect % 0.00 | | | | | | | | |

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | REMARKS |
|--|---|--------------------------|-----------------|--|-----------------------|--------------|---------------------------------------|---|
| COUNTY WIDE MAINTENANCE CONTRACTS: | | | | | | | | |
| <u>Catch Basin and Inlet Cleaning Services</u> | 2211-06161 (Bushnell (TY Lin)- Sek-Barrins- Hernandez) | County- wide | County- wide | Sheridan Plumbing & Sewer Inc. \$2,755,000.00 | | | | Award: November 30, 2022 Preconstruction Meeting: January 11, 2023 Working with the contractor on project startup. |
| Project # 27419 Direct % 0.0 Indirect % 100.0 | | | | | | | | |
| <u>Pavement Markings (County-Wide)</u> | 25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz) | County- wide | County- wide | Preform Traffic Control Systems, Ltd. \$7,745,100.00 | 8/2/2022 | 10 | 4/6/2025 | No work was completed this month. Work will resume in the spring of 2023 when weather permits. |
| Project # 26316 Direct % 0.0 Indirect % 100.0 | | | | | | | | |
| <u>Pavement Preservation 2022 Crack Sealing Countywide</u> | 22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez) | County- wide | County- wide | Denler, Inc. \$1,279,521.35 | 10/20/2022 | 25 | 10/30/2023 | Work on this project has been suspended until Spring 2023 due to winter weather. |
| Project # 27385 Direct % 0.0 Indirect % 100.0 | | | | | | | | |
| <u>Signing Panel Assembly Maintenance Service</u> | 25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz) | County- wide | County- wide | Western Remac, Inc. \$2,285,760.00 | 7/8/2022 | 19 | 4/6/2025 | Signs installed this month included 10 emergency signs, 22 signs, and 256 feet of sign post. A total of 24 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed. |
| Project # 26317 Direct % 0.0 Indirect % 100.0 | | | | | | | | |

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | ACTUAL FINAL COMPL. DATE | FINAL INSPECTION | FINAL ACCEPTANCE | REMARKS |
|--|---|--------------------------|----------------------------|--|-----------------------|--------------|---------------------------------------|-----------------------------|---------------------|---------------------|---|
| FEDERAL PROJECTS: | | | | | | | | | | | |
| <u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane | 14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) | 14 | Buffalo Grove, Wheeling | R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A) | 1/13/2020 | 99 | 6/30/2022 | | 6/30/2022 | | Completion of punchlist items and landscaping warranty replacements to be completed in Spring of 2023. Form 69 sent 11/28/2022. Contractor reviewing final quantities |
| Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22 | IDOT Job No.: C-91- 365-14 (Pieper (WSP)- Lebowitz-Marjanovic) | | | | | | | | | | |

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | ACTUAL FINAL COMPL. DATE | FINAL INSPECTION | FINAL ACCEPTANCE | REMARKS |
|---|---|--------------------------|---|---|-----------------------|------------|---------------------------------------|-----------------------------|---------------------|---------------------|--|
| <u>MOTOR FUEL TAX PROJECTS:</u> | | | | | | | | | | | |
| <u>German Church Road over Flag Creek</u> Project # 25901 Direct % 100.00 Indirect % 0.00 | 21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary) | 17 | Willow Springs | Areatha Construction Co., Inc. \$571,176.80 | 10/6/2022 | 100 | 12/30/2022 | 1/9/2023 | 1/9/2023 | 1/9/2023 | Field staff reviewing final quantities and finalizing project box for submittal. |
| <u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road Project #25403 Direct % 100.00 Indirect % 0.00 | 20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)-Sek- Barrins-Gillespie) | 16, 17 | Orland Park, Lemont, Hillside, Berkeley | K-Five Construction, Corp. \$3,885,158.74 \$4,227,519.50 (A) | 4/18/2022 | 100 | 10/21/2022 | | 1/10/2023 | | Completion of punchlist items. Field staff reviewing final quantities and finalizing project box for submittal. |
| <u>Roberts Road</u> Valley Drive to 87th Street Project #24654 Direct % 100.00 Indirect % 0.00 | 19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie) | 6, 17 | Palos Hills, Hickory Hills | K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A) | 8/14/2020 | 100 | 11/29/2020 3/16/2022 (R) | 3/16/2022 | 3/16/2022 | 3/16/2022 | Form 69 sent 3/10/2022. Contractor reviewing final quantities. |
| <u>EMERGENCY PROJECTS:</u> | | | | | | | | | | | |
| <u>Central Avenue Bridge Over I- 55 Emergency Repair</u> Project # 27556 Direct % 100.0 | 22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins- Hernandez) | 16 | Forestview | F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00 | 5/9/2022 | 100 | 10/6/2022 | 10/6/2022 | 10/6/2022 | 10/6/2022 | Field staff reviewing final quantities and finalizing project box for submittal. |
| <u>COUNTY WIDE MAINTENANCE CONTRACTS:</u> | | | | | | | | | | | |
| <u>Pavement Markings (County- Wide)</u> Project # 23647 Direct % 0.0 Indirect % 100.0 | 19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz) | County- wide | County- wide | Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,467,671.11 (A) | 6/14/2019 | 100 100 | 4/30/2021 4/30/2022 (R) | 4/30/2022 | Per Work Order | Per Work Order | Final Change Order executed by the CPO on 1/12/2023. Processing final payment to the contractor. The Completion Resolution to be presented to the County Board at the 3/16/2023 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution. |

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | ACTUAL FINAL COMPL. DATE | FINAL INSPECTION | FINAL ACCEPTANCE | REMARKS |
|-------------------------------|--|--------------------------|----------------|---|-----------------------|-----------|---------------------------------------|-----------------------------|---------------------|---------------------|---|
| <u>Signing Panel Assembly</u> | 19-8SIGN-00-GM | County- | County- | Western Remac | 5/9/2019 | 100 | 3/31/2021 | 3/31/2022 | Per Work | Per Work | Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor. |
| <u>Maintenance Service</u> | 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz) | wide | wide | \$1,074,440.00 (base) \$1,074,440.00 (A) | | 100 | 3/31/2022 (R) | | Order | Order | |
| Project # 23648 | | | | | | | | | | | |
| Direct % 0.0 | | | | | | | | | | | |
| Indirect % 100.0 | | | | | | | | | | | |

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | ACTUAL FINAL COMPL. DATE | FINAL INSPECTION | FINAL ACCEPTANCE | REMARKS |
|--|---|--------------------------|----------------------------|---|-----------------------|-----------|---------------------------------------|-----------------------------|---------------------|---|---|
| CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES | | | | | | | | | | | |
| FEDERAL PROJECTS: | | | | | | | | | | | |
| <u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u> | 92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias) | 14 | | Newberg/Perini \$2,049,168.00 \$1,863,717.25(F) | 4/20/1995 | 100 | 8/25/1995 | 9/12/1996 | 10/10/1996 | 11/12/1996 | Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015. |
| <u>Maple Avenue 47th St. to Windemere Ave.</u> | 83-02524-01-WR Proj: IX-5003 (595) (Baskaran) | | Brookfield | Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A) | 4/18/1984 | 100 | 11/2/1984 +15WD | 5/16/1985 | 6/18/1985 | 10/22/1985 | Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT |
| MOTOR FUEL TAX PROJECTS: | | | | | | | | | | | |
| <u>Central Avenue 155th St. to 147th St.</u> | 98-W3910-04-FP (Shah) | 6 | Oak Forest | *Callaghan Paving \$2,345,353.31 \$2,425,921.34(F) | 4/11/2003 | 100 | 10/31/2003 11/11/2003(R) NO WD | 12/9/2003 | 10/28/2004 | 10/28/2004 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u> | 02-W5901-03-RS (Golez) | | Steger, Chicago Heights | *Callaghan Paving \$1,493,778.74 \$1,855,173.86(F) | 5/16/2003 | 100 | 10/17/2003 11/14/2003(R) NO WD | 11/14/2003 | 12/18/2003 | 12/18/2003 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u> | 02-26347-03-LS (Geremias) | 14 | Palatine | Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A) | 2/23/2004 | 100 | 12/15/2004 | 11/23/2004 | 11/23/2004 | 12/15/2006 CBG 07/19/2007 CCHD | Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE |
| <u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u> | 90-B6538-01-RP (Shah) | 3 | Lansing, Lynwood | *Callaghan Paving \$4,787,264.58 \$4,890,935.00(F) | 5/7/2002 | 100 | 11/22/2002 8/15/2003(R) | 8/23/2004 | 10/25/2004 | 10/25/2004 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | ACTUAL FINAL COMPL. DATE | FINAL INSPECTION | FINAL ACCEPTANCE | REMARKS |
|--|--|--------------------------|---------------------------|---|-------------------------------------|-----------|---|------------------------------|-------------------------|---------------------|---|
| <u>Greenwood Road</u> 159th St. to Chicago St. | 98-B8234-02-FP (Baskaran) | 9 | Dolton | *Callaghan Paving \$7,268,152.53 \$6,768,306.12(A) | 5/14/2004 | 100 | 10/29/2004 7/1/2005(R) | 7/1/2005 | 11/1/2005 | 7/11/2008 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u> | 98-W4502-02-FP (Shah) | 5, 6 | Richton Park, Matteson | *Callaghan Paving \$2,613,892.58 \$2,717,875.93(F) | 7/28/2003 | 100 | 11/30/2003 | 10/4/2004 | 12/13/2004 | 6/6/2005 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>State Street</u> Sauk Trail to 26th Street | 98-W5602-03-RP (Golez) | 5, 6 | Chicago Heights | *Callaghan Paving \$1,831,627.93 \$1,987,934.35(F) | 6/3/2003 | 100 | 10/3/2004 7/31/2004 | 10/19/2004 | 12/21/2004 | 12/21/2004 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>Techny Road</u> Shermer Rd. to Chicago River | 99-A7622-03-FP (Lebowitz-Petratis- Marjanovic) | 14 | Northbrook | Di Paolo Company \$6,527,072.60 \$7,087,628.07(A) | 10/20/2005 4/4/2007 (Resumed) | 100 | 2/13/2006(I) 11/1/2006(R) 6/1/2007(R) | 1/19/2007(I) 7/14/2007(F) | 8/9/2007 8/15/2008 | 8/15/2008 | Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015. |
| <u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd. | 78-V6842-01-PV | | Rolling Meadows | Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F) | 2/22/1984 | 100 | 11/2/1984 +15WD | 8/13/1985 | 12/10/1984 12/7/1985 | 6/24/1986 | Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT |
| <u>80th Avenue</u> 159th Street to 151st Street | 93-W3210-02-RP (Shah) | 17 | Orland Park | *Callaghan Paving \$3,888,079.33 \$3,918,814.59(F) | 4/3/2003 | 100 | 10/31/2003 11/28/2003(R) | 9/7/2004 | 10/28/2004 | 10/4/2005 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>87th Street</u> 88th Avenue to Roberts Road | 87-B4223-01-RP (Shah) | | Hickory Hills | Ganna Construction \$3,019,417.60 \$3,113,175.06(F) | 11/15/1994 | 100 | 12/1/1995 | 6/12/1996 | 7/11/1997 | 12/4/1997 | Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE |

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

| PROJECT | SECTION NO. ENGINEERS | COUNTY BOARD DIST. | MUNICIPALITIES | CONTRACTOR & CONTRACT COST | CONSTR. START DATE | % TO DATE | SCHED. COMPL/ REVISED (R) DATES | ACTUAL FINAL COMPL. DATE | FINAL INSPECTION | FINAL ACCEPTANCE | REMARKS |
|---|--|--------------------------|------------------------------|---|-----------------------|-----------|---------------------------------------|-----------------------------|---------------------------------|---------------------|---|
| <u>87th Street</u> 96th Avenue to 88th Avenue | 87-B4223-02-RP (Baskaran) | | Hickory Hills | Ganna Construction \$4,018,885.17 \$3,829,521.14(F) | 8/1/1994 | 100 | 11/3/1995 +15WD | 6/17/1996 | 7/11/1997 | 8/15/1997 | Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE |
| <u>108th Avenue</u> @ 143rd Street | 01-W7511-01-CH (Golez) | | Orland Park | *Callaghan Paving \$672,537.10 \$555,712.98(F) | 9/6/2002 | 100 | 11/22/2002(I) 3/1/2003(R) | 7/12/2003 | 8/15/2003 | 9/30/2005 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>179th Street</u> SW Highway to 108th Ave. | 94-B6219-04-FP (Baskaran) | 17 | Orland Park | *Callaghan Paving \$5,076,028.70 \$4,769,887.82(F) | 6/12/2002 | 100 | 11/23/2002(I) 5/31/2003(R) | 6/9/2003 | 10/4/2005 | 10/4/2005 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |
| <u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave. | 90-B4224-03-RP 90-B4224-02-BR (Geremias) | | Bridgeview | Ganna Construction \$3,111,554.59 \$2,892,897.30(F) | 1/24/1995 | 100 | 12/15/1995 +20WD | 5/30/1996 | 6/22/1998 Bridge 7/9/1998 | 6/8/1999 | On hold-liens/suits. - AWAITING ASA DIRECTIVE |
| <u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.) | 01-C1130-04-FP 01-B6628-02-SS (Shah) | 6 | Richton Park, Park Forest | *Callaghan Paving \$6,974,290.95 \$7,979,566.96(A) | 3/2/2004 | 100 | 10/29/2004 | 7/1/2005 | 9/7/2005 | 9/7/2005 | Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank. |