

COPY TO: \_\_\_\_\_

COOK COUNTY  
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS  
**BUREAU OF CONSTRUCTION**  
MONTHLY STATUS REPORT

PERIOD ENDING APRIL 30, 2023

Jennifer "Sis" Killen, P.E., PTOE  
Superintendent

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b>FEDERAL PROJECTS:</b>								
<u>County Line Road</u> I-294 Ramp to North Avenue  Project # 23806 Direct % 12.52 Project # 23732 Indirect % 87.48	16-W7331-00-RP 2028-18250R Fed. Job No.: V02M(043) IDOT Job No.: C-91- 200-17 (Ternberg (Omega)- Lebowitz-Adhikary)	17	Northlake, Elmhurst	R.W. Dunteman Company \$34,472,883.70	8/25/2021	25	11/4/2024	Work completed this month included removal of existing pavement and earth work on County Line Road; installation of new barrier wall, storm sewer crossings across Ramp S, silt fence on West-Bound North Avenue, and new water-main across the Shell gas station; relocating existing barrier wall and attenuators; earth excavation and pavement removal on County Line Road. Work scheduled for next month includes switching traffic to North Avenue (Stage 1); installation of storm sewer and new water-main work on Northwest Avenue; aggregate sub-grade improvements and paving on County Line Road.
<u>County Line Road</u> Grand Avenue to Lake Street  Project # 23651 Direct % 100.00 Indirect % 0.00	18-W7331-00-RP 2144-08042 Fed. Job No.: NT28(066) IDOT Job No.: (Ternberg (Omega)- Lebowitz-Adhikary)	17	Elmhurst	R.W. Dunteman Company \$10,672,616.71	6/7/2022	42	7/31/2023	Work completed this month included non-special waste removal near the culverts; backfilled culvert areas; aggregate sub-grade improvements; placement of concrete pavement; and excavation of stockpiled dirt on County Line Road. Work scheduled for next month includes paving stage 2 northbound Lanes; placement of temporary pavement for stage 2A; structure adjustments; and box culvert installations.
<b>MOTOR FUEL TAX PROJECTS:</b>								
<u>151st Street Over Boca Rio Ditch Culvert</u>  Project # 26352, 26393 Direct % 56.73 Indirect % 43.27	22-B5626-00-DR 2211-10270 (Gibbs (Bowman)- Sek-Barrins- Gillespie)	6	City of Oak Forest	Pan Oceanic Engineering Co., Inc. \$1,063,377.14			12/1/2023	Award: March 8, 2023 Preconstruction Meeting: March 23, 2023 Working with the contractor on project startup.
<u>2021 Bridge Repair Project</u> East Lake Avenue Bridge at C&NW Railroad East Lake Avenue Bridge at SOO (WICT) Amtrak Railroad Lake-Cook Road Bridge at SOO Line Railroad Mount Prospect Road Bridge over Weller's Ditch Project # 25902 Direct % 100.00 Indirect % 0.00	21-BRREP-00-BR 2211-04083 (Widlak (Ardmore)- Barrins)	9, 14	Glenview, Des Plaines, Deerfield	Era Valdivia Contractors, Inc. \$1,849,755.05	4/13/2023	4	12/30/2022 11/11/2023 (R)	Work completed this month at Mt. Prospect Road included message boards and traffic control stage 1 setup. Work scheduled for next month at Mt. Prospect Road includes stage 1 corrugated median removal, approach slab repairs, joint removal and replacement; work at Lake Cook Rd includes stage 1 traffic control, clean and paint bridge steel, containment and disposal of lead paint residue .
<u>87th Street Bridge over B&amp;OCT RR</u> South 78th Avenue to South Oketo Avenue  Project # 29152 Direct % 100.00 Indirect % 0.00	19-B4224-00-BR 2144-06292 (Gibbs (Bowman)- Sek-Barrins- Marjanovic)	6	Bridgeview	Lorig Construction Company \$3,466,845.15 \$4,459,981.15 (A)	3/4/2022	15	10/1/2022	Work completed this month included installation of geotextile protective ballast protection, protective shielding, and temporary soil retention system; demo Stage 1 deck; prep and prime steel repair locations. Work scheduled for next month includes structure excavation, abutment modifications, bearings removal and replacement, and structural steel repair.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Maintenance North 2021</u> Quentin Road - W Northwest Highway to W Dundee Road Quentin Road - W Dundee Road to Lake Cook Road Old Orchard Road - Skokie Blvd. to Gross Point Road Roselle Road - E. Wise Road to E Schaumburg Road Roselle Road - E Schaumburg Road to E Higgins Road Roselle Road - W Palatine Road to Baldwin Road	23-8PVPN-00-GM 2144-08311 (Romero (Lochner)- Lebowitz-Adhikary)	9, 13, 14, 15, 17	Skokie, Evanston, Palatine, Inverness, Schaumburg, Hoffman Estates	Plote Construction Inc. \$6,491,223.17 \$7,488,532.82 (A)	5/31/2022	99	10/28/2022 5/10/2023 (R)	Work completed this month at Roselle Road and Quentin Road included traffic signal maintenance transfer, installation of edge line striping, concrete pavement crack routing and sealing, and raised reflective pavement reflectors. Work scheduled for next month includes punchlist work.

Project # 25585  
Direct % 0.0  
Indirect % 100.0

<u>Pavement Maintenance South 2021</u> 94th Avenue - 171st Street to W. 159th Street 135th Street - East of Howe Drive to S Harlem Avenue 167th Street - Kedzie Avenue to California Avenue Wolf Road - Plainfield Road to 31st Street Joe Orr Road - Western Avenue to Ashland Avenue Joe Orr Road - State Street to Cottage Grove Avenue Joe Orr Road - West of Love Drive to East of Stony Island Avenue Steger Road - Union Street to Ashland Avenue Steger Road - Calumet Expressway to Longwood Drive Narragansett Avenue - State Road to South of W 86th Street	23-8PVPS-00-GM 2119-09141 (Kinter (Bowman)- Sek-Barrins- Marjanovic)	5, 6, 11, 17	Orland Park, Orland Hills, Palos Heights, Markham, Hazel Crest, Lynwood, Chicago Heights, Olympia Fields, Burbank, Sauk Village, Steger, Western Springs	Gallagher Asphalt Corporation \$17,370,167.00 \$18,691,724.75 (A)	4/15/2022	66	10/28/2022 10/31/2023 (R)	Work completed this month at 94th Avenue (171st Ave to 159th St) included curb and gutter removal and replacement; work at 135th Street (Howe Street to Harlem Avenue) included storm sewer repairs west of Harlem Ave; work at 167th Street (Kedzie Avenue to California Avenue) included storm sewer cleaning; work at Joe Orr Road (Western Avenue to Ashland Avenue) included Storm sewer cleaning; work at Joe Orr Road (State Street to Cottage Grove Avenue) included storm sewer cleaning and permanent pavement markings; work at Joe Orr Road (Stoney Island Avenue to Love Drive) included storm sewer cleaning; work at Steger Road (Ashland Avenue to Union Street) included storm sewer cleaning and pavement markers; work at Steger Road (IL Route 394 to Longwood Drive) included permanent pavement markings and pavement markers. Work scheduled for next month at 94th Ave (171st Ave to 159th St) includes hot-mix asphalt pavement milling and resurfacing and PCC pavement patching; work at 135th St (Howe St to Harlem Ave) includes asphalt pavement patching; work at 167th St (Kedzie Ave to California Ave) includes partial depth pavement patching, pavement joint sealing and punchlist work; work at Wolf Road (Plainfield Rd to 31st St) includes curb and gutter removal and replacement, hot-mix asphalt pavement milling and asphalt patching; work at Joe Orr Road (Western Ave to Ashland Ave) includes punchlist work; work at Joe Orr Road (State St to Cottage Grove Ave) includes punchlist work; work at Joe Orr Road (Stoney Island Avenue to Love Drive) includes punchlist work; work at Steger Road (Ashland Avenue to Union Street) includes punchlist work; work at Steger Road (IL Route 394 to Longwood Drive) includes punchlist work; work at Narragansett Ave (87th St to 86th St) includes curb and gutter removal and replacement, and PCC pavement patching.
--	--	-----------------	---	--	-----------	----	------------------------------	---

Project # 25586  
Direct % 0.0  
Indirect % 100.0

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>PPRP North 2021 REBID</u> Euclid Avenue at North Wolf Road Central Road - New Wilke Road to Arlington Heights Road Schaumburg Road - Meacham Road to Martingale Road Schaumburg Road - Sutton Road to East Avenue Euclid Avenue - Roselle Road to Plum Grove Road Nerge Road - Roselle Road to Rohlwing Road Roselle Road - North of Euclid Avenue To North of Palatine Road	20-PPRPN-00-PV 2115-10272R (Bushnell (TY Lin)- Lebowitz-Gillespie)	14, 15	Streamwood, Schaumburg, Roselle, Elk Grove Village, Rolling Meadows, Palatine, Mount Prospect, Arlington Heights	Arrow Road Construction \$16,262,116.02	9/27/2022	19	11/21/2023	Work completed this month at Roselle Rd included structure and sewer cleaning; work at Central Rd included structure and sewer cleaning; work at Euclid Ave at Wolf Rd included phase 1 concrete work, placement of curb and gutter and 10" concrete pavement, ADA ramps; median removal stage 1 concrete patching, frame and lid adjustments, and 3" asphalt removal on Euclid Ave from Roselle Rd to Plum Grove Rd; median removal and stage 1 concrete patching on Nerge Rd. Work scheduled for next month includes structure and sewer cleaning and Roselle Rd; Stages 2 thru 4 of intersection reconstruction, and continue ADA Ramp Improvements on Euclid Ave at Wolf Rd; includes switching stage 2, asphalt pavement and median removal, and concrete patching on Euclid Ave from Roselle Rd to Plum Grove Rd; switch to stage 2, edge grinding, and concrete patching on Nerge Rd.
Project #25402 Direct % 100.00 Indirect % 0.00								
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>								
<u>Catch Basin and Inlet Cleaning Services</u> Project # 27419 Direct % 0.0 Indirect % 100.0	2211-06161 (Bushnell (TY Lin)- Sek-Barrins- Hernandez)	County- wide	County- wide	Sheridan Plumbing & Sewer Inc. \$2,7555,000.00	4/24/2023	0	10/31/2025	Work completed this month Contractor started Cleaning Storm Catch Basins and Inlets on 87th Street. Work scheduled for next month Continue Catch Basin and Inlet cleaning on 87th Street.
<u>Pavement Markings (County-Wide)</u> Project # 26316 Direct % 0.0 Indirect % 100.0	25-8MARK-00-GM 2115-11193 (Hernandez- Lebowitz)	County- wide	County- wide	Preform Traffic Control Systems, Ltd. \$7,745,100.00	8/2/2022	10	4/6/2025	No work was completed this month. Work will resume in the spring of 2023 when weather permits.
<u>Pavement Preservation 2022</u> Crack Sealing Countywide Project # 27385 Direct % 0.0 Indirect % 100.0	22-PPCRS-00-PV 2211-05250 (Rubin (TY Lin)- Lebowitz- Hernandez)	County- wide	County- wide	Denler, Inc. \$1,279,521.35	10/20/2022	25	10/30/2023	Work on this project has been suspended until Spring 2023 due to winter weather.
<u>Signing Panel Assembly Maintenance Service</u> Project # 26317 Direct % 0.0 Indirect % 100.0	25-8SIGN-00-GM 2115-11192 (Hernandez- Lebowitz)	County- wide	County- wide	Western Remac, Inc. \$2,285,760.00	7/8/2022	25	4/6/2025	Signs installed this month included 2 emergency signs, 46 signs, and 752 feet of sign post. A total of 32 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>FEDERAL PROJECTS:</b>											
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017)	14	Buffalo Grove, Wheeling	R.W. Dunteman Company \$58,491,018.10 \$58,622,910.97 (A)	1/13/2020	99	6/30/2022		6/30/2022		Completion of punchlist items and landscaping warranty replacements to be completed in Spring of 2023. Form 69 sent 11/28/2022. Working with the contractor on final quantities.
Project # 22494	IDOT Job No.: C-91-										
Direct % 47.78	365-14										
Project # 24656	(Pieper (WSP)-										
Indirect % 55.22	Lebowitz-Marjanovic)										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>MOTOR FUEL TAX PROJECTS:</b>											
<u>Cal-Sag Steel Truss Strengthening</u> 104th Ave over Cal-Sag Channel Ridgeland Ave over Cal-Sag Channel Crawford Ave over Cal-Sag Channel Francisco Ave over Cal-Sag Channel	18-CSSTS-00-BR 2144-06291 (Gibbs (Bowman)-Sek- Barrins-Marjanovic)	5, 6, 17	Unincorporated Cook County, Alsip, Crestwood, Robbins, Blue Island, Worth, Palos Heights	Granite Construction Company \$6,463,304.15	3/25/2022	100	4/29/2023	4/18/2023	4/18/2023	4/18/2023	Completion of punchlist items. Final inspection held on 4/18/2023. Field staff reviewing final quantities and finalizing project box for submittal.
Project # 23006 Direct % 100.00 Indirect % 0.00											
<u>German Church Road over Flag Creek</u>	21-B4119-00-BR 2211-04041 (Widlak (Ardmore)- Barrins-Adhikary)	17	Willow Springs	Areatha Construction Co., Inc. \$571,176.80	10/6/2022	100	12/30/2022	1/9/2023	1/9/2023	1/9/2023	Form 69 returned and final quantities agreed on 4/10/2023. Preparing Final Change Order.
Project # 25901 Direct % 100.00 Indirect % 0.00											
<u>PPRP South 2021</u> 167th Street – County Line to 104th Avenue Walker Road – Apple Avenue to Main Street Wolf Road – Butterfield to St. Charles Road	20-PPRPS-00-PV 2138-18642 (Kirstein (Bowman)-Sek- Barrins-Gillespie)	16, 17	Orland Park, Lemont, Hillside, Berkeley	K-Five Construction, Corp. \$3,885,158.74 \$4,227,519.50 (A)	4/18/2022	100	10/21/2022		1/10/2023		Completion of punchlist items. Field staff reviewing final quantities and finalizing project box for submittal.
Project #25403 Direct % 100.00 Indirect % 0.00											
<u>Roberts Road</u> Valley Drive to 87th Street	19-W3216-00-PV 2028-18123 (Sek-Barrins-Gillespie)	6, 17	Palos Hills, Hickory Hills	K-Five Construction, Corp. \$6,325,000.00 \$7,728,094.21 (A)	8/14/2020	100	11/29/2020 3/16/2022 (R)	3/16/2022	3/16/2022	3/16/2022	Form 69 returned 4/10/2023. Reviewing and resolving discrepancies.
Project #24654 Direct % 100.00 Indirect % 0.00											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>EMERGENCY PROJECTS:</b>											
<u>Central Avenue Bridge Over I-55 Emergency Repair</u>	22-W3924-02-BR 2116-05132 (Wilk (MBI)-Barrins-Hernandez)	16	Forestview	F.H. Paschen, S.N. Nielsen & Associates LLC \$1,000,000.00	5/9/2022	100	10/6/2022	10/6/2022	10/6/2022	10/6/2022	Project box submitted by the field staff. Performing final audit of project
Project # 27556											
Direct % 100.0											
Indirect % 0.0											
<b>COUNTY WIDE MAINTENANCE CONTRACTS:</b>											
<u>Pavement Markings (County-Wide)</u>	19-8MARK-00-GM 20-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00 (base) \$5,467,671.11 (A)	6/14/2019	100	4/30/2021 4/30/2022 (R)	4/30/2022	Per Work Order	Per Work Order	Final Change Order executed by the CPO on 1/12/2023. Final payment made to the contractor. The Completion Resolution to be presented to the County Board at the 3/16/2023 Board meeting. Final Papers to Fiscal and IDOT to be processed after Board approval of the Completion Resolution.
Project # 23647											
Direct % 0.0											
Indirect % 100.0											
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 20-8SIGN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	County-wide	Western Remac \$1,074,440.00 (base) \$1,074,440.00 (A)	5/9/2019	100	3/31/2021 3/31/2022 (R)	3/31/2022	Per Work Order	Per Work Order	Contractor returned Form 69 and final quantities were agreed to on 6/10/2022. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Project # 23648											
Direct % 0.0											
Indirect % 100.0											

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>											
<b>FEDERAL PROJECTS:</b>											
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14		Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Brookfield	Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<b>MOTOR FUEL TAX PROJECTS:</b>											
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	Oak Forest	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		Steger, Chicago Heights	*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Palatine	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - AWAITING ASA DIRECTIVE
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	Lansing, Lynwood	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	Dolton	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	Richton Park, Matteson	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	Chicago Heights	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrattis- Marjanovic)	14	Northbrook	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rolling Meadows	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	Orland Park	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	MUNICIPALITIES	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Hickory Hills	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Hickory Hills	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		Orland Park	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	Orland Park	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Bridgeview	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	Richton Park, Park Forest	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.