



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

EDWARD M. MOODY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

September 13, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 17-4354
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending June 30, 2017.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent

Department of Transportation and Highways
Cook County, Illinois

cc: John Keller, Chief of Staff
Lanetta Haynes Turner, Deputy Chief of Staff
Erik Varela, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo
Commissioner John P. Daley
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JUNE 30, 2017

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	REMARKS
FEDERAL PROJECTS:							
156th Street Commercial Avenue to Halsted Street	14-15632-01-FP 1685-15592 Fed. Proj. No.: State (EDP) IDOT Job No.: C-91- 184-15 CDBG Project No.: DR-IN-R3-01 (Sek-Sterr- Marjanovic)	5	Capitol Cement \$1,227,683.10	3/20/2017	20	12/17/2017	Work completed this month included the removal of curb and gutter, sidewalk, storm sewers, manholes and catch basins, earth excavation and installation of storm sewers, manholes and catch basins. Work scheduled for next month includes storm sewer installation, earth excavation, jetting for trench backfill, placement of aggregate subgrade and installation of the westbound lanes.
Happ Road Bridge over Skokie River	16-W4043-00-BR 1755-16129 Federal Project No.: BRS-4003-(85) IDOT Job No.: C-91- 113-17 (Zamarripa- Lebowitz-Maranan)	13	Dunnet Bay Construction Company \$1,256,082.55	6/13/2017	10	1/10/2018	Work completed this month included removal of trees and brush, guardrail, pavement and the bridge structures, earth excavation and sill fence installation. Work scheduled for next month includes completion of the structure and pavement removal, earth excavation, test piles, production piles, work on the piers and abutments, and instream work plan.
Group 1-2016 Pavement Preservation and Rehabilitation North Lake Cook Rd. at Takeda Pkwy. Mundhank Rd.-Barrington Rd. to Freeman Rd. Edens Expressway E. Frontage Rd.-Old Orchard Rd. to Glenview Rd. Edens Expressway W. Frontage Rd.-Illinois Rd. to Orchard Ln.	16-A8106-00-FP 1655-15887 (Dominguez- Lebowitz-Maranan)	13, 14, 15	Plote Construction, Inc. \$2,199,610.65	4/20/2017 (West Frontage) 4/27/2017 (Mundhank) 5/19/2017 (East Frontage)	60	12/4/2017	Work completed this month included removal of asphalt surface, placement of hot-mix asphalt binder and surface courses and placement of aggregate shoulders along East Frontage Road; and removal and placement of sidewalk along Lake Cook Road. Work scheduled for next month includes placement of topsoil and sodding along East Frontage Road and removal of asphalt surface, placement of hot-mix asphalt binder and surface courses, topsoil and sodding along Lake Cook Road.
Central Road Ela Road to Roselle Road	16-A6110-00-RP 1655-15886 (Lebowitz)	15				5/25/2018	Contract awarded at the June 28, 2017 Board meeting. Work anticipated to begin in the Summer of 2017.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	REMARKS
Roselle Road at Schaumburg Road	14-V6039-02-TL 1685-15811 (Chen-Lebowitz- Maranan)	15	A Lamp Concrete Contractors, Inc. \$889,351.29	6/13/2017	4	9/15/2017	Work completed this month included installation of traffic protection devices, street lighting removal and tree removal. Work scheduled for next month includes installation of temporary traffic signals, relocation of fire hydrants and removal of sidewalk and curb and gutter.
Group 2, 2016 Pavement Preservation and Rehabilitation South Joe Orr Rd. -Cottage Grove Ave. to Stony Island Ave. Sauk Trail at Richton Square Sauk Trail at Lakewood Blvd./Blackhawk Dr. Kedzie Avenue Frontage Rds. (East & West)-143rd St. to 141st St. Crawford Ave at Dan Ryan Expressway Frontage Rd. Kedzie Ave. at 163rd St. Flossmoor Rd. & Kedzie Ave.	16-B6735-00-PV 1685-15879 (Stern)	5,6				12/16/2017	Contract in procurement process. Work anticipated to begin in the Summer of 2017.
JOC-144th Street 144th Street at Halsted Street	16-HLSTD-00-PV 1555-14475-SE- SBE (Sek-Sterr- Marjanovic)	5	MQ Construction \$65,052.87	5/1/2017	95		Work completed this month included completion of the electrical work, installation of sidewalk, curb and gutter and ADA ramps; striping and hot-mix asphalt repairs. Work scheduled for next month includes backfilling of excavated areas and work on the punch list.
167th Street Center Street to Lowe Avenue Harvey IL/RELtd	09-00183-00-FP DCEO Grant No. 15-203217 (Lebowitz)	5	Capitol Cement \$4,969,883.46	3/18/2015	80	11/13/2015	Work on this project has been suspended.

PROJECTS BY OTHERS:

(A) Adjusted Contract Price reflecting additions, or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	REMARKS
COUNTY WIDE MAINTENANCE CONTRACTS:							
<u>Pavement Markings</u>	12-8PVMK-35-GM	County- wide	Preformed Traffic Control \$2,335,700.00 \$3,503,550.00 (A)	7/10/2012	87	7/9/2014	No work has been performed on this project.
	14-8PVMK-36-GM					7/9/2015(R)	
	15-8PVMK-37-GM					7/9/2016(R)	
	16-8PVMK-01-GM					7/9/2017(R)	
	12-90-094 (Hernandez- Lebowitz- Marjanovic)						
<u>Striping Intersections and Crosswalk</u>	14-8STIC-35-GM	County- wide	Preformed Traffic Control \$1,987,400.00 \$2,981,000.00 (A)	6/30/2014	75	6/29/2016 6/29/2017(R)	No work has been performed on this project.
	16-8STIC-01-GM						
	1428-13407 (Hernandez- Lebowitz-Maranan)						
<u>Sign Panel Assembly Maintenance</u>	13-8SPAM-34-GM	County- wide	Western Remac \$805,370.00 (base) \$1,232,960.65(A)	11/14/2013	88	11/13/2017	Work completed this month included the emergency installation of 2 signs, replacement of 19 outdated or damaged signs and 12 posts. Work scheduled for next month includes installation and upgrading signs as needed.
	15-8SPAM-35-GM						
	16-8SPAM-36-GM						
	13-53-054 (Hernandez- Lebowitz-Maranan)						

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD	CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
<u>Center Street</u> 171st St to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2- 02 (Sek-Sterr-Maranan)	5	Capitol Cement \$9,487,711.07 \$10,065,898.14(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016		Form 69 returned 4/6/2017. Reviewing and resolving discrepancies. Completing punch list items.
<u>Kedzie Avenue</u> 139th St to 135th St. 139th St Kedzie Ave. to Utica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 Contract No. 10220 (Marvin-Sterr- Maranan)	5	Landmark Contractors \$2,035,543.48 \$2,156,555.39(A)	8/26/2014	100	6/24/2015	5/19/2015	12/1/2015 11/2/2015 (Sidewalk, landscaping & storm sewer work only)	12/7/2015 4/20/2017	Final Change Order Roundtable held Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
<u>151st Street</u> Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Sek-Sterr- Marjanovic)	5	Capitol Cement \$1,742,690.05 \$2,120,124.60(A)	4/21/2015	100	10/9/2015	10/2/2015	11/9/2015	3/2/2017	Final Change Order Roundtable held 6/29/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
<u>170th (167th) Street</u> S. Park Ave. to West of Bishop Ford (1-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Sterr- Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 returned 10/7/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor. Reviewing and resolving discrepancies.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	--------------	---------------------------------------	-----------------------------	-------------------	-----------------	---------

MOTOR FUEL TAX PROJECTS:

Crawford Avenue Devon Ave. to Oakton St	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	Form 69 returned 2/15/2017. Reviewing and resolving discrepancies.
Lake Cook Road Pflingsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-Lebowitz- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD = 11/01/2013	12/19/2013	12/19/2013	Final Change Order executed 6/22/2017. Final payment in process.
Pavement Preservation and Rehabilitation Program -- North 2015 Busse Rd. - Golf Rd. to Lonnquist Blvd. Winnetka Rd. - E. of I-94 Bridge to Hibbard Rd. Edens Expressway E. Frontage Rd. - Lincoln Ave. to Harms Rd. Mundhank Rd. - N. Meadow Ct. to Barrington Rd. Otis Rd. - Brinker Rd. to Dundee Ave.	14-PPRPN-01-PV 1523-14543 (Zamarripa-Lebowitz- Marjanovic)	9, 13, 15	J.A. Johnson Company \$2,923,329.00 \$3,128,151.90(A)	11/23/2015 (Otis Road) 11/23/2015 (Mundhank Road) 11/23/2015 (Winnetka Road)	100	8/31/2016	8/20/2016	8/2/2016	8/29/2016	Final Change Order roundtable held 5/31/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (8.C.1) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Pavement Preservation and Rehabilitation Program – South 2015 (REBID)	14-PPRPS-01-PV 1523-14815 (Sakoulis-Lebowitz- Marjanovic)	5,6,17	K-Five Construction Corp. \$4,373,000.00 \$4,743,951.28(A)	11/9/2015	100	8/31/2016 +5WD 9/6/2016	8/31/2016 +5WD = 9/6/2016	9/19/2016	9/19/2016	Form 69 returned 2/14/2017. Final Change Order to be processed upon receipt and review of close-out paperwork from the Contractor.
107th St.–88th Ave. to Kean Ave. 103rd St.–88th Ave. to Kean Ave. Plainfield Rd.–Willow Springs Rd. to East Ave. Kedzie Ave. at Governors Hwy Kedzie Ave.–183rd St. to 175th St. Sauk Trail – Cicero Ave. to Governors Hwy Wolf Road at 139th Street										
Pavement Resurfacing Enhancement Program South 2014	13-PREPS-01-RS 1428-13429 (Marvin-Sterr- Maranan)	5,6	D. Construction \$1,785,391.57 \$1,953,168.97(A)	8/25/2014	100	6/24/2016	10/3/2015	10/16/2015 11/20/14 (Steger) 1/29/15 Avenue) 11/10/15 (Cottage Grove) (Steger Road) 10/28/15 (Kedzie & 139th)	11/10/15 (Cottage Grove Avenue) 11/10/15 (Steger Road) 11/10/15 (Kedzie & 139th)	Change Order #1 executed by CPO on 12/2/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from the Contractor.
Cottage Grove Ave. - Lincoln Hwy to Glenwood-Lansing Rd. Kedzie Ave. - 158th St. to 155th St. Steger Rd. - Harlem Ave. to Cicero Ave. 139th St. - Coopers Grove Rd. to Harrison Ave										
Roberts Road 86th St. to 79th St.	14-W3219-01-DR 1555-14336 (Marvin-Sterr- Maranan)	6	MQ Sewer & Water Contractors, Inc. \$3,879,245.6 \$4,410,190.08(A)	6/30/2015	100	11/13/2015	11/13/2015	11/13/2015	12/15/2015	Final Change Order roundtable held 3/15/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Sanders Road Tehny Road to Lake Cook Rd.	13-W2445-07-RS 1455-13406 (Viloria-Lebowitz- Maranan)	14	Peter Baker and Son \$3,244,464.77 \$3,248,133.69(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014	6/26/2015	Final Change Order Roundtable held 4/20/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
88 th Avenue 103rd St. to 87th St.	03-W3017-03-FP (Sek-Sterr-Marjanovic)	17	K-Five Construction \$11,163,856.05 \$11,209,743.85(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Final Change Order to be processed upon completion of punch list items and receipt of close-out paperwork from the Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 - 2013 Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st St @ Jack Hille School 104th Ave. S. of 167th St.	12-W3913-04-RS 13-23-022 (Viloria-Sterr- Marjanovic)	6	D. Construction \$1,959,054.70 \$1,856,599.72(A)	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 returned 5/26/2016. Reviewing and resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 3 - 2013 104th Ave. at Cal-Sag Channel Ridgeland Ave. at Cal-Sag Channel Crawford Ave. at Cal-Sag Channel Francisco Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Sterr-Maranan)	5, 6, 17	Path Construction \$4,966,847.00 \$4,969,237.69(A)	3/10/2014	100	12/1/2014	11/30/2014	12/1/2015		Completing punch list work. Form 69 returned 3/17/2016 Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor and completion of punch list work.
Group 1-2015 Hintz Rd - Eimhurst Rd to Milwaukee Ave Hintz Rd at Ecko Lake	14-A5416-03-RP 1428-14143 (Mohebbi-Lebowitz- Marjanovic)	14, 17	R.W. Dunteman Co. \$3,271,790.88 \$3,293,243.58(A)	3/30/2015	100	11/13/2015	11/13/2015	12/3/2015 11/18/15 (Signals)	12/8/2015	Final Change Order Roundtable held 3/29/2017. Final Change Order to be executed by the CPO upon receipt of paperwork from the Contractor satisfactory to Compliance and Procurement.
Group 2-2015 Lake Cook Road over Buffalo Creek Lake Cook Road over Wisconsin Central Railroad	15-A5014-08-BR 1585-15156 (Aleksic-Lebowitz- Maranan)	14	Rausch Infrastructure, LLC. \$582,740.00	9/6/2016	100	11/30/2016	11/30/2016	11/30/2016		Form 69 sent 4/28/2017. Completing punch list work. Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans, (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>TOWNSHIP PROJECTS:</u>										
Lemont Township 2015 Various Locations	15-14136-90-RS 1555-14634 (Rugienius-Sterr- Maranan)	17	K-Five Construction \$383,595.45	9/21/2015	100	11/13/2015	10/1/2015	10/22/2015	10/22/2015	Lemont Township approved Final Change Order 10/12/2016. Final Change Order to be processed upon receipt and review of close-out paperwork from Contractor.
Group 4-2014 Leyden Township Winters Drive-Wolf Road to Roberta Avenue Scott Street-Armitage Avenue to Palmer Avenue Dickens Avenue-Geneva Avenue to Manheim Road	13-15133-90-RS 1523-14660 (Petrungaro (Consultant)-Lebowitz- Maranan)	16	A. Lamp Concrete Contractors, Inc. \$893,040.10	6/20/2016	100	9/26/2016	9/8/2016	9/12/2016	9/16/2016	Form 69 returned 4/6/2017. Reviewing and resolving discrepancies.
<u>JOC PROJECTS:</u>										
JOC-Rosemont Transit Center Reorganization	15-TRANS-00-PK 12-28-340-GC.03 (Walsh (Collins, Consultant)-Lebowitz- Marjanovic)	9	F.H. Paschen \$1,272,360.36	8/3/2016	100	11/30/2016	11/30/2016	1/12/2017		Completing punch list work. Checking final quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	82-02524-01-WR <u>Proj. IX-5003 (595)</u> <u>(Baskaran)</u>		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Cottage Grove Avenue Slegier Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Edens Expressway East Frontage Road Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and CBG 2/6/2008. Unclaimed/unable to forward. 07/19/2007 - AWAITING ASA DIRECTIVE CCHD
<u>Glenwood-Lansing Road Burnham Avenue to Indiana State Line</u>	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD	CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/1/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Main Street</u> (Central Park Avenue) <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>Techny Road</u> Shermer Rd. to Chicago River Marjanovic)	99-A7622-03-FP (Lebowitz-Petrallis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986 Follow ups sent 3/21/1988, 8/13/1990. - NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>90th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPLETION REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17 *Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6 *Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. Provided payment history and final cost to ASA on 5/19/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.