

COPY TO: \_\_\_\_\_

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

# BUREAU OF CONSTRUCTION

MONTHLY STATUS REPORT

PERIOD ENDING JULY 31, 2020

John Yonan, P.E.  
Superintendent

Holly A. Cichy, P.E.  
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<b><u>FEDERAL PROJECTS:</u></b>							
<u>Lake Cook Road</u> Raupp Boulevard to Hastings Lane  Project # 22494 Direct % 47.78 Project # 24656 Indirect % 55.22	14-A5015-03-RP 1999-17850 Fed. Job No.: ZZKI(017) IDOT Job No.: C-91- 365-14 (Pieper (Consultant)- Lebowitz- Marjanovic)	14	R.W. Dunteman Company \$58,491,018.10	1/13/2020	18	11/30/2022	Work completed this month included temporary concrete barrier wall, temporary attenuators, temporary pavement and shifted temporary traffic signals along Lake Cook Rd for partial MOT Stage 2B shift; switched traffic to MOT Stage 4 on IL-83; installation of storm sewer pipe and structures along Lake Cook Rd, Buffalo Grove Rd, IL-83, and Weiland Rd; installation of water main along Lake Cook Rd; placement of PCC pavement on NB Buffalo Grove Rd Lane 2, south of Lake Cook Rd; removal of existing pavement on the north leg of Buffalo Grove Rd and Rt 83; placement of aggregate subgrade on Weiland Rd and IL-83; removal of existing bearings on Buffalo Grove Rd bridge and installation of cofferdam location 1; drove piles for retaining wall A; installation of the mobile concrete plant. Work scheduled for next month includes installation of watermain for the Village of Buffalo Grove along the north side of Lake Cook Rd; installation of storm sewer along Lake Cook Rd and the north leg of Buffalo Grove Rd; temporary pavement for Stage 2B traffic switch along Lake Cook Rd; removal of pavement, excavate subgrade, and place aggregate subgrade along Lake Cook Rd; Stage 1 Reconstruction on Buffalo Grove Rd bridge; relocation of Buffalo Creek stream and installation of cofferdam location 2 at Buffalo Grove Rd Bridge; placement of the cofferdam for the Buffalo Creek stream and removal of the box culvert; installation of Retaining Wall A.
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>							
<u>Roberts Road</u> Valley Drive to 87th Street  Project #24654 Direct % 100.00 Indirect % 0.00	19-W3216-00-PV 2028-18123	6, 17	K-Five Construction, Corp. \$6,325,000.00			11/29/2020	Preconstruction meeting held on July 9, 2020 Working with the contractor on project startup
<u>West Lake Avenue</u> Wolf Road to Landwehr Road <u>Dempster Street</u> IL 83 (Elmhurst Road) to Wolf Road  Project # 24186 Direct % 100.00 Indirect % 0.00	19-A5918-00-PV 1999-17919 (Aleksic-Lebowitz- Adhikary)	9,14	A. Lamp Concrete Contractors, Inc. \$6,544,212.81	4/6/2020 (W. Lake) 4/7/2020 (Dempster)	35	10/19/2020	Work completed this month included removal, prepping and placement of pavement and curb and gutter on W. Lake Avenue and Dempster; drainage adjustments, pavement maintenance and asphalt driveway replacement. Work scheduled for next month includes continuation of removal, prepping and placement of pavement and curb and gutter patches on W. Lake Avenue and Dempster Street; drainage adjustments and replacement of preformed joint strip seal.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Group 1 - 2017</u> Lake Cook over Chicago River Bartlett Bridge over Poplar Creek	17-A5022-00-BR 2028-18064	14, 15	Areatha Construction Co, Inc. \$781,692.55			10/30/2020	Preconstruction meeting held on July 8, 2020 Working with the contractor on project startup
Project #22640 Direct % 74.5 Indirect % 0.00 Project 22642 Direct % 25.5 Indirect % 0.00							
<b><u>COUNTY WIDE MAINTENANCE CONTRACTS:</u></b>							
<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 1885-17684 (Hernandez- Lebowitz)	County- wide	Western Remac \$1,074,440.00	5/9/2019	54	3/31/2021	Signs installed this month included 4 emergency signs, 65 signs, and 352 feet of sign post. A total of 26 work orders were completed. Work scheduled for next month includes sign installation and replacement as needed.
Project # 23648 Direct % 100.00 Indirect % 0.00							
<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 1928-17779 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00	6/14/2019	54	4/30/2021	Pavement marking this month included 1,790,481 ft of 4 inch pavement markings, 146,596 ft of 6 inch pavement markings, 110,721 ft of 12 pavement markings, 12,758 ft of 24 inch pavement markings and 1972 letters and symbols in Maintenance District 1. Work scheduled for next month includes pavement markings in District 5.
Project # 23647 Direct % 100.00 Indirect % 0.0							

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b><u>MOTOR FUEL TAX PROJECTS:</u></b>										
<u>Central Road</u> Ela Road to Roselle Road Project # 22671 Direct % 79.79 Project # 22670 Indirect % 20.21	16-A6110-00-RP 1655-15886 (Basta (Consultant)- Lebowitz--Marjanovic)	15	Lorig Construction Company \$13,481,129.47 \$13,911,728.70(A)	9/12/2017	100	5/25/2018	9/28/2018	5/28/2019	7/11/2019 (CCDOH) 5/20/2019 (Tollway) 5/28/2020 (Schaumburg)	Final Quantities have been agreed. Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Pavement Preservation and Rehabilitation Program-South 2019</u> Sauk Trail-Governors Highway to West of Lakewood Boulevard Kedzie Avenue-Country Aire Drive to 147th Street Stoney Island Avenue-Joe Orr Road to Glenwood Lansing Road Harlem Avenue-Steger Road to Laraway Road/Sauk Trail  Project # 23888 Direct % 100.00 Indirect % 0.00	19-PPRPS-00-PV 1955-17738 (Sek-Sterr-Adhikary)	5,6	Gallagher Asphalt Corporation \$2,651,829.08	6/6/2019 (Harlem) 6/14/2019 (Kedzie) 6/14/2019 (Stony Island) 8/24/2019 (Sauk Trail)	100	11/27/2019	8/9/2019 (Harlem) 9/12/2019 (Kedzie) 10/15/2019 (Stony Island) 10/28/2019 (Sauk Trail)	8/5/2019 (Harlem) 9/12/2019 (Kedzie) 8/13/2019 (Stony Island) 10/28/2019 (Sauk Trail)	8/15/2019 (Harlem) 9/28/2019 (Kedzie) 10/30/2019 (Stony Island) 11/27/2019 (Sauk Trail)	Processing Final Change Order with Procurement. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
<u>Ridgeland Avenue</u> Bus Route 384-Bus Pads 108th Street to 88th Street  Project # 22824 Direct 100.00% Indirect 0.00%	17-IICTR-01-RP 1999-17920 (Sakoutis-Sterr- Maranan)	6,11	Sumit Construction Company, Inc. \$141,2160.00	4/8/2020	100	5/30/2020	4/24/2020	4/24/2020	7/16/2020	Final Construction Report sent 7/31/2020. Contractor reviewing final quantities.
<b><u>JOC PROJECTS:</u></b>										

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>JOC-<u>Buffalo Grove Road</u></u> Dundee Road to St. Mary's Parkway  Project # 24471 Direct % 0.00 Indirect % 100.00	19-W1447-00-PV 1555-14475-SW- SBE18 (Aleksic-Lebowitz- Marjanovic)	14	MQ Construction \$362,625.95	9/30/2019	100	10/21/2019	12/10/2019	11/29/2019	1/14/2020	Completion Resolution approved by the County Board on 7/30/2020. Final Papers to Fiscal, Final Papers to IDOT and final estimate are being processed.
<u>JOC-<u>Kedzie Avenue</u></u> Bridge over NIRC 143rd Street to 139th Street  Project # 24467 Direct % 0.00 Indirect % 100.00	19-W4612-00-BR 1555-14475-SW9 (Sakoutis-Sterr- Maranan)	5	F.H. Paschen, S.N. Nielsen & Associates, LLC \$289,758.60	11/25/2019	100	12/16/2019	12/30/2019	1/16/2020	1/16/2020	The Completion Resolution was approved by the County Board on 7/30/2020. Final Papers to Fiscal and IDOT has been processed. This contract is completed.
<u>JOC-<u>Sanders Road</u></u> Milwaukee to Techny  Project # 24546 Direct % 0.00 Indirect % 100.00	19-W2444-00-PV 1555-14475-SW-SW10 (Zamarripa - Lebowitz- Maranan)	9,14	MQ Construction \$2,328,026.72	9/30/2019	100	11/9/2019	2/5/2020	5/20/2020		Completing Punch List Work. Final inspection held on 5/20/2020.
<b><u>EMERGENCY PROJECTS:</u></b>										
<u>Central Avenue</u> Emergency Bridge Repairs- 47th Street to 39th Street  Project # 24375 Direct % 0.00 Indirect % 100.00	19-W3924-00-BR 1828-17694 (Hasler (Consultant)- Lebowitz-Marjanovic)	16	F.H. Paschen, S.N. Nielsen & Associates, LLC \$151,000.00		100				1/16/2019	Performing final project audit.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>										
<b>FEDERAL PROJECTS:</b>										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE- 00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue 47th St. to Windemere Ave.</u>	83-02524-01-WR Proj: IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<b>MOTOR FUEL TAX PROJECTS:</b>										
<u>Central Avenue 155th St. to 147th St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue Steger Rd, to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Crawford Avenue Devon Ave. to Oakton St.</u>	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	All discrepancies resolved. -ASA Providing direction/assistance for closeout of this project. Final Change Order on hold.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward. - <b>AWAITING ASA DIRECTIVE</b>
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - <b>ASA providing direction/assistance on closeout of Project.</b> Provided list of missing closeout documents to ASA on 3/27/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Wilke Road</u> (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. <b>-NEEDS ASA DIRECTIVE FOR CLOSE OUT</b>
<u>80<sup>th</sup> Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R )	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87<sup>th</sup> Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. <b>- AWAITING ASA DIRECTIVE</b>
<u>87<sup>th</sup> Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. <b>-AWAITING ASA DIRECTIVE</b>
<u>108<sup>th</sup> Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R )	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>179<sup>th</sup> Street</u> SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R )	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.



PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECTION	FINAL ACCEPTANCE	REMARKS
<u>Group 8-1994:</u> <u>87th Street</u> Roberts Rd. to Harlem Ave., <u>87th Street @</u> B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
<u>Group 6-2003:</u> <u>Sauk Trail-</u> Central Park Ave. to Western Ave. <u>Vollmer Rd.</u> @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.