



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details (With Text)

---

<b>File #:</b>	18-2702	<b>Version:</b>	1	<b>Name:</b>	Preform Traffic Control Systems, Ltd, Elk Grove Village, Illinois Completion of Construction Striping Intersection and Crosswalks Contract 1428-13407
<b>Type:</b>	Completion of Construction Approval Resolution (Highway)	<b>Status:</b>			Approved
<b>File created:</b>	3/14/2018	<b>In control:</b>			Board of Commissioners
<b>On agenda:</b>	4/25/2018	<b>Final action:</b>			4/25/2018
<b>Title:</b>	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): Preform Traffic Control Systems, Ltd, Elk Grove Village, Illinois.

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services - Striping Intersections and Crosswalks.

Location of Project: Various Locations

Section: 14-8STIC-35-GM /16-8STIC-01-GM

County Board District: 1, 4, 5, 6, 9, 11 and 13 - 17

Contract Number: 1428-13407

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,559,336.79

Percent Above or Below Construction Contract Bid Amount: \$421,763.21 or 32.1% below the Construction Contract Bid Amount

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for Construction Services. The improvements consisted of furnishing and installing various types of paint, thermoplastic, and modified urethane pavement and median markings, and raised reflective pavement markers and replacement reflectors, traffic control and protection and other related work to complete the project has been completed.

The awarded total contract amount for this project was \$2,981,100.00. The final construction cost is \$2,559,336.79, which is \$421,763.21 or 32.1% below the Construction Contract Bid Amount. The decrease is attributed to the difference between the estimated quantities and actual field quantities of work performed with deductions in paint pavement marking items, modified urethane pavement marking items and raised reflective pavement marker items.

### Sponsors:

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

### Code sections:

**Attachments:**

Date	Ver.	Action By	Action	Result
4/25/2018	1	Board of Commissioners	approve	Pass

**PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)**

**Department:** Transportation and Highways

**Other Part(ies):** Preform Traffic Control Systems, Ltd, Elk Grove Village, Illinois.

**Action:** Completion of Construction Approval Resolution

**Good(s) or Service(s):** Construction Services - Striping Intersections and Crosswalks.

**Location of Project:** Various Locations

**Section:** 14-8STIC-35-GM /16-8STIC-01-GM

**County Board District:** 1, 4, 5, 6, 9, 11 and 13 - 17

**Contract Number:** 1428-13407

**Federal Project Number:** N/A

**Federal Job Number:** N/A

**Final Cost:** \$2,559,336.79

**Percent Above or Below Construction Contract Bid Amount:** \$421,763.21 or 32.1% below the Construction Contract Bid Amount

**Summary:** The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for Construction Services. The improvements consisted of furnishing and installing various types of paint, thermoplastic, and modified urethane pavement and median markings, and raised reflective pavement markers and replacement reflectors, traffic control and protection and other related work to complete the project has been completed.

The awarded total contract amount for this project was \$2,981,100.00. The final construction cost is \$2,559,336.79, which is \$421,763.21 or 32.1% below the Construction Contract Bid Amount. The decrease is attributed to the difference between the estimated quantities and actual field quantities of work performed with deductions in paint pavement marking items, modified urethane pavement marking items and raised reflective pavement marker items.