



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

BRANDON JOHNSON

1st District

DENNIS DEER

2nd District

BILL LOWRY

3rd District

STANLEY MOORE

4th District

DEBORAH SIMS

5th District

DONNA MILLER

6th District

ALMA ANAYA

7th District

LUIS ARROYO, JR.

8th District

PETER N. SILVESTRI

9th District

BRIDGET GAINER

10th District

JOHN P. DALEY

11th District

BRIDGET DEGNEN

12th District

LARRY SUFFREDIN

13th District

SCOTT R. BRITTON

14th District

KEVIN B. MORRISON

15th District

JEFFREY R. TOBOLSKI

16th District

SEAN M. MORRISON

17th District

June 27, 2019

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 19-3813
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending May 31, 2019.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Lanetta Haynes Turner, Chief of Staff
Ted Berger, Deputy Chief of Staff
John Roberson, Special Assistant for Governmental and Legislative Affairs
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Matthew DeLeon, Secretary of the Board
Martha Martinez, Chief Administrative Office

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING MAY 31, 2019

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	---------------------------------------	---------

MOTOR FUEL TAX PROJECTS:

Central Road Ela Road to Roselle Road	16-A6110-00-RP 1655-15886 (Basta (Consultant)- Lebowitz-- Marjanovic)	15	Lorig Construction Company \$13,481,129.47 \$13,909,411.87(A)	9/12/2017	99.7	5/25/2018	Contractor continued work on punch list items.
Project # 22671 Direct % 79.79 Project # 22670 Indirect % 20.21							

Pavement Preservation and Rehabilitation Program-South 2019 Sauk Trail-Governors Highway to West of Lakewood Boulevard Kedzie Avenue-Country Aire Drive to 147th Street Stoney Island Avenue-Joe Orr Road to Glenwood Lanising Road Harlem Avenue-Steger Road to Laraway Road/Sauk Trail	19-PPRPS-00-PV 1955-17738 (Sek-Ster-Adhikary)	5,6	Gallagher Asphalt Corporation \$2,651,829.08			11/27/2019	Pre-construction conference held 5/15/19. Work scheduled to begin 6/3/2019.
---	---	-----	--	--	--	------------	---

Project # 23888
Direct % 100.00
Indirect % 0.00

JOC PROJECTS:

JOC-Sagawau Environmental Learning Center Driveway and Parking Lot IL 83 at IL 171	19-83171-00-PV 1555-14475-SW- SBE18 (Sakoutis-Sterr- Marjanovic)	17	MQ Construction \$135,704.76	5/23/2019		8/1/019	Pre-construction conference held on 4/23/2019. Work began 5/23/2019.
---	--	----	---------------------------------	-----------	--	---------	--

Project # 23879
Direct % 0.00
Indirect % 100.00

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	REMARKS
---------	--------------------------	-----------------------	-------------------------------	-----------------------	-----------	---------------------------------------	---------

COUNTY WIDE MAINTENANCE CONTRACTS:

<u>Signing Panel Assembly Maintenance Service</u>	19-8SIGN-00-GM 1885-17684 (Hernandez- Lebowitz)	County- wide	Western Remac \$1,074,440.00			3/31/2021	
---	--	-----------------	---------------------------------	--	--	-----------	--

Project # 23648
Direct % 100.00
Indirect % 0.00

<u>Pavement Markings (County- Wide)</u>	19-8MARK-00-GM 1928-17779 (Hernandez- Lebowitz)	County- wide	Preform Traffic Control Systems Ltd. \$3,633,180.00			4/30/2021	
---	--	-----------------	---	--	--	-----------	--

Project # 23647
Direct % 100.00
Indirect % 0.0

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C. 1) which have been approved by County Board, State and Federal government, to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
Center Street 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2-02 IDOT Contract No. 10221 (Sek-Sterr-Maranan)	5	Capitol Cement \$9,487,711.07 \$10,065,898.14(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016	11/14/2017	All required closeout paperwork due 7/31/2019. Final Change Order returned by IDOT 2/5/2019. Final Change Order to be processed with Procurement upon submittal of all required closeout documents from the Contractor.
156th Street Commercial Avenue to Halsted Street	14-15632-01-PP 1685-15592 Fed. Proj. No.: State (EDP)	5	Capitol Cement \$1,227,683.10 \$1,304,436.98(A)	3/20/2017	100	12/17/2017	11/14/2017	11/14/2017	12/21/2017	Final Change Order executed 4/22/2019. Preparing Final Estimate for processing.
Project # 22309 Direct % 0.00 Indirect % 100.00	IDOT Job No.: C-91-184-15 CDBG Project No.: DR-IN-R3-01 (Sek-Sterr-Marjanovic)									
Happ Road Bridge over Skokie River	16-W4043-00-BR 1755-16129 Federal Project No.: BRS-4003-(650) IDOT Job No.: C-91-113-17 (Zamarripa-Lebowitz- Maranan)	13	Dunnet Bay Construction Company \$1,256,082.55 \$1,477,277.05(A)	6/13/2017	100	11/10/2018	11/21/2017	11/21/2017	12/21/2017	Final Change Order approved by the County Board 5/23/2019. Waiting for CPO to execute Final Change Order. Preparing Final Estimate for processing. Preparing Completion Resolution, Final Papers to IDOT and Final Papers to Fiscal.
Project # 21033 Direct % 100.00 Indirect % 0.00										

FEDERAL PROJECTS:

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:										
Group 1-2016 Pavement Preservation and Rehabilitation North	16-A8106-00-FP 1685-15887 (Dominguez-Lebowitz Maranan)	13, 14, 15	Plote Construction, Inc. \$2,199,610.65 \$1,588,625.30(A)	4/20/2017 (West Frontage) 4/27/2017 (Mundhank) 5/19/2017 (East Frontage) 6/28/2017 (Lake Cook)	100	12/4/2017	9/20/2017	8/22/2017	10/31/2017	Completion Resolution approved by the Board and Final Papers to Fiscal and Final Papers to IDOT processed on 4/25/2019. This project is closed out.
Mundhank Rd.-Barrington Rd. to Freeman Rd. Edens Expressway E. Frontage Rd.-Old Orchard Rd. to Glenview Rd. Edens Expressway W. Frontage Rd.-Illinois Rd. to Orchard Ln.										
Project # 22585 Direct % 100.00 Indirect % 0.00										
Group 2-2016 Pavement Preservation and Rehabilitation South	16-B6735-00-PV 1685-15879 (Sakoulis-Stern Marjanovic)	5,6	Trigg Construction, Inc. \$2,755,999.09	9/5/17 (Sauk Trail) 9/12/17 (Joe Orr) 9/19/17 (Flossmoor) 10/12/17 (Frontage at Crawford) 10/12/17 (Kedzie at 163rd) 10/13/17 (Kedzie Frontage)	100	12/16/2017	11/20/2017	11/17/2017	7/9/2018	Roundtable meeting for Final Change Order held with Procurement on 5/17/2019. Final Change Order to be executed by the CFO upon receipt, review and approval of Contract Compliance and Procurement paperwork from the Contractor.
Joe Orr Rd.-Cottage Grove Ave. to Stony Island Ave. Sauk Trail at Richton Square Sauk Trail at Lakewood Blvd./Blackhawk Dr. Kedzie Avenue Frontage Rds. (East & West)-143rd St. to 141st St. Crawford Ave at Dan Ryan Expressway Frontage Rd. Kedzie Ave. at 163rd St. Flossmoor Rd. & Kedzie Ave.										
Project # 22618 Direct % 100.00 Indirect % 0.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
Pavement Preservation and Rehabilitation Program-North 2017	16-PPRPN-00-PV 1755-17024 (Zamarripa-Lebowitz-Marjanovic)	14, 15, 17	Arrow Road Construction Company \$3,828,500.00	6/5/18 (Brinker) 6/8/18 (Otis) 6/19/18 (Mundhank) 6/21/18 (Bradwell) 7/12/18 (Bode)	100	12/17/2018	11/5/18 (Bode) 11/5/18 (Bradwell) 11/5/18 (Brinker) 11/5/18 (Mundhank) 11/5/18 (Otis) 11/5/18 (Sanders)	10/5/18 (Bode) 10/5/18 (Bradwell) 10/5/18 (Brinker) 10/5/18 (Mundhank) 10/5/18 (Otis) 10/5/18 (Sanders)	11/5/18 (Bode) 11/5/18 (Bradwell) 11/5/18 (Brinker) 11/5/18 (Mundhank) 11/5/18 (Otis) 11/5/18 (Sanders)	Form 69 returned 2/14/2019. Final Change Order to be processed upon receipt and review of close-out paperwork from the Contractor.
Project # 22626 Direct % 100.00 Indirect % 0.00										
Pavement Preservation and Rehabilitation Program-South 2017	16-PPRPS-00-PV 1755-16899 (Sek-Stern-Maranan)	5, 6, 16, 17	D Construction, Inc. \$3,429,607.43	4/20/2018 (139th) 4/24/2018 (84th) 4/24/2018 (Central) 5/2/18 (Ridgeland) 5/25/18 (Eberly East) 6/15/18 (Joe Orr) 6/15/18 (Kedzie)	100	12/17/2018	12/17/2018	10/2/18 (139th) 10/2/18 (Central) 10/2/18 (84th) 10/2/18 (Ridgeland) 10/2/18 (Eberly East) 11/16/18 (Kedzie) 11/16/18 (Joe Orr)	11/14/18 (139th) 11/14/18 (Central) 11/14/18 (84th) 11/14/18 (Ridgeland) 11/14/18 (Eberly East) 12/17/18 (Kedzie) 12/17/18 (Joe Orr)	Form 69 returned 4/4/2019. Resolving discrepancies. Final Change Order to be processed upon receipt and review of close-out paperwork from the Contractor.
139th Street-Western Avenue to Thornton Road										
Central Avenue-127th Street to IL Route 83										
84th Avenue-Nielsen Drive to 171st Street										
Ridgeland Avenue Frontage Road-129th Place to 127th Place										
Eberly Avenue/East Avenue-47th Street to Ogdan Avenue										
Kedzie Avenue-139th Street to 135th Street										
Joe Orr Road at State Street										
Project # 22627 Direct % 100.00 Indirect % 0.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
<u>Emergency East Lake Avenue Bridge Closure</u>	18-A5924-01-BR 1828-17279 (Hasler-Lebowitz- Marjanovic)	14	F.H. Paschen, S.N. Nielsen & Associates, LLC \$55,000.00	2/23/2018	100	8/23/2018	12/12/2018	11/13/2018	12/18/2018	Completion Resolution approved by the Board and Final Papers to Fiscal and Final Papers to IDOT processed on 4/25/2019. This project is closed out.
Project # 23512 Direct % 100.00 Indirect % 0.00										
<u>Roselle Road at Schaumburg Road</u>	14-V6039-02-TL 1685-15811 (Dominguez-Lebowitz- Maranan)	15	A Lamp Concrete Contractors, Inc. \$889,351.29	6/13/2017	100	9/15/2017		2/5/2019		Form 69 sent 5/9/2019. Completing Punch List Work.
Project # 21420 Direct % 83.66 Indirect % 16.34										
TOWNSHIP PROJECTS:										
<u>Lemont Township 2018 M.F.T. Project</u>	18-14138-00-RS 1855-17358 (Spinelli (Consultant)- Sterr-Maranan)	17	P.T. Ferro Construction Company \$148,002.86	10/8/2018	100	11/30/2018	11/21/2018	10/31/2018	11/21/2018	Final Change Order executed 4/30/2019. Preparing Completion Resolution, Final Reports to Fiscal and Final Reports to IDOT for the 6/6/2019 Board Meeting.
to Longwood Way Longwood Way-Smith Road to Valleyview Drive Fairway Drive-North of Longwood Way Oakmont Drive-Valleyview to N. of Longwood Way										
Project # 23560 Direct % 0.00 Indirect % 100.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLI REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
Hanover Township 2017 M.F.T. Project Rolling Knolls Avenue- Rohrsen Road to Forestview Drive Forestview Drive-Rolling Knolls Avenue to North End Hilltop Road-Forestview Drive to Rolling Knolls Avenue Wolsfeld Drive-Hilltop Road to Rohrsen Road	17-09122-00-RS 1855-17352 (Dominguez-Lebowitz- Maranan)	15	A. Lamp Concrete Contractors, Inc. \$514,344.60	10/9/2018	100	11/30/2018	12/18/2018	10/31/2018	12/18/2018	Form 69 returned 3/5/2019. Final quantity discrepancies resolved. Final Change Order to be processed upon submittal and review of close-out paperwork from the Contractor.
Project # 23486 Direct % 0.00 Indirect % 100.00										
JOC PROJECTS:										
JOC-East Lake Avenue Bridge Emergency Repair Project # 23513 Direct % 100.00 Indirect % 0.00	18-A5924-02-BR 1555-14475-SW9 (Hasler-Lebowitz- Marjanovic)	14	F.H. Paschen, S.N. Nielsen & Associates, LLC \$1,155,513.50	9/23/2018	100	1/11/2019		11/13/2018		Completing Punch List Work. Final payment to be processed and contract closed out after punch list is completed.
COUNTY WIDE MAINTENANCE CONTRACTS:										
Sign Panel Assembly Maintenance Project # 22647 Direct % 100.00 Indirect % 0.00	13-8SPAM-34-GM 15-8SPAM-35-GM 16-8SPAM-36-GM 17-8SPAM-34-GM 13-53-054 (Hernandez-Lebowitz- Maranan)	County- wide	Western Remac \$805,370.00 (base) \$1,232,960.65(A)	11/14/2013	100 100 100 100	11/13/2018	11/13/2018	Per Work Order	Per Work Order	Form 69 returned 2/28/2019. Final Change Order to be processed upon submittal and review of close-out paperwork from the Contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.5) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-0001(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Permi \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	83-02524-01-WR Proj. IX-5003 (695) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue</u> 155th St. to 147th St.	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,655,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Crawford Avenue</u> Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	All discrepancies resolved. -ASA Providing direction/assistance for closeout of this project. Final Change Order on hold.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14 Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 - AWAITING ASA DIRECTIVE CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward.
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3 *Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9 *Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>Central Park Avenue</u> <u>Sauk Trail to 216th St.</u>	98-W4502-02-FP (Shah)	5, 6 *Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6 *Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.1) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrallis- Marjanovic)	14 Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R.)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV	Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17 *Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R.)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. -ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)	Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R.)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17 *Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shan)	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.