

COPY TO: \_\_\_\_\_

**COOK COUNTY**  
**DEPARTMENT OF TRANSPORTATION AND HIGHWAYS**

**ENGINEERING**

**STATUS REPORT**

**PERIOD ENDING December 31, 2020 (Quarterly)**

**John Yonan, P.E.**  
**Superintendent**

Tara Orbon, P.E., Bureau Chief of Project Development  
Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5	Riverdale	134th Street Modernization; Preliminary Engineering (Phase I work)	134th Street; Halsted Street to Marsden Drive	Prelim Engineering	\$226	2021	The Pre-Final Geometry has been provided to IDOT for their review. The LDTM has been completed. The pre-final geometry has been revised to include a NE-SE crosswalk. There is ongoing Forest Preserve coordination in regards to the permanent easements needed for the proposed sidewalk.
6	City of Oak Forest	151 <sup>st</sup> at Boca Rio Ditch	Boca Rio Ditch at 151st Street Culvert Replacement and Water Quality Improvements	Design Engineering	\$141,533	2021	CCDOH will lead the Preliminary/Final Design and Construction and Construction Engineering of the Flood Control Project. (City of Oak Forest will participate in the Preliminary/Final Design, Construction and Construction Engineering of the Project. MWRD – Will contribute Construction Funding – Contribution of \$519,300.00).
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Burnham Avenue to State Line {Village Contract}	Prelim Engineering	\$248	TBD	on hold
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Torrence Avenue to Burnham Avenue	Design Engineering	\$1,220	Apr-22	Sent pre-final review comments to the consultant. Received IDOT approval to use JOC for property demolition. 10 parcels are in condemnation and 5-6 parcels are being worked on with counter offers. A ROW meeting is scheduled to discuss the latest updates.
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	Prelim Engineering	\$540	2020	Virtual Public Meeting will be in early 2021
13	Northfield	Happ Road Reconstruction	Happ Road; Winnetka Road to Willow Road	Prelim Engineering	\$544	2020	Project consultant is addressing comments on the Final PDR from IDOT. Design Approval is anticipated for this Fall. Village of Northfield is planning to lead Phase II study, scheduled to begin in late 2020 or early 2021. Development of LOU and IGA are in progress.
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	Design Engineering	\$689	Mar-22	A meeting is scheduled with MWRD to discuss the new Bulletin 70 and MWRD standards. After the meeting, the consultant will finalize the drainage design applying the information received. The ROW could be finalized in early Spring 2021.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	Design Engineering	\$579	Mar-22	A meeting is scheduled with MWRD to discuss the new Bulletin 70 and MWRD standards. After the meeting, the consultant will finalize the drainage design applying the information received. The ROW could be finalized in early Spring 2021.
14	Deer Park, Palatine	Quentin Road: Reconstruction of roadway with potential widening, drainage improvements, and channelization. Includes replacement of Bridge over Salt Creek and new multi-use path connecting to Forest Preserve	Quentin Road; Dundee Road to Lake Cook Road	Prelim Engineering	\$2,500	2021	Waiting on decision for preferred alternative.
14	Northbrook	Skokie Valley Trail Bridge and Extension	Skokie Valley Trail Extension & Bridge Lake Cook Road to Volta Road	Design Engineering	\$594,216	2021	Cook County will lead Phase II design of this project which includes a bridge and trail extension through the Village of Northbrook up to Voltz Rd. Prefinal plans reviewed and currently working towards Final plans.
14	Palatine	Pavement Preservation and Rehabilitation Program 2021; North	Euclid Road; Roselle Road to Quentin Road	Design Engineering	\$140	2021	Project is pending Final Plans, Specs and Contract book Submittal for January 2021. Anticipated letting set for May 2021.
14	Palatine	Pavement Preservation and Rehabilitation Program 2021; North	Quentin Road; Dundee Road to Lake Cook Road	Design Engineering	\$30	2021	Project was removed from the current list of PPRP projects on 5/7/2020 and been placed in a different contract.
14	Palatine, Inverness	Pavement Preservation and Rehabilitation Program 2021; North	Roselle Road; Palatine Road to Euclid Road	Design Engineering	\$140	2021	Project is pending Final Plans, Specs and Contract book Submittal for January 2021. Anticipated letting set for May 2021.
15	Elk Grove Village	Arlington Heights Rehabilitation	Turner Avenue to Brantwood Avenue	Design Engineering	Elk Grove Village	Spring 2021	The preliminary PS&E submitted were reviewed.
15	Elk Grove Village	Pavement Preservation and Rehabilitation Program 2021; North	Arlington Heights Road; Devon Avenue to Cosman Road	Design Engineering	\$60		Project on hold not included in the Pavement Preservation and Rehabilitation Program 2020; North.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Elk Grove Village	Meacham/Medinah Road Rehabilitation	Meacham Road; At EOWA	Design Engineering	\$20		Work Complete. Jurisdictional transfer pending. Will be a jurisdictional transfer from IDOT to CCDOTH. Work is covered under two separate IGAs with the Tollway and the Local agencies. Also, work is under permit.
15	Elk Grove Village; Schaumburg; Roselle	Pavement Preservation and Rehabilitation Program 2021; North	Nerge Road; Roselle Road to Rohlwing Road	Design Engineering	\$140	2021	Project is pending Final Plans, Specs and Contract book Submittal for January 2021. Anticipated letting set for May 2021.
15	Hoffman Estates	Central Road; Reconstruction and/or Resurfacing and Construction of an Off-Street Path.	Central Road; Barrington Road to Huntington Road	Prelim Engineering	\$293	2020	Anticipated virtual public meeting to take place in Fall 2020. Comments to proposed drainage plans were submitted to consultant September 2020 with forthcoming submittal to be Location Drainage Tech Memo (LDTM) and draft PDR.
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	Design Engineering	\$794	2022	Project is pending R.O.W acquisition, determination letter of prior rights from COMED, ESR submittal, Utility coordination, Letter of Understanding between the Village, County and Township. Letting TBD.
15	Schaumburg	Pavement Preservation and Rehabilitation Program 2021; North	Schaumburg Road; Meacham Road to Martingale Road	Design Engineering	\$140	2021	Project is pending Final Plans, Specs and Contract book Submittal for January 2021. Anticipated letting set for May 2021.
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	Design Engineering	\$10	2021	The Village is working on Phase II Design Plans, Specifications and Estimates, and on Land Acquisition. A Construction, Phase III, IGA is in draft status.
15	Streamwood	Pavement Preservation and Rehabilitation Program 2021; North	Schaumburg Road; Sutton Road to Ridge Court	Design Engineering	\$140	2021	Project is pending Final Plans, Specs and Contract book Submittal for January 2021. Anticipated letting set for May 2021.
17	Bensenville	Franklin Avenue; Roadway Reconstruction	Franklin Avenue/ Green Street From West of County Line Road to East of Runge Street	Design Engineering	Tollway	Mar-22	Preliminary PS&E submitted in December are currently being reviewed.
17	Berkeley, Lemont, Orland Park	ADA Improvements Program 2021, South	Wolf Road; Butterfield Road to St. Charles Road , Walker Road; South of Apple Avenue to Main Street; 167th Street; County Line to 104th Avenue	Design Engineering	TBD	2021	Work Order to complete Project Final Plans, Specs and Contract book is still pending. Majority of pending tasks consist of R.O.W footprint investigation, construction easements and possible land acquisitions. Anticipated letting set for November 2021 but may affected due to R.O.W results.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Berkeley	Pavement Preservation and Rehabilitation Program 2021; South	Wolf Road; Harrison Street to St. Charles Street	Design Engineering	\$75	2021	Project Final Plans, Specs and Contract book was submitted in December 2020. Anticipated letting set for April 2021.
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	Prelim Engineering	\$700		Final feasibility report and final deliverables were received on 12/24/2019. This project shall be included as part of a forthcoming RFQ for several Phase I/Preliminary Engineering corridor projects.
17	Burr Ridge, Indian Head Park	Bridge Replacement	Plainfield Road: Over I-294	Design Engineering	\$0		Tollway leading design engineering, which is at 95%. County has approximately \$600k contribution for construction.
17	Des Plaines	Mt. Prospect Road @ I-90 Bridge Reconstruction	Mt. Prospect Road; At I-90	Design Engineering	\$10	TBD	This project has 2 Tollway contracts, 2 CCDOTH Permits. No CCDOTH financial participation. The Tollway's designer is proposing a jersey barrier on the east side of Mt. Prospect Road to protect the MSE wall. Permit work.
17	Elk Grove Village, Plaines, Chicago	Des Touhy Avenue Reconstruction	Touhy Avenue; Elmhurst Road to Mount Prospect Road	Design Engineering	\$6,490	May-22	Received UP comments on the Grade Separation Agreement. CCDOTH and IDOT are reviewing the agreement and will return it to UP with comments by the end of the month. Following UP's review, if needed, a meeting will be set up with IDOT, CCDOTH and UP to work through the disagreeable terms in the agreement.
17	Elmhurst	(S01-B) County Line Road - New Interchange	County Line Road; I-294 to Grand Avenue	Design Engineering	\$1,402	2021	North section: Final Plans are being reviewed.
17	Lemont	Pavement Preservation and Rehabilitation Program 2021; South	Walker Road; South of Apple Avenue to Main Street	Design Engineering	\$98	2021	Project Final Plans, Specs and Contract book was submitted in December 2020. Anticipated letting set for April 2021.
17	Northlake	(S01-A) County Line Road - New Interchange	County Line Road; I-294 to North Avenue	Design Engineering	\$45	2021	South section: Plans Specification and Estimates are ready for re-advertising.
17	Orland Park	108th Avenue; Reconstruction, Drainage and Multi-use Path	108th Ave; 167th Street to 159th Street	Prelim Engineering	\$470	2121	Determining the preferred alternative for Outlet #1. A new 36" sewer will be constructed underneath 161st Street and outlet directly to Marley Creek. An ESR addendum will be prepared to include this new alternative for Outlet #1. Comments on Drainage items (Design and Permit Model, WIT and Culvert Plan) are currently under review by the consultant.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Orland Park	Pavement Preservation and Rehabilitation Program 2021; South	167th Street; Will Cook Road to 104th Avenue	Design Engineering	\$98	2021	Project Final Plans, Specs and Contract book was submitted in December 2020. Anticipated letting set for April 2021.
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	Design Engineering	\$187		Phase II design started.
5, 6	Alsip	131st Street Reconstruction; Preliminary Engineering work (Phase I work)	131st Street; Pulaski Road to Kedzie Avenue	Design Engineering	TBD	TBD	The PDR has been approved by IDOT as of May 2019. A meeting took place in July to discuss funding and phase II steps. A LOU for phase II & III is drafted and being routed for internal DoTH review. The Village will lead Phase II and ROW. DoTH will lead Phase III.
5, 6	Alsip, Robbins, Crestwood, Midlothian, Markham	Pulaski Avenue	Pulaski Avenue; 159th Street to 127th Street	Prelim Engineering	\$2,800	2022	Phase I Study began in Feb. 2020. Consultant is finalizing data collection, topo survey, environmental studies, crash analysis, and traffic analysis. Alternative Development has also initiated. First Corridor Advisory Committee (CAC) meeting for the project was held in July 2020, with second CAC and first Public Informational Meeting planned for Winter 2020/2021.
5, 6	Markham, Flossmoor, Homewood	Kedzie Avenue	Kedzie Avenue; Flossmoor Road to 159th Street	Prelim Engineering	\$1,800		RFQ will be included in the upcoming Corridor Projects RFQ.
6, 17	Bridgeview, Justice, Hickory Hills	87th Street & Roberts Road Intersection Reconstruction	87th Street & Roberts Road Intersection	Design Engineering	\$127	2020	Project has been let and awarded. Construction started. Tollway led construction for Phase III, county participation via IGA.
6, 17	Burr Ridge, Countryside, Justice, Hodgkins, Indian Head Park, Willow Springs	I-294 Roadway & Bridge Reconstruction from 75th St. to I-55 Ramps	I-294 from 75th St. to I-55 Ramps	Design Engineering	Tollway	2021	The IGA is under review. Final plans have been approved and this project has been transferred to Permits.
6, 17	Tinley Park	Pavement Rehabilitation and drainage upgrades	175th Street: Oak Park Avenue to Ridgeland Avenue; Ridgeland Avenue: 175th Street to Oak Forest Avenue; Oak Forest Avenue: Ridgeland Avenue to 167th Street	Design Engineering	\$404	2021	Plans semi-complete: Consultant finalizing utility locates. ROW: 7 properties need to be acquired. One is proposed for condemnation, Four have 60 day notices and two have other circumstances. Construction IGA and JT with Tinley Park is still pending. Anticipated letting in summer or fall of 2021 depending on ROW acquisition status.
6,17	Justice	New I-294 entrance/exit ramps at 88th Ave and entrance ramp at Archer	88th Avenue; At I-294	Design Engineering	\$25	2022	Plan completion is at 95% level. ROW acquisition is stalled because FHWA has required that an Access Justification Report be submitted.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
9, 15	Mount Prospect	Busse Road Reconstruction	Busse Road; Golf Road to Central Road	Prelim Engineering	\$686	2020	Received Design Approval on 12/12/19. Phase I Study is complete. RFQ for Phase II is planned for later this year or early next year.
14,15	Arlington Heights	Pavement Preservation and Rehabilitation Program 2021; North	Central Road; New Wilke Road to Arlington Heights Road	Design Engineering	\$140	2021	Project is pending Final Plans, Specs and Contract book Submittal for January 2021. Anticipated letting set for April 2021.
14,15	Palatine, Iverness, Elk Grove Village, Schaumburg, Roselle, Streamwood	ADA Improvements Program 2021, North	Central Road - New Wilke Road to Arlington Heights Road; Schaumburg Road - Meacham Road to Martingale; Schaumburg Road; Sutton Road to East Avenue; Euclid Road; Roselle Road to Plum Grove Road; Nerge Road- Roselle Road to Rohlwing Road; Roselle Road; Euclid Avenue to Palatine Road; West Lake @ Wolf Road.	Design Engineering	TBD	2021	Work Order to complete Project Final Plans, Specs and Contract book is still pending. Majority of pending tasks consist of R.O.W footprint investigation, construction easements and possible land acquisitions. Anticipated letting set for November 2021 but may be affected due to R.O.W results.
16, 17	Burr Ridge, Indian Head Park, Western Springs, La Grange, La Grange Highlands, Countryside, McCook	Plainfield Road	Plainfield Road; County Line Road to First Avenue	Prelim Engineering	\$2,000	2022	Phase I Study began in Feb. 2020. Consultant is finalizing data collection, topo survey, environmental studies, crash analysis, and traffic analysis. Alternative Development and Drainage Analysis have also initiated. First Corridor Advisory Committee (CAC) meeting for the project was held in September 2020, with second CAC and first Public Informational Meeting planned for Winter 2020/2021.
Various	DuPage & Cook County	Landscaping/Aesthetic Improvements (Phase I)	Elgin O'Hare Western Access (EOWA)	Prelim Engineering	\$173	2020	Phase I Study by DuPage for landscaping & aesthetic improvements along I-390. Phase I complete. Phase II ongoing. DoTH participation by an IGA.
Various	DuPage & Cook County	Landscaping/Aesthetic Improvements (Phase II)	Elgin O'Hare Western Access (EOWA)	Prelim Engineering	\$106	Feb-21	Phase I Study by DuPage for landscaping & aesthetic improvements along I-390. Phase I complete. Phase II ongoing. DoTH participation by an IGA.
Various	Various	Traffic Signal Modernization and Replacement	Traffic Signal Modernization and Replacement	Design Engineering	\$423	Mar-21	Project will consist of modernizing and/or replacing various traffic signal installation throughout the County.