



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DOODY GORMAN
17th District

February 2, 2015

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 15-0977
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending January 31, 2015.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Martha Martinez, Deputy Chief Administrative Officer

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING JANUARY 31, 2014

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. DATES	REMARKS
---------	--------------------------	--------------------	----------------------------	--------------------	-----------	---------------------	---------

<u>Crawford Avenue</u> Devon Ave. to Oakton St.	08-W4337-03-PV	13	Capitol Cement	3/26/2014	65	11/21/2014 (I)	Work suspended for the winter. Construction to commence when weather permits.
	1388-13051 (McMillan-Zamarripa-Marjanovic)		\$18,728,293.17	8/28/2015 +5WD			

<u>Pavement Resurfacing Enhancement Program South 2014</u>	13-PREPS-01-RS	5 & 6	D. Construction	8/25/2014	79	6/24/2016	Work suspended for the winter. Construction to commence when weather permits.
	1428-13429 (Petraitis-Marvin-Patel)		\$1,785,391.57				

<u>Kedzie Avenue</u> 139th Street to 135th Street <u>139th Street</u>	13-W4612-07-L-S	5	Landmark Contractors	8/26/2014	83	6/24/2015	Work completed this month includes installing transformer bases at light poles. Remaining work of installing light poles is on hold until light poles are delivered from manufacturer.
	1428-13237 Federal Project No. Kedzie Ave to Ulica Ave		\$2,035,543.48				
	C-91-288-13 (Petraitis-Marvin-Patel)						

JOC PROJECTS:

<u>Central Avenue at South West Highway</u>	13-W3918-02-CH	11	F.H. Paschen S.N.	10/26/2014	75	6/24/2015	Work completed this month includes traffic signal items, handhole, and temporary pavement markings. Next month work includes continuation of installation of new traffic signals.
	12-28-340-HS8 (Petraitis-Saukoits-Marjanovic)		Nielsen Associates \$1,360,441.51				

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY CONTRACTOR & BOARD CONTRACT COST DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	REMARKS
2014 Pavement Rehab	14-REHAB-01-PV 12-28-340-HS7 (Sek-Vitoria-Petrakis- McMillan-Marjanovic)	McDonagh Demolition Inc. \$1,775,678.22	10/20/2014	20		Work suspended for the winter. Construction to commence when weather permits.
2014 Pavement Rehab- Supplemental	14-REHAB-01-PV 12-28-340 GE3 (Vitoria-McMillan- Marjanovic)	F.H. Paschen/S.N. Nielsen Associates \$816,595.88	11/22/2014	98		Work suspended for the winter. Construction to commence when weather permits.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
<u>Joe Ott Road (Relocated)</u> E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3/14/2012	100	11/16/2012 +20WD	11/16/2012 +9WD = 4/29/2013	1/7/2013	5/23/2013	Form 69 sent 8/22/2013, follow-up on 4/28/2014, 8/12/2014, 8/26/2014, and 12/18/2014. Contractor reviewing quantities
	Job No. C-91-184-11 Contract No. 10217 (M. Stier-Petratis- Patel)									
<u>Narragansett Avenue</u> 87th St. to 79th St.	08-W3719-04-FP Fed Project No. M-HPP-0318(106)	11	A. Lamp Concrete \$3,968,088.50 \$4,078,573.06(A)	7/5/2011	100	11/14/2011 +20WD	11/30/2011 +10WD	11/29/2011 4/18/2012	4/18/2012	Final BC to be presented to the County Board on 2/10/2015.
	Job No. C-91-008-09 Contract No. 10216 (H. Stier-Petratis- Marjanovic)									
<u>171st Street</u> Wood St. to Ashland Ave.	04-B8431-08-PV Fed Project No. M-8003(427)	5,6	Albin Carlson \$13,089,028.08 \$12,593,999.05(A)	3/12/2007	100	11/30/2007 6/30/2008 (Land, Light)	6/29/2009	6/21/2010	8/20/2014	Final BC to be presented to the County Board on 2/10/2015.
	Job No. C-91-278-04 Contract No. 10212 (Sek-Petratis- Marjanovic)									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
170 th (167 th) Street S. Park Ave. to West of Bishop Ford (1-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petratis-Baskaran)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD 6/30/2013(R)	7/2/2013	12/2/2013	Form 69 sent 6/30/2014, follow up on 7/28/2014, 8/26/2014, and 12/18/2014. Contractor reviewing quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLETION REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
Arlington Heights Road University Dr. to Lake Cook Rd.	09-V6946-03-RP (Gustatson-McMillan- Marjanovic)	14	Greco Contractors \$6,186,943.33 \$6,293,454.66(A)	3/2/2011	100	11/4/2011 +20WD	11/4/2011 +16WD = 12/1/2011	11/21/2011 6/8/2012	9/4/2014	Final BC to be presented to the County Board on 2/10/2015.
Hintz Road Arlington Hts. Rd. To Elmhurst Rd.	12-A5414-03-RP 12-23-432 (McMillan-Mohebi- Patel)	14	A Lamp Concrete \$2,128,571.80 \$2,162,796.30(A)	4/1/2013	100	8/20/2013	8/20/2013	11/14/2013	11/14/2013	Form 69 returned 8/19/2014. Final BC to be presented upon receipt and review of compliance close-out paperwork from contractor.
Joe Orr Road(Old) Blue Stem Pkwy to Torrence Ave.	12-B6736-04-RS 13-18-007 (Sier-Petrakis-Patel)	6	D. Construction \$650,569.30 \$583,480.06(A)	5/10/2013	100	8/2/2013 +5WD	7/30/2013	9/5/2013	9/5/2013	Form 69 sent 11/14/2013, follow up on 5/8/2014, 8/7/2014, 8/26/2014, and 12/18/2014. Contractor reviewing quantities.
Kedzie Bridge Over NIRC RR near 141st St.	12-W4612-06-BR 1355-12834 (Marvin-Petrakis-Patel)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014		Completing punchlist items. Checking final quantities.
Lake Cook Road Pfingsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (Lebowitz-McMillan- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD	12/19/2013	12/19/2013	Form 69 sent 8/21/2014. Contractor reviewing quantities.
Lake Cook Road E. Wilnot Rd. to Pfingsten Rd. (Lebowitz-McMillan- Patel)	01-A5020-02-RP (Lebowitz-McMillan- Patel)	14	Capitol Cement Co. \$5,895,033.00 \$6,381,954.16(A)	3/22/2011	100	10/28/2011 +5WD	12/10/2011 +15WD = 6/6/2012	6/5/2012 11/5/2012	11/5/2012	Final BC to be presented to the County Board on 2/10/2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLETION DATES	ACTUAL FINAL COMPLETION DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Old Orchard Road	00-A8326-01-RP	13	Triggi Construction \$1,317,454.53	8/5/2013	100	11/25/2013 +5WD	11/25/2013	2/21/2014	2/21/2014	Final BC executed by Procurement on 12/12/2014. Final Estimate to be processed.
Harms Road to Edens Expressway (194)	1328-12639 (Gandhi-McMillan-Marjanovic)		\$1,071,814.45(A)							
(Lockwood Ave.)										
Pavement Resurfacing Enhancement Program North 2014	13-PREP-N-01-RS 1455-13427 (Mehbabi-McMillan-Marjanovic)	13, 14, 15, 17	Plote Construction \$2,595,071.35	7/23/2014	100	6/24/2016	11/25/2013	11/6/2014 (Illinois, Illinois, Locust, Willow, & Techny) 11/21/2014 (Euclid & Naperville)	11/6/2014 (Illinois, Illinois, Locust, Willow, & Techny) 11/21/2014 (Euclid & Naperville)	Checking final quantities.
Penny Road	08-A5701-03-FP	14	Plote Construction \$2,459,031.25 (Vlota-McMillan-Marjanovic)	6/5/2012	100	10/26/2012 +10WD	10/26/2012	11/5/2012	11/5/2012	Final BC presented to County Board on 7/17/2013. Final estimate to be processed upon review of compliance close-out paperwork.
Dundee Rd. to New Sutton Rd.										
Plainfield Road	11-B3722-01-RS 12-28-047 (Hernandez-Petratis-Patel)	16	J.A. Johnson \$477,757.32 \$424,709.64(A)	6/4/2012	100	8/10/2012 +5WD	7/17/2012	8/17/2012	8/17/2012	Final BC presented to County Board on 3/25/2013. Final estimate to be processed upon review of compliance close-out paperwork.
47th ST. to 1st Ave.										
Sanders Road	13-W2445-07-RS 1455-13406 (Vlota-McMillan-Patel)	14	Peter Baker and Son \$3,244,464.77 \$3,242,162.77(A)	6/20/2014	100	10/10/2014 +5WD	10/10/2014	12/18/2014		Completing punchlist items. Checking final quantities.
Technology Road to Lake Cook Rd.										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Schaumburg Road</u> Barrington Rd. to Roselle Rd.	11-A6607-04-RP 12-28-417 (Gustafson-McMillan-Marjanovic)	15	Alamp Concrete \$2,982,326.25 \$3,497,266.60(A)	4/1/2013	100	8/20/2013 (Interim) 10/18/2013	10/18/2013	11/14/2013	4/29/2014	Form 69 returned 5/2/2014. Final BC to be presented upon receipt and review of compliance close-out paperwork from the contractor.
<u>Techny Road</u> Sherner Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petratis-Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate to be processed upon receipt of close-out paperwork. - AWAITING ASA DIRECTIVE
<u>Wentworth Avenue</u> Glenwood-Lansing Rd. to Ridge Rd.	95-W6606-01-RP 12-28-017 (Marvin-Petratis-Marjanovic)	6	Gallagher Asphalt \$6,302,318.17 \$6,994,790.09(A)	5/9/2012	100	11/30/2012 +20WD 12/12/2012(R) +35WD(R)	12/12/2012(R) +35WD(R) 6/25/2013	7/11/2013		Form 69 returned 11/15/2014 and resent to contractor 1/12/2015. Reviewing/resolving discrepancies.
<u>88th Avenue</u> 103rd St. to 87th St.	03-W3017-03-FP (Sek-Petratis-Patel)	17	K-Five Construction \$11,163,856.05 \$11,382,913.31(A)	3/1/2012	100	11/21/2012 (Interim) 6/28/2013 +18WD 9/26/2013	6/28/2013	10/22/2013		Form 69 returned 11/26/2014. Completing punchlist items. Final BC to be processed up receipt of close-out paperwork from the contractor.
<u>138th Street</u> Ashland Ave. to Cottage Grove Ave.	12-B5332-03-RP 13-28-006 (Sterr-Petratis-Patel)	5	K-Five Construction \$2,621,418.30 \$2,657,982.88(A)	4/15/2013	100	9/6/2013 +5WD	9/16/2013 +13WD = 9/27/2013	10/29/2013	10/29/2013	Form 69 returned 6/30/14. Reviewing/resolving discrepancies. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
<u>Group 4 - 2012</u> 87th St. Cliff St. to 98th Ave. 88th Ave. at 105th St	11-B4221-03-RS 12-23-137 (Hernandez-Petratis-Marjanovic)	16,17	Central Blacktop \$706,868.00 \$646,624.34(A) \$632,495.54(A)	7/5/2012	100	9/30/2012 +5WD	12/5/2012	12/18/2012	12/18/2012	Final BC to be presented upon receipt and review of compliance close-out paperwork from the contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Group 1 - 2013 Central Ave. - 135th to 127th Central Ave. over Tinley Creek 151st st. @ Jack Hill School 104th Ave. s. of 167th St.	12-W3913-04-RS	6	D. Construction \$1,959,054.70	7/23/2013	100	8/9/2013 (Interim) 9/6/2013 +5WD +14WD(R)	9/6/2013 +22WD = 10/10/2013	10/31/2013	5/16/2014	Form 69 returned 10/22/2014. Final BC to be presented upon receipt and review of close-out paperwork from the contractor.
	Group 2 - 2013 Arlington Hts Rd. - Brantwood to Higgins Roselle Rd. - Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamarippa-McMillan-Marjanovic)	14,15,17 Arrow Road Const. \$2,256,359.33 \$1,825,479.50(A)	4/15/2013	100	7/31/2013	7/29/2013	8/16/2013	8/16/2013	Form 69 returned 2/28/2014. Final BC to be processed upon receipt and review of compliance close-out paperwork.
	Group 3 - 2013 104th Ave. at Cal-Sag Channel Ridgeland Ave. at Cal-Sag Channel Crawford Ave. at Cal-Sag Channel Francisco Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Petratis-Patel)	5, 6, 17 Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014			Completing punchlist items. Checking final quantities.
Group 2 - 2014 Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (Mohebbi-McMillan-Patel)	13 Plate Construction \$1,069,378.25	7/28/2014	100	10/31/2014	10/31/2014			Checking final quantities.	

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
TOWNSHIP PROJECTS:										
Palatine Twp 2012	11-25156-90-RS	N/A	Geske and Sons	9/5/2012	100	9/28/2012	9/21/2012	10/30/2012	10/30/2012	Final estimate to be processed upon receipt and review of compliance close-out paperwork
Various Locations	12-28-221 (Mohabbi-McMillan-Patel)		\$374,503.80 \$370,917.85(A)							
JOC PROJECTS:										
Hintz Road at Wheeling Road	14-A5417-06-DR	14	McDonagh Inc.	10/17/2014	100	12/2/2014	12/2/2014	12/11/2014	12/11/2014	Checking final quantities
	12-28-340 HS7 (Vitoria-McMillan-Marjanovic)		\$143,323.58							

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	-----------------------	-------------------------------	-----------------------	-----------	--------------------------------------	-----------------------------	-------------------	-----------------	---------

CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES

FEDERAL PROJECTS:

<u>Equestrian/ Pedestrian</u>	92-A5017-05-BR	14	Newberg/Perini	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement
<u>Bridge over Lake Cook Rd.</u>	Fed. Proj. No. STPIE-00D1(328)		\$2,049,168.00							Final estimate to be presented to the County Board.
	Job No. C-98-625-93		\$1,863,717.25(F)							
	(Geremias)									

<u>Maple Avenue</u>	82-02524-01-WR		Rosetti Contr. Co.	4/18/1984	100	11/21/1984	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986.
47th St. to Windemere Ave.	Proj. IX-5003 (595)		\$1,923,541.35			+15WD				-Lawsuit
	(Baskaran)		\$2,163,979.37(A)							-NEEDS ASA DIRECTIVE FOR CLOSE OUT

MOTOR FUEL TAX PROJECTS:

<u>Central Avenue</u>	98-W3910-04-FP	6	*Callaghan Paving	4/11/2003	100	10/31/2003	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-lawsuit.
155th St. to 147th St.	(Shah)		\$2,345,353.31			11/11/2003(R)				-AWAITING ASA DIRECTIVE
			\$2,425,921.34(F)			NO WD				

<u>Cottage Grove Avenue</u>	02-W5901-03-RS		*Callaghan Paving	5/16/2003	100	10/17/2003	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-filers/suits.
Steger Rd. to Lincoln Hwy	(Golez)		\$1,493,778.74			11/14/2003(R)				-AWAITING ASA DIRECTIVE
			\$1,855,173.86(F)			NO WD				

<u>Edens Expressway</u>	02-26347-03-LS	14	Monahan's, Inc.	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and
<u>East Frontage Road</u>	(Geremias)		\$3,139,410.00							CBG 2/8/2008. Unclaimed/unable to forward.
Dundee Rd. to Lake Cook Rd.			\$3,580,582.07(A)							07/19/2007 - AWAITING ASA DIRECTIVE
(LANDSCAPING)										CCHD

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/1/2008	Form 69 sent 3/19/2009. On Hold-Liens/suits -AWAITING ASA DIRECTIVE
<u>Main Street</u> (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>State Street</u> Sauk Trail to 26th Street	98-W4502-03-RP (Goletz)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossett Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108 th Avenue @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	On hold-liens/suits. -AWAITING ASA DIRECTIVE
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Form 69 sent 6/27/2006. On Hold-liens/lawsuits. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.