

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
ENGINEERING
STATUS REPORT

PERIOD ENDING December 31, 2024 (Quarterly)

Jennifer "Sis" Killen, P.E., PTOE
Superintendent

Tara Orbon, P.E., Assistant Superintendent
Noel Basquin, P.E., CFM, Bureau Chief of Design

Project Name	Project Limits	Project Scope	Estimated Cost	Estimated Completion Date (Year)	Comments
108TH AVENUE 13-W7509-02-FP	167th St to 159th St	Roadway reconstruction with addition of multi-use path	\$ 279,102.00	2025	The Phase I study is nearing completion and the draft PDR has been submitted for review.
131ST STREET 15-13129-01-FP	Pulaski Rd to Kedzie Ave	Roadway reconstruction with drainage improvements, traffic signal modernization and addition of a multi-use path		2026	Village lead project, County IGA participation. Amount spent is based on a Village invoice that still needs to be audited.
134TH STREET 16-13433-00-RP	Halsted St to Marsden Dr	Pavement reconstruction with drainage improvements and addition of a sidewalk		2026	Project on hold, pending completion of other priority projects.
143RD STREET 18-B8026-00-EG	over Tinley Creek (SN 016-3069)	Removal and replacement of the five-lane, single span bridge over Tinley Creek	\$ 1,465,508.00	2026	Project has reached 90% completion.
157TH STREET 22-157RC-00-FP	Commercial Ave to Halsted St	Roadway reconstruction with drainage improvements including separation of sanitary-storm sewer	\$ 185,000.00	2024	Preliminary engineering is substantively complete, final drainage comments being addressed, grant application ongoing.
170TH STREET 18-B5936-00-EG	over Thorn Creek (SN 016-3095)	Removal and replacement of the double span bridge over Thorn Creek.	\$ 1,484,511.00	2026	Project has reached 90% completion.
BUSSE ROAD 20-W7141-00-PV	Golf Rd to Central Rd	Roadway reconstruction & widening with drainage improvements and addition of a multi-use path	\$ 1,287,766.00	2025	The storm sewer was redesigned to avoid a watermain conflict. Also, geometric modifications were made to avoid some ROW needs. 60% plans are anticipated in late 2024. Received \$1,116,297 in federal funds by congressional approval.
BUTLER DRIVE 22-BUTDR-00-PV	Doty Ave to 130th St	Roadway reconstruction at the IL International Port District		2026	Consultant design contract proposal was sent to IDOT for approval. Contract anticipated to be awarded by mid-2025.
CENTRAL AVENUE 19-IICFR-03-ES	Sauk Trl to Lincoln Hwy	Roadway reconstruction with drainage improvements, addition of a turn lane, and new multi-use path	\$ 1,355,906.00	2025	Hosted 1st public meeting in early May.
CENTRAL ROAD 21-A6107-00-PV	Barrington Rd to Huntington Blvd	Roadway reconstruction with traffic signal modernization and addition of a multi-use path	\$ 931,871.00	2025	\$500,000 in federal funding received by congressional approval. Pre-final plans are being reviewed. ROW negotiations ongoing.
EAST LAKE AVENUE 18-A5924-00-BR	over MFNB Chicago River	Removal and replacement of bridge deck with structural steel cleaning and painting	\$ 724,573.00	2025	The project is being included with a larger group project.
FRANKLIN AVENUE 21-FRAGS-00-PV	York Rd to Runge St	Roadway reconstruction & widening of 4-lane roadway		2024	Tollway paid for design work.
HAPP ROAD 20-W4044-00-PV	Winnetka Rd to Willow Rd	Roadway reconstruction with roundabout construction, drainage & mobility improvements	\$ 581,000.00	2025	Pre-final plans have been reviewed and comments sent back to the consultant. Final plans anticipated in 2025 pending possible revisal of plans by the Village Board.
HIBBARD ROAD	Skokie Blvd to Old Glenview Rd	Roadway reconstruction		2025	CCDOTH is fully funding this Phase I study (via ARPA funds) and the Village of Wilmette is the lead agency. The Village has selected a consultant and the study will begin soon.
I-55 FRONTAGE ROAD 21-FRI55-00-PV	County Line Rd to I-294 Bridge	Reconstruction of the I-55 Frontage Road From County Line Road to I-294	\$ 686,368.00	2025	The consultant is currently evaluating alternatives. A public meeting to receive feedback on the alternatives under consideration is anticipated to be held in 2025.

Project Name	Project Limits	Project Scope	Estimated Cost	Estimated Completion Date (Year)	Comments
IIC 2019 - SAUK VILLAGE MULTI-USE PATH (SAUK VILLAGE)	Mary Byrne Dr to Burnham Ave	Construction of a new multi-use path	\$ 552,718	2025	The Phase I study is progressing and design plans for the preferred alternative are in progress. CCDOTH is planning to host a public information meeting to present the preferred alternative and receive feedback in late 2024.
JOE ORR ROAD 02-B6736-01-EG	Torrence Ave to Burnham Ave	Roadway reconstruction & widening with intersection and pedestrian improvements		2026	5 years to cultivate site but payment will be made to the FP in lump sum (TBD?). Used old IEI WO for E2Date.
JOE ORR ROAD 15-B6737-03-RP	Torrence Ave to Burnham Ave	Roadway reconstruction & widening with intersection and pedestrian improvements		2027	Outstanding-wetland delineation, design mitigation site, and update design PS&E.
JOE ORR ROAD PLUM GROVE WEST WETLANDS	Cook County Forest Preserve	Wetlands agreement for Joe Orr Road roadway reconstruction & widening		2027	5 years to cultivate site but payment will be made to the FP in lump sum (TBD?). Used old IEI WO for E2Date.
KEDZIE AVENUE 16-W4506-00-EG	Vollmer Rd to 159th St	Roadway reconstruction and/or resurfacing with pedestrian and bicycle improvements	\$ 2,793,733.00	2025	The Phase I study is progressing. CCDOTH hosted a Corridor Advisory Committee (CAC) meeting in Summer 2024, targeting a public information in January 2025 to obtain community feedback on the alternatives evaluated.
LANDWEHR ROAD 22-W8043-00-PV	Lake Ave to Hampton Court	Roadway rehabilitation		2024	Phase I study is ongoing, planned to be completed by the end of 2024.
LEHIGH AVENUE BRIDGE	Over East Lake Avenue Extension (SN 016-3213)	Bridge removal and replacement.	\$ 985,188.00	2025	Project has reached 90% completion.
MEACHAM ROAD BRIDGE	Over West Branch Salt Creek (SN 016-5009)	Bridge removal and replacement.	\$ 994,868.00	2025	Project has reached 90% completion.
OAKTON STREET	Skokie Blvd to McCormick Blvd	Roadway rehabilitation with proposed construction of a new bicycle lane		2024	Public meeting was held in October 2024. Phase II in progress.
PLAINFIELD ROAD 16-B3719-00-EG	County Line Rd to East Ave	Pavement reconstruction with drainage, traffic signal, and multimodal transportation improvements	\$ 2,358,856.00	2025	The Phase I study is progressing and design plans for the preferred alternative and draft LDS have been submitted to IDOT for review. CCDOTH is planning to host a final Corridor Advisory Committee (CAC) meeting and a public.
PULASKI ROAD 16-W4312-00-EG	159th St to 127th St	Removal and replacement of bridge & pavement reconstruction with drainage, traffic signal modernization and multimodal transportation improvements	\$ 2,882,727.00	2026	The Phase I study is progressing and design plans for the preferred alternative have been submitted to IDOT for review. Draft LDS and Hydraulic reports are being finalized. CCDOTH is planning to host a final Corridor Advisory Committee (CAC) meeting and a public information meeting in mid 2025 to present the preferred alternative and receive feedback.
QUENTIN ROAD 00-V6256-09-RP	Dundee Rd to Lake Cook Rd	Roadway reconstruction with bridge replacement, drainage improvements and addition of a multi-use path	\$ 3,009,480.00	2025	Preferred alternative is being reviewed for final approval.
SANDERS ROAD 21-W2444-00-PV	Milwaukee Ave to Techny Rd	Roadway reconstruction & widening with drainage improvements, traffic signal modernization and construction of multi-use path	\$ 1,495,405.00	2025	Pre-final drainage plans were completed for utility coordination. Full Prefinal Plans, Specs & Estimate anticipated in late 2024. ROW appraisals are expected in late 2024.
SAUK TRAIL 21-C1131-00-PV	Ashland Ave to Western Ave	Roadway & bridge reconstruction	\$ 1,130,726.00	2024	CCDOTH is currently evaluating alternatives for the roadway as well as the bridge over Thorn Creek. It is currently anticipated that a public meeting to receive feedback on the project will be held in late 2024.
SHOE FACTORY ROAD 06-A6202-01-EG	Essex Dr to Beverly Rd	Roadway reconstruction & widening with traffic signal and other safety improvements		2025	Design is restarting early 2025 after coordination with UPRR.

Project Name	Project Limits	Project Scope	Estimated Cost	Estimated Completion Date (Year)	Comments
SKOKIE VALLEY TRAIL EXTENSION	Lake Cook Road to Voltz Road	Pedestrian bridge construction and trail extension		2028	Phase II has resumed, coordination with ComEd and UPRR is ongoing.
TOUHY AVENUE 14-13018-01-EG	Elmhurst Rd to Mount Prospect Rd	Phase II engineering for grade separation with pavement reconstruction, drainage improvements and new alignments	\$ 6,380,805.00	2025	IDOT is reviewing plans and revalidating PSI.
TOUHY AVENUE 15-34117-01-RP	Elmhurst Rd to Mount Prospect Rd	Pavement reconstruction, grade separation, and roadway realignment with drainage & multimodal transportation improvements		2027	DOTH is working with IDOT on the Authorization to Advertise.
TRAFFIC SIGNAL REPLACEMENT (HSIP) - 171ST STREET	at 80th Ave	Traffic signal removal and replacement with ADA- compliant ramp upgrades	\$ 99,314.00	2024	The Phase I study is nearing completion, and Phase II Design will start shortly.
TRAFFIC SIGNAL REPLACEMENT (HSIP) - ARLINGTON HEIGHTS ROAD	at Hintz Road	Traffic signal removal and replacement with ADA- compliant ramp upgrades	\$ 121,029.00	2024	The Phase I study is nearing completion, and Phase II Design will start shortly.
TRAFFIC SIGNAL REPLACEMENT (HSIP) - PACKAGE #1 23-HSIP1-00-TL	Ridgeland Ave at 143rd St, Kedzie Ave at 139th ST, Kedzie Ave at 175th St	Traffic signal replacement, traffic rechannelization, pavement widening, lighting, signage & marking improvements	\$ 5,470,000.00	2024	Anticipate Contract Award on 10-24-2024 (Board Meeting)
TRAFFIC SIGNAL REPLACEMENT (HSIP) - PACKAGE #2	Lake Cook at Old Hicks, Roselle at Hartford, Vollmer at Ridgeland, Plum Grove at Nerge, Roberts at 103rd	Traffic signal replacement, traffic rechannelization, pavement widening, lighting, signage & marking improvements	\$ 5,094,829.00	2026	60% plans are under development.
VOLLMER ROAD 14-B6630-03-E5	Kedzie Ave to Western Ave	Roadway reconstruction including railroad viaduct improvements	\$ 719,418.00	2030	The Phase I study is in progress. CCDOTH submitted the draft Purpose and Need to IDOT for review.
WILLOW ROAD	Over Hillcrest Lake	Roadway Profile Raise and Reconstruction, Culvert Replacement	\$ 2,100,000.00	2025	The Section Number for this project is 24-A7816-03-DR. This project is led by the City of Prospect Heights, therefore any information on project status shall be confirmed with the City.
WOLF ROAD 20-W2221-00-EG	79th St to Plainfield Ave	Roadway reconstruction with drainage improvements, traffic signal modernization and new multi-use path	\$ 1,737,236.00	2025	In coordination with the Village of Indian Head Park, CCDOTH is engaging in more robust public outreach to seek additional feedback on alternatives to be evaluated for this corridor. The first Corridor Advisory Committee (CAC) meeting was held in December 2023 and the second CAC meeting was held in July 2024. CCDOTH also anticipates hosting public meeting in late 2024 to formally present alternatives for comment.