



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

BRANDON JOHNSON
1st District

DENNIS DEER
2nd District

BILL LOWRY
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

DONNA MILLER
6th District

ALMA ANAYA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

BRIDGET DEGNEN
12th District

LARRY SUFFREDIN
13th District

SCOTT R. BRITTON
14th District

KEVIN B. MORRISON
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

December 19, 2019

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 20-0347
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending October 31, 2019.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Lanetta Haynes Turner, Chief of Staff
Ted Berger, Deputy Chief of Staff
John Roberson, Special Assistant for Governmental and Legislative Affairs
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Matthew DeLeon, Secretary of the Board
Martha Martinez, Chief Administrative Office

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING OCTOBER 31, 2019

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
MOTOR FUEL TAX PROJECTS:							
Pavement Preservation and Rehabilitation Program-South 2019	19-PPRPS-00-PV 1955-17738 (Sek-Sterr- Adhikary)	5,6	Gallagher Asphalt Corporation \$2,651,829.08 \$3,137,803.24(A)	6/6/2019 (Harlem) 6/14/2019 (Kedzie) 6/14/2019 (Stony Island) 8/24/2019 (Sauk Trail)	99	11/27/2019	Work completed this month included final acceptance on Stony Island and Kedzie Avenues; completion of the diamond grinding, detector loop installation, final pavement marking and landscaping on Sauk Trail. Work scheduled for next month includes completing the landscaping, traffic signal maintenance transfers, punch list work and final acceptance on Sauk Trail.
Sauk Trail-Governors Highway to West of Lakewood Boulevard Kedzie Avenue-Country Aire Drive to 147th Street Stoney Island Avenue-Joe Orr Road to Glenwood Lansing Road Harlem Avenue-Steger Road to Laraway Road/Sauk Trail							
Project # 23888							
Direct % 100.00							
Indirect % 0.00							
JOC PROJECTS:							
JOC-Sagawau Environmental Learning Center Driveway and Parking Lot IL 83 at IL 171	19-83171-00-PV 1555-14475-SW- SBE 18 (Sakoutis-Sterr- Marjanovic)	17	MQ Construction \$135,704.76	5/23/2019	90	8/1/019	Work completed this month included installation of the entrance sign and landscaping. Work scheduled for next month includes completing roadway signing, permanent pavement markings and punch list work.
Project # 23879							
Direct % 0.00							
Indirect % 100.00							
JOC-Sanders Road Milwaukee to Techny	19-W2444-00-PV 1555-14475-SW- SW10 (Zamarripa - Lebowitz-Maranan)	9,14	MQ Construction \$2,328,026.72	9/30/2019	35	11/9/2019	Work completed this month included concrete pavement milling, pavement and curb and gutter patching and drainage structure adjustment and reconstruction between Milwaukee Avenue and Willow Road. Work scheduled for next month includes concrete pavement milling, pavement and curb and gutter patching, drainage structure adjustment and reconstruction between Willow Road and Techny Road, and placement of hot-mix asphalt binder and surface courses, detector loop installation, adjustment of handholes and pavement markings.
Project # 24546							
Direct % 0.00							
Indirect % 100.00							

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	COUNTY CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
JOC-Buffalo Grove Road Dundee Road to St. Marys Parkway	19-W1447-00-PV 1555-14475-SW-SBE18 (Aleksic-Lebowitz-Marjanovic)	14	MQ Construction \$362,625.95	9/30/2019	75	10/21/2019	Work completed this month included pavement patching in the inside lanes and median removal and replacement. Work scheduled for next month includes patching the outside lanes, pavement striping and detector loop installation.
Project # 24471 Direct % 0.00 Indirect % 100.00							
JOC-Keedzie Avenue Bridge over NIRC	19-W4612-00-BR 1555-14475-SW9 (Sakoutis-Sterr-Maranan)	9,14	F.H. Paschen, S.N. Nielsen & Associates, LLC \$289,758.60	11/25/2019	0	12/16/2019	Field staff performing pre-construction activity. Work scheduled to begin 11/25/2019.
Project # 24467 Direct % 0.00 Indirect % 100.00							
<u>COUNTY WIDE MAINTENANCE CONTRACTS:</u>							
Signing Panel Assembly Maintenance Service	19-8S(GN-00-GM 1885-17684 (Hernandez-Lebowitz)	County-wide	Western Remac \$1,074,440.00	5/9/2019	20	3/31/2021	Signs installed this month included 86 signs, 592 feet of posts and 72 work orders countywide. Work scheduled for next month includes sign installation and replacement as needed.
Project # 23648 Direct % 100.00 Indirect % 0.00							
Pavement Markings (County-Wide)	19-8MARK-00-GM 1928-17779 (Hernandez-Lebowitz)	County-wide	Preform Traffic Control Systems, Ltd. \$3,633,180.00	6/14/2019	16	4/30/2021	Work this month included re-marking the Department's Maintenance District 5 area including 66 work orders for placement of 2,770,710 feet of striping and 2,636 letters and symbols. Work scheduled for next month includes re-marking The Department's Maintenance District 5.
Project # 23647 Direct % 100.00 Indirect % 0.00							

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION ACCEPTANCE	REMARKS
FEDERAL PROJECTS:										
Center Street 171st St. to 159th St.	02-W5208-02-RP 1555-14616 Fed Job No.: C-91-424-14 Fed Proj. No.: M-4003(379) CDBG No.: DR-IN-R2- 02	5	Capitol Cement \$9,487,711.07 \$9,671,667.26(A)	8/25/2015	100	7/31/2016	9/28/2016	10/31/2016	11/14/2017	The Board approved the Completion Resolution on 10/24/2019. Final payment had been made and Final Papers to Fiscal and IDOT processed. This contract is completed.
Project # 21153 Direct % 100.00 Indirect % 0.00	IDOT Contract No. 10221 (Sek-Sterr-Maranan)									
156th Street Commercial Avenue to Halsted Street	14-15632-01-FP 1685-15592 Fed. Proj. No.: State (EDP)	5	Capitol Cement \$1,227,683.10 \$1,304,436.98(A)	3/20/2017	100	12/17/2017	11/14/2017	11/14/2017	12/21/2017	The Board approved the Completion Resolution on 10/24/2019. Final payment had been made and Final Papers to Fiscal and IDOT processed. This contract is completed.
Project # 22309 Direct % 0.00 Indirect % 100.00	IDOT Job No.: C-91- 184-15 CDBG Project No.: DR- IN-R3-01 (Sek-Sterr-Marjanovic)									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ACCEPTANCE	REMARKS
MOTOR FUEL TAX PROJECTS:										
Central Road Ela Road to Roselle Road	16-A6110-00-RP 1655-15886 (Basta (Consultant)- Lebowitz-Marjanovic)	15	Lorig Construction Company \$13,481,129.47 \$13,911,728.70(A)	9/12/2017	100	5/25/2018	12/6/2018	5/28/2019	5/28/2019	Completing Punch List Work. Form 69 sent 9/27/2019 Contractor reviewing final quantities.
Project # 22671 Direct % 79.79 Project # 22670 Indirect % 20.21										
Pavement Preservation and Rehabilitation Program--North 2017	16-PPRPN-00-PV 1755-17024 (Zamarripa-Lebowitz- Marjanovic)	14, 15, 17	Arrow Road Construction Company \$3,828,500.00 \$3,378,501.83(A)	6/5/18 (Brinker) 6/8/18 (Otis) 6/19/18 (Mundhank) 6/21/18 (Bradwell) 7/12/18 (Bode)	100	12/17/2018	11/5/18 (Bode) 11/5/18 (Bradwell) 11/5/18 (Brinker) 11/5/18 (Mundhank) 11/5/18 (Otis) 11/5/18 (Sanders)	10/5/18 (Bode) 10/5/18 (Bradwell) 10/5/18 (Brinker) 10/5/18 (Mundhank) 10/5/18 (Otis) 10/5/18 (Sanders)	11/5/18 (Bode) 11/5/18 (Bradwell) 11/5/18 (Brinker) 11/5/18 (Mundhank) 11/5/18 (Otis) 11/5/18 (Sanders)	Final Change Order executed by the CPO on 10/11/2019. Processing final payment to the Contractor. Completion Resolution to be presented to the Board at the 11/21/2019 meeting and Final Papers to Fiscal and IDOT to be processed after Board acceptance of the Completion Resolution.
Bode Road--Sutton Rd. to Barrington Rd. Bradwell Road-Barrington Road to Ela Road Brinker Road-Algonquin Road to County Line Road Mundhank Road-Higgins Road to North Meadow Court Otis Road-Old Sutton Road to Brinker Road Sanders Road at Winkleman Road										
Project # 22626 Direct % 100.00 Indirect % 0.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	PRE-FINAL INSPECTION	FINAL INSPECTION/ ACCEPTANCE	REMARKS
Pavement Preservation and Rehabilitation Program--South 2017	16-PPRPS-00-PV 1755-16899 (Sek-Sterr-Maranan)	5,6,16,17	D Construction, Inc. \$3,429,607.43	4/20/2018 (139th) 4/24/2018 (84th) 4/24/2018 (Central) 5/2/18 (Ridgeland) 5/25/18 (Eberly East) 6/15/18 (Joe Orr) 6/15/18 (Kedzie)	100	12/17/2018	12/17/2018	10/2/18 (139th) 10/2/18 (Central) 10/2/18 (84th) 10/2/18 (Ridgeland) 10/2/18 (Eberly/East) 11/16/18 (Kedzie) 11/16/18 (Joe Orr) 12/17/18 (Joe Orr)	11/14/18 (139th) 11/14/18 (Central) 11/14/18 (84th) 11/14/18 (Ridgeland) 11/14/18 (Eberly/East) 12/17/18 12/17/18 (Kedzie) 12/17/18 (Joe Orr)	Contractor has satisfactorily submitted all required closeout documents on 9/26/2019. Roundtable meeting for Balancing Change Order held with Procurement on 7/30/2019. Balancing Change Order to be executed by the CPO upon receipt, review and approval of Contract. Compliance and Procurement paperwork from the Contractor. Balancing change order will be the final change order.

Project # 22627
Direct % 100.00
Indirect % 0.00

TOWNSHIP PROJECTS:

Hanover Township 2017 M.F.T. Project Rolling Knolls Avenue- Rohrsen Road to Forestview Drive Forestview Drive-Rolling Knolls Avenue to North End Hilltop Road-Forestview Drive to Rolling Knolls Avenue Wolfeld Drive-Hilltop Road to Rohrsen Road	17-09122-00-RS 1855-17352 (Domiguez-Lebowitz- Maranan)	15	A. Lamp Concrete Contractors, Inc. \$514,344.60	10/9/2018	100	11/30/2018	12/18/2018	10/31/2018	12/18/2018	All closeout documents submitted and accepted. Balancing Change Order will be the final Change Order. Final Change Order to be executed by the CPO upon receipt, review and approval of Contract. Compliance and Procurement paperwork from the Contractor.
Project # 23486 Direct % 0.00 Indirect % 100.00										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES										
FEDERAL PROJECTS:										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR Fed. Proj. No. STPTE-00D1(328) Job No. C-98-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	4/20/1995	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement - ASA providing direction/assistance for closeout of this project. Provided ASA requested documentation on 3/27/2015.
<u>Maple Avenue</u> 47th St. to Windemere Ave.	83-02524-01-WR Proj. IX-5003 (595) (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	4/18/1984	100	11/2/1984 +15WD	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986. -Lawsuit -NEEDS ASA DIRECTIVE FOR CLOSE OUT
MOTOR FUEL TAX PROJECTS:										
<u>Central Avenue</u> 156th St. to 147th St.	98-W3910-04-PP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	4/11/2003	100	10/31/2003 11/11/2003(R) NO WD	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Cottage Grove Avenue</u> Steger Rd. to Lincoln Hwy	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86(F)	5/16/2003	100	10/17/2003 11/14/2003(R) NO WD	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Crawford Avenue</u> Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (Zamarripa-Lebowitz- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$20,255,733.63(A)	3/17/2014	100	11/21/2014 (I) 8/28/2015 +5WD	8/28/2015	10/19/2015 10/28/15 (Traffic Signals) 12/2/2015 (Landscaped Medians) 9/19/2016 (Trees)	10/19/2015 (County & Skokie) 9/19/2016 (Lincolnwood)	All discrepancies resolved. -ASA Providing direction/assistance for closeout of this project. Final Change Order on hold.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL./REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Edens Expressway</u> <u>East Frontage Road</u> Dundee Rd. to Lake Cook Rd. (LANDSCAPING)	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	2/23/2004	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006 CBG 07/19/2007 - Awaiting ASA DIRECTION CCHD	Form 69 sent 10/16/2007, 12/19/2007, and 2/8/2008. Unclaimed/unable to forward.
<u>Glenwood-Lansing Road</u> Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Greenwood Road</u> 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/4/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/1/2008	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>Main Street</u> <u>(Central Park Avenue)</u> <u>Sauk Trail to 216th St.</u>	98-W5602-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>State Street</u> Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Techny Road</u> Shermer Rd. to Chicago River	99-A7622-03-FP (Lebowitz-Petrailis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10/20/2005 4/4/2007 (Resumed)	100	2/13/2006(I) 11/1/2006(R) 6/1/2007(R)	1/19/2007(I) 7/14/2007(F)	8/9/2007 8/15/2008	8/15/2008	Final estimate on hold-company dissolved. - ASA providing direction/assistance on closeout of Project. Provided list of missing closeout documents to ASA on 3/27/2015.
<u>Wilke Road (Relocated)</u> Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984 12/7/1985	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
<u>80th Avenue</u> 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
<u>87th Street</u> 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/11/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
<u>87th Street</u> 96th Avenue to 88th Avenue	87-B4223-02-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
<u>108th Avenue</u> @ 143rd Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
179 th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. - Awaiting ASA DIRECTIVE
Group 6-2003: Sauk Trail Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Final Est. on hold-Contractor dissolved. - ASA providing direction/assistance for closeout of this project. 9/28/2017 entered into Court-ordered agreement to move retainage to new trust bank and sever relationship with original trust bank.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.