



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN

1st District

DENNIS DEER

2nd District

JERRY BUTLER

3rd District

STANLEY MOORE

4th District

DEBORAH SIMS

5th District

EDWARD M. MOODY

6th District

JESUS G. GARCIA

7th District

LUIS ARROYO JR.

8th District

PETER N. SILVESTRI

9th District

BRIDGET GAINER

10th District

JOHN P. DALEY

11th District

JOHN A. FRITCHEY

12th District

LARRY SUFFREDIN

13th District

GREGG GOSLIN

14th District

TIMOTHY O. SCHNEIDER

15th District

JEFFREY R. TOBOLSKI

16th District

SEAN M. MORRISON

17th District

May 11, 2018

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
And Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item #18-3441
Department of Transportation and
Highways Engineering Quarterly Status Report

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits
the Engineering Quarterly Status Report for the quarter ending March 31, 2018.

If you have any questions or concerns, please do not hesitate to contact me
at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Very truly yours,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Enclosure

Cc: John Keller, Chief of Staff
Lanetta Haynes Turner, Deputy Chief of Staff
Erik Varela, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
ENGINEERING
STATUS REPORT

PERIOD ENDING March 31, 2018 (Quarterly)

John Yonan, P.E.
Superintendent

Maria Choca Urban, Director of Strategic Planning & Policy
Tara Orbon, P.E., Bureau Chief of Project Development
Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5	Riverdale	134th Street Modernization; Preliminary Engineering (Phase I work)	134th Street; Halsted Street to Marsden Drive	Prelim Engineering	\$226	2019	Agreements were sent in December 2016 to IDOT/ FHWA. The preliminary engineering agreement has been approved by IDOT. The kick-off meeting with the consultant took place on 10/20/17. Meeting with the Village of Riverdale was held 11/13/17. The Horizontal Geometry and EDP have been received for review.
5	Blue Island	Pavement Preservation and Rehabilitation Program 2017; South	139th Street; Western Avenue to Thornton Road	Design Engineering	In-house Design	2018	Project awarded March 6, 2018.
5	Robbins	Pavement Preservation and Rehabilitation Program 2017; South	Kedzie Avenue; 139th Street to 135th Street	Design Engineering	In-house Design	2018	Project awarded March 6, 2018.
5	Chicago Heights	Pavement Preservation and Rehabilitation Program 2017; South	Joe Orr Road; At State Street (Approx. 600 ft. East of Intersection)	Design Engineering	In-house Design	2018	Project awarded March 6, 2018.
5	Markham/Midlothian/Posen	Pavement Preservation and Rehabilitation Program 2018; South	Kedzie Avenue; Country Aire to 147th Street	Design Engineering	\$16	2018	Consultant has completed the 60% roadway plan deliverables and still working toward the 30% ADA plans. The outstanding tasks are compiling of the final plan deliverables for 2019 & 2020 contract will be completed in-house.
6	Lynwood	Pavement Preservation and Rehabilitation Program 2018; South	Stoney Island Avenue; Joe Orr Road to Glenwood Lansing Road	Design Engineering	\$24	2018	Consultant has completed the 60% roadway plan deliverables and still working toward the 30% ADA plans. The outstanding tasks are compiling of the final plan deliverables for 2019 & 2020 contract will be completed in-house.
6	Oak Forest	Safety evaluation - Signage, roadways, crosswalk	Central Avenue & 151st Street; 151st Street to 152nd Street and Central Avenue to Long Avenue	Study	\$3		Speed Study undertaken. Low 25 MPH posted speed.
6	Hornewood	Pedestrian Safety Improvements	Ashland Avenue; At CNRR Campus	Study	\$1		Mid-Block Pedestrian Crosswalk Studied.
6	Tinley Park	80th Avenue at Timber Drive Traffic Signal Installation	80th Avenue; At Timber Drive (Village Letting)	Design Engineering	\$27		Plans will need to be updated to meet current requirements once funding is approved. IDOT funding approved but held up due to IDOT budget issues.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Torrence Avenue to Burnham Avenue	Design Engineering	\$1,220	2019	Finalizing a work order for the wetland mitigation plan. ROW: 4 parcels signed; 2 are waiting to be recorded. The remaining appraisals are under review and expected to be approved soon. Appraisals must be approved by CCDOH before submitting to IDOT (a change in the process.)
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Burnham Avenue to State Line (Village Contract)	Prelim Engineering	\$248	Jul-19	Runway Protection Zone Analysis near Lansing Municipal Airport was sent to Federal Aviation Administration on 12/8/16.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
6	Crestwood	Pavement Preservation and Rehabilitation Program 2017; South	Central Avenue; 127th Street to IL Route 83	Design Engineering	In-house Design	2018	Project awarded March 6, 2018.
6	Palos Height	Pavement Preservation and Rehabilitation Program 2017; South	Ridgeland Avenue/Frontage Road; 129th Place to 127th Place	Design Engineering	In-house Design	2018	Project awarded March 6, 2018.
6	Richton Park/Park Forest	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Governors Highway to West of Lakewood Blvd	Design Engineering	\$17	2018	Consultant has completed the 60% roadway plan deliverables and still working toward the 30% ADA plans. The outstanding tasks are compiling of the final plan deliverables for 2019 & 2020 contract will be completed in-house.
6	Frankfort	Pavement Preservation and Rehabilitation Program 2018; South	Harlem Avenue; Steger Road to Laraway Road	Design Engineering	\$16	2018	Consultant has completed the 60% roadway plan deliverables and still working toward the 30% ADA plans. The outstanding tasks are compiling of the final plan deliverables for 2019 & 2020 contract will be completed in-house.
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	Prelim Engineering	\$540	2018	Consultant provided Notice to Proceed for Preliminary Engineering on 12/15/16. Environmental Survey Request submitted to IDOT 4/07/17 and accepted by IDOT 4/10/17. Received Wetland Delineation Report on 11/02/2017. Comments submitted back to consultant on 11/06/2017. Awaiting resubmittal and WIE forms. Responses to Winklerman alternatives and exhibits received on 11/03/2017. FHWA meeting was 11/14/2017. Public meeting is anticipated to take place in Summer 2018. Crash analysis was received on 12/22/2017. Comments were submitted back to the consultant on 02/23/2018. Biological clearance was received on 01/02/2018. Capacity analysis was received on 02/22/2018 and is under internal review.
9	Glenview	Pavement Preservation and Rehabilitation Program 2017; North	Sanders Road; Winklerman Road	Design Engineering	In-house Design	2018	Project awarded March 16, 2018.
11	Oak Lawn	103rd Street Reconstruction	103rd Street; Central Avenue to Cicero Avenue (Village Contract)	Prelim Engineering			Local Agency has not provided any information since December 2015.
13	Northfield	Signage Request	North Branch Multi-Use Trail; At Winnetka Road	Study			Work Order forthcoming. Recent construction improvements made.
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	Design Engineering	\$305	2019	A meeting with IDOT was held in March. The purpose was to define design and maintenance responsibilities for the temporary pedestrian crossing and sharing the project costs. The project schedule is forthcoming after the meeting.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	Design Engineering	\$524	2019	A meeting with IDOT was held in March. The purpose was to define design and maintenance responsibilities for the temporary pedestrian crossing and sharing the project costs. The project schedule is forthcoming after the meeting.
13	Northfield	Happ Road Reconstruction	Happ Road; Winnetka Road to Willow Road	Prelim Engineering	\$5,000	May-18	Stakeholder Meeting #5 took place on 02/07/18. The improvement includes a roundabout as an alternative at Happ Road and Orchard Lane, as well as traffic signal and intersection widening at Winnetka Road intersection. IDOT has requested completion of Noise Analysis and Willow Road IDS. Development of Preferred Alternative Geometrics and Draft Project Report are in progress. Public Hearing planned for Later Spring / Early Summer 2018.
14	Glenview	Wagner Road	Wagner Road; Ped Crossing Glenview	Study			Speed Study forthcoming. Farm pursuing Permit.
14	Arlington Heights	Speed Zone Study Traffic Safety Review	Euclid Avenue; Wilke Road to Northwest Highway	Study	\$4		Speed Study forthcoming.
14	Arlington Heights	Traffic Safety Review	Euclid Avenue; Northwest Highway to Walnut Lane	Study	\$4		Speed Study forthcoming.
14	Palatine, Rolling Meadows	Traffic Signal Warrant Analysis Traffic Safety Review	Euclid Avenue; Quentin Road to Plum Grove Road	Study	\$4		Speed Study forthcoming. PPRP Improvements Planned.
14	Buffalo Grove, Wheeling	Lake Cook Road Reconstruction	Lake Cook Road; Raupp Boulevard to Hastings Lane	Design Engineering	\$4,070	Dec-18	Targeting late 2018 Letting. ROW acquisition, agreement and permitting ongoing. Final plans approved by CCDOH, final submittal to IDOT pending ROW acquisition.
14	Deer Park, Palatine	Quentin Road. Reconstruction of roadway with potential widening, drainage improvements, and channelization. Includes replacement of Bridge over Salt Creek and new multi-use path connecting to Forest Preserve.	Quentin Road; Dundee Road to Lake Cook Road	Prelim Engineering	\$2,500	Dec-19	Focus Group meetings with the environmental stakeholders are underway to discuss various environmental topics and develop consensus on approach while ensuring compliance with planning, design and construction criteria.
14	Northbrook	Skokie Valley Trail Bridge and Extension	Skokie Valley Trail Extension & Bridge Lake Cook Road to Voltz Road	Design Engineering	N/A	2020	Cook County will lead Phase II design of this project which includes a bridge and trail extension through the Village of Northbrook up to Voltz Rd. Currently finalizing a scope of work that is acceptable to both CCDOH and Northbrook.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
14	Prospect Heights	Willow Road Reconstruction	Willow Road; At Hillcrest Lake {MWRD Contract}	Prelim Engineering	\$10	2018	Prospect Heights is pursuing STP funds for the project. Awaiting approval by the Village of cost sharing agreement. Tentatively scheduled for 2018 Letting. CCDOH to share 26% of Construction cost (estimated County share \$700,000).
14	Glenview	Traffic & Pedestrian Safety Study	Landwehr Road; Henry Winkelman Elementary School to Willow Road	Study	\$4		Work Order forthcoming.
14	Arlington Heights	Traffic Safety	Lake Cook Road; At Nichols Road	Study			Work Order forthcoming.
14	Buffalo Grove, Arlington Heights	School Zone Safety Improvements	Arlington Heights Road; At Buffalo Grove High School, H.W. Longfellow School, Cooper Junior High School	Study	\$6		Preliminary Study completed. FHWA Approval of Rectangular Rapid Flashing. Beacons pending Patent Resolution.
14	Arlington Heights	Pedestrian Safety	Lake Cook Road; At North Wilke Road	Study			Work Order pending funding or invest in Cook Grant. MELA has not received any information as of 8/2/2017.
14	Northbrook	Lee Road	Lee Road; Shermer Road to Dundee Road	Prelim Engineering		2018	
14	Palatine	Pavement Preservation and Rehabilitation Program 2018; North	Euclid Road; Roselle Road to Quentin Road	Design Engineering	\$28	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
14	Palatine, Inverness	Pavement Preservation and Rehabilitation Program 2018; North	Roselle Road; Palatine Road to Euclid Road	Design Engineering	\$21	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
15	Hoffman Estates	Central Road; Reconstruction and/or Resurfacing and Construction of an Off-Street Path.	Central Road; Barrington Road to Huntington Road	Prelim Engineering	\$293	2018	Consultant issued NTP 3/27/2017. Project team kickoff took place 6/6/2017. IDOT Kickoff meeting occurred on 8/16/2017. Surveying has been completed. ESR was submitted to IDOT on 10/27/2017. GTECH Report has been reviewed, resubmitted and responses concurred on 10/26/2017. Traffic counts and CMAP coordination has been completed. Capacity analyses at Central/Barrington and Central/Huntington intersections and crash analysis are currently under internal review. MWRD/MMO pre-application meeting was 11/13/2017. Revised wetland report was submitted 01/16/2018 and is being reviewed internally. Resubmitted crash analysis was submitted on 01/16/2018 and is under internal review. EDP was submitted on 01/29/2018 and is under internal review. Preliminary geometrics have been submitted on 03/01/2018.
15	Hoffman Estates	Pavement Preservation and Rehabilitation Program 2017; North	Bode Road; Sutfon Road to Barrington Road	Design Engineering	In-house Design	2018	Project awarded March 16, 2018.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2017; North	Brinker Road; Algonquin Road to County Line Road	Design Engineering	In-house Design	2018	Project awarded March 16, 2018.
15	South Barrington	Pavement Preservation and Rehabilitation Program 2017; North	Mundhank Road; Higgins Road to South Meadow Court	Design Engineering	In-house Design	2018	Project awarded March 16, 2018.
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2017; North	Otis Road; Old Sutton Road to Brinker Road	Design Engineering	In-house Design	2018	Project awarded March 16, 2018.
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	Design Engineering	\$791	2019	Supplement work order is currently being revised by consultant to include the latest set of CCDOH review comments.
15	Bartlett	Naperville Rd - Heavy Traffic Evaluation	Naperville Road; West Bartlett Road to Lake Street	Study	\$4		Review required.
15	Schaumburg	Traffic Study	South Roselle Road; next to the 390 on ramp	Study			Speed Study performed.
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	Design Engineering	\$10		
15	Elk Grove Village	Meacham/Medinah Road Rehabilitation	Meacham Road; At EOWA	Design Engineering	\$20	2018	Will be a jurisdictional transfer from IDOT to CCDOH. Work is covered under two separate IGAs with the Tollway and the Local agencies, both fully executed. Also, work is under permit.
15	Schaumburg	Traffic Related Issue	Commerce Drive; At Roselle Road	Study			Municipal Engineering Design Contract pending.
15	Elk Grove Village	Pavement Preservation and Rehabilitation Program 2018; North	Arlington Heights Road; Devon Avenue to Cosman Road	Design Engineering	\$26	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
15	Schaumburg	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Meacham Road to Martingale Road	Design Engineering	\$33	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
15	Streamwood	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Sutton Road to Ridge Court	Design Engineering	\$50	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Elk Grove Village, Schaumburg; Roselle	Pavement Preservation and Rehabilitation Program 2018; North	Nerge Road; Roselle Road to Rohlwing Road	Design Engineering	\$94	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
15	Hoffman Estates	Pavement Preservation and Rehabilitation Program 2018; North	Shoe Factory Road; Rohrseen Road to Higgins Road	Design Engineering		2019	Project has been initiated in-house. Preliminary cost estimates and 30% plans are still being developed.
16	Hillside, Berkeley	Pavement Preservation and Rehabilitation Program 2017; South	Eberly Avenue/East Avenue; At 47th Street to Ogden Ave (IL Route 24)	Design Engineering	\$1,497	2018	Project awarded March 6, 2018.
16	LaGrange	Traffic Safety	East Avenue	Study			Preliminary Study completed.
16	Brookfield, Riverside	Riverside - Brookfield Trail Connection	31st Street from First Avenue to Golf view Road, Golf view Road/First Avenue from 31st Street to 26th Street				IGA with Cook County Forest Preserve. Agreement under review with State Attorney.
17	Bensenville	Franklin Avenue; Roadway Reconstruction	Franklin Avenue/ Green Street From West of County Line Road to East of Runge Street	Design Engineering		2018	This project was awarded CMAQ funding and will now be lead by CCDOH. Kick-off meeting to be held with the Tollway to discuss the level of the plans at this point late March possibly April.
17	Orland Park	108th Avenue; Reconstruction, Drainage and Multi-use Path	108th Ave; 167th Street to 159th Street	Prelim Engineering	\$470	Dec-18	Consultant has provided disposition of comments for the revised Existing Drainage Plan, draft Proposed Drainage Plan and draft Hydraulic Report.
17	Orland Park	Pavement Preservation and Rehabilitation Program 2018; South	167th Street; Will Cook Road to 104th Avenue	Design Engineering	\$33	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
17	Des Plaines	Pavement Preservation and Rehabilitation Program 2018; North	Dempster Street; IL 83 to Wolf Road	Design Engineering	\$60	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
17	Lemont	Pavement Preservation and Rehabilitation Program 2018; South	Walker Road; South of Apple Avenue to Main Street	Design Engineering	\$17	2018	Consultant has completed the 60% roadway plan deliverables and is still working towards completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
17	Berkeley	Pavement Preservation and Rehabilitation Program 2018; South	Wolf Road; Harrison Street to St. Charles Street	Design Engineering	In-house Design	2018	Project has been initiated in-house. Preliminary cost estimates and 30% plans are still being developed.
17	Des Plaines Maine Township	Pedestrian Safety Improvements	Potter Road; At Ballard Road	Study	\$1		Review required.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR Study	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Lyons Township	Drainage Investigation	6104 S. Brainard	Study	\$11	2018	Initial drainage analysis is completed. Currently evaluating preferred alternative. More discussion with consultant is needed to further develop solution scenario and come up with a preliminary estimate of costs.
17	Hickory Hills	Intersection Design Review	88th Avenue; At 95th Street	Study	\$1		Review required.
17	Lemont	Traffic Safety Review	131st Street; Between Route 71 and Bell Road; major athletic field entrance of Lemont HS on 131st Street	Study			Work Order forthcoming.
17	Elmhurst, Northlake	(S01-A) County Line Road - New Interchange	County Line Road; I-294 to North Avenue	Design Engineering	\$326	2018	South section: reviewing TS&L & Draft 100% PS&E.
17	Elmhurst	(S01-B) County Line Road - New Interchange	County Line Road; I-294 to Grand Avenue	Design Engineering	\$6,500	2019	North section: 30% Plans are being developed.
17	Des Plaines	Mt. Prospect Road @ I-90 Bridge Reconstruction	Mt. Prospect Road; At I-90	Design Engineering	\$10	Q2 2018	This project has 2 Tollway contracts. CCDOH Permits. No CCDOH financial participation. The Tollway's designer is proposing a jersey barrier on the east side of Mt. Prospect Road to protect the MSE wall. They were directed to make a submittal via permits.
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	Prelim Engineering	\$700	Jul-19	The kick off meeting for County Line/Carriage Way Feasibility Study was 3/17/2017. CCDOH divisional comments were submitted to the consultant 07/19/2017. Feasibility memo was submitted to CCDOH on 10/10/2017. Initial comments have been submitted back to the consultant for resubmittal on 11/02/2017. Draft feasibility report was resubmitted and is currently under internal review.
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	Prelim Engineering	\$187	Aug-18	Letter of intent has been approved by the Village of Palos Hills. IDOT has approved the funding form. Scope of Services, CECS and schedule has been received. Requested copy of BLR 05610 form from Village 7/25/2017. Final agreements have been submitted to IDOT for execution. CCDOH requested a copy 9/12/2017. Draft IGA is being processed and reviewed internally.
17	Burr Ridge	79th Street; Deer Crossing signs	79th Street to Wolf Road	Study			Work Order forthcoming.
17	Elk Grove Village, Des Plaines, Chicago	Touhy Avenue Reconstruction	Touhy Avenue; Elmhurst Road to Mount Prospect Road	Design Engineering	\$1,367	2018	PS&E sent to IDOT on 3/9/18. Working to finalizing the agreements, permits and ROW. Letting is accelerated to July 2018.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5, 6	Alsip	131st Street Reconstruction; Preliminary Engineering work (Phase I work)	131st Street; Pulaski Road to Kedzie Avenue	Prelim Engineering	\$250	2018	Phase I work started August 2016 by Alsip's consultant and includes surveying work and preparation of wetland delineation report. Cook County comments for the Intersection Design Study (IDS) and Location Drainage Study (LDS) were submitted to the consultant. The Project Development Report has been routed for Cook County review. All comments on the IDS have been addressed. The revised PDR and LDS are still under Cook County review.
5, 6	Chicago Heights, Ford Heights, Sauk Village	Lincoln Highway Logistics Corridor Study	Chicago Road to I-394; Joe Orr Road to Sauk Trail	Study	\$225	2018	Literature review, strengths and weaknesses, and commodity reports are complete; stakeholder interview and case study reports are underway; site-specific data collection is underway; and scopes for the final strategic plan and financial plan are being developed. Contract ends in August 2018.
5, 6	Markham, Flossmoor, Homewood	Kedzie Avenue	Kedzie Avenue; Flossmoor Road to 159th Street	Prelim Engineering	\$825	TBD	CCDOTH is drafting a RFQ targeted for a 2018 Spring advertisement.
5, 6	Alsip, Robbins, Crestwood	Pulaski Avenue	Pulaski Avenue; 127th Street to 143rd Street	Prelim Engineering	\$963	TBD	CCDOTH is drafting a RFQ targeted for a 2018 Spring advertisement.
6, 17	Tinley Park	175th Street, Ridgeland Avenue, and Oak Forest Avenue Reconstruction	175th Street, Oak Park Avenue to Ridgeland Avenue; Ridgeland Avenue; 175th Street to Oak Forest Avenue; Oak Forest Avenue; Ridgeland Avenue to 167th Street	Prelim Engineering	\$79 (Part A only)	Fall 2018	Project Kickoff Meeting was 11/17/17. Consultant is preparing updated Part A report for this project which was originally approved in 2009. Typical section along 175th Street slightly changed to include on-street bike lanes. Drainage plans to be updated to incorporate regional improvements that have taken place in 2009. Updated Typical Sections and supporting information has been submitted and reviewed / approved by CCDOTH.
6, 17	Tinley Park	Pavement Preservation and Rehabilitation Program 2017; South	84th Avenue; Nielsen (South of 179th Street) to 171st Street	Design Engineering	In-house Design	2018	Project awarded March 6, 2018.
6, 17	Palos Hills, Hickory Hills, Justice	Roberts Road Rehabilitation	Roberts Road; 108th Street (Stoney Creek) to 86th Street	Design Engineering	\$510	2018	MWRD is reevaluating the retention basins locations.
6, 17	Justice, Hickory Hills	New I-294 entrance/exit ramps at 88th Ave and entrance ramp at Archer	88th Avenue; At I-294	Design Engineering	\$25	2018	Village of Justice is coordinating project. Preliminary Geometric and Proposed Drainage plans have been reviewed. Justice will seek Phase 1 Approval soon.
9, 14	Mount Prospect, Glenview	Pavement Preservation and Rehabilitation Program 2018; North	West Lake Avenue; Wolf Road to Landwehr Road	Design Engineering	\$79	2018	Consultant has completed the 60% roadway plan deliverables and is still working toward completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
9, 15	Mount Prospect	Busse Road Reconstruction	Busse Road; Golf Road to Central Road	Prelim Engineering	\$686	2018	Newsletter responding to Public Meeting 1 comments was circulated in December 2017. Updates to Traffic Analysis, prelim geometrics for Preferred Alternative (3-lane cross section), and draft project report are all currently in progress. Public Hearing planned for Summer 2018.
14, 15	Barrington	Pavement Preservation and Rehabilitation Program 2017; North	Bradwell Road; Barrington Road to Ela Road	Design Engineering	In-house Design	2018	Project awarded March 16, 2018.
14, 15	Arlington Heights	Pavement Preservation and Rehabilitation Program 2018; North	Central Road ; New Wilke Road to Arlington Heights Road	Design Engineering	\$31	2018	Consultant has completed the 60% roadway plan deliverables and is still working towards completing the 100% ADA plans. The outstanding tasks are compiling of the final deliverables for 2019 & 2020 contract will be completed in-house.
16, 17	Westchester	Flexible Delineators for Wolf Road	Wolf Road; Ogden Avenue to 31st Street	Study	\$2		Review required.
16, 17	Countryside, LaGrange	Plainfield Road Corridor Study	Plainfield Road; Willow Springs Road to East Avenue	Study	\$5	2018	Final Report is being reviewed by MWRD currently. To be submitted for CCDOTH review by early 2018
16, 17	Burr Ridge, Western Springs, La Grange, La Grange Highlands, Countryside, Brookfield, Lyons	Plainfield Road	Plainfield Road; County Line Road to First Avenue	Prelim Engineering	\$963	TBD	CCDOTH is drafting a RFQ targeted for a 2018 Spring advertisement.
Various	DuPage & Cook County	Landscaping/Aesthetic Improvements	Elgin O'Hare (EOWA) Western Access	Design Engineering	\$173	2018	Phase I Study for landscaping & aesthetic improvements along I-390. DuPage County is the lead agency. Cook County partnership via an IGA.
Various	Various	Cook County Freight Study	Countywide	Study	\$600	2018	Technical analyses nearing completion, including freight infrastructure profile, economic context of freight, commodity flow analysis, and needs analysis. Institutional analysis and stakeholder interviews complete. Project list being developed and travel demand modeling is being scoped. Outline of final plan is drafted, along with graphics. Stakeholder outreach throughout. Contract ends in August 2018.