



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT B. STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

EDWARD M. MOODY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

June 7, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
And Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item #17-3745
Department of Transportation and
Highways Engineering Quarterly Status Report

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits
the Engineering Quarterly Status Report for the quarter ending May 31, 2017.

If you have any questions or concerns, please do not hesitate to contact me at
(312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Very truly yours,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Enclosure

cc: John Keller, Chief of Staff
Lanetta Turner, Deputy Chief of Staff
Jonathan Buckner, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Luis Arroyo
Martha Martinez, Chief Administrative Officer

cc: Yonan
Killen
Mills
Basquin
Perry
Choca-Urban
Orbon
Quraishi
General File

June 7, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
And Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602


Re: Proposed Board Item #17-3745
Department of Transportation and Highways
Engineering Quarterly Status Report

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Engineering Quarterly Status Report for the quarter ending May 31, 2017.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Very truly yours,



John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Submitted for Signature

By: 
Tara Orbon, P.E.

Enclosure

cc: John Keller, Chief of Staff
Lanetta Turner, Deputy Chief of Staff
Jonathan Buckner, Legislative Coordinator
Martha Martinez, Chief Administrative Officer
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo
Commissioner John P. Daley

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
ENGINEERING
STATUS REPORT

PERIOD ENDING MAY 31, 2017 (Quarterly)

John Yonan, P.E.
Superintendent

Maria Choca Urban, Director of Strategic Planning & Policy
Tara Orbon, P.E., Bureau Chief of Project Development
Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
1	Hillside, Berkley	Pavement Preservation and Rehabilitation Program 2017; South	Eberly Avenue/East Avenue; At 47th Street to Ogden Ave (IL Route 24)	Design Engineering		2018	Targeting Fall 2017 letting.
1	Bensenville	Franklin Avenue; Roadway Reconstruction	Franklin Avenue/ Green Street From West of County Line Road to East of Runge Street	Design Engineering	N/A	2018	Pre-Final plans reviewed by County staff. Pre-Final submittals made to external agencies.
5	Riverdale	134th Street Modernization; Preliminary Engineering (Phase I work)	134th Street; Halsted Street to Marsden Drive	Prelim Engineering	\$226	2019	Agreements were sent in December 2016 and still waiting for the Notice to Proceed from IDOT/FHWA in order to start the Preliminary Engineering work.
5	Orland Park	108th Avenue; Reconstruction, Drainage and Multi-use Path	108th Ave; 167th Street to 159th Street	Prelim Engineering	\$470	Aug-18	Geotechnical data has been collected, horizontal geometry has been submitted. Utility coordination is underway.
5	Markham, Posen, Midlothian	Kedzie Avenue	Kedzie Avenue; Country Aire to 147th Street	Prelim Engineering	\$400	Jul-19	Project unfunded.
5	Olympia Fields, Flossmoor	Vollmer Road	Vollmer Road; Kedzie Avenue to Western Avenue	Prelim Engineering	\$220	Aug-17	TSL drawings for the railroad bridge over Vollmer Road was submitted on 5/19/2017. Consultant is working on preparing a supplement.
5	Alsip	131st Street Reconstruction; Preliminary Engineering work (Phase I work)	131st Street; Pulaski Road to Kedzie Avenue	Prelim Engineering	\$250	2018	Phase I work started August 2016 by Alsip's consultant and includes surveying work and preparation of wetland delineation report. The Intersection Design Study (IDS) was submitted for 131st & Kedzie and 131st & Pulaski.
5	Blue Island	Pavement Preservation and Rehabilitation Program 2017; South	139th Street; Western Avenue to Thornton Road	Design Engineering		2018	Targeting Fall 2017 letting.
5	Robbins	Pavement Preservation and Rehabilitation Program 2017; South	Kedzie Avenue; 139th Street to 135th Street	Design Engineering		2018	Targeting Fall 2017 letting.
5	Chicago Heights	Pavement Preservation and Rehabilitation Program 2017; South	Joe Orr Road; At State Street (Approx. 600 ft. East of Intersection)	Design Engineering		2018	Targeting Fall 2017 letting.
5	Hazel Crest	Pavement Preservation and Rehabilitation Program 2018; South	Kedzie Avenue; 175th Street to 167th Street	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5	Markham	Pavement Preservation and Rehabilitation Program 2018; South	Kedzie Avenue; 167th Street to 159th Street	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
5	Markham	Pavement Preservation and Rehabilitation Program 2018; South	Kedzie Avenue; 159th Street to 147th Street	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
6	Oak Forest	Safety evaluation - Signage, roadways, crosswalk	Central Avenue & 151st Street; 151st Street to 152nd Street and Central Avenue to Long Avenue	Study	\$3		Review postponed. Speed Study undertaken. Low 25 MPH posted speed.
6	Homewood	Pedestrian Safety Improvements	Ashland Avenue; At CNRR Campus	Study	\$1		Mid-Block Pedestrian Crosswalk Studied. Review postponed.
6	Tinley Park	80th Avenue at Timber Drive Traffic Signal Installation	80th Avenue; At Timber Drive {Village Letting}	Design Engineering	\$27		Plans are complete. IDOT funding approved but held up due to IDOT budget issues.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Torrence Avenue to Burnham Avenue	Design Engineering	\$1,220	Aug-19	ACOE Permit still pending. All ROW is being advanced given the nature of pending ACOE Permit comments. Amendment to Phase II IGA will be required to continue the design.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Burnham Avenue to State Line {Village Contract}	Prelim Engineering	\$248	Jul-19	Runway Protection Zone Analysis near Lansing Municipal Airport was sent to Federal Aviation Administration on 12/8/16.
6	Crestwood	Midlothian Turnpike Sidewalks/Bike Path	Midlothian Turnpike; Central Avenue to Pulaski Road	Prelim Engineering	\$34		Preliminary Engineering started May 2017.
6	Crestwood	Pavement Preservation and Rehabilitation Program 2017; South	Central Avenue; 127th Street to IL Route 83	Design Engineering	\$187	2018	Targeting Fall 2017 letting.
6	Tinley Park	Pavement Preservation and Rehabilitation Program 2017; South	84th Avenue; Nielsen (South of 179th Street) to 171st Street	Design Engineering	\$1,123	2018	Targeting Fall 2017 letting.
6	Palos Height	Pavement Preservation and Rehabilitation Program 2017; South	Ridgeland Avenue/Frontage Road; 129th Place to 127th Place	Design Engineering	\$187	2018	Targeting Fall 2017 letting.
6	Lynwood, Chicago Heights	Pavement Preservation and Rehabilitation Program 2018; South	Stoney Island Avenue; Glenwood Lansing Road to Joe Orr Road	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
6	Richton Park	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Central Avenue to Cicero Avenue	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
6	Frankfort	Pavement Preservation and Rehabilitation Program 2018; South	Harlem Avenue; Steger Road to Laraway Road	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	Prelim Engineering	\$540	Dec-17	Consultant given Notice to Proceed for Preliminary Engineering on 12/15/16. Environmental Survey Request submitted to IDOT 4/07/17 and accepted by IDOT 4/10/17. Preliminary geometric submitted for Sanders at Milwaukee Avenue.
9	Glenview	Wagner Road	Wagner Road Ped Crossing Glenview	Study			Work Order pending funding. Speed Study pending funding. Farm Pursuing Permit.
9	Mount Prospect	Pavement Preservation and Rehabilitation Program 2018; North	West Lake Avenue; Wolf Road to Landwehr Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
11	Oak Lawn	103rd Street Reconstruction	103rd Street; Central Avenue to Cicero Avenue {Village Contract}	Prelim Engineering		Aug-17	Local Agency has not provided any information since December 2015.
13	Northfield	Signage Request	North Branch Multi-Use Trail; At Winnetka Road	Study			Work Order pending funding. Recent construction improvements made.
13	Wilmette	Hibbard Road at Skokie Boulevard Reconstruction	Hibbard Road; At Skokie Boulevard {Village Contract}	Design Engineering	\$20	2017	Final plans accepted. Waiting on the Village of Wilmette's execution of the final IGA.
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	Design Engineering	\$305	2019	Local Agency Agreement for Federal funds toward ROW approved by the County Board. Amendment to Phase II IGA being processed. IDOT bridge plans to be ready June 2018.
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	Design Engineering	\$524	2019	Local Agency Agreement for Federal funds toward ROW approved by the County Board. Amendment to Phase II IGA being processed. IDOT bridge plans to be ready June 2018.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
13	Northfield, Wilmette	Happ Road & Winnetka Road	Happ Road & Winnetka Road; Winnetka Road to Willow Road; Waukegan Road to Happ Road	Prelim Engineering		May-18	Preliminary Geometry submitted to CCDOH for review. The improvement include a roundabout as an alternative at Happ Road and Orchard Lane.
14	Arlington Heights	Speed Zone Study Traffic Safety Review	Euclid Avenue; Wilke Road to Northwest Highway	Study	\$4		Review postponed. Speed Study pending funding.
14	Arlington Heights	Traffic Safety Review	Euclid Avenue; Northwest Highway to Walnut Lane	Study	\$4		Review postponed. Speed Study pending funding.
14	Palatine, Rolling Meadows	Traffic Signal Warrant Analysis Traffic Safety Review	Euclid Avenue; Quentin Road to Plum Grove Road	Study	\$4		Review postponed. Speed Study pending funding. PPRP Improvements Planned.
14	Buffalo Grove, Wheeling	Lake Cook Road Reconstruction	Lake Cook Road; Raupp Boulevard to Hastings Lane	Design Engineering	\$4,070	Dec-17	Targeting Fall 2018 Letting. Project delayed due to ROW acquisition. Agreement and permitting ongoing.
14	Prospect Heights	Willow Road	Willow Road; Hillcrest Lake	Design Engineering		2018	Prospect Heights is pursuing STP funds for the project. Awaiting approval by the Village of cost sharing agreement. Tentatively scheduled for 2018 Letting. CCDOH to share 26% of Construction cost (estimated County share \$700,000).
14	Deer Park, Palatine	Quentin Road: Reconstruction of roadway with potential widening, drainage improvements, and channelization. Includes replacement of Bridge over Salt Creek and new multi-use path connecting to Forest Preserve.	Quentin Road; Dundee Road to Lake Cook Road	Prelim Engineering	\$2,500	Dec-19	Round 4 Analysis is underway. CCDOH reviewed Round 4 results week of 3/27/2017. Forest Preserve reviewed Round 4 results and concur on preferred alternative was 4/6/2017. Environmental Stakeholder meeting to present Round 3 and introduce Round 4 was the week of 4/10/2017.
14	Northbrook	Skokie Valley Trail Pedestrian/Bicycle Bridge Construction. New Bridge to carry Skokie Valley Bike Path over Lake Cook Road.	Skokie Valley Bike Trail Bridge over Lake Cook Road {Lake Co Contract}	Prelim Engineering		Aug-18	Lake County submitted the draft PDR to IDOT District 1 for their review in February 2017. CCDOH submitted an application for federal (CMAQ) funding in the spring and is awaiting results.
14	Prospect Heights	Willow Road Reconstruction	Willow Road; At Hillcrest Lake {MWRD Contract}	Prelim Engineering	\$10	2018	Targeting 2018 construction.
14	Glenview	Traffic & Pedestrian Safety Study	Landwither Road; Henry Winkelman Elementary School to Willow Road	Study	\$4		Work Order pending funding.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
14	Arlington Heights	Traffic Safety	Lake Cook Road; At Nichols Road	Study			Work Order pending funding.
14	Buffalo Grove Arlington Heights	School Zone Safety Improvements	Arlington Heights Road; At Buffalo Grove High School, H.W. Longfellow School, Cooper Junior High School	Study	\$6		Preliminary Study Completed. FHWA Approval of Rectangular Rapid Flashing. Beacons Pending Patent Resolution.
14	Arlington Heights	Pedestrian Safety	Lake Cook Road; At North Wilke Road	Study			Work Order pending funding or Invest in Cook Grant.
14	Northbrook	Lee Road	Lee Road; Shermer Road to Dundee Road	Prelim Engineering		2018	The project is targeting a September 2017 letting.
14	Des Plaines	Pavement Preservation and Rehabilitation Program 2018; North	Dempster Street; IL 83 to Wolf Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
14	Palatine	Pavement Preservation and Rehabilitation Program 2018; North	Euclid Road; Roselle Road to Quentin Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
15	Hoffman Estates	Central Road; Reconstruction and/or Resurfacing and Construction of an Off-Street Path.	Central Road; Barrington Road to Huntington Road	Prelim Engineering	\$293	17-Dec	Consultant issued NTP 3/27/2017.
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	Design Engineering	\$791	TBD	Plans have been submitted for internal review. Upon completion of our internal review and upcoming meeting with MWRD the supplement will be updated accordingly.
15	Schaumburg	Wise Road Rehabilitation	Wise Road; IL 19 (Irving Park Rd) to Roselle Road	Design Engineering	\$640	2017	Pre-Con held on 6/2/2017. Construction pending final plan approval by County. IGA submitted to the Board for approval 6/7/2017
15	Bartlett	Naperville Rd - Heavy Traffic Evaluation	Naperville Road; West Bartlett Road to Lake Street	Study	\$4		Review Postponed.
15	Schaumburg	Traffic Study	South Roselle Road next to the 390 on ramp	Study			Speed Study Performed.
15	Hoffman Estates, Schaumburg	Central Road Reconstruction	Central Road; Ela Road to Roselle Road {ISHTA Letting}	Design Engineering	\$926	Q3 2018	Project award is on-hold, due to a bid protest. IGA sent to County Board for execution.
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	Design Engineering	\$10		Project is on-hold.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Elk Grove Village	Meacham/Medinah Road Rehabilitation	Meacham Road; At EOWA	Design Engineering	\$20	Q4 2017	No CCDOH financial participation. Work under permit. All costs are incurred by the Tollway. Will be a jurisdictional transfer IDOT to CCDOH. Two IGA's one executed by us, second IGA waiting to receive for execution.
15	Schaumburg	Traffic Related Issue	Commerce Drive; At Roselle Road	Study			Municipal Engineering Design Contract pending.
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2018; North	Central Road; New Wilke Road to Arlington Heights Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
15	Barrington	Pavement Preservation and Rehabilitation Program 2018; North	Central Road; Barrington Road to East to Claires Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
15	Elk Grove Village	Pavement Preservation and Rehabilitation Program 2018; North	Arlington Heights Road; Devon Avenue to Cosman Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
15	Schaumburg	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Meacham Road to Martingale Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
15	Schaumburg	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Sutton Road to Ridge Court	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
15	Elk Grove Village	Pavement Preservation and Rehabilitation Program 2018; North	Nerge Road; Roselle Road to Rohlwing Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
16	LaGrange	Traffic Safety	East Avenue	Study			Preliminary Study completed. Pending additional funding.
16	Brookfield, Riverside	Riverside - Brookfield Trail Connection	31st Street from First Avenue to Golf view Road, Golf view Road/First Avenue from 31st Street to 26th Street.				IGA with Cook County Forest Preserve. Agreement under review with State Attorney.
17	Des Plaines Maine Township	Pedestrian Safety Improvements	Potter Road; At Ballard Road	Study	\$1		Review postponed.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Lyons Township	Drainage Investigation	6104 S. Brainard	Study	\$11	Aug-17	Waiting for the final survey from consultants. Work ordered issued.
17	Hickory Hills	Intersection Design Review	88th Avenue; At 95th Street	Study	\$1		Review postponed.
17	Westchester	Flexible Delineators for Wolf Road	Wolf Road; Ogden Avenue to 31st Street	Study	\$2		Review postponed.
17	Lemont	Traffic Safety Review	131st Street; Between Route 71 and Bell Road; major athletic field entrance of Lemont HS on 131st Street	Study			Work Order pending funding.
17	Elmhurst, Northlake	County Line Road - New Interchange	County Line Road; I-294 to North Avenue	Design Engineering	\$326	Nov-17	Two separate projects: North section: IDS and concept plans in-house for review. South section: 95% plans, LAA, IGA drafts at IDOT for review.
17	Des Plaines	Mt. Prospect Road @ I-90 Bridge Reconstruction	Mt. Prospect Road; At I-90	Design Engineering	\$10	2017	This project has 2 Tollway contracts. CCDOETH Permits. No CCDOETH financial participation. Award cost are incurred by the Tollway.
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	Prelim Engineering	\$700	Jul-19	The kick off meeting for the County Line/Carriage Way Feasibility Study was 3/17/2017.
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	Prelim Engineering	\$187	Aug-18	Letter of Intent has been approved by the Village of Palos Hills. IDOT has approved the funding form. The Village will be submitting detailed scope of services.
17	Burr Ridge	79th Street; Deer Crossing signs	79th Street to Wolf Road	Study			Work Order pending funding.
17	Tinley Park	Pavement Preservation and Rehabilitation Program 2018; South	167th Street; 104th Avenue to Will Cook Road	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
17	Western Springs	Pavement Preservation and Rehabilitation Program 2018; South	Walker Road; Main Street to McCarthy Road	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
14, 15	Inverness, Palatine	Pavement Preservation and Rehabilitation Program 2018; North	Roselle Road; Palatine Road to Euclid Road	Design Engineering		2018	60% submittal for Northside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15, 17	Elk Grove Village, Des Plaines, Chicago	Touhy Avenue Reconstruction	Touhy Avenue; Elmhurst Road to Mount Prospect Road	Design Engineering	\$1,367	Sep-20	IDOT is currently reviewing LAA and draft IGAs. Plans at 95%.
16, 17	Countryside, LaGrange	Plainfield Road Corridor Study	Plainfield Road; Willow Springs Road to East Avenue	Study	\$5	Sep-17	Final Report is being reviewed by MWRD currently. CCDOH review and follow-up meeting by Fall 2017.
16, 17	Burr Ridge, Western Springs, La Grange, La Grange Highlands, Countryside, Brookfield, Lyons	Plainfield Road	Plainfield Road; County Line Road to First Avenue	Prelim Engineering	\$700	Aug-18	CCDOH is drafting a RFQ targeted for a 2017 summer advertisement.
5, 6	Chicago Heights, Ford Heights, Sauk Village	Lincoln Highway Logistics Corridor Study	Chicago Road to I-394; Joe Orr Road to Sauk Trail	Study	\$225	2017	Study Work started in August 2016 and is on-going including preparation of Literature Review report, Cargo/Commodity report, and Stakeholder Interviews are being performed.
5, 6	Markham, Flossmoor, Homewood	Kedzie Avenue Preservation/Modernization	Kedzie Avenue; Flossmoor Road to 159th Street	Prelim Engineering	\$600	2019	CCDOH is drafting a RFQ targeted for a 2017 summer advertisement.
5, 6	Aisip, Robbins, Crestwood	Pulaski Avenue	Pulaski Avenue; 127th Street to 143rd Street	Prelim Engineering	\$700	2019	CCDOH is drafting a RFQ targeted for advertisement in the second quarter of fiscal year 2017.
5, 6	Park Forest, South Chicago Heights	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Western Avenue to Chicago Road	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
5, 6	Richton Park, Park Forest	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Governors Highway to Lakewood Blvd	Design Engineering		2018	60% submittal for Southside segments received. ADA ramp final submittal scheduled for 6/20/2017. Cost estimates will be available soon.
6, 17	Palos Hills, Hickory Hills, Justice	Roberts Road Rehabilitation	Roberts Road; 108th Street (Stoney Creek) to 86th Street	Design Engineering	\$510	Dec-17	MWRD is reevaluating the retention basins locations.
6, 17	Justice, Hickory Hills	New I-294 entrance/exit ramps at 88th Ave and entrance ramp at Archer	88th Avenue; At I-294	Design Engineering	\$25	2018	Village of Justice is coordinating project. Preliminary Geometric plans reviewed. Phase II anticipated to start in 2018.
9, 15	Mount Prospect	Busse Road Reconstruction and Multi-use Path Modernization/ Expansion	Busse Road; Golf Road to Central Road	Prelim Engineering	\$500		Project team kick off meeting was held on 1/30/2017. Geotechnical work began 3/6/2017. Stakeholder Coordination meetings were held 3/14/2017. ESR package under CCDOH review.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
Various	Various	Elgin O'Hare Expansion	Elgin O'Hare (EOWA) Western Access	Design Engineering	\$173	Q4 2017	Landscaping improvements IGA with DuPage County.
Various	Various	Cook County Freight Study	Countywide	Study	\$600	2019	Stakeholder involvement process underway; large group meetings and interviews being conducted; Freight Infrastructure Report drafted; Other reports in progress; Data analysis being conducted.